

I-5/SB Interstate Br to NE 78th St Vic - Active Traffic Management

Project Information As of Date: August 2020 Regional Admin: C. Francis

Region: Southwest State Route: I-5 Current Status: Completed

PIN: 400019I

Legislative Districts: 49

Project Description

Rear end and sideswipe collisions are occurring on southbound I-5 from the Interstate Bridge to the vicinity of NE 99th Street. Ramp meters will create gaps for vehicles to merge more smoothly into mainline traffic. Active Traffic Management will provide updated information about roadway and traffic conditions so that drivers have time to react and adjust their speeds, lanes, or driving behavior accordingly.

| Project Milestones | | | | | | | | |
|-------------------------------|---------------|--------------|-------------|--|--|--|--|--|
| Milestone | Original Date | Current Date | Status | | | | | |
| Project Definition Complete | Q2 2018 | Q2 2018 | On Schedule | | | | | |
| Preliminary Engineering Start | Q3 2018 | Q3 2018 | On Schedule | | | | | |
| Environmental Complete | Q2 2019 | Q2 2019 | On Schedule | | | | | |
| Right of Way Complete | | | | | | | | |
| Contract Advertisement | Q3 2019 | Q3 2019 | On Schedule | | | | | |
| Operationally Complete | Q3 2020 | Q2 2020 | Early | | | | | |

| Project Cost Summary (\$ in Thousands) | | | | | | | |
|--|------------------------|------------------------|--------------------------|--|--|--|--|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost | | | | |
| Preliminary Engineering | \$0 | \$563 | \$577 | | | | |
| Right of Way | \$0 | \$0 | \$0 | | | | |
| Construction | \$0 | \$6,682 | \$6,134 | | | | |
| Total | \$0 | \$7,245 | \$6,711 | | | | |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) | | | | | | | | | |
|---|--------|-----|---------------------------|-----|-------|---------|--|--|--|
| Project Phase | Nickel | TPA | Pre- Existing Funds | CWA | Other | Total | | | |
| Prelim Engineering | \$0 | \$0 | \$577 | \$0 | | \$577 | | | |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 | | | |
| Construction | \$0 | \$0 | \$6,134 | \$0 | | \$6,134 | | | |
| Total | \$0 | \$0 | \$6,711 | \$0 | | \$6,711 | | | |

Project Web Site: https://www.wsdot.wa.gov/projects/i5/sb-interstate-br-ne-78th/home