

SR 6/Two Tributaries to Chehalis River - Fish Passage

Project Information	
PIN: 400621J	As of Date: September 2021
Region: Southwest	Regional Admin: C. Francis
State Route: SR 6	
Current Status: Completed	Legislative Districts: 20
Project Description	
This project will remove a fish barrier.	
Contractor: 009554 - SCARSELLA BROS. INC. - \$6,447,023.58 - 05/19/2020	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2018	Q4 2018	On Schedule
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete	Q1 2020	Q1 2020	On Schedule
Contract Advertisement	Q1 2020	Q1 2020	On Schedule
Operationally Complete	Q3 2021	Q3 2021	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,672	\$1,672
Right of Way	\$0	\$115	\$115
Construction	\$0	\$9,485	\$9,093
Total	\$0	\$11,273	\$10,880

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,672	\$0		\$1,672
Right of Way	\$0	\$0	\$115	\$0		\$115
Construction	\$0	\$0	\$8,773	\$320		\$9,093
Total	\$0	\$0	\$10,560	\$320		\$10,880