

SR 14/1.1 Miles West of Wind River Rd - Slope Stabilization
Project Information

PIN: 401418W	As of Date: September 2021
Region: Southwest	Regional Admin: C. Francis
State Route: SR 14	
Current Status: Completed	Legislative Districts: 14

Project Description

This slope has been identified as one experiencing rockfall that can impact both travel lanes of SR 14 in this area. This project will reduce the risk of rockfall and road closures with strategic slope stabilization.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2012	Q3 2012	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete	Q2 2020	Q2 2020	On Schedule
Contract Advertisement	Q2 2020	Q2 2020	On Schedule
Operationally Complete	Q4 2020	Q1 2021	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$162	\$153
Right of Way	\$0	\$26	\$24
Construction	\$0	\$461	\$409
Total	\$0	\$649	\$586

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$153	\$0		\$153
Right of Way	\$0	\$0	\$24	\$0		\$24
Construction	\$0	\$0	\$409	\$0		\$409
Total	\$0	\$0	\$586	\$0		\$586