

## SR 240/Richland Corridor Improvements

	Project Information			
PIN: 524003O	As of Date: April 2021			
Region: South Central	Regional Admin: T. Trepanie			

State Route: SR 240

Current Status: Pre-Construction Legislative Districts: 08

Project Description

SR 240 in Richland is experiencing increased congestion at several existing intersections. Construct intersection improvements along the SR 240 corridor in Richland to improve the safety and operational efficiency of this route. Improvements include acceleration and deceleration lanes, new channelization and signal system upgrades.

Q3 2019	Q1 2020	Late
00.0040		
Q3 2019	Q2 2020	Late
Q1 2020	Q3 2021	Late
Q2 2020	Q1 2022	Late
Q4 2020	Q4 2022	Late
	Q1 2020 Q2 2020 Q4 2020	Q1 2020 Q3 2021 Q2 2020 Q1 2022

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$500	\$310				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$4,500	\$1,830				
Total	\$0	\$5,000	\$2,140				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$310		\$310			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$0	\$1,830		\$1,830			
Total	\$0	\$0	\$0	\$2,140		\$2,140			

Watch List Description

As of October 2020: This project has a delay mainly due to the Governor has issued directive 20-05 to freeze hiring, personal service contracts, and equipment purchases. Additionally, this project has a delay due to project prioritization.

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/sr240/richland-corridor/home$