

US 395/NSC Columbia to Freya
Project Information

PIN: 600015B

As of Date: August 2020

Region: Eastern

Regional Admin: M. Gribner

State Route: US 395

Current Status: Construction

Legislative Districts: 03, 04, 06, 07

Project Description

This project provides for the improvement of the North Spokane Corridor by constructing three lanes in each direction by grading, drainage, paving, structures, erosion control, traffic control, site preparation and other work.

Contractor: 009252 – ACME CONCRETE PAVING, INC. - \$8,217,202.56 - 5/14/18

Watch List Description

As of December 2019: As of December 2019: During construction, once the planned area of contaminated soil was removed, further testing identified additional contaminated soil in the surrounding area that needed to be removed. This has delayed the project completion date and may increase the project cost.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$11,004	\$11,004
Total	\$0	\$11,004	\$11,004

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,000	\$5,004		\$11,004
Total	\$0	\$0	\$6,000	\$5,004		\$11,004