

SR 23/Lords Creek Rd to SR 28 - Chip Seal

Project Information	
PIN: 602305X	As of Date: April 2021
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 23	
Current Status: Completed	Legislative Districts: 13
Project Description	
Application of a Bituminous Surface Treatment to this section of roadway will extend the service life of the pavement surface.	
Contractor: 009526 - CENTRAL WASHINGTON ASPHALT, INC. - \$904,928.14 - 03/17/2020	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2019	Q4 2018	Early
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule
Environmental Complete	Q4 2019	Q4 2019	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2020	Q1 2020	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$36	\$39
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,114	\$1,320
Total	\$0	\$1,150	\$1,359

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$39	\$0		\$39
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,320	\$0		\$1,320
Total	\$0	\$0	\$1,359	\$0		\$1,359

