

US 2/Francis Ave to Division Wye - Paving

Project Information			
PIN: 600229U	As of Date: July 2020		
Region: Eastern	Regional Admin: M. Gribner		

State Route: US 2 Current Status: Completed

Legislative Districts: 06

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over this section of roadway including US 395 milepost 165.50 to 164.59. The basic safety features within the project limits shall be upgraded to maintain safehighway operations.

Contractor: 009063 -CPM DEVELOPMENT CORPORATION DBA INLAND ASPHALT COMPANY - \$1,623,862.56 - 04/14/2017

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q1 2015	Q1 2015	On Schedule				
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule				
Environmental Complete	Q1 2017	Q1 2017	On Schedule				
Right of Way Complete							
Contract Advertisement	Q1 2017	Q1 2017	On Schedule				
Operationally Complete	Q3 2017	Q3 2017	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$299	\$299				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$2,143	\$2,131				
Total	\$0	\$2,442	\$2,430				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$299	\$0		\$299			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$2,131	\$0		\$2,131			
Total	\$0	\$0	\$2,430	\$0		\$2,430			

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/us2/francistodivisionpave/default.htm$