

I-90/Medical Lake I/C to Geiger Field I/C - Reconstruction - Phase 2

Project Information				
PIN: 609067D	As of Date: July 2021			
Region: Eastern	Regional Admin: M. Gribner			

State Route: I-90

Current Status: Construction Legislative Districts: 06

Project Description

Increasing private and commercial development on the west plains between Spokane and Cheney adjacent to Interstate 90 has increased traffic demands for the Medical Lake Interchange (Exit 272). Medical Lake Interchange is operating at level of service F during the peak hours. It is anticipated that level of service shall begin to degrade for the Geiger Field. Medical Lake Interchange was constructed in 1965 and Geiger Field Interchange was constructed in 1962. Upgrade and improve interchange at Geiger Field Exit 276.

Contractor: 009604 - SHAMROCK PAVING, INC. - \$2,996,537.73 - 12/10/2020

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q1 2016	Q1 2016	On Schedule				
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule				
Environmental Complete	Q3 2018	Q3 2018	On Schedule				
Right of Way Complete	Q1 2019	Q1 2019	On Schedule				
Contract Advertisement	Q4 2020	Q4 2020	On Schedule				
Operationally Complete	Q3 2022	Q3 2022	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$1,444	\$1,380				
Right of Way	\$0	\$984	\$984				
Construction	\$0	\$3,843	\$3,788				
Total	\$0	\$6,271	\$6,152				

Project Funding Summary - Current Approved Cost (\$ in Thousands)								
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total		
Prelim Engineering	\$0	\$0	\$0	\$1,380		\$1,380		
Right of Way	\$0	\$0	\$0	\$984		\$984		
Construction	\$0	\$0	\$0	\$3,788		\$3,788		
Total	\$0	\$0	\$0	\$6,152		\$6,152		

Project Web Site: https://www.wsdot.wa.gov/projects/i90/geiger/home