

I-5/Tacoma HOV Improvements (Nickel/TPA)
Project Information

PIN: B300504A	As of Date: August 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Not Started	Legislative Districts: 25, 27, 29

Project Description

This segment of I-5 experiences congestion and mobility problems due to high traffic volumes and is identified as part of the core HOV program. This project constructs HOV lanes from South 48th Street to the King County line.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$37,953	\$169,255	\$169,255
Right of Way	\$54,952	\$29,063	\$29,063
Construction	\$672,247	\$1,149,631	\$1,149,631
Total	\$765,152	\$1,347,949	\$1,347,949

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$22,801	\$114,878	\$31,576	\$0		\$169,255
Right of Way	\$4,571	\$7,163	\$17,329	\$0		\$29,063
Construction	\$284,772	\$810,719	\$54,140	\$0		\$1,149,631
Total	\$312,144	\$932,760	\$103,045	\$0		\$1,347,949