

SR 14/ Wind River Junction

| | Project Information |
|----------------|----------------------|
| PIN: BL2000074 | As of Date: June 20: |

Region: Southwest State Route: SR 14 Current Status: Not Started Regional Admin: C. Francis

Legislative Districts: 14

Project Description

Construct new intersection between Wind River Road and SR 14.

| Project Milestones | | | | | | | | |
|-------------------------------|---------------|--------------|--------|--|--|--|--|--|
| Milestone | Original Date | Current Date | Status | | | | | |
| Project Definition Complete | | | | | | | | |
| Preliminary Engineering Start | | | | | | | | |
| Environmental Complete | | | | | | | | |
| Right of Way Complete | | | | | | | | |
| Contract Advertisement | | | | | | | | |
| Operationally Complete | | | | | | | | |

| Project Cost Summary (\$ in Thousands) | | | | | | | | |
|--|------------------------|------------------------|--------------------------|--|--|--|--|--|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost | | | | | |
| Preliminary Engineering | \$750 | \$2,440 | \$2,440 | | | | | |
| Right of Way | \$500 | \$1,200 | \$1,200 | | | | | |
| Construction | \$3,900 | \$5,353 | \$5,353 | | | | | |
| Total | \$5,150 | \$8,993 | \$8,993 | | | | | |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) | | | | | | | | | |
|---|--------|-----|---------------------------|---------|-------|---------|--|--|--|
| Project Phase | Nickel | TPA | Pre- Existing Funds | CWA | Other | Total | | | |
| Prelim Engineering | \$0 | \$0 | \$1,114 | \$1,326 | | \$2,440 | | | |
| Right of Way | \$0 | \$0 | \$0 | \$1,200 | | \$1,200 | | | |
| Construction | \$0 | \$0 | \$0 | \$5,353 | | \$5,353 | | | |
| Total | \$0 | \$0 | \$1,114 | \$7,879 | | \$8,993 | | | |

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/sr14/windriverrdintersection improve/home$