

SR 305 Construction - Safety & Mobility Improvements

Project Information

PIN: BN30500R As of Date: July 2020 Region: Olympic Regional Admin: J. Wynands

State Route: SR 305 Current Status: Construction

Legislative Districts: 23

Project Description

Constructs safety and mobility improvements on SR 305 from the Bainbridge Ferry Terminal to Hostmark Street.

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q1 2017						
Preliminary Engineering Start	Q3 2017						
Environmental Complete	Q3 2018						
Right of Way Complete	Q4 2019						
Contract Advertisement	Q4 2019						
Operationally Complete	Q1 2023						

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$7,000	\$7,000	\$7,000				
Right of Way	\$1,200	\$1,200	\$1,200				
Construction	\$28,600	\$28,600	\$28,600				
Total	\$36,800	\$36,800	\$36,800				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$7,000		\$7,000			
Right of Way	\$0	\$0	\$0	\$1,200		\$1,200			
Construction	\$0	\$0	\$0	\$28,600		\$28,600			
Total	\$0	\$0	\$0	\$36,800		\$36,800			

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/sr305/winslowferrytohostmarkstsafety/default.htm$