



Build It & They Will Come – Oregon's Bulb Tee 90 Gaining Popularity

Jordan Pelphrey

September 25th, 2007


2007 Western Bridge Engineers' Seminar



- History of the BT90 & Knife River's MOAB Casting Bed
- Case Study
 - Chemult
 - South Medford Interchange
 - Fall Creek
 - I-205 Light Rail Transit Expansion
- Future Jobs

Bulb Tee
Spanning
Capabilities
Prior
To The BT90


Bulb T



Section Properties (gross)

Type	h (in.)	A (in. ²)	I strong axis (in. ⁴)	I weak axis (in. ⁴)	y _t (in.)	y _b (in.)	S _t (in. ³)	S _b (in. ³)	V/S (in.)	wt. (plf)
BT48	48	557	177736	32986	23.53	24.47	7553	7264	2.57	600
BT60	60	629	308722	33202	29.59	30.31	10432	10154	2.61	677
BT72	72	701	484993	33418	35.64	36.36	13606	13340	2.65	755
BT84	84	773	711733	33634	41.69	42.31	17074	16820	2.68	832

Estimated Span Length (ft.)



- Production of a Larger Girder Limited By:
 - Available Bed Lengths
 - Adequate Shipping Equipment
 - Jacking Limitations
 - Industry Demand





Knife River's MOAB

$P_{\text{Jack}} = 3 \text{ Million lbs. @}$
 $4 \text{ feet Eccentricity}$






MOAB & New Form






MOAB & New Form (Cont'd)

- (60) 0.6" Diameter Strands $P_{\text{Jack}} = 2640$ kips




Oregon's Bulb Tee 90



- $f'_{ci} = 7000$ psi
- $f'_c = 9000$ psi
- (60) 0.6 Diameter, Grade 270, Strand
- $L = 183'-3''$ o.-o.
- Weight = 185 kips



Oregon's Bulb Tee 90



det3312 12-06-05

DET3312



Mt. Hood to Chemult Design-Build

US97 Over UPRR

- Project Information
 - US97 (2 Lanes & Shoulders) Over UPRR
 - Existing Bridge: (3) Span Reinforced Concrete Deck Girder
 - Existing Bridge Included a Straddle Bent over Railroad, and had a Severe Skew
 - UPRR - Future Track Considerations
 - UPRR - Vertical Clearance

- March 2005
 - Contractor Contacts Knife River
 - Request New Section Capable of Spanning 170 feet
 - Knife River's Shipping Capacity at 185 kips
 - Knife River Proposes BT96 at 177 feet
 - Contractor Directs Engineer To Consider BT96

- April 2005
 - BT96 Proposed to Owner as Alternative
 - Owner Reviews and Requests BT90 Be Considered with Option to Construct Future BT96
 - Engineer, Contractor, & Knife River Reevaluate and Agree to Proceed with BT90 Option

- May 2005
 - Notice to Proceed by Contractor
 - ODOT Develops Bulb Tee 90 Standard Drawing
 - Knife River Orders New Form
 - Engineer Completes Contract Drawings
 - Knife River Develops Shop Drawings

- June 2005
 - Materials Ordered
 - Forms Installed
 - Bed Hardware is Engineered and Installed
 - Production Begins

- July 2005
 - Girders Shipped and Erected


- Production



- Production



- Production




- Shipping
 - At the plant



- Shipping
 - At the plant



- Shipping



- Shipping
 - Remote steerable unit




- Shipping
 - En route to Chemult (US97)



- Shipping
 - En route to Chemult (US97)



- Shipping
 - En route to Chemult (US97)



- Shipping
 - Through the tunnel



- Erection



- Erection



- Erection



- Chemult Originally Supposed to be Boxes
- BT90 Met Industry Demands
- Allowed Structure Type to be Constructed
- Opened the Door for Future BT90 Projects



South Medford Interchange Project

Highland Drive Over Bear Creek




South Medford Interchange

- Highland Drive Over Bear Creek
- (34) BT90's
- Originally Supposed to be BT84's
- Project Demands Pushed the Span Length
→ BT90 = Perfect Solution!



South Medford Interchange






South Medford Interchange

- Highland Drive Over Bear Creek

Span 2 = (16) BT90's



Span 3 = (18) BT90's





South Medford Interchange

- Highland Drive Over Bear Creek





South Medford Interchange

- Shipping





South Medford Interchange

- Shipping





South Medford Interchange

- Erection





South Medford Interchange

- Erection






Fall Creek



- Bridge Designed Using BT84's
- Curve Geometry Produced Large Overhang On Outside Girder
- BT90 Proposed & Used To Handle Overhang Loads





I-205 Light Rail Transit Project



I-205 Light Rail Expansion

- Project to Expand Portland's Current Light Rail Transit Line Along I-205
- (4) Bridges Utilizing BT90's
 - Johnson Creek Blvd Bridge (40 Girders)
 - Powell Blvd Bridge (4 Girders)
 - 92nd Avenue Bridge (8 Girders)
 - Foster Road Bridge (15 Girders)



I-205 Light Rail Expansion





Future BT90 Jobs

- Upcoming Jobs Include:
 - OR38: Elk Creek Crossing #1
 - OR38: Elk Creek Crossing #4
 - McKenzie River Bridge NB
 - McKenzie River Bridge SB
 - Yamhill River Bridge

- History of the BT90 & Knife River's MOAB Casting Bed
- Case Study
 - Chemult
 - South Medford Interchange
 - Fall Creek
 - I-205 Light Rail Transit Expansion
- Future Jobs



The Main Idea...

- Oregon's BT90 Is An Excellent Solution!





The End

Thank You!

Jordan.Pelphrey@KnifeRiver.com