



Western Bridge Engineers' Seminar

SEPTEMBER 25 - 28, 2011 |

SESSION 5B

| PHOENIX, ARIZONA

Highways for Life Demonstration Projects and Accelerated Bridge Construction in Washington State

Bijan Khaleghi



Bridge and Structures Office
Washington State
Department of Transportation

Presentation Outline:


- Need for ABC
- HFL Demonstration Project
 - Connection Design and Testing
 - Column-to-Cap Beam
 - Column-to-Spread Footing and Shaft
 - Segmental Column
- HFL Bridge Construction
- Lessons Learned

WSDOT Advisory Committee and Strategic Plan for ABC

ABC Advisory Committee	Members
WSDOT Bridge Office	Jugesh Kapur, Ron Lewis, DeWayne Wilson, Bijan Khaleghi
WSDOT Construction Office	Mark Gaines
WSDOT Research Office	Kim Willoughby
WSDOT Regions	MaryLou Nebergall, Mike Morishige
FHWA - Washington	Debbie Lehmann, Barry Brecto
University of Washington	John Stanton, Marc Eberhard
Bridge Consultants	Lee Marsh, Scott Phelan, Yuhe Yang
Bridge Contractors	Tim Loucks
Precast Concrete Plants	Steve Sequirant, Chuck Prussack
HFL Proposal Submitted by:	Marsh, Stanton, Eberhard, Khaleghi
HFL Bridge Design Team:	Eric Schultz, Hsieh, Collins, Sargent


Bridge Seismic Design

LRFD Seismic Guide Specs (SGS) Since 2008




Typical WSDOT Design Strategy:

Type 1: Ductile Substructure with Essentially Elastic Superstructure



Bridge Substructure Seismic Design





Connections need to be:
Constructible
Long term Performance and
Adequate For Seismic

Typical WSDOT
Precast prestressed
girder bridge with
dropped bent cap

Ductility: Confinement and Moment Curvature



Column-to-Cap
Beam Grouted Ducts
Connection
Test(42% Scale)



Full-Scale #18 Bar Anchorage Tests




Short l_e : pullout failure



Long l_e : bar fracture

WSDOT Research Project - UW


Bar Size - Duct Size - Embedment Length



$$L_d = 1.5 \left[\frac{f_e}{4\sqrt{f'_g}} d_b + \frac{d_{duct} - d_{bar}}{2} \right]$$

Bar Size	Nominal Duct Size, in.	Embedment Length, in.	Embedment / Bar Diameter
#3	2	12	29
#4	2.5	15	27
#5	3	15	21
#6	3	15	18
#7	3	20	21
#8	3.5	20	18
#9	3.5	20	16
#10	3.5	25	18
#11	4	25	16
#14	4	30	16
#18	4.5	40	16

WSDOT ABC Project: Precast Bent cap SR 202 / SR 520



Duct Template



Tolerances - Tack Weld



Spirals

WSDOT ABC Project: Precast Bent cap SR 202 / SR 520

**1^{1/2} Hours +/-
Bent Cap Erection**



Highways for Life (HFL)

- Funded by FHWA's Highways for Life Technology Partnerships Program

Project Team:

- BergerABAM – Lee Marsh (PI)
- University of Washington - John Stanton and Marc Eberhard
- Concrete Technology Corp. – Steve Seguirant
- Washington State DOT - (Bridge-Construction and Regions)

August 18, 2011 Webinar:

<http://fhwa.adobeconnect.com/n134083201108/>

WSDOT Research Project: FHWA – HFL (ABAM – UW-WSDOT) Fully Precast Bridge in Seismic Regions




Figure 1. Typical Implementation of Product Concept






Figure 3. Test Specimens

WSDOT HFL Project: I-5 Grand Mount to Maytown / 2-span Precast Girder Bridge

Span Length: 88 ft
Bridge Width: 71 ft
Skew: 29.3 degrees



Precast Bent System for High Seismic Region




- Two-stage cap
- Precast Lower and CIP Upper
- Girders integral with combined lower Cap and upper Diaph
- Column Grouted Duct Connection
- Large bars at precast cap connection
- Socket connection at Footing

Fully Precast Bent with Dropped Bent Cap

- Superstructure – Precast Girder And Diaphragms
- Substructure – Precast Columns And Bent Cap


Objective: CIP Emulative Behavior



HFL Bridge Feature:

- 12 Precast Column Segments
- 2 Precast Pretensioned Bent Cap Segments
- 30 Precast Pretensioned Deck Bulb Tee Girders
- 96 Grouted Duct Connections

Fully Precast Bridge For Seismic Regions




Pier Elevation - Segmental Columns and Precast Bent Cap

WSDOT - FHWA - Highways for LIFE UW Test

TEST SPECIMEN





WSDOT - FHWA - Highways for LIFE (HFL) UW Test



Grouting the interface. (Silica fume grout. 12,500 psi.)


WSDOT Highways For Life Project

UW Test: Precast Segmental Column Embedded in CIP Concrete Footing



CP – Capacity Protected
ED – Energy Dissipating


Specimen SF-2 after Lateral Load Test



Footing undamaged

Spread Footing Connection

Gravity Load Test



Column crushed at: $3.5 * (1.25DL + 1.75LL)$
No damage to footing.
No sign of punching failure

UW Drilled Shaft Tests



DS-1



DS-2

Precast Column Erection: Bridge Project in WA

HFL Precast Column
Concept For City of
Redmond 36th Street
Bridge Project



Footings: Excavation, Shoring and Reinforcement

Work Zone: 44'-0"
CIP Footing: 18' x 18' x 4'



Leveling Pad and
Shims for Column
Erection

Precast Column Segments

Column Dimensions	4' x 4' with circular core reinf.
Segment length	7'-10", 10'-0", 4'-10"
Segment weight	25 kips max
Reinforcement	8 #14 at ducts, (1% Ag)
Reinforcement At Splice	8 #14 at ducts and 16 #10 on either side of duct
Transverse Reinforcement	# 5 spirals at 4"
Duct Dimension	4" diameter galvanized metal
Bar-Duct Splice - Column	3'-0" (2'-6" required, 3' used for splice)
Duct Splice - Bent Cap	3'-0" (2'-6" required, 3' used for depth)
Concrete Strength	4.0 ksi
Ducts	Semi-rigid, corrugated, galvanized - 31-gauge

Precast Column 1st Segment Placement

- Shipment of Column Segments To the Jobsite
- Steel Frame Template for Column Erection



Footings and Precast Column Placement

- Square-to-Octagonal Transition
- Top Layer Reinforcement
- Isolation Gap at Column Base



Precast Column Segments Erection

- Roughened Concrete Surface at Joints
- Color Coded Shims for Column Segment Erection
- 1" Gap for Grouting
- Grout Vents Vertically Aligned



Precast Column Placement

- Completion of Segmental Column
- Erection Braces are Removed
- All Columns to be Erected Prior to Bent Cap Erection



Precast Pretensioned Bent Cap

Fabricated In 2 Segments for Ease of Shipping and Handling
Assembled at the Jobsite with Cast-in-place Concrete Closure

Crossbeam Length	96'-0"
Crossbeam Dimensions	3'-0" x 6'-6"
Segment Lengths	53' and 37'-6"
CIP Closure Dimension	5'-6" x 3'-0"
Segment Weight	165 kips, 120 kips
Concrete Strength	4.0 ksi
Reinforcing Steel	32 #11
Prestressing Strands	36 – 0.6" dia. Low Relax
CIP Closure Strength	4.0 ksi


Precast Bent Cap Placement

Two Erection Cranes

Segment Weight :(120 &165 kips)

16 Duct Connection per Segment

CIP Closure



Precast Bent Cap - Closure


- Precast Bent Cap Erection
- Bar And Strand Clearance
- Cast Concrete Closures



Column and Bent Cap Joint

Grouting

- Install Grout Forms and Seal
- Pump Grout
- Close Grout Tubes



Grout strength, ksi : 2.5(1d), 4.0 (3d), 5.0(7d), 6.0(28d)

Grouting the Joints

- Inspect Grout in Joint and Grout Tubes
- Patch Back Grout Tubes
- Investigate Unfilled Grout Tubes
- Repair Unfilled Grout Tubes



Superstructure Precast DBT Girders

Girder Type	W35DG DBT - 5" CIP Slab
Precast Girder Length	84'-3"
Girder Weight	80 Kips – Including Precast Diaphragms
Concrete Strengths: Transfer Final CIP Slab	7.9 Ksi 8.9 Ksi 4.0 Ksi – Class 4000P
Prestressing Strands	20–0.6" Dia. Straight 11–0.6: Dia. Harped
Girders Connection	Welded Ties at 5'-0"
End Supports	Integral & Elastomeric Pad

Precast Girder Erection

Girder Total Weight Including Diaphragms: 80 Kips
Single Crane for Girder Erection




Superstructure Girder Erection

- Completion of Precast Girder Erection
- Precast girders Included End and Intermediate Diaphragms



Precast Girder Connections

Typical Section
Welded Tie Connections
CIP Concrete Slab



Precast Intermediate Diaphragms

- Precast Intermediate Diaphragms
- Headed Bars and Anchor Assembly
- Precast End Diaphragms



Tolerances – Precast Bent System

WSDOT STD Specifications

- Fabrication Tolerances
- Construction Tolerances



Lessons Learned

Precast Bent System

- Tolerance of Precast Pieces Not Consistent With Survey Tolerances
- The Contractor Would Have Preferred The Columns to be Cast in One Segment Instead Of Three
- Transverse Bars in the Closure Should Be Made From Single-Bend Bars Instead of “U” Shaped Stirrups
- Use CIP instead of Precast End Diaphragms

Lessons Learned Related to Precast Segmental Columns

- The Contractor Preferred Ducts in the Lower Section
- Erection Plans to Include Shim Locations and Grout Lifting Pressures
- Pressure From Grouting May Lift Segments
- Grout Form Quality and Sealing is Key to Successful Grouting
- Would Be Helpful if Grout Tubes Were Mapped As Part of the Precast Operation

HFL Completion Schedule

- Laboratory Work Completed Spring 2011
- Bridge Project Complete Summer 2011

Hfl Project Deliverable:

- Final Reports Fall 2011 Including:
 - Design Specifications Formatted In SGS
 - Construction Specifications - Tolerances
 - Materials Specifications
 - Design Examples And Aids

WSDOT Highways For Life Project: Fully Precast Bridge Bents for Use in Seismic Regions

Last stages of Bridge
Construction, Sept
2011





NHI Innovations

Highways for LIFE presents

A NHI Innovations session:

Precast Bent System for Use in High Seismic Regions

Recorded on:
August 18, 2011

PLAY >

Thank You

<http://fhwa.adobeconnect.com/n134083201108>

NHI-Demos\08_Aug2011_Land...

VE

Section	Start
End Title	00:00
NHI Innovations	00:00
NHI Innovations	00:00
Precast Bent System ...	00:07
Presentation Overview	00:29
Highways for LIFE Pre...	00:31
Bent System for Pre...	00:40
Background	00:49
Precast Cap (Disab...	00:58
ABC Connections for ...	01:06
Precast Bent System ...	00:58
Construction Sequence	00:57
Excavate Footing and ...	00:05
Place Footing Rebar...	00:05
Set Columns	00:05
Place Footing Concrete	00:05
Columns In Position	00:10
Set lower-stage Cap ...	00:05
Place Girders in One ...	00:05
Place Remaining Gird ...	00:05

11 Minutes 45 Seconds Remaining

