

Creating Value ...

Sam White Bridge – SPMT Move of 2-Span Continuous Bridge

Richard D. Hansen, P.E., S.E., Michael Baker Jr., Inc,
Bryce Jaynes, Ralph L. Wadsworth Construction

... Delivering Solutions



Baker

Project Team

Provo River Constructors Joint Venture

- Fluor
- Ames Construction, Inc.
- Wadsworth Brother Inc.
- Ralph L. Wadsworth Inc.

Design Team

- HDR Inc. (Prime)
- Jacobs
- Michael Baker Jr. Inc
- Kleinfelder



UDOT I-15 CORE Project Scope

- Reconstruct & widen 23 miles of I-15
- New bridges
- Permanent and temporary bridge widenings
- Sign structures and retaining walls
- Drainage structures



Designer Perspective

- You want to move what?
- Why ABC?




Sam White Bridge

Sam White Bridge	
Out-to-Out Length	354'-0"
Span Lengths	(2) 177'-0" spans
Deck Width	76'-10"
Superstructure Depth	7'-1"
Number of Girders	6 girders
Girder Spacing	13'-6"
Superstructure Weight	4,200,000 lbs

Baker

Bridge Move Animation




Design Considerations

- Superstructure
- Substructure (no pier cap)
- Geometry
- Temporary supports
- Structural modeling
- SPMT limits/grading
- Move tolerances and monitoring
- Team coordination


Superstructure

- Steel Girders
- Light-weight concrete (120 pcf)
- Place sidewalk after bridge move
- Minimize seismic forces and displacements
- Minimize number of SPMTs





Substructure

- Integral abutments with single rows of pipe piles
- No pier cap
- Pier columns supported on rectangular pile cap




Geometry






SAM WHITE LANE PROFILE

Abutment 1 (West Abutment) – Looking West




Abutment 3 (East Abutment) – Looking West




Geometry

Superimposed Abutments – Looking West




Bent – Looking West



Temporary Supports

- Coordination needed
- Temporary support design considerations (piles vs. spread footings)
- Settlement
- Vibrations




Structural Modeling


- Stroke required to lift
- Deck and parapet stress
- Allowable twist/displacements
- Placement tolerances




Non-composite Beam



Composite Beam



Move Support Displacements (SPMT Lift)




SPMT Limits/Grading

- Bridge weight
- SPMT Limits
 - 11 k/wheel
 - 22 k/axle
 - 44 k/axle line
- Stroke limits (20 inches)
- Grading
 - Use of SPMTs (feasibility)
 - Match relative elevations




SPMT Limits/Grading




The reaction at the center support is 3.3 times greater than at the abutments.

Move Tolerances and Monitoring



- Accuracy
- Error
- Weather



Team Coordination

- Bridge farm
- Temp abutments
- Traffic phasing
- Site prep and SPMT travel path
- Schedule



Construction

- Grading and layout
- Temporary abutment construction
- Demolition
- Conventional style superstructure
- Conventional style substructure
- Deck pour and screed elevation
- Final grading
- Underground utilities in travel path mitigation
- Travel path construction
- One-night transport, placement, and alignment

Grading & Layout



Design delta is established; the initial grading and alignment is determined for construction of the temporary abutments. Geotechnical engineer evaluates soils and ground pressure to determine material requirements for bridge form.

Temporary Abutments



Type of temporary abutments are established.

Temporary Abutments



H-pile temporary abutments driven over 90 feet then constructed of 14 x 89 H-piles with cross frames and headers for beam seats.

Superstructure Construction



Girders are erected in a similar fashion as conventional construction with three notable differences.

Baker

Unlike conventional construction, structures erected offline (off-corridor) do not require lane restrictions or detours.

Contractor accessibility and safety is improved by erecting girders offline during the day in a secure and flat location. This saves time and money while improving ingress and egress.

The substructure and superstructure can be built simultaneously allowing the contractor to accelerate the schedule.



Superstructure Construction



Substructure Construction



Pile caps, abutments, and columns are constructed in the same manner as conventional.

Substructure Construction



Substructure Construction



Deck Construction



DECK POUR AND SCREEDS As the bridge is built in a different location with differing elevations, the screed elevations are modified to match the called-out screeds once the bridge is placed.

Deck Construction



Due to the bridge being built offline, the deck can be fully tented, heated and easily accessible even in the winter. Because of the access, the deck was also poured with two Bidwell machines reducing the pour duration in half.

Final Grading



Performed prior to SMPT arrival and set up.

Underground Utilities



Depending on type, depth, and location of the utilities, additional plates, fills, and route adjustments are established to protect the third party utilities.

Overhead Utilities




Once the location is determined, aerial utilities are mitigated by temporarily relocating or protecting in place.

SPMT Staging and Setup



Execution



ONE-NIGHT TRANSPORT Freeway is closed, barrier is removed, and transitions are constructed. Bridge is then transported, rotated, and set down in a mere few hours.

Baker

Execution



Baker

Execution



Baker

Bridge Placement

