

Socket Connections for Rapid Construction of Bridge Bents with Spread Footings.

Olafur Haraldsson

Todd Janes, Hung Viet Tran, John Stanton, Marc Eberhard

Dept. of Civil and Environmental Engineering
University of Washington

2013 Western Bridge Engineers' Seminar

Acknowledgments

- Federal Highway Administration
- Pacific Earthquake Engineering Research Center
- Washington State DOT
- TransNow Center
- Valle Scholarship Foundation

Conventional Bridge Bent


➤ Slow to construct



Background


- Have developed a family of connections
- Mix and match to suit conditions
 - Large bars in grouted ducts (column to cap beam)
 - Socket connections (column to footing)

Construction Procedure




1) Excavate footing.

Construction Procedure




2) Position and brace precast column.

Construction Procedure




3) Place footing reinforcement and cast.

Construction Procedure



4) Set cap-beam, grout bars into ducts.

Construction Procedure



5) Place girders, diaphragms and deck.




Connection Details

c.i.p.
RC (ref)



Precast
RC

Precast
prestressed



Cap-beam
to column



Column to
spread footing



Column to
drilled shaft



Cap-Beam Connection

Large bar in ducts

- Failure occurs in the column.
- Large-bar precast connection behaves the same as a cast-in-place connection.






Connection Details

c.i.p.
RC (ref)



Precast
RC

Precast
prestressed



Cap-beam
to column



Column to
spread footing




Column to
drilled shaft



Footing Connection - Construction

Note:


Headed bars



Footing Connection – Failure Modes

Vertical load:




Potential push-through failure



Footing Connection

Lateral load:


Potential prying failure




Footing Connection

Lateral load:

Potential prying failure





Footing Connection - Headed Bars



Footing Connection

Hooked bars facing out
(Conventional cip configuration)



Load transfer is
tangential to hook.

Ineffective!

Socket Connection Test Program

Specimens – Test Matrix


Specimen	h_f/D_c	Column slots	Diagonal bars	Stirrups
SF-1 (reference)	1.1	Yes	Full AASHTO shear friction	AASHTO prescriptive
SF-2	1.1	No	1/3 AASHTO shear friction	1/2 AASHTO prescriptive
SF-3	0.5	No	Full AASHTO shear friction	Strength

Socket Connection Reinforcement - SF-1



Diagonal “shear friction” steel. Vertical stirrups.

Test Setup




Lateral load Test



After testing to 10% drift



Footing undamaged – SF-2





SF-1/SF-2 Seismic Test

- Failure in column.
- Footing undamaged.
- Behavior identical to conventional c.i.p. system.

- Seismic performance exactly as wanted.


SF-1/SF-2 Gravity Load Test




Column crushed at: 850 kips = $3.5 * (1.25DL + 1.75LL)$.

No damage to footing. No sign of punch-through failure

SF-3 Geometry




SF-3 during its last cycle (10% drift)




SF-3's Punching Shear and Moment Transfer Failure




Quasi-static Test Results



SF-1



SF-2



SF-3

Combined
punching
shear and
moment
transfer in the
last cycle

Field Deployment

Socket Connection



Large-bar, Large-duct Connection



Final Product



Conclusions

➤ Accelerated Construction:

- Shorter construction time, especially if used together with large-bar, large-duct connection.
- Simple to fabricate, transport and erect on site.

➤ Seismic Performance:

- Terminators provide better anchorage than hooked bars facing outwards.
- Footing undamaged in lateral load and vertical load tests.
- Connection works as well as, or better than, conventional cast-in-place construction.


Thank You

References:

1. Pang, J.B.K., Eberhard, M.O., and Stanton, J.F. (2010). "Large-bar Connection for Precast Bridge Bents in Seismic Regions," *Journal of Bridge Engineering, ASCE*, pp. 231-239
2. Khaleghi, B., Schultz, E., Seguirant, S., Marsh, L., Haraldsson, O., Eberhard, M. and Stanton, J. (2012). "Accelerated Bridge Construction in Washington State -- From Research to Practice," *PCI Journal*, Autumn, pp. 34-49
3. Haraldsson, O.S., Janes, T.M., Eberhard, M.O. and Stanton, J.F. (2013). "Seismic Resistance of Socket Connection between Footing and Precast Column," *Journal of Bridge Engineering, ASCE*, Autumn, pp. 910-919

US 12 Grand Mound over I-5

- Two spans, tall abutments at ends, and a four column bent at center.
- Socket connection used with large-bar-large-duct column-to-beam connection



New Footing Connection - Test




Spread Footing Cast - SF-1



Footing Connection

Lateral load:

Potential prying failure



Spread Footing Connection

Constructability

- Column has no projecting bars.
- No “form-savers”.
- Easy to fabricate and transport.

