



LOCHNER

A consulting engineering firm with a focus on transportation since 1944. Always evolving to meet future demands; yet remaining steadfast to our foundation of teamwork, shared commitment and accountability.

The Lardo Bridge Slide-In



Presented by: Brian Byrne, P.E., P.Eng.

Discussion Outline


LOCHNER

- Project Overview
- Design Approach
- Construction Approach and Slide Details

McCall, Idaho




A013(392)
SH-55 OVER NORTH FORK PAYETTE RIVER
STA. 21+25.77
MP 145.001
SEGMENT CODE 001990




Existing Bridge

LOCHNER

- 5-Spans, 200 feet long, 33'-8" Wide
- CIP Concrete Haunched T-beams
- Constructed in Early 1930s
- 30' curb-to-curb with Two Lanes
- One 5' Sidewalk




Project Constraints




Proposed Bridge

- 155' Single Span
- Precast Bulb Tee Girders (UBT90)
- Fixed Abutment with Stiff Leg Approach
- Four Pile Caps



Proposed Bridge

- 54' Wide + 8' "Belvedere" Overlook
- 2 Lanes + Bike Lanes + Wider Sidewalks
- Architectural Elements



Project Configuration & Goals


LOCHNER

- Design Build Contract
- A+B Bidding... \$7,700/ day
- Avoid Impacts to Summer Traffic, Maintain Connectivity along SH-55
- Reasonable Detour Available
- No closure before Sep 2nd
- Reopen by Dec 23rd



Proposed

- \$3.6 m Bid, less than \$5 m Estimate
- 194 Days, NTP to Substantial Completion
- Cost and Time Savings over Conventional Construction Bid



Project Schedule

LOCHNER

Dec 2013 RFQ

Jan 2014 Shortlist

Feb 2014 Technical Proposal Submitted

Late March 2014 Project Award

Early July 2014 RFC of Early Bridge Package & Site Mob

Mid Sept 2014 Set Girders

Oct 15, 2014 Close SH-55 at Bridge

Oct 27, 2014 Slide Bridge

Nov 26, 2014 Reopen SH-55

Project Team

LOCHNER

- Idaho Transportation Department – Owner
- Ralph L. Wadsworth – Contractor
- Lochner – Prime Consultant
- Terracon – Geotechnical Engineer
- 4M Engineering – Temporary Works
- Hansen Precast – Precast Concrete Girders
- Forsgren Associates – State Liaison & Engineer





Design Approach

Superstructure

LOCHNER

- 6 - UBT90s with Asymmetric Spacing
- Corbels for Belvedere Sidewalk
- Transportation of Girders... 500 mile delivery



Transportation of Girders

LOCHNER




Substructure

LOCHNER

► Pile Caps

- 4 total ~ 1 in each Quadrant
- Installed while Existing Bridge in Place
- Constraints due to ROW in Southeast Quadrant
- Constraints due to utilities on North Side



Substructure

► Abutment Stem


- No moment connection to Pile Caps
- Used Shear Keys
- Longitudinal Post Tensioning to Span between Pile Caps
- Full Width "Shoes"

Bearing Seat

Shoe

Temporary Abutment


Coffer Dam



Substructure

► Slide Slab

- Placed after demolition
- Flowable Fill in lieu of Piles
- Used Ledges to ensure no differential deflection during slide



Substructure

- ▶ Temporary Substructure
 - Two rows of HP Piles each
 - Steel Cap of W14s
 - Separate Designer





Construction Approach & Slide

Slide Concept

LOCHNER

▶ Pulled bridge

- Center Hole Jacks
- Threaded High Strength Bars
- Anchorage
- 3.5 million pounds
- 10% static friction assumed
- Steerable


▶ Sliding Surface

- Stainless Steel anchored to Concrete Shoes
- Teflon Slide Pads
- Non-proprietary



Pre-Slide Site Plan

LOCHNER



Demolition Setup (10/10)

LOCHNER



Demolition (10/15)

LOCHNER



Demolition (10/15)

LOCHNER



Pre-Slide Setup (10/22)

LOCHNER




Pre-slide Setup (10/27)

LOCHNER




Pre-slide Setup

LOCHNER




Push Block

LOCHNER



Pre-Slide Position


LOCHNER



Post-Slide Position

LOCHNER

Ledge



Post-Slide Tasks

LOCHNER

- Construct Wingwalls (Did not move with bridge)
- Place Backfill and Approach Slabs
- Pour Shear Keys
- Pour Sidewalks (Schedule not Weight)



Live Action

LOCHNER

Lardo Bridge Slide
McCall, Idaho 10-27-14

Thank you!

LOCHNER



Brian Byrne

bbyrne@hwlochner.com

(312) 804-3785

PACIFIC
INFRASTRUCTURE PARTNERS