

Boeing North Bridge in Washington State


Gregory A. Banks



Western Bridge Engineers Seminar
September 2015

Project Overview - Location


- Located in Renton, WA





Project Overview – Site Layout



Project Overview – Existing Bridge Condition




 1940 Construction
 1969 Construction

- *Bridge Seismically Deficient*
- *Bridge is on critical path for production*
- *Damage or loss poses economic risk*



Project Overview – Replacement Bridge General

- 3-Span Continuous (245-foot total length)
 - Main Span: 134'-0" | End Spans: 55'-6"





Project Overview – Replacement Bridge


General

- Prefabricated Bridge Elements
 - Steel Plate Girders
 - Full depth precast deck panels
 - Columns and Crossbeams

Project Overview – Replacement Bridge Steel Plate Girders




Project Overview – Replacement Bridge Full Depth Precast Deck Panels





Project Overview – Replacement Bridge



Full Depth Precast Deck Panels



Project Overview – Replacement Bridge Full Depth Precast Deck Panels




Project Overview – Replacement Bridge Full Depth Precast Deck Panels




Project Overview – Replacement Bridge Columns and Crossbeams

6'-6" Drilled Shafts
150-foot length




Project Overview – Replacement Bridge Columns and Crossbeams

4'-0" Precast Columns




Project Overview – Replacement Bridge Columns and Crossbeams

Stage 1 – Precast Crossbeam





Project Overview – Replacement Bridge Columns and Crossbeams

Stage 2 – CIP
Crossbeam Infill




Project Overview – Replacement Bridge Columns and Crossbeams


- Straight
- Pre-tensioning
- Draped
- Post-tensioning



SECTION A




SECTION B




SECTION C


Project Overview – Replacement Bridge Seismic Resisting Connections



Project Overview – Replacement Bridge Seismic Resisting Connections



Project Overview – Replacement Bridge Seismic Resisting Connections



Why ABC?

- Schedule Savings
- Bridge on critical path for 737MAX rollout
- Prefabricated elements
 - Added float to the construction schedule
 - Environmental benefits with reduced CIP concrete over salmon bearing waters




Construction Constraints/Schedule Environmental

Activity ID	Original Duration	Start	Finish	2013												2014												2015											
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
North Boeing Bridge	747	22-Jan-13	2-Dec-15																																				
PRE-CONSTRUCTION Advertise, Bid Award, Mobilize	47	22-Jan-13	27-Mar-13																																				
PRE-FISH WINDOW 1 Demo Existing Bridge Construct Temp Bridge Approach	42	27-Mar-13	24-May-13																																				
FISH WINDOW 1 Construct Temporary Bridge Demolish Portion of Existing Bridge	54	1-Jun-13	15-Aug-13																																				
PRE-FISH WINDOW 2 Demolish Existing Bridge Above OHW Drive Piles Outside OHW	206	15-Aug-13	30-May-14																																				
FISH WINDOW 2 Complete Demo of Existing Bridge Install Work Platforms, Shafts & Crossbeams - New Bridge	55	1-Jun-14	15-Aug-14																																				
PRE FISH WINDOW 3 Complete Construction - New Bridge	200	15-Aug-14	22-May-15																																				
FISH WINDOW 3 Complete Re-grading, Armory & Restoration (East/West) Demolish Temporary Bridge	55	1-Jun-15	17-Aug-15																																				
POST FISH WINDOW 3 Punchlist Final Lanscape	77	17-Aug-15	2-Dec-15																																				


**SCHEDULED
737MAX
ROLL-OUT**

Construction Constraints/Schedule


1. EXISTING




2. EXISTING + TEMP



3. NEW BRIDGE + TEMP



4. NEW BRIDGE




Construction Constraints/Schedule

Boeing Production



Construction Constraints/Schedule

Renton Airport Height Threshold



Construction – Change Proposal

- Slow Start-Up
 - Delayed Permits
 - Coordination (Airport requiring night work)
 - Late commissioning of temporary bridge
- Permit Adjustment
 - Allowed for large cofferdams
 - Allowed for falsework at Piers 2 & 3
 - Contractor submitted a no-cost change proposal to switch substructure to CIP

Construction – Change Proposal

- Change Proposal Details
 - Safety Concerns
 - Quality Concerns
 - Schedule Concerns



Construction - Change Proposal

- Safety Concern:
Setting of precast crossbeam



Construction - Change Proposal

- Quality Concern:
Grouting, # Joints, Tolerances



Construction - Change Proposal

- Schedule Concern:
Night work with no time savings



Construction - Change Proposal

- Schedule Concern:
Night work with no time savings
- Response:
 - Several opportunities for time savings
 - Crane required regardless



Construction - Precast Deck Panels

- Precast Deck Construction Details
 - UHPC (Ultra High Performance Concrete)
 - Girder Fabrication and Panel Erection



Lessons Learned

- Understand Construction Constraints/Risks
- Cost Savings with Standards & Repetition
- Certified PCI Prefabricator Required?
- Required Equipment Size
- Shift in Construction Philosophy

Questions?



greg.banks@abam.com

206.431.2253

Project Overview – Replacement Bridge Seismic Resisting Connections


- Developed for the FHWA Technology Partnership Program
- Culminated in demonstration project completed by WSDOT.
- Marked excellent collaboration between Owner, Researchers, Designers, Precaster, and Contractor



Project Overview – Replacement Bridge Seismic Resisting Connections

<http://www.fhwa.dot.gov/hfl/>

- Final Report
- Appendices
 - A. Design Specifications
 - B. Design Example No. 1
 - C. Design Example No. 2
- Testing Report – Spread Footings
- Testing Report – Drilled Shafts



Project Overview – Replacement Bridge Seismic Resisting Connections

- Design Specifications
 - Formatted in AASHTO Guide Spec Language
 - Address design with HfL bent details
- Construction Specifications
 - Material controls
 - Tolerance control
 - Recommendations for contract control