

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
004754	STATE	005	Sr 5 Et Al, Structural Tile Cleaning	Environmental Services, Inc.	PHIL GEORGE	NW		09/29/1995	09/29/1995		167,408.48	348,705.38
005561	STATE	520	Sr 520, Sr 202 Bear Creek Enhancement	Granite Construction Company	BRIAN DOBBINS	NW	03/14/2001	03/15/2006	09/26/2006	02/16/2007	2,496,957.00	2,714,404.76
005983	HP-NH-0519(004)	090	Sr 90/519, Intermodal Access Phase 1 S Atlantic St	Balfour Beatty Rail Inc Db	JOHN LEFOTU	NW	02/15/2005	12/10/2007	07/20/2009	01/26/2010	32,887,455.00	46,266,225.57
006010	ACHP-IM-0901(416)	090	I-90, I-90 Sunset I/c Modifications Stage 2	Kiewit Construction Company	BRIAN DOBBINS	NW	08/28/2003	05/06/2005	03/10/2008	06/04/2012	39,100,843.70	66,059,514.35
006276	BR-0002(230)	002	Sr 2, Barclay Creek Bridge 2/48 Replacement	Granite Construction Company	DAVE LINDBERG	NW	06/19/2003	04/05/2007	10/13/2009	01/09/2013	3,153,674.00	3,043,781.50
006346	STATE	405	Sr 405, Coal Creek Fish Weir Rehab	Tri-State Construction Inc	DAVE LINDBERG	NW	11/14/2002	04/21/2006	11/30/2006	02/16/2007	92,774.00	99,189.16
006383	STP-PM02(001)	202	Sr 202, Tokul Creek Vicinity Slope Stabilization	Tri-State Construction Inc	BRIAN DOBBINS	NW	11/27/2003	11/13/2008	12/03/2009	01/05/2010	2,464,197.50	2,433,145.02
006415	ITS-1999(014)	525	Sr 525, Sr 99 To Sr 526 - Phase 2	Klb Construction, Inc.	MARLIN LENSSEN	NW	02/12/2005	06/13/2007	10/06/2010	11/16/2010	13,762,950.79	16,313,132.63
006443	STATE	016	Sr 16, New Tacoma Narrows Bridge Toll Facility	Transcore, L.P.	LINEA LAIRD	OL	10/30/2009	10/30/2009	11/13/2009	06/01/2010	9,163,681.00	12,922,739.88
006482	BH-9999(386)	009	Sr 9, Nooksack R Br & N Fk Nooksack R Br	Americoat Painting Company	DAVE CRISMAN	NW	11/10/2003	12/18/2006	04/19/2011	06/01/2011	886,835.00	704,576.52
006494	STPH-0527(002)	527	Sr 527, 164th Se To 132nd Se Widen To 5 Lanes	Tri-State Construction Inc	CARL BARKER, ACTING	NW	08/11/2004	04/23/2008	05/13/2009	03/08/2011	9,128,204.00	11,087,012.90
006525	BR-0104(025)	104	Sr 104 / Hood Canal Bridge East Half	General Construction Co.	AMITY TROWBRIDGE	OL	03/21/2010	10/04/2010	06/25/2015	06/25/2015	204,000,000.00	393,039,025.44
006549	IM-4053(843)	405	I405,bellevue Direct Access Ne 4th/6th I/c's	Guy F. Atkinson Construction, Llc.	MARK SAWYER	NW	06/10/2005	03/09/2008	07/06/2010	07/22/2010	44,157,049.00	48,868,347.88
006583	STP-PM-03(003)	900	Sr 900 / Newport Way To I-90 - Widening	Mowat Construction Company	MARK SAWYER	NW	02/23/2005	05/01/2008	02/16/2010	03/08/2010	9,103,866.33	12,252,887.33
006658	STATE	090	I-90 / Tibbetts Creek Vicinity Culvert Replacement	Pacific Road & Bridge Co.	BRIAN DOBBINS	NW	12/09/2004	10/11/2007	07/09/2009	11/18/2009	3,117,207.90	3,726,461.69
006711	STATE	527	Sr 527, 132nd St. Se To 112th St. Se	Klb Construction, Inc.	MARLIN LENSSEN	NW	07/21/2006	06/16/2009	09/29/2010	11/08/2010	15,631,259.51	15,525,049.70
006725	STP-0542(020)	542	Sr 542, Truck Rd Vicinity-culvert Replace	C W Williams Construction Co	MARK RUSSELL	NW	07/30/2004	10/08/2007	11/14/2007	12/06/2007	128,794.25	140,064.99
006726	NH0522(038)	522	Sr 522, Paradise Lake Rd To Snohomish River Interc	Scarsella Bros., Inc.	DAVE LINDBERG	NW	10/20/2006	06/30/2009	07/05/2012	11/02/2012	22,810,188.25	28,641,902.16
006757	IM-0053(910)	005	I-5/federal Way - S 317th Street Hov Direct Access	Cpm Development Corporation	JOHN CHI	NW	02/10/2006	11/25/2008	02/16/2010	10/17/2012	22,441,120.38	26,577,081.32
006762	IM-0901(429)	090	I 90, Sunset Way I/c Retaining Wall 16	Thomco Construction Inc.	BRIAN DOBBINS	NW	05/25/2005	06/01/2005	05/03/2007	01/26/2010	2,544,136.30	2,225,607.72
006767	STATE	016	Sr 16 / Union Ave To Jackson - Hov	Tri-State Construction Inc	RUMINA SUAFOA	OL	03/06/2007	04/21/2008	08/10/2010	09/01/2010	47,295,053.85	58,742,673.03
006773	STATE	548	Sr 548, Northstar Rd & Kickerville Rr Xing	Colacurcio Brothers, Inc.	MARK RUSSELL	NW	11/03/2004	10/10/2007	11/20/2007	12/19/2007	269,438.00	271,868.41

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Culvert									
006794	STPF-0009(046)	009	Sr 9, Us-2 Interchange I/c Modification	Granite Construction Company	DAVE LINDBERG	NW	12/23/2005	07/11/2008	04/24/2012	02/12/2013	2,482,000.00	2,391,857.61
006818	IM-0901(436)	090	I-90, Sunset I/c Modifications Roadside Restoratio	Buckley Nursery Company, Inc.	BRIAN DOBBINS	NW	02/19/2007	07/29/2009	08/31/2009	01/26/2010	1,061,738.85	914,584.66
006839	STPF-0202(044)	202	Sr 202, Sr 520 To Sahalee Way Widening & Channeliz	Sci Infrastructure, Llc	BRIAN DOBBINS	NW	07/27/2006	05/17/2007	04/28/2011	10/07/2011	5,976,782.60	6,228,992.50
006858	STATE	161	Sr 161, Jovita Blvd To S 360th St Widen To Five La	Tri-State Construction Inc	MESSAY SHIFERAW	NW	08/02/2006	06/10/2008	04/20/2010	06/23/2010	16,299,955.55	15,038,026.72
006879	LOCAL	090	I-90, Eastgate Transit Access 142nd Place Se	Mowat Construction Company	MARK SAWYER	NW	12/14/2006	04/14/2009	04/12/2010	04/23/2010	17,761,492.24	19,428,255.77
006932	STATE	405	I-405, Totem Lake/ne 128th St Hov Direct Access/fr	Max J. Kuney Company	MARK SAWYER	NW	03/11/2008	03/31/2011	06/22/2011	05/15/2012	42,021,909.76	51,829,963.73
006933	HP-STPF-0024(019)	024	Sr 24, I-82 To Keys Road	Max J. Kuney Company	PAUL GONSETH	SC	11/09/2007	05/18/2009	09/24/2009	02/08/2010	33,963,845.47	35,272,888.86
006947	NH/STPH-0002(243)	002	Us 2, 179th Ave To Woods Creek Bridge 2/22 Its, Ac	Lakeside Industries, Inc.	DAVE LINDBERG	NW	06/20/2006	02/21/2007	02/21/2007	02/12/2013	1,819,010.32	1,976,135.87
006952	BH-0099(076)	099	Sr 99, 1st Ave S Bridge - Painting	Intrastate Painting Corporation	JULIA MIZUHATA	NW	09/15/2006	10/05/2006	11/30/2006	02/02/2007	710,000.00	899,964.71
006958	STATE	005	I-5, South 48th To Pacific Avenue - Core Hov	Kiewit Infrastructure West Co.	JON DEFFENBACHER	OL	05/06/2008	12/17/2010	09/14/2011	12/19/2011	72,869,000.30	77,553,668.83
006985	STATE	092	Sr 92, Stevens Creek - Culvert Replacement	Granite Construction Company	AMIR AHMADI	NW	09/30/2005	03/17/2008	09/15/2008	10/15/2008	338,000.00	334,906.43
006987	STATE	009	Sr 9, Gribble Creek Vicinity Fish Barrier Re	Callen Construction Company, Inc.	DAVE CRISMAN	NW	09/30/2005	09/30/2008	02/09/2009	03/04/2009	113,042.00	104,894.08
006991	STATE	005	I 5, Everett Hov Design Build	Atkinson Ch2m Hill A Joint Venture	CHRIS BROWN	NW	06/30/2008	10/28/2008	05/26/2011	06/20/2011	184,992,860.00	220,891,369.99
006994	STATE	009	Sr 9, Sr 522 To 212th St Se-widening	Granite Construction Company	JOHN CHI	NW	05/27/2008	04/20/2010	10/20/2011	01/09/2012	17,993,100.40	23,657,333.21
007010	STPF-0202(049)	202	Sr 202, Sr 520 To Sahalee Way Stage 2 Wetland Miti	Northwest Construction, Inc.	BRIAN DOBBINS	NW	06/12/2007	08/06/2008	12/17/2009	02/26/2010	3,475,441.70	2,584,347.48
007015	CM-0007(016)	007	Sr 7, Sr 507 To Sr 512 Safety	Scarsella Bros., Inc.	NEAL UHLMAYER	OL	08/23/2007	04/22/2010	12/01/2011	04/14/2014	13,744,744.44	13,685,472.91
007030	STPU/STPF0202(047	202	Sr 202, Sr 520 To Sahalee Way Widening & Channeliz	Tri-State Construction Inc	HIEN TRINH	NW	08/13/2008	10/08/2009	10/19/2012	03/20/2013	40,785,756.55	40,182,870.99
007064	HP/NH/ITS0543(001	543	Sr 543, I-5 To International Boundary Widening & B	Imco General Construction, Inc.	CHRIS DAMITIO	NW	07/30/2008	05/31/2009	12/29/2009	04/30/2011	28,315,135.57	33,349,935.82

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007080	STATE	167	Sr 167, 15th St Sw To S 180th St Stage 3 Stage 3	Cpm Development Corporation	BRYANT BULLAMORE	NW	10/01/2008	03/31/2011	05/16/2011	06/13/2011	27,848,991.50	32,999,350.42
007084	IM-0051(259)/STAT	005	I-205 To N Fork Lewis River Bridge Pccp Rehabilita	Acme Concrete Paving, Inc.	CASEY LILES	SW	09/29/2007	09/29/2007	01/02/2008	01/22/2008	6,818,172.50	7,527,923.98
007103	STATE		Colman Dock Pedestrian Access Control Project	Biwell Construction Inc.	JOHN CALLAHAN	FE	06/03/2006	12/08/2006	05/17/2007	05/16/2007	387,742.00	408,348.23
007106	STATE/LOCAL	202	Sr 262, 244th Ave Ne Intersection Signalization &	Tri-State Construction Inc	DAVE LINDBERG	NW	10/18/2006	11/07/2007	01/11/2011	06/29/2011	462,823.90	427,386.41
007113	ITS-0054(254)	005	I-5, Sb Ramps At Sr 11 Signalization And Channeliz	Granite Construction Company	DAVE CRISMAN	NW	12/29/2006	02/09/2010	02/09/2010	02/26/2010	1,319,500.00	1,430,500.48
007117	STATE	167	Sr 167, Ellingson Road E/c Nb Off Ramp	Signal Electric, Inc.	MARK SAWYER	NW	06/07/2007	10/24/2007	04/06/2009	04/14/2009	356,999.60	359,786.60
007127	STATE	532	Sr 532, Northbound Interchange Ramps	Trimaxx Construction, Inc.	CHAD BROWN	NW	05/29/2007	05/18/2010	10/08/2010	04/04/2011	3,768,854.28	3,567,241.95
007131	STATE	020	Sr20, Twisp East - Fish Passage Barrier	N.A. Degerstrom, Inc.	ROBERT ROMINE	NC	10/17/2006	04/12/2007	11/29/2007	12/06/2007	820,000.00	950,000.00
007134	IM-0054(263)	005	I-5, 52nd Ave W To Sr 520 Paving & Safety Sb Pavin	Granite Construction Company	MARLIN LENSSEN	NW	05/10/2007	05/29/2008	02/09/2010	03/09/2010	5,710,000.00	5,756,948.94
007143	NH-0002(255)	002	Us 2, Mill Creek Fish Passage Fish Passage	Strider Construction Co., Inc.	KEVIN WALIGORSKI	NC	10/05/2006	10/13/2006	07/26/2007	08/13/2007	1,177,634.00	1,354,620.10
007144	STATE	405	I-405, Canyon Park Freeway Station	Granite Construction Company	CARL BARKER, ACTING	NW	05/29/2007	02/07/2011	06/14/2011	02/22/2013	5,478,000.00	5,416,662.96
007157	STATE	099	Sr 99, South 284th To South 272nd St Hov Lanes	Sci Infrastructure, Llc	MESSAY SHIFERAW	NW	09/07/2007	11/19/2010	08/23/2011	03/23/2012	8,614,860.88	8,265,928.91
007163	IM-0054(264)	005	I-5, S Everett Freeway Station 112th Street Se I-5	Guy F. Atkinson Construction, Llc.	JANICE FAHNING	NW	09/21/2008	05/10/2013	06/04/2013	08/23/2013	24,152,278.70	24,841,054.73
007164	NH-0305(012)	305	Sr 305, Hostmark Street Vicinity To Bond Road - Ho	Stan Palmer Construction, Inc.	JERRY MOORE	OL	08/28/2008	02/24/2012	04/11/2012	04/24/2012	14,886,809.00	24,992,831.93
007169	STPF-0142(016)	142	Sr 142, Bowman & Snyder Fish Barrier Removals	Granite Construction Company	CHRIS TAMS	SW	09/29/2006	11/17/2006	06/19/2007	07/02/2007	1,495,495.00	1,611,700.69
007173	STATE	520	Sr 520, Vic Draw Span - Bridge 520/008 Hs Its Impr	Signal Electric, Inc.	JULIA MIZUHATA	NW	11/13/2006	11/17/2006	06/11/2007	06/25/2007	185,664.00	186,393.98
007185	HP-0018(035)	018	Sr 18, Maple Valley To Issaquah/hobart Road Roadsi	Buckley Nursery Company, Inc.	MESSAY SHIFERAW	NW	01/18/2008	04/02/2012	08/13/2012	08/29/2012	4,456,000.55	4,012,806.57
007192	NH-0522(040)	522	Sr 522, Corridor Improvement 153rd Signal & Roadwa	Tri-State Construction Inc	DAVE LINDBERG	NW	10/17/2007	01/03/2011	05/03/2012	02/17/2013	4,037,653.15	4,022,013.00
007200	STATE	405	I-405, Springbook Creek Wetland & Habitat Mitigati	Scarsella Bros., Inc.	MARK SAWYER	NW	06/19/2009	06/30/2012	01/24/2013	02/12/2013	12,539,193.10	11,232,453.45

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007203	STATE	016	Sr 16, 36th St. To Olympic Drive Nw Roadside Resto	A-1 Landscaping And Construction,	RUMINA SUAFOA	OL	11/21/2007	06/20/2010	12/22/2010	01/18/2011	1,061,132.00	1,016,464.99
007217	NICKEL-STATE&LOCA	090	I-90, 2-way Transit & Hov Operations Stage 1	Max J. Kuney Company	ALETA BORSCHOWA	NW	05/26/2009	01/05/2013	05/24/2013	09/20/2013	22,459,943.06	23,871,590.41
007231	STATE	169	Sr 169, Se 291st St Vic Safety & Channelization Sa	Tri-State Construction Inc	MESSAY SHIFERAW	NW	10/25/2007	06/30/2009	02/21/2012	03/07/2012	1,195,145.85	1,121,845.03
007232	NH-0020(104)L050	020	Sr 20, Sidney St Vic To Scenic Heights Safety And	G G Excavation, Inc.	DAVE CRISMAN	NW	08/07/2008	03/20/2009	12/15/2009	04/23/2010	4,107,490.21	4,547,882.99
007242	STATE	020	Sr 20, Fredonia I-5 Widening Stage 1 Stage 1	Scarsella Bros., Inc.	DAVE CRISMAN	NW	07/15/2008	02/16/2012	05/02/2012	05/10/2012	15,139,250.25	16,508,011.01
007251	STPF-0202(042)L24	202	Sr 203 Vic To W North Bend Way Hma Overlay	Watson Asphalt Paving Company,	DAVE LINDBERG	NW	07/11/2007	01/10/2008	10/10/2008	09/12/2012	1,585,225.45	1,725,476.28
007256	STATE	202	Sr 202 / Jct 203 Roundabout	Tri-State Construction Inc	DAVE LINDBERG	NW	07/16/2008	05/15/2009	10/19/2009	06/26/2012	1,390,879.60	1,100,515.42
007258	STATE	005	I-5, Spring Valley Restoration Bridge Replacement	Midmountain Contractors, Inc.	RUMINA SUAFOA	OL	02/29/2008	02/28/2011	04/26/2011	05/23/2011	2,419,088.20	2,194,087.84
007259	STATE	502	I-5, Sr 502 Interchange	Kerr Contractors Oregon, Llc	CHRIS TAMS	SW	01/13/2009	05/26/2011	08/01/2011	08/29/2011	28,394,391.70	29,821,463.76
007264	STATE	090	I 90, Eastbound Ramps To Sr 202 Roundabout	Tri-State Construction Inc	MESSAY SHIFERAW	NW	10/01/2007	03/20/2012	06/25/2013	09/20/2013	1,163,880.80	1,163,545.17
007265	STPF-0099(091)L24	099	Sr 99, 112th St Sw To I-5 Vic Paving Paving	Granite Construction Company	DAVE LINDBERG	NW	10/18/2007	11/26/2007	10/02/2009	08/09/2011	1,889,800.00	1,957,832.13
007267	STATE	009	Sr 9, Schloman Rd To 258th Ne And 268th St Ne Inte	Scarsella Bros., Inc.	JANICE FAHNING	NW	11/24/2008	04/20/2010	08/10/2011	10/10/2011	10,747,747.47	11,151,790.99
007272	STATE	520	Sr 520, West Lake Sammamish Parkway Flyover Ramp	Tri-State Construction Inc	BRIAN DOBBINS	NW	05/18/2008	02/23/2012	02/21/2013	04/11/2013	9,987,659.00	8,799,078.12
007273	NH-0539(008)	539	Sr 539, Horton Rd To 10 Mile Road Widen To Five La	Imco General Construction, Inc.	CHRIS DAMITIO	NW	07/24/2009	02/15/2011	03/16/2011	04/14/2011	31,466,232.29	35,844,033.57
007275	NH-0520(037)	520	Sr 520, Wb Off-ramp To Ne 51st St And Wb Off-ramp	Tri-State Construction Inc	ALETA BORSCHOWA	NW	09/06/2007	11/27/2007	06/14/2011	07/27/2011	596,097.00	636,482.19
007278	STATE	395	Sr 395, Freya To Fairview, Grading And Structures	Steelman-Duff, Inc.	KEN OLSON	EA	04/06/2009	05/26/2009	06/10/2010	06/23/2010	10,571,218.95	12,029,902.84
007281	STATE	395	Sr 395, Freya To Farwell Rd, Paving Pccp Paving	Acme Concrete Paving, Inc.	BOB HILMES	EA	03/18/2010	03/22/2010	11/18/2010	11/24/2010	19,490,000.00	19,724,584.27
007283	STATE	405	I-405, 112th Ave Se To Se 8th - New Lanes Widening	Guy F. Atkinson Construction, Llc.	SEEMA JAVERI	NW	09/22/2009	12/20/2009	05/22/2012	06/27/2012	124,000,000.00	126,336,611.04
007290	NH-0522(045)L050	522	Sr522, Ne 195th St Signal & Channelizati	Marshbank Construction, Inc.	DAVE LINDBERG	NW	01/17/2008	04/24/2009	12/01/2009	05/31/2012	1,177,409.55	1,106,231.27

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007295	STATE	405	I-405, I-5 To Sr 169 Stage 1 - Widening	Tri-State Construction Inc	LISA HODGSON	NW	05/27/2010	08/26/2010	12/17/2012	01/18/2013	91,500,005.00	95,808,121.32
007299	NH-0012(170)	012	Us 12, Pomeroy Vicinity - Paving	Granite Northwest Inc	MOE DAVARI	SC	11/28/2007	12/12/2007	04/14/2008	05/07/2008	2,238,230.13	2,337,706.53
007324	HP-IMD-0052(185)	005	I-5, Rush Road To 13th Street	Scarsella Bros., Inc.	COLIN NEWELL	SW	06/29/2009	07/08/2010	08/29/2011	10/11/2011	33,750,315.27	36,942,700.32
007327	STATE	405	I-405/I-5 Swamp Creek Fish Barrier(s) Removal	Tri-State Construction Inc	DAVE LINDBERG	NW	11/20/2007	01/13/2009	01/17/2012	05/23/2012	567,010.00	587,374.63
007342	(AC)BR-0542(019)	542	Sr 542, Boulder Creek Bridge Replacement	Pacific Road & Bridge Co.	CHRIS DAMITIO	NW	09/04/2008	11/23/2009	12/30/2009	01/26/2010	3,749,085.40	3,571,937.90
007343	DEMO-0304(013)	304	Bremerton Transp Center Access Improve	Tri-State Construction Inc	JEFF COOK	OL	07/06/2009	03/04/2011	09/16/2011	10/18/2011	30,695,477.20	38,848,359.28
007350	NH-0518(008)	518	Sr 518, Sr 509 To I-5/I-405 - Widening	Tri-State Construction Inc	MARK SAWYER	NW	10/21/2011	09/11/2012	10/16/2015	11/24/2015	26,631,265.90	28,337,071.35
007354	STATE	002	Us 2, Pickle Farm Road / Gunn Road	Granite Construction Company	DAVE LINDBERG	NW	10/18/2007	01/27/2010	12/01/2011	07/27/2012	669,000.00	618,674.69
007358	NH-0020(131)L050	020	Sr 20, Safety Improve Quiet Cove Rd Stg 1	Marshbank Construction, Inc.	DAVE CRISMAN	NW	09/10/2008	03/01/2012	05/15/2012	05/29/2012	6,128,698.16	6,834,583.69
007367	BH-0053(929)	005	I-5, South Seattle Vic Seismic Retrofits	Granite Construction Company	JOHN LEFOTU	NW	11/03/2008	03/20/2009	09/14/2009	06/11/2010	4,734,003.98	5,459,708.20
007374	CM-0054(268)	005	I-5, 124th Sw Bicycle/ped O-xing Phase 2	Marshbank Construction, Inc.	MARLIN LENSSEN	NW	04/16/2008	06/15/2009	05/20/2010	01/05/2011	1,391,429.83	1,516,240.23
007388	STATE	161	Jovita Blvd To S. 360th St, Embankment Repair	Construct Company Llc	MIKE ASKARIAN	NW	10/26/2007	10/17/2009	08/13/2010	10/21/2010	321,094.00	225,309.96
007402	ER0101(304)	099	Yesler Way Vic Foundation Stabilization	C.A. Carey Corporation	MIKE ASKARIAN	NW	04/30/2008	05/02/2008	05/22/2009	06/26/2009	3,023,364.00	2,803,661.30
007409	STPF-9999(452)	097	Us 97/ Roadside Safety Improvements	Scarsella Bros., Inc.	TERRY MATTSON	NC	07/01/2008	10/21/2008	04/15/2010	04/23/2010	681,997.82	676,047.66
007413	STATE	395	Us 395, Us 395/nsc-bnsf Rr Tunnel	Scarsella Bros., Inc.	CHAD SIMONSON	EA	08/14/2009	09/17/2009	02/25/2010	04/15/2010	17,294,960.35	18,395,773.12
007417	(AC)HP-4053(855&8	405	I-405, Ne 10th St Bridge Crossing, Stage 2	Max J. Kuney Company	ALETA BORSCHOWA	NW	02/16/2010	05/17/2013	09/13/2013	10/08/2013	13,866,639.00	14,195,844.28
007418	STATE/LOCAL	002	Us 2/97 Peshastin East- Interchange	Klb Construction, Inc.	MICHAEL FLEMING	NC	12/05/2008	12/10/2009	04/20/2010	04/30/2010	9,776,446.25	10,483,414.27
007424	(AC)NH-0002(265)	002	Sunset Falls Slope Stabilization	Scarsella Bros., Inc.	DAVE LINDBERG	NW	12/03/2008	05/18/2010	03/31/2011	03/15/2012	1,362,147.75	1,186,943.02
007425	STATE	005	I-5 Bridge 005/518 Girder Replacement	Tri-State Construction Inc	MIKE ASKARIAN	NW	04/11/2008	04/30/2008	11/10/2009	07/20/2010	737,984.00	684,551.57
007428	ITS-APIAP-2004(064)	005	I-5, Oly Arterial Traffic Mgmt/sign-amber Alert	Totem Electric Of Tacoma, Inc.	NEAL UHLMAYER	OL	04/23/2009	04/23/2009	11/30/2009	01/05/2010	1,493,044.00	1,500,929.83
007431	STPUL0522(042)	522	Sr522, U/w Bothell Cascadia South Access	Mowat Construction Company	JANICE FAHNING	NW	01/22/2010	01/06/2013	03/18/2014	04/02/2014	36,650,726.20	37,963,893.38
007433	STATE	090	I-90 Bridges 025n & 025s Hs-its Improvements	Signal Electric Inc	DAVE LINDBERG	NW	04/28/2008	08/05/2008	12/01/2011	05/24/2012	393,528.00	366,918.34
007435	STATE/TPA	410	Sr410/sr164, Rdsde Safety Improvements	Apply-A-Line, Llc	MIKE ASKARIAN (ACT.)	NW	09/08/2008	09/12/2008	11/24/2009	08/11/2010	718,973.50	672,296.15

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007439	STPFSTPH0900(023)	900	Sr 900, I-405 Vic To Harrington Ave Ne	Sci Infrastructure, Llc	MARK SAWYER	NW	09/30/2008	12/11/2009	04/06/2010	04/15/2010	1,733,623.95	2,544,388.52
007443	STATE/LOCAL	012	Naches River N Of Yakima-stabilize Slope	Scarsella Bros., Inc.	PAUL GONSETH	SC	10/20/2008	10/28/2009	02/01/2010	02/16/2010	1,515,944.00	1,519,483.59
007460	IM-0055(231)	005	I-5, 36th Vic To Slater Rd Vic	Granite Construction Company	DAVE CRISMAN	NW	11/05/2008	11/05/2008	12/21/2009	01/26/2010	3,199,938.00	3,397,064.70
007465	NICKEL/LOCAL	005	I-5 Grand Mound-maytown Stg 1-add Lanes	Scarsella Bros., Inc.	MCNUTT/ENGEL	OL	08/19/2011	05/06/2014	12/08/2015	01/05/2016	61,494,605.66	65,904,394.11
007469	NICKEL	539	Sr539, 10-mile Rd To Sr 546 Widen Stage 1	Max J. Kuney Company	CHRIS DAMITIO	NW	07/19/2010	04/21/2011	10/19/2012	01/07/2013	53,986,541.95	55,322,671.63
007471	IM0053(920)	005	I-5 Spokane St I/c Illumination	Signal Electric, Inc.	PAUL E. JOHNSON	NW	06/05/2009	09/10/2009	08/04/2010	07/01/2011	3,468,239.20	3,348,957.26
007474	(AC)HP0012(148/15	012	Us 12, Frenchtown To Walla2, Add Lanes	Apollo, Inc.	MOE DAVARI	SC	10/27/2010	06/17/2011	01/30/2012	07/19/2012	33,732,740.07	34,259,891.97
007479	STATE/TPA	009	Sr 9, 176th St Se To Marsh Rd I/s Widen	Scarsella Bros., Inc.	JOHN CHI	NW	01/08/2010	08/05/2011	11/05/2012	11/20/2012	18,877,585.77	21,567,828.21
007484	STATE	020	Fredonia To I-5, Widen Stage 2 Stage 2	Imco General Construction, Inc.	DAVE CRISMAN	NW	10/30/2009	11/05/2010	10/18/2011	11/04/2011	28,355,110.95	30,866,183.50
007485	NH-0525(035)	525	Sr525, Clinton Ferry To Bob Galbreath Rd Pave	Krieg Construction, Inc.	DAVE CRISMAN	NW	09/23/2009	11/02/2009	12/14/2009	02/16/2010	599,977.75	611,955.70
007492	NH0539(013)	539	Sr 539/horton - Wetland Mitigation	Matia Contractors, Inc.	MARK HAMMER	NW	03/31/2009	03/31/2010	11/18/2010	01/05/2011	3,449,704.61	3,325,734.52
007495	STATE	005	I-5, 5th Avenue Ne To Ne 92nd - Noise Wall	Granite Construction Company	MIKE ASKARIAN	NW	11/04/2009	12/05/2012	05/24/2013	09/30/2013	3,315,000.12	3,397,351.84
007496	NH0002(291)	002	Us 2, Corridor Rumble Strips	Granite Construction Company	DAVE LINDBERG	NW	09/15/2008	10/16/2008	10/12/2009	02/26/2010	2,282,000.00	2,260,222.95
007504	STATE	101	Us 101/sr 3 Onramp To Us 101 Nb Add New Ramp	Tri-State Construction Inc	NEAL UHLMAYER	OL	01/22/2009	11/29/2011	12/14/2011	06/12/2012	2,372,593.50	2,413,788.22
007506	BH-STPF-9999(517)	009	Sr 9/ Sr 20, Thunder Cr & Coal Cr Bridge Scour	Trimaxx Construction, Inc.	DAVE CRISMAN	NW	09/17/2008	11/15/2011	03/16/2012	03/30/2012	303,759.65	354,113.06
007510	ER-NH-0801(007)	405	I-405 Thunder Hills Cr Emerg Culvert Replace	Tri-State Construction Inc	DAVE LINDBERG	NW	10/31/2008	02/27/2009	10/14/2010	05/23/2011	2,861,013.00	5,768,307.64
007515	BH-9999(454)	500	Sr 500 Clark/wahkiakum Co Seismic Retrofit Bridges	Brant Construction, Inc.	CHRIS TAMS	SW	08/25/2009	08/28/2009	05/18/2010	07/12/2010	735,529.00	690,983.61
007521	STATE	101	W Fork Hoquiam River Bridge	All State Construction Inc Of Orego	JOHN L. HART	OL	09/29/2009	12/02/2009	06/21/2010	10/22/2010	3,545,320.80	3,663,400.87
007522	STATE	205	I-205, Mill Plain I/c To Ne 18th St - Stage 1	Selby Bridge Company, Inc.	C. LILES/L. WINGER	SW	01/29/2010	01/29/2011	03/11/2011	04/20/2011	14,874,970.33	14,568,705.24
007524	NH-0002(816)	002	Us 2, F S Road Vic To Money Cr Vic Paving	Watson Asphalt Paving Company,	DAVE LINDBERG	NW	09/17/2008	09/17/2008	10/08/2009	10/04/2010	1,548,525.23	1,466,754.08
007526	STPF0528(006)	528	Sr 528, I-5 To Sr 529 Vic Paving	Granite Construction Company	AMIR AHMADI	NW	10/15/2008	05/28/2009	06/16/2009	06/23/2010	2,354,467.09	2,210,640.34

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007529	NH-0526(009)	526	Sr526 40th Ave W-casino Rd Hma Overlay	Granite Construction Company	AMIR AHMADI	NW	04/22/2009	04/22/2009	02/09/2010	06/28/2010	7,991,000.00	8,616,800.87
007532	NH-0020(160)	020	Quiet Cove Rd To Sr 20 Spur Stage 2	Scarsella Bros., Inc.	DAVE CRISMAN	NW	11/09/2009	12/14/2012	02/28/2013	03/11/2013	11,125,547.15	12,005,634.82
007533	IM-0053(918)	005	James, Spring & Ne 50th Sts, Traffic Signals	Signal Electric, Inc.	PAUL E. JOHNSON	NW	05/22/2009	06/26/2009	01/21/2010	05/24/2012	1,448,790.38	1,333,868.32
007537	FLH-0704(001)	704	Sr 704 Cross-base Highway, Spanaway Loop To Sr 7	Ceccanti, Inc.	NEAL UHLMAYER	OL	10/27/2009	10/29/2012	02/11/2013	09/18/2013	7,350,281.40	7,090,616.15
007538	STATE	005	I-5, Boston - E Shelby, Westside Noisewalls	C.A. Carey Corporation	MIKE ASKARIAN	NW	05/08/2009	06/20/2012	01/31/2014	02/24/2014	5,375,508.00	5,487,733.51
007550	STATE	016	Sr 16, Burley Olalla Interchange	Ceccanti, Inc.	BRENDEN CLARKE	OL	02/10/2010	02/11/2011	05/18/2011	06/24/2011	16,328,900.85	15,470,019.44
007553	STATE/NICKEL/LOCA	900	Sr 900, Se 78th St Vic To Newport Way Vic And I-90	Cpm Development Corporation	DAVE LINDBERG	NW	04/14/2010	04/15/2013	05/08/2015	06/09/2015	19,354,286.62	19,172,445.04
007565	STATE	101	Blyn Vicinity - Passing Lanes	Bruch & Bruch Construction, Inc.	JERRY MOORE	OL	10/29/2008	10/12/2009	12/23/2009	01/05/2010	1,602,440.00	1,631,353.50
007569	STATE	161	Sr 161/ Stone Creek Noise Wall	Tri-State Construction Inc	ALETA BORSCHOWA	NW	01/26/2010	01/15/2013	11/01/2013	11/18/2013	959,281.00	900,312.90
007573	STATE	002	Vic Sultan- Wb Bus Pullout & Sidewalk Safety	Trimaxx Construction, Inc.	DAVE LINDBERG	NW	08/16/2008	09/19/2008	10/29/2009	05/31/2012	103,575.79	102,355.37
007574	CBI-NH-0097(127)	097	Sr 97, Brewster/main Ave Ped Improvements	Hurst Construction Llc	TERRY MATTSON	NC	12/10/2008	04/03/2009	11/05/2012	11/08/2012	807,347.30	814,172.76
007575	STATE	099	Sr 99, Alaskan Way Viaduct- Replacement S Mass St	Frank Coluccio Construction	PAUL E. JOHNSON	NW	12/24/2009	12/29/2009	05/10/2011	06/13/2011	17,039,595.21	16,857,943.19
007577	BR-0101(276)	101	Purdy Creek Bridge - Replacement	Quigg Bros., Inc.	NEAL UHLMAYER	OL	03/03/2010	03/11/2013	05/30/2013	09/30/2013	7,697,284.00	7,473,584.01
007579	BH0901(459)	090	I-90, Homer M Hadley Bridge Repair	General Construction Company	HIEN TRINH	NW	07/19/2009	08/18/2009	06/14/2011	10/25/2011	5,695,042.50	6,053,938.98
007582	ER-STPF0701(009)	002	Us 2/ 1 Mile East Of Index Slope Stabilize	Scarsella Bros., Inc.	DAVE LINDBERG	NW	08/19/2009	05/11/2010	06/10/2011	07/27/2011	1,123,123.23	1,261,030.10
007584	BH-0053(923)	005	I-5, Mcallister Creek Bridge Repair	Quigg Bros., Inc.	NEAL UHLMAYER	OL	11/05/2008	10/29/2009	12/02/2009	01/19/2010	339,532.00	331,914.80
007587	STATE	006	Sr 6, S Fork Chehalis Riv Br Replacement	Scarsella Bros., Inc.	COLIN NEWELL	SW	11/13/2009	06/18/2010	10/21/2010	11/08/2010	7,854,340.30	7,240,398.36
007588	STATE	016	Sr16 New Tnb Exp Joint Noise Mitigation	Tri-State Construction Inc	RUMINA SUAFOA	OL	07/07/2009	07/07/2009	12/21/2009	02/16/2010	531,698.00	504,560.29
007591	STATE/TPA	005	I-5, Central King To S Snohomish Bridges Seismic	Granite Construction Company	CHAD BROWN	NW	03/12/2010	04/09/2010	02/17/2011	04/01/2011	6,734,000.00	6,640,086.33
007594	STATE	005	I-5/sr16 Wb Nalley Valley I/c	Guy F. Atkinson Construction, Llc.	JON DEFFENBACHER	OL	06/26/2011	03/08/2012	08/01/2012	11/20/2012	119,924,730.00	114,635,093.72
007597	STATE-LOCAL	519	Sr 519, I-90 To Sr 99 Intermodal Access I/c Improv	Kiewit Infrastructure West Co.	DAVID SOWERS	NW	05/26/2010	08/20/2010	07/15/2011	08/02/2011	66,969,343.00	68,002,109.27
007601	STATE	530	Sauk River Site 2, Stabilize River Bank	Jansen Inc.	MARK HAMMER	NW	11/03/2008	10/30/2009	12/23/2009	02/19/2010	2,115,080.60	1,802,556.14

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007610	STATE	395	Us 395, Nsc - Us 2 Lowering	Graham Construction &	BOB HILMES	EA	11/28/2011	11/05/2012	01/15/2014	01/30/2014	42,849,073.80	46,251,231.92
007612	ITS-CMAQ-2003(062	395	Sr 395, Appleway Trunkline Its Phase 2 Spokane	Colvico, Inc.	DARREL MCCALLUM	EA	10/30/2009	10/30/2009	01/05/2010	03/09/2010	372,104.00	410,699.53
007613	STPF-0169(024)	169	Sr 169, Unstable Slope Stg 2, Green River Bridge	Tri-State Construction Inc	MIKE ASKARIAN	NW	11/21/2008	11/21/2008	06/02/2010	07/20/2010	471,750.00	435,528.78
007614	STATE-FUNDS		Eagle Harbor Maintenance Building Remodel And Dock	Mowat Construction Company	JOHN CALLAHAN	FE	12/16/2010	03/03/2011	07/01/2011	07/01/2011	10,829,673.50	12,139,852.31
007616	BH-0026(027),STAT	026	Sr 26, Palouse River Br - Deck Repair	Penhall Company	DARREL MCCALLUM	EA	05/04/2009	07/21/2009	12/08/2009	01/05/2010	445,345.50	506,621.50
007619	STATE	395	Us 395, Columbia Dr To Sr 240- Rebuild Interchange	Klb Construction, Inc.	MOE DAVARI	SC	06/22/2010	12/02/2010	01/21/2011	02/28/2011	11,519,676.33	11,259,415.55
007622	BH-0901(446)/STAT	090	I-90, Richards Rd To Winery Rd Vic Seismic Retrof	Imco General Construction, Inc.	PAUL E. JOHNSON	NW	04/05/2010	04/15/2010	11/29/2011	09/12/2012	5,998,535.00	4,913,109.24
007623	STATE	005	I-5, Boeing Access Rd Vic To King/ Snohomish Co Li	Interstate Improvement Inc	ALETA BORSCHOWA	NW	05/08/2010	05/08/2010	04/16/2012	05/24/2012	9,874,896.68	11,007,249.06
007624	STATE	405	I-405, I-5 To Sr 169 Stage 2 Widening And Sr 515 I	I-405 Corridor Design Builders	LISA HODGSON	NW	07/07/2011	12/20/2011	09/12/2013	10/18/2013	83,599,000.00	84,647,739.81
007625	NH-0055(236)	005	I-5 West View School Noise Wall	Interwest Construction, Inc.	MARK HAMMER	NW	12/28/2009	11/30/2010	03/09/2011	05/09/2011	526,870.00	529,331.09
007626	STATE	090	I-90 E Fork Issaquah Cr Br To Raging R & Sr 599 S	Petersen Brothers, Inc.	ALETA BORSCHOWA	NW	02/23/2009	02/23/2009	11/06/2009	07/20/2010	492,818.83	435,846.79
007627	STATE-LOCAL	532	Sr 532 Corridor Improvements, Camano Island To I-5	Ptg/Kuney A Joint Venture	ROBYN BOYD	NW	11/29/2010	05/09/2011	01/20/2012	05/10/2012	50,415,851.00	53,896,516.82
007629	STATE	005	I-5 To 12th Ave S Seismic Retrofit	Pcl Construction Services Inc	ALETA BORSCHOWA	NW	05/27/2010	05/27/2010	06/13/2011	06/29/2011	5,703,221.58	5,854,029.46
007630	IM-0054(267)	005	I-5, Arlington City Limit Vic To Stillaguamish Riv	Cemex Pacific Holdings, Llc	JANICE FAHNING	NW	01/05/2010	01/11/2010	06/28/2011	08/15/2011	2,151,389.00	1,792,675.47
007631	IM-0054(276)	005	I-5, 172nd St Ne (sr 531) Interchange Modification	Northwest Construction, Inc.	CHAD BROWN	NW	07/15/2010	01/14/2013	06/13/2013	09/30/2013	12,975,831.69	12,445,951.48
007634	STATE	509	Sr 509, Vic South 112th St Pedestrian Improvements	Trimaxx Construction, Inc.	ALETA BORSCHOWA	NW	02/27/2009	02/27/2009	07/13/2010	07/20/2010	104,875.50	97,145.56
007637	STATE	520	Sr 520/ W Lake Sammamish Pkwy To Sr 202 Hov And Sr	Pcl Construction Services Inc	HIEN TRINH	NW	03/14/2011	03/15/2014	08/01/2014	09/15/2014	37,736,270.05	37,797,894.70
007638	STPF-NH-9999(528)	002	Ncr Sign Update 2009- Us2, Sr17, Sr20, Us97, Sr153	Construction Ahead, Inc. DbA	ERIC PIERSON	NC	11/13/2009	12/09/2009	05/18/2010	05/28/2010	583,978.00	583,767.00
007639	STPF-0009(054)	009	Sr 9, Martin Rd Vic To Thunder Cr- Realignment And	Marshbank Construction, Inc.	HAMMER/SPAHR	NW	12/03/2009	12/31/2012	03/20/2013	04/15/2013	1,687,701.41	2,194,982.12

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007640	NH-0520(038)	520	Sr 520/ I-405 To Wlsp I/c Paving	Granite Construction Company	CARL BARKER, ACTING	NW	09/10/2009	10/30/2009	06/14/2011	10/19/2012	5,794,000.00	6,257,353.71
007641	STATE/TPA	104	Sr 307 & Sr 104 Spot Improvements Safety	Petersen Brothers, Inc.	JERRY MOORE	OL	08/19/2009	12/03/2009	06/02/2010	06/11/2010	1,081,049.97	987,485.63
007642	STATE	005	I-5 Alaskan Way Replacement Travel Time Signs	Transtech Electric, Inc.	JOHN CHI	NW	12/07/2009	01/06/2010	06/21/2010	09/23/2010	470,665.92	490,226.13
007643	BH-0097(128)	097	Us 97, South Of Tonasket Bridge Deck Repair	Penhall Company	KEN OLSON	EA	07/24/2009	08/03/2009	12/17/2009	01/05/2010	403,144.00	562,006.74
007645	STPF-9999(501)	028	Sr 28 & Sr 281, Quincy Area Paving	Central Washington Asphalt, Inc.	ERIC PIERSON	NC	08/26/2009	12/07/2009	04/19/2010	04/23/2010	2,574,636.90	2,449,945.92
007646	ER-0803(001)	005	I-5/ Sr 11, Interchange- Chuckanut Overcrossing Br	Vetch Construction Llc	MARK HAMMER	NW	03/31/2009	03/31/2009	03/23/2010	04/07/2010	467,631.00	512,360.35
007647	IM-0053(947)	005	I-5, Guardrail Retrofit - Safety	Tri-State Construction Inc	JANICE FAHNING	NW	07/23/2009	07/23/2009	07/20/2011	10/11/2011	1,325,768.00	1,180,627.37
007648	STPF-0542(030)	542	Sr 542, Britton Rd To Coal Cr Br Vic - Paving	Granite Construction Company	MARK HAMMER	NW	06/15/2010	06/15/2010	12/20/2010	02/08/2011	3,566,333.00	3,652,311.36
007649	STATE/LOCAL	005	I-5, Mountlake Terrace Freeway Station	Midmountain Contractors, Inc.	CHAD BROWN	NW	03/17/2011	12/14/2012	07/24/2013	09/20/2013	17,747,153.15	16,892,441.36
007652	NH-0012(181)	012	Us 12, West Side White Pass Stabilize Slopes	Midwest Rockfall Inc	PAUL GONSETH	SC	07/31/2009	08/05/2009	12/02/2009	01/08/2010	777,189.00	1,086,859.51
007653	STPF-9999(495)	536	Sr 536 & Sr 538, Sr 20 Vic To Skagit Riv Freeway D	Cemex Pacific Holdings, Llc	DAVE CRISMAN	NW	07/23/2009	10/30/2009	05/17/2010	05/28/2010	2,749,325.05	2,758,213.55
007654	STPF9999(532)	020	Ncr Seal 2009 & Sr 20 Roadside Safety Improvements	Central Washington Asphalt, Inc.	KEN OLSON	EA	07/31/2009	11/03/2009	05/10/2010	05/20/2010	5,732,952.50	5,357,299.40
007656	NH0101(305)	101	Us 101/ Hoodsport Vicinity Slope Repair	Active Construction, Inc.	NEAL UHLMAYER	OL	08/14/2009	08/14/2009	08/04/2010	08/23/2010	179,972.71	172,922.99
007657	NH-0104(039)	104	Sr 104, 1.2 Mi. W Hcb - Fish Passage	Seton Construction, Inc.	JERRY MOORE	OL	11/13/2009	11/13/2012	12/04/2012	01/14/2013	572,409.00	552,583.02
007659	STATE/TPA	542	Sr 542 / Warnick Bluff Site	Tapani, Inc.	CHRIS DAMITIO	NW	11/17/2009	09/22/2010	10/21/2010	10/31/2010	395,154.51	328,269.17
007660	IM-0053(930)	005	I-5, S 272nd St To Southcenter Parkway Ramp Paving	Tucci & Sons, Llc	MARK SAWYER	NW	01/13/2010	06/24/2010	10/08/2011	11/03/2011	2,040,839.86	2,077,871.05
007661	ER-0901(462)	169	Sr 169, Green River Bridge Embankment Failure	Scarsella Bros., Inc.	ALETA BORSCHOWA	NW	06/26/2009	10/22/2010	02/24/2012	08/20/2012	3,208,021.05	2,428,795.13
007662	BH-0433(009)	433	Sr 433/ Lewis & Clark Bridge- Substructure Painter	Certified Coatings Company Inc.	DENYS TAK	SW	11/08/2010	12/02/2010	02/15/2011	02/22/2011	5,148,109.00	5,303,361.20
007668	NH0002(284)	002	Us 2, E End Odabashian Bridge- Loop Trail Connecti	Granite Northwest Inc	KEVIN WALIGORSKI	NC	07/24/2009	10/15/2009	01/21/2010	01/29/2010	184,184.00	183,636.56
007669	IM-NH9999(541)	005	I-5/ 52nd Ave W To Sr 526 Nb Paving	Granite Construction Company	JOHN CHI	NW	11/18/2009	03/11/2011	11/02/2011	11/21/2011	4,929,000.00	5,344,692.51

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007670	STPF-9999(540)	102	Sr 102 & Sr 106, Corrections Center To Us 101 And	Doolittle Construction, Llc	JERRY MOORE	OL	08/10/2009	10/08/2009	04/09/2010	04/15/2010	1,067,440.20	909,596.80
007671	IM-0054(262)	005	I-5, Sr 532 To Hill Ditch Bridge Concrete Pavement	Tri-State Construction Inc	DAVE CRISMAN	NW	09/08/2009	10/23/2009	08/16/2010	09/07/2010	4,718,501.85	4,812,820.71
007674	IM-0054(271)	005	I-5, Snohomish River To Ebey Slough - Nb Paving	Cemex Pacific Holdings, Llc	JANICE FAHNING	NW	12/11/2009	12/11/2009	07/11/2011	08/09/2011	1,633,363.90	1,494,411.06
007677	STATE	285	Sr 285, George Sellar Bridge Additional Eb Lane	Max J. Kuney Company	KEVIN WALIGORSKI	NC	07/22/2011	11/15/2011	06/10/2013	09/18/2013	12,884,988.00	12,750,399.74
007679	STATE	160	Sr 160, Sr 16 To Long Lake Road Vic.	R G/Bowers Construction Joint	BRENDEN CLARKE	OL	10/23/2009	11/12/2009	04/20/2011	04/20/2011	3,148,190.04	3,603,058.71
007680	STATE	509	Sr 509, Property Management Grading & Fencing	End General Construction, Inc.	MARK SAWYER	NW	06/15/2009	10/09/2009	02/08/2010	02/22/2010	346,124.47	346,844.25
007681	STPX-STXPX-2008(0		Vancouver Rail Project W. 39th Street Bridge	Cascade Bridge Llc	CHRIS TAMS	SW	11/04/2010	10/17/2012	12/14/2012	01/07/2013	11,646,360.95	12,747,701.73
007685	HSIP-0906(213)	090	I-90, Spokane Area Rut Repair And Ramp Paving	Cpm Development Corporation	DARREL MCCALLUM	EA	11/19/2009	12/15/2010	02/23/2011	03/15/2011	8,091,333.68	9,478,583.43
007686	STATE	240	Sr 240, Beloit Rd To Kingsgate Way- Widen Roadway	Imco General Construction, Inc.	MOE DAVARI	SC	10/16/2009	12/16/2009	06/03/2010	06/28/2010	6,764,418.32	7,135,839.07
007687	STATE	530	Sr 530/534 Roadside Safety Improvements	Coral Construction Company	MARK HAMMER	NW	02/23/2010	04/23/2010	02/07/2011	04/01/2011	521,125.00	534,825.98
007688	BH-0051(275)	005	I-5, North Fork Lewis River Bridge- Southbound Exp	Mowat Construction Company	CHRIS TAMS	SW	08/18/2009	11/18/2009	03/30/2010	04/15/2010	329,023.40	349,196.74
007689	PNRS(AC)STPF0099-	005	I-5, Boeing Access Rd To I-90 I/c- Sign Bridges	C.A. Carey Corporation	MARK SAWYER	NW	02/02/2010	07/02/2010	08/25/2011	09/13/2011	3,851,852.00	4,172,602.20
007690	STPF-0099(099)	099	Sr99, 14th Ave S I/c- Illumination Rebuild	Signal Electric, Inc.	JANICE FAHNING	NW	11/12/2009	11/12/2009	07/22/2010	08/09/2010	1,126,478.00	970,343.56
007691	NH-0101(313)	101	Us 101, S. Of W. Fork Hoquiam River Bridge To N. O	Doolittle Construction, Llc	NEAL UHLMAYER	OL	10/06/2009	06/07/2010	07/01/2010	08/13/2010	2,422,679.97	2,417,390.21
007692	STATE	090	I-90, Snoqualmie Pass East - Phase 1a Hyak To Crys	Klb Construction, Inc.	WILL SMITH	SC	10/30/2009	11/19/2009	06/01/2010	08/23/2010	3,298,002.00	3,169,265.62
007693	STPF-0169(020)	169	Sr 169, Se 264th St To Vic Witte Road - Paving And	Lakeside Industries, Inc.	ALETA BORSCHOWA	NW	08/20/2009	08/26/2009	10/17/2011	11/21/2011	1,151,617.25	1,197,063.88
007696	STPF-0020(157)	020	2007-2009 Er Roadside Safety Improvements Roadside	Frank Gurney, Inc.	BOB HILMES	EA	09/17/2009	11/05/2009	05/13/2010	05/20/2010	2,355,048.87	2,401,163.41
007697	STPF-9999(527)	020	2009 Eastern Region Chip Seal	Granite Northwest Inc	CHAD SIMONSON	EA	09/03/2009	09/03/2009	05/19/2010	05/28/2010	6,330,905.00	5,897,260.75
007698	BH-0053(924)	005	I-5, Nisqually River Bridge Special Repair	Mowat Construction Company	NEAL UHLMAYER	OL	07/14/2009	07/14/2009	12/02/2009	01/09/2010	582,577.87	547,908.88

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007699	STATE	525	Sr 525 Low Cost Enhancement Restriping	Trimaxx Construction, Inc.	DAVE CRISMAN	NW	06/09/2009	06/09/2009	03/09/2010	03/23/2010	135,127.00	212,925.46
007700	IM-BH-9999(533)	005	I-5, Us 12/ Capitol Blvd Bridge & Black River Brid	Purcell P & C, Llc DbA Purcell	JOHN MCNUTT	OL	10/13/2009	11/10/2009	06/14/2010	07/07/2010	794,963.00	738,554.92
007701	STATE		Vashon Ferry Terminal Dolphin Replacement	Manson Construction Co.	JOHN CALLAHAN	FE	11/24/2009	02/05/2010	05/25/2010	05/25/2010	2,109,725.00	2,121,947.40
007702	(AC)HP-IM-STPUS-1	182	I-182, Rd. 100/ Broadmoor Blvd- Improvements	Apollo, Inc.	MOE DAVARI	SC	10/23/2009	10/23/2009	05/20/2010	06/01/2010	994,965.67	1,055,237.36
007705	ARRA-0902(260)	090	I-90 Keechelus Dam To Cabin Cr Eb- Pavement Restor	Columbia Asphalt & Gravel, Inc.	WILL SMITH	SC	08/03/2009	09/18/2009	01/28/2010	03/04/2010	2,725,920.80	2,589,355.36
007706	ARRA-0902(259)	090	I-90, Yakima River To W Ellensburg- Paving	Columbia Asphalt & Gravel, Inc.	WILL SMITH	SC	07/09/2009	07/09/2009	12/04/2009	01/05/2010	1,657,733.85	1,975,217.36
007707	STPF-0112(019)	112	Sr 112, Makah Reservation To Us 101 Stage 2 - Safe	Petersen Brothers, Inc.	JERRY MOORE	OL	11/10/2009	05/14/2010	09/02/2010	09/14/2010	2,667,540.53	2,563,305.78
007709	NH-0101(309)	101	Us 101, S Of Olympic National Park Rd To S Of Lost	Lakeside Industries, Inc.	JERRY MOORE	OL	09/26/2009	09/26/2009	04/07/2010	04/15/2010	1,243,561.57	1,229,093.36
007710	STATE	007	Sr 7, 304th/ Kapowsin Highway- Signal	Tst Inc DbA Travers Electric	RUMINA SUAFOA	OL	11/30/2009	01/28/2010	07/30/2010	08/04/2010	236,970.15	281,954.15
007711	STATE		Anacortes Ferry Terminal Timber Trestle Preservati	American Construction Co., Inc.	TOM CASTOR	FE	08/17/2009	08/17/2009	02/05/2010	02/04/2010	173,404.00	179,057.46
007712	STPF-0112(020)	112	Sr 112, Falls Creek Bridge To Sr 113 And Burnt Mou	Lakeside Industries, Inc.	JERRY MOORE	OL	08/18/2009	08/18/2009	03/31/2010	04/15/2010	547,723.30	579,958.96
007714	STPF-9999(543)	019	Sr 19, Sr 116/ State Hwys In Jefferson County- Chi	Lakeside Industries, Inc.	JERRY MOORE	OL	08/10/2009	10/15/2009	03/31/2010	04/15/2010	1,445,255.32	1,518,197.29
007715	PNRS-0099(096)	099	Sr 99, Alaskan Way Viaduct - Replacement S Holgate	Gary Merlino Construction Co., Inc.	PAUL E. JOHNSON	NW	05/28/2010	06/04/2010	10/24/2011	11/08/2012	8,569,569.15	9,592,474.45
007717	STPF-0542(026)	542	Sr 542, Bruce Ck & Baptist Ck Culverts Realign Rdw	Klb Construction, Inc.	CHRIS DAMITIO	NW	10/23/2009	09/22/2010	10/27/2010	11/08/2010	969,075.12	848,656.41
007718	NH-0002(280)	002	Us 2 & Us 97, Baker Flats To Orondo- Paving And Pa	Central Washington Asphalt, Inc.	ROBERT ROMINE	NC	10/12/2009	12/05/2009	09/20/2010	09/27/2010	3,546,628.13	3,636,741.08
007719	STATE	003	Sr 3/ Jct Us 101 To Mill Creek - Safety	Petersen Brothers, Inc.	NEAL UHLMAYER	OL	06/26/2009	06/26/2009	12/03/2009	02/18/2010	139,859.27	128,036.52
007720	NH-9999(506)	101	Us 101 & Sr 109, Oak St. To Little Hoquiam River B	Lakeside Industries, Inc.	NEAL UHLMAYER	OL	10/13/2009	06/14/2010	08/03/2010	11/03/2010	2,165,345.47	2,210,962.77
007721	STATE	005	I-5, Fisher Cr Vic To Squalicum Cr Vic Storm Drain	G G Excavation, Inc.	MARK HAMMER	NW	10/21/2009	11/30/2010	01/25/2011	02/08/2011	398,013.96	293,465.86
007724	ARRA-9999(547)	017	Sr 17, Sr 282/ Moses Lake To Ephrata - Paving And	Granite Northwest Inc	ERIC PIERSON	NC	11/10/2009	11/27/2009	06/08/2010	06/15/2010	6,235,235.00	6,091,726.26

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007725	CBI-0097(132-134)	097	Us 97/ Sr 155 Intersection And Border Vic. Improve	Mccandlish Electric Inc	KEVIN WALIGORSKI	NC	09/29/2009	09/29/2009	03/30/2010	04/13/2010	613,330.00	621,944.39
007726	ARRA-4053(858)	405	I-405, Ne 8th St To Sr 520 Braided Ramps- Intercha	Guy F. Atkinson Construction, Llc.	SEEMA JAVERI	NW	06/01/2012	04/28/2014	06/27/2014	09/15/2014	107,500,000.00	109,837,379.02
007729	ER0902285-288,341	097	Us 97, Blewett Pass Emergency Flood Repair- Stage	Pipkin Inc., DbA Pipkin Constructio	KEVIN WALIGORSKI	NC	06/30/2009	06/30/2009	03/23/2010	04/01/2010	1,109,407.19	1,009,690.81
007730	STPF-0106(003)	106	Sr 106, X Trib Skokomish- Fish Passage	R-V Associates, Inc.	NEAL UHLMeyer	OL	09/29/2009	11/12/2009	04/12/2010	05/24/2010	557,083.50	462,253.94
007731	NH-0026(029)	026	Sr 26, Reynolds Road Intersection And Illumination	Cpm Development Corporation	ROBERT ROMINE	NC	10/01/2009	10/01/2009	02/17/2010	02/23/2010	325,197.35	355,072.30
007732	BH-0542(027)	542	Sr 542, N Fork Nooksack River Bridge- Painting	Purcell P & C, Llc DbA Purcell	CHRIS DAMITIO	NW	10/08/2009	11/24/2009	10/26/2010	11/16/2010	518,400.00	456,450.22
007733	ARRA-9999(548)	155	Sr 262, Sr 243, Sr 155/ Ncr Seal 2009- Stage 2	Central Washington Asphalt, Inc.	ROBERT ROMINE	NC	10/27/2009	10/27/2009	06/17/2010	06/23/2010	2,983,566.25	2,974,207.21
007734	STATE	509	Sr 509, Murray Morgan Bridge- Wire Rope Replacemen	Rognlin'S, Inc.	RUMINA SUAFOA	OL	03/24/2010	03/24/2010	04/27/2010	05/28/2010	998,704.00	1,091,210.88
007735	NH-0012(176)	012	Us 12, Touchet River Bridge At Touchet- Br Repair	West Company, Inc.	MOE DAVARI	SC	09/08/2009	09/08/2009	12/14/2009	02/19/2010	185,169.00	196,892.82
007736	NH-0012(191)	012	Us 12, White Pass Vicinity Paver	Granite Northwest Inc	COLIN NEWELL	SW	08/05/2009	08/07/2009	12/29/2009	01/09/2010	608,608.00	504,754.15
007738	ARRA-0002(300)	002	Us 2, Monroe City Limit To Sultan - Paving	Lakeside Industries, Inc.	DAVE LINDBERG	NW	10/12/2009	10/12/2009	04/12/2010	06/15/2010	1,407,299.60	1,397,513.20
007740	BH-0509(023)	509	Sr 509, Fb Hoit And Joes Creek Bridges Bridge Pain	Long Painting Company	JANICE FAHNING	NW	06/11/2010	06/11/2010	11/05/2010	12/14/2010	1,584,729.57	1,465,848.22
007741	STATE	005	I-5 Friday Creek Vicinity Hma Paving	Cemex Construction	MARK HAMMER	NW	06/18/2009	06/18/2009	12/08/2009	02/16/2010	73,220.00	63,355.80
007742	STATE	005	I-5. Nb 260th St O-xing Bridge Deck Overlay	Lakeside Industries, Inc.	DAVE LINDBERG	NW	06/17/2009	06/17/2009	09/28/2009	05/19/2010	129,643.10	143,203.31
007743	BR-0012(122)	012	Us 12, Tieton River Crossings W & E- Replace Bridg	Scarsella Bros., Inc.	PAUL GONSETH	SC	09/13/2010	01/24/2011	11/08/2011	02/08/2012	6,547,277.50	7,463,717.81
007744	ARRA0395(09)	395	Us 395, Loon Lake To Immel Rd - Paving	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	11/02/2009	09/12/2011	02/16/2012	03/08/2012	5,446,776.00	5,478,778.80
007745	ARRA-0822(131)	082	I-82, Granger To W Grandview Wb- Dowel Bar Retrofi	Granite Northwest Inc	PAUL GONSETH	SC	10/28/2009	10/31/2009	03/29/2010	04/07/2010	4,690,744.15	4,698,371.67
007746	ARRA-IM-0052(202)	005	I-5, Koontz Road To Harrison Ave. Vic.- paving	Lakeside Industries, Inc.	COLIN NEWELL	SW	07/22/2010	07/22/2010	04/26/2011	05/04/2011	5,399,567.92	5,034,299.55
007748	NH-0101(291)	101	Us 101/ Sr 6 To Grays Harbor County Line- Paving	Granite Construction Company	COLIN NEWELL	SW	10/06/2009	10/20/2009	04/29/2010	05/19/2010	2,833,069.20	2,973,676.94

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007751	ARRA-0395(088)	395	Us 395, Spokane Co Line To Loon Lake - Paving	Hap Taylor And Sons, Inc. Db	BOB HILMES	EA	09/08/2009	09/28/2009	04/02/2010	04/15/2010	1,675,705.72	1,667,731.01
007752	ARRA-IM-0054(272)	005	I-5, Marysville To Stillaguamish River Bridge-Med	Tri-State Construction Inc	CHAD BROWN	NW	10/14/2010	07/27/2012	11/28/2012	01/07/2013	13,262,231.00	13,346,288.69
007753	ARRA-IM-0054(277)	005	I-5/ Sr 532 Vic To Starbird Rd Vic- Pccp Rehab	Granite Construction Company	DAVE CRISMAN	NW	05/26/2010	11/05/2010	08/08/2011	08/30/2011	5,311,989.00	4,909,114.51
007754	STPF-0531(008)	531	Cougar Creek Culvert Replacement Culvert Replaceme	Tri-State Construction Inc	DAVE LINDBERG	NW	10/02/2009	05/25/2010	12/22/2011	10/04/2012	546,628.50	632,236.42
007755	NH-0012(192)	012	Us 12, Naches To Mitchell Rd Vicinity- Paving	Granite Northwest Inc	PAUL GONSETH	SC	10/06/2009	11/23/2009	04/08/2010	04/23/2010	3,012,012.00	2,855,729.32
007756	IM-0821(091)	082	I-82, Naches River Bridge Repairs	Klm Construction, Inc.	PAUL GONSETH	SC	09/15/2009	10/29/2009	02/14/2011	02/14/2011	821,457.70	736,430.19
007757	ARRA-0902(302)	090	I-90, Lake Easton Vic To Bullfrog Rd I/c Vic Wb- R	Gary Merlino Construction Co., Inc.	WILL SMITH	SC	06/16/2010	06/16/2010	12/21/2010	02/14/2011	13,812,438.81	12,063,697.24
007758	ARRA-0902(283)	090	I-90, Snoqualmie Summit To Hyak Wb- Dowel Bar Retr	Vetch Construction Llc	WILL SMITH	SC	06/21/2010	06/21/2010	01/24/2011	03/03/2011	2,927,574.60	2,974,723.29
007759	ARRAIMSTPF0051277	005	I-5, N Kelso To Castle Rock Concrete Pavement Reha	Granite Northwest Inc	DENYS TAK	SW	11/05/2009	01/07/2010	04/01/2010	04/23/2010	9,889,889.00	8,553,597.72
007760	ARRA-0097(140)	097	Us 97, Centerville Rd Vic To Bickleton Rd Bridge A	Granite Northwest Inc	CHRIS TAMS	SW	05/14/2010	06/16/2010	08/30/2010	09/17/2010	2,948,948.00	2,984,139.84
007761	ARRA-4053(859)	405	I-405, Ne 195th St To Sr 527 - Auxiliary Lane-Des	Kiewit Infrastructure West Co.	CHAD BROWN	NW	06/18/2010	09/30/2010	09/19/2011	11/05/2011	19,263,000.00	19,558,375.58
007762	ARRA-0206(003)	206	Sr 206, Jct Us 2 To Bruce Rd - Paving	Cpm Development Corporation	DARREL MCCALLUM	EA	09/01/2009	09/01/2009	12/17/2009	01/26/2010	544,445.00	540,844.85
007763	ARRA-0002(301)	002	Us 2, Jct Sr 211 To Newport - Paving	Cpm Development Corporation	CHAD SIMONSON	EA	10/07/2009	10/09/2009	05/19/2010	08/23/2010	5,182,153.00	4,904,010.17
007764	STATE/TPA	122	Sr 122, Harmony Resort Vic Fish Passage	Steele Trucking Inc.	COLIN NEWELL	SW	09/02/2009	09/02/2009	11/03/2009	11/09/2009	188,896.90	191,984.88
007765	STATE	005	I-5, Cook Road Bridge Deck Overlay	Lakeside Industries, Inc.	MARK HAMMER	NW	06/17/2009	06/17/2009	09/29/2009	01/26/2010	89,005.50	81,565.65
007766	ITS-9999(509)	005	I-5 Et All, Active Traffic Management System-Desi	Elcon Corporation	JENNIFER CHARLEBOIS	NW	04/26/2011	09/01/2011	05/23/2012	08/10/2012	34,450,000.00	38,050,487.17
007767	IM-0052(200)	005	I-5, Martin Way O'xing Bike Lanes	Tri-State Construction Inc	NEAL UHLMAYER	OL	09/08/2010	12/14/2011	07/18/2012	09/18/2013	1,160,349.10	1,427,035.21
007768	ARRA-0104(046)	195	2009 Eastern Region, Centerline Rumble S	North Star Enterprises 1, Inc.	BOB HILMES	EA	05/12/2010	05/21/2010	10/06/2010	10/21/2010	314,413.00	314,040.10
007769	ARRA-STPR-C350(00	004	Sr 4, Skamokawa To Coal Creek Road Paving/guardrai	Lakeside Industries, Inc.	LEON WINGER	SW	03/25/2010	03/31/2010	10/07/2010	10/21/2010	6,499,399.35	6,375,931.73
007770	STPE-0097(139)	097	Us 97a, North Of Wenatchee- Wildlife Fence -	Thg Construction, Llc	MITCH REISTER	NC	12/03/2009	12/03/2009	08/30/2010	09/14/2010	844,530.50	920,212.09

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Stage									
007771	ITS-9999(509)	090	Lake Washington Congest Mgmt Sign Bridges Sign Bri	Mowat Construction Company	BRYANT BULLAMORE	NW	06/28/2010	08/12/2010	06/22/2011	08/30/2011	5,841,106.77	5,967,339.80
007772	IM-0052(201)	005	Tumwater Blvd I/c Paving & Ramp Widening Paving &	Granite Construction Company	MARYLOU NEBERGALL	OL	10/01/2009	11/30/2009	03/22/2010	04/15/2010	500,895.50	558,455.29
007773	CM0906(218)	090	I-90, Geiger I/c To Wsp District Office Its	Colvico, Inc.	DARREL MCCALLUM	EA	10/08/2009	10/26/2009	12/15/2009	01/05/2010	47,730.50	55,851.03
007774	LOCALRR & STATE	509	Sr 509, Puyallup River Bridge Special Repairs	Granite Construction Company	RUMINA SUAFOA	OL	05/07/2010	06/07/2010	11/02/2010	12/13/2010	2,853,000.00	2,795,928.61
007775	STPF-0410(051)	410	Sr410 Clay Crk Outfall Washout Repair	Weber Construction, Inc.	JEFF MINNICK	SC	11/03/2009	10/10/2012	05/28/2013	09/30/2013	444,988.40	420,312.24
007776	STATE		Pccra P & L Branch Rehabilitation	Railroad Materials Salvage, Inc.	KEN OLSON	EA	05/26/2010	06/23/2010	06/03/2011	09/13/2011	1,245,147.40	1,240,551.91
007777	STATE	395	Nsc Us 2 To Wandemere Vicinity	Graham Construction &	DARREL MCCALLUM	EA	06/11/2012	05/21/2013	03/05/2015	04/13/2015	37,540,555.55	39,783,602.77
007778	ARRA-HSIP-0002(30	002	Us 2 Wilbur Pedestrian Improvements	West Company, Inc.	KEN OLSON	EA	04/09/2010	04/09/2010	11/03/2010	11/22/2010	289,764.00	291,998.88
007779	ARRA-IM-0053(948)	005	I-5, Port Of Tacoma Road To King County Line - Hov	Tri-State Construction Inc	SUAFOA/ NEBERGALL/MUE	OL	05/31/2011	05/02/2012	10/17/2014	10/17/2014	31,015,383.05	35,225,458.81
007780	ARRA-9999(549)	020	Sr 20/us 395/sr 26, Har Sites Upgrade	Aztech Electric Inc	CHAD SIMONSON	EA	11/17/2009	04/13/2010	09/20/2010	10/15/2010	162,565.97	166,206.31
007781	STATE	532	Sr 532, 84th Ave Nw Bridge Deck 532/6 Bridge Deck	Penhall Company	ROBYN BOYD	NW	09/30/2009	10/30/2009	05/24/2010	08/23/2010	979,504.00	1,011,543.18
007782	STATE	016	Sr 16, Tacoma Nature Center- Wetland Mitigation	Olson Brothers Excavating, Inc.	RUMINA SUAFOA	OL	09/21/2009	10/28/2009	10/12/2010	03/28/2011	763,266.93	526,712.50
007783	STATE		Pccra Cw Branch Rehabilitation	Railroad Materials Salvage, Inc.	CHAD SIMONSON	EA	07/27/2010	08/04/2010	06/03/2011	09/13/2011	1,301,463.00	1,307,110.97
007784	STATE	101	Us 101, Mosquito Creek-fish Passage	Rognlin'S, Inc.	NEAL UHLMAYER	OL	10/04/2009	10/04/2012	11/07/2012	11/28/2012	728,349.25	779,646.42
007785	STATE		Pccra Pv Hooper Branch Rehabilitation	Railworks Track Systems, Llc	CHAD SIMONSON	EA	04/02/2010	04/05/2010	10/18/2010	11/05/2010	1,770,190.00	1,890,565.57
007786	STATE	090	I90 Hi Point To Preston Ped/bike Trail	Klb Construction, Inc.	JOHN CHI	NW	11/04/2010	12/02/2011	04/24/2013	05/07/2013	1,971,676.50	2,177,715.95
007787	ARRA-0904(118)	090	I-90, Moses Lake- Paving	Central Washington Asphalt, Inc.	ERIC PIERSON	NC	05/06/2010	05/06/2010	03/24/2011	04/01/2011	3,242,563.03	3,253,783.10
007788	STPF-ER-0902(253)	108	Sr 108, Slide Repair 0.8 Miles W. Of Eich Rd.- Uns	Balmelli Contracting, Inc.	MARYLOU NEBERGALL	OL	08/25/2009	08/25/2009	03/03/2010	03/08/2010	114,593.00	130,800.37
007789	ER-0902(287)(288)	097	Us 97, Blewett Pass Vicinity- Emergency Flood Re	Pipkin Inc., Dba Pipkin Constructio	KEVIN WALIGORSKI	NC	09/30/2009	10/12/2009	04/07/2010	04/13/2010	586,473.00	659,124.75
007790	ARRA-9999(554)	002	Us 2 Et Al, Eastern Washington Centerline	North Star Enterprises 1, Inc.	PAUL GONSETH	SC	09/22/2009	09/22/2009	01/06/2010	01/20/2010	515,515.51	502,233.67

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Rumble S									
007791	ARRA-9999(557)	005	I-5 Et Al, Western Washington- Cable Barrier	Dirt And Aggregate Interchange, Inc	CHRIS DAMITIO	NW	03/31/2010	04/29/2010	08/20/2010	09/07/2010	889,919.00	831,880.02
007793	ARRA-9999(556)	009	Sr 9 Et Al., Northwest Region - Centerline Rumble	Apply-A-Line, Llc	DAVE LINDBERG	NW	02/09/2010	02/09/2010	07/15/2010	06/20/2011	727,298.50	719,361.90
007794	ARRA-0051(281)	005	I-5/ I-205 Jct To Dike Road - Cable Barrier	Coral Construction Company	PAUL GONSETH	SC	03/12/2010	03/18/2010	07/20/2010	09/07/2010	1,227,777.00	1,197,748.14
007795	ARRA-9999(558)	090	Thorpe Vic & Moses Lake - Cable Barrier	Frank Gurney, Inc.	ROBERT ROMINE	NC	11/09/2009	11/09/2009	01/05/2010	01/11/2010	689,076.90	723,075.39
007796	ARRA-NH-0051(278)	005	I-5, Sr 501 Ridgefield Interchange	Tapani, Inc.	CHRIS TAMS	SW	08/10/2012	09/14/2012	12/28/2012	03/28/2013	15,794,701.50	17,448,566.48
007797	NH-0012(190)	012	Us12 1.4 Mi W Of White Pass Emergency Stg 2	Northwest Cascade, Inc.	COLIN NEWELL	SW	10/27/2009	12/03/2009	03/22/2010	04/07/2010	249,878.00	217,650.35
007798	STATE	005	I-5, 5th Ave To Ne 92nd Noise Wall - Stage 2	Massana Construction, Inc.	BRYANT BULLAMORE	NW	05/20/2010	06/20/2013	01/31/2014	02/18/2014	1,475,061.00	1,513,694.51
007801	STATE	005	I-5, Sb Military Rd O-xing Bridge Deck Overlay	Woodworth & Company, Inc.	DAVE LINDBERG	NW	10/01/2009	10/01/2009	12/29/2009	06/16/2010	263,900.18	277,842.88
007802	BH-9999(538)	090	I-90 & Sr 520, Lake Washington Floating Bridges An	General Construction Company	JOHN CHI	NW	08/13/2010	10/26/2010	01/12/2011	08/29/2011	2,925,184.00	2,959,618.24
007805	NH-9999(506)	101	Us 101/sr 109, Myrtle St To Endresen Ave & Us 101	Granite Construction Company	SCOTT IRELAND	OL	07/20/2010	08/02/2010	04/05/2011	04/20/2011	1,425,687.00	1,630,178.93
007806	STATE-LOCAL	195	Us195, Cheney-spokane Rd R-turn Lane	Cameron-Reilly Llc	CHAD SIMONSON	EA	09/18/2009	09/25/2009	04/12/2010	04/16/2010	214,177.25	223,338.94
007808	BR-0101(276)	101	Us 101, Purdy Creek Mitigation	R W Rhine, Inc.	NEAL UHLMAYER	OL	10/08/2009	10/08/2009	01/19/2010	02/22/2010	99,140.00	68,317.32
007809	STATE	099	Sr 99, Bridge 99/560 Pedestrian Fence	Massana Construction, Inc.	ALETA BORSCHOWA	NW	02/16/2011	10/07/2011	10/18/2012	11/02/2012	2,948,206.00	3,111,931.51
007810	NH-ER-0902(278)	112	Sr 112 Emergency Slide Repair 9.4 Miles W Of Reyno	Primo Construction, Inc.	JERRY MOORE	OL	11/24/2009	12/08/2009	03/21/2010	04/29/2010	757,766.43	747,893.60
007811	STATE	520	Sr 520, Evergreen Point Bridge Vicinity- Pile Driv	General Construction Company	MARK SAWYER	NW	11/10/2009	11/24/2009	02/23/2010	03/10/2010	766,504.00	662,937.06
007812	STATE	520	Sr 520, Advanced Construction Methods And Engineer	Quigg Bros., Inc.	SCOTT IRELAND	OL	05/10/2010	05/20/2010	05/29/2012	07/18/2012	2,756,201.15	2,633,541.77
007813	STATE		Systemwide On-call Wingwall/dolphin Repair	American Construction Co., Inc.	JOHN CALLAHAN	FE	06/22/2011	06/22/2011	06/30/2011	07/27/2011	1,232,498.95	1,146,960.44
007815	STATE		Terminal On-call Maintenance Painting 09-11	Long Painting Company	JOHN CALLAHAN	FE	06/09/2011	06/09/2011	07/15/2011	07/13/2011	546,389.00	497,385.34
007816	CM-0906(219)	090	I90 Sullivan Rd E To Vic Idaho Line Its Vic Idaho	Colvico, Inc.	DARREL MCCALLUM	EA	05/06/2011	07/22/2011	09/12/2011	09/20/2011	913,269.00	921,021.36

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007817	ARRA-0195(047)	195	Us 195, Hatch Rd To Jct I-90 - Dowel Bar Retrofit	Acme Concrete Paving, Inc.	CHAD SIMONSON	EA	06/15/2010	11/15/2010	03/29/2011	04/12/2011	2,449,266.12	2,452,883.59
007819	STPF-0097(129)	097	Us 97a, N Of Wenatchee Stabilize Slope Slope Stabi	Hi Tech Rockfall Construction, Inc.	ROBERT ROMINE	NC	03/24/2011	03/24/2011	11/29/2011	12/05/2011	3,664,568.94	3,707,799.60
007820	ITS-9999(509)	520	Sr520 Et Al, Lake Wa Congest Mgmt E Side Signs Eas	Elcon Corporation	MARK SAWYER	NW	05/31/2011	12/12/2011	06/05/2012	08/15/2012	1,251,953.00	1,426,907.31
007821	STATE	002	Us 2 N Glen Elk Chatteroy Rd I/s Improve -	Cpm Development Corporation	BOB HILMES	EA	05/24/2010	05/24/2010	10/13/2010	10/21/2010	379,000.00	395,358.93
007822	ARRA-0053(949)	005	I-5, Martin Way To 48th St- Nb And Sb Concrete Pav	Penhall Company	NEAL UHLMAYER	OL	11/15/2010	11/15/2010	06/15/2011	12/16/2011	8,404,077.30	9,669,049.38
007826	BR-0520(043)	520	Sr 520 Pontoon Construction Design-build Project	General Construction Co.	DEWAYNE MATLOCK	OL	07/23/2015	07/23/2015	01/21/2016	11/21/2017	367,330,000.00	448,931,203.29
007827	ER-0903(027)	097	Us 97, Beebe Bridge 97/240 Emergency Repair	Klm Construction, Inc.	BRANTLEY BAIN	NC	10/09/2009	10/20/2009	02/14/2011	02/14/2011	500,000.00	920,673.42
007828	STPUL4001(001)		Havana Street Overcrossing Phase 1	Noble Excavating, Inc.	DARREL MCCALLUM	EA	06/30/2010	07/09/2010	02/07/2011	05/23/2011	595,705.00	1,087,337.40
007830	STATE	016	Sr16 Union Ave To Jackson Ave- Roadside Restoratio	Watershed Environmental	RUMINA SUAFOA	OL	03/25/2011	02/28/2012	05/15/2012	05/29/2012	1,252,319.04	1,370,853.79
007831	STATE		Seattle Ferry Terminal Slip 2 Overhead Loading- De	Vetch Construction Llc	JOHN CALLAHAN	FE	03/30/2010	03/31/2010	04/22/2010	04/22/2010	147,694.00	141,543.01
007832	STATE	028	Sr28/us2/us97, Intersection Improvements Box Culve	Selland Construction, Inc.	ROBERT ROMINE	NC	04/01/2010	10/27/2010	02/14/2011	02/25/2011	734,927.20	744,482.67
007833	STPF-9999(529)		Nc Region, Guardrail Update 2010	Frank Gurney, Inc.	KEVIN WALIGORSKI	NC	06/03/2010	06/03/2010	09/02/2010	10/05/2010	369,013.25	432,303.45
007834	ARRA-0008(012)	008	Sr 8, Elma To Us 101 Cable Barrier	Petersen Brothers, Inc.	SCOTT IRELAND	OL	05/14/2010	06/04/2010	09/13/2010	12/21/2010	1,414,731.43	1,276,701.49
007835	STATE	005	I-5, Sr 432, Talley Way Interchange	Northwest Construction, Inc.	LORI FIGONE	SW	11/15/2011	09/23/2013	04/16/2015	05/04/2015	20,528,756.00	21,289,358.35
007836	STATE		Pccra Cw Branch Fence Replacement	Northwest Fence Company	CHAD SIMONSON	EA	02/17/2010	02/17/2010	05/04/2010	06/08/2010	256,669.25	258,274.95
007837	STATE	099	Sr99, E Marginal Way & Ellis Ave S- To N 145th St	Signal Electric Inc	JOHN CHI	NW	12/23/2010	07/20/2011	10/20/2011	08/01/2012	2,408,537.88	2,100,423.32
007838	STPH-0024(026)	026	Sr 26, Othello At First St I/s Improvements Stage	Mrm Construction, Inc.	ROBERT ROMINE	NC	03/17/2010	04/02/2010	12/08/2010	12/14/2010	398,712.00	449,955.72
007839	STATE	022	Sr 22, I-82 To Toppenish - Irrigation Irrigation	Steele Trucking Inc.	WILL SMITH	SC	03/27/2010	03/27/2010	05/14/2010	06/02/2010	148,498.50	153,764.19
007840	STATE		Ncr Intersection Illumination 2010	Mccandlish Electric Inc	KEVIN WALIGORSKI	NC	04/02/2010	04/08/2010	06/10/2010	06/15/2010	163,704.00	164,521.88
007842	STATE		Seattle Ferry Terminal Fire Sprinkler Repairs	Anderson-Magruder Co.	JOHN CALLAHAN	FE	03/01/2010	03/15/2010	04/12/2010	04/12/2010	125,999.00	149,510.62

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007843	IM-0901(460)	090	I-90, Bellevue Way Interchange Ramps-Paving	Lakeside Industries, Inc.	HIEEN TRINH	NW	07/18/2010	07/18/2010	08/22/2011	06/12/2012	1,079,865.67	967,249.98
007844	STATE	099	Sr 99 Et Al, 1st Ave S To S 112th St And S 120th S	Signal Electric Inc	DAVE LINDBERG	NW	10/18/2010	06/27/2013	08/19/2013	10/24/2013	2,482,582.10	2,648,864.66
007845	FT56001		Seattle Ferry Terminal- Slip 1 Seismic Retrofit	General Construction Company	JOHN CALLAHAN	FE	03/09/2010	03/10/2010	04/02/2010	03/29/2010	82,255.00	82,256.00
007846	FT56001		Edmonds Ferry Terminal Seismic Retrofit	Manson Construction Co.	JOHN CALLAHAN	FE	02/11/2010	02/12/2010	04/02/2010	04/01/2010	40,400.00	41,575.00
007847	PNRS-0099(096)97(	099	Sr 99, Alaskan Way Viaduct - Replacement S Holgate	Skanska Usa Civil West California	PAUL JOHNSON	NW	10/23/2012	10/29/2012	02/11/2015	03/26/2015	114,569,194.25	122,309,703.26
007848	STPF-9999(561)	017	Ncr Seal 2010	Granite Northwest Inc	ERIC PIERSON	NC	08/02/2010	08/02/2010	03/07/2011	04/20/2011	4,149,149.00	3,743,903.18
007849	ARRA-IM-0901(478)	090	I-90, Two-way Transit & Hov Operations-Dowel Bar	Interstate Improvement Inc	MARK SAWYER	NW	05/13/2010	05/20/2010	10/21/2010	11/16/2010	7,591,034.17	7,810,631.76
007850	STATE	027	Sr27, Replace Pine Creek Bridge	Thompson Bros. Excavating, Inc.	CHAD SIMONSON	EA	07/20/2011	08/19/2012	06/06/2013	09/20/2013	2,301,453.50	2,184,080.93
007851	STATE		Keystone Ferry Terminal Wingwall Replacement	American Construction Co., Inc.	JOHN CALLAHAN	FE	03/03/2010	06/11/2010	07/02/2010	07/02/2010	987,617.00	961,206.33
007852	STATE	090	I-90, Hyak To Snowshed Vicinity Phase 1b-Add Lane	Max J. Kuney Company	WILL SMITH	SC	11/04/2013	11/04/2013	12/01/2014	04/13/2015	76,699,232.66	90,257,027.94
007853	ARRA-IM-0051(283)	005	I-5 N Kelso To Harrison Paving & Safety	Kerr Contractors Oregon, Llc	DENYS TAK	SW	02/10/2011	06/08/2011	09/02/2011	09/16/2011	6,191,301.98	6,120,341.37
007855	CMAQ-0014(060)	014	Sr 14, East Of I-5 & I-205 Atis Infill	Mill Plain Electric, Inc.	CHAD HANCOCK	SW	01/07/2011	04/20/2011	05/23/2011	06/20/2011	665,000.00	690,747.25
007856	STATE	203	Sr 203 Corridor Safety Improvements King & Snohomi	Tri-State Construction Inc	CHAD BROWN	NW	11/09/2010	06/18/2012	09/12/2012	11/20/2012	2,968,786.68	2,488,877.37
007857	NH-0002(287)	002	Us 2, Stevens Pass Summit- Pedestrian Safety	Tri-State Construction Inc	PIERSON/PATRICK	NC	06/13/2011	12/14/2011	01/21/2014	02/03/2014	1,785,325.20	1,861,348.50
007858	ARRA-0822(128)	082	I-82, Valley Mall Blvd. Interchange Rebuild Interc	Apollo, Inc.	JEFF MINNICK	SC	11/14/2011	11/07/2012	10/16/2013	02/18/2014	19,079,869.61	21,487,529.67
007859	STATE	011	Sr 11, I-5 Interchange - Josh Wilson Rd Rebuild In	Interwest Construction, Inc.	HAMMER/SPAHR	NW	11/05/2010	01/24/2014	04/01/2014	05/08/2014	4,794,882.15	4,712,516.10
007860	IM-0053(946)	005	I-5 Reverse Express Lane To/from Sr 522-Safety	Petersen Brothers, Inc.	JOHN CHI	NW	08/18/2010	08/18/2010	06/02/2011	09/26/2011	468,993.12	416,936.14
007861	NH-0014(051)	014	Sr 14 Rockfall Mitigation- White Salmon Vicinity	Hi Tech Rockfall Construction, Inc.	CHRIS TAMS	SW	09/16/2010	12/22/2010	08/22/2011	09/16/2011	2,398,717.50	2,704,369.97
007862	NH-0906(210)	090	I-90 Spokane Poe Weigh Station Relocation	Selland Construction, Inc.	CHAD SIMONSON	EA	11/07/2011	12/20/2011	05/05/2015	05/11/2015	6,704,332.55	6,893,871.66

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007864	BR-0241(026)	241	Sr 241 Dry Creek- Construction Box Culvert	Apollo, Inc.	MOE DAVARI	SC	05/05/2010	05/05/2010	08/05/2010	08/26/2010	299,348.10	354,470.92
007865	IMG-0053(952)	005	I-5 Berkley St To 47th Ave Sw- Median Barrier Repl	Petersen Brothers, Inc.	NEAL UHLMAYER	OL	04/08/2010	01/04/2011	03/10/2011	06/13/2011	852,344.43	876,868.41
007866	STATE	410	Sr 410/ 214th Ave E To 234th Ave E- Widening	J. R. Hayes & Sons, Inc.	MARYLOU NEBERGALL	OL	03/07/2012	03/08/2013	04/04/2014	04/07/2014	6,783,945.32	7,909,424.82
007867	STATE	520	Sr 520-pontoon, Anderson And Middleton- Site Resto	Steele Trucking Inc.	SCOTT IRELAND	OL	03/18/2010	03/18/2010	05/17/2010	06/14/2010	286,703.80	316,744.88
007869	ARRA-IM-0051(270)	005	I-5/todd Rd., To Kelso Weigh Station Vic Paving An	Lakeside Industries, Inc.	LEON WINGER	SW	10/15/2010	10/22/2010	01/20/2011	02/01/2011	4,579,035.14	3,982,307.94
007870	LOCAL&SOUNDTRANSI	090	I-90, Two-way Transit & Hov Operations Stage 2	Gary Merlino Construction Co., Inc.	SAWYER/TRINH	NW	04/15/2012	05/02/2013	07/17/2013	09/20/2013	11,578,632.30	13,388,091.96
007871	STATE	026	Sr 26, W Of Othello- Passing Lane	Selland Construction, Inc.	ROBERT ROMINE	NC	05/05/2010	11/03/2010	02/07/2011	02/14/2011	608,774.15	589,642.91
007872	STPULFMSIBFRA4001		Havana St Overcrossing Phase 2 Phase 2	Graham Construction &	DARREL MCCALLUM	EA	11/04/2013	03/21/2014	04/14/2015	06/16/2015	7,874,534.21	8,351,604.15
007873	STATE	005	I-5, Ship Canal Bridge Noise Study	Penhall Company	MARK SAWYER	NW	10/08/2010	10/14/2010	03/15/2011	04/01/2011	1,560,038.00	1,636,910.79
007874	CBI-IMD-OO55(227)	005	I-5, Blaine Exit Interchange Improvements	Interwest Construction, Inc.	CHRIS DAMITIO	NW	08/31/2010	01/24/2014	03/21/2014	04/02/2014	2,765,789.35	3,697,841.00
007875	STATE	542	Sr 542, Ced/ E Church Mt Rd-roadway Realignment	Interwest Construction, Inc.	CHRIS DAMITIO	NW	10/28/2010	11/07/2011	06/15/2012	09/20/2012	2,138,448.20	2,609,044.81
007876	STATE	142	Sr 142, Sr 14 To Us 97 Roadside Safety- Phase 2	James Dean Construction, Inc.	CHAD HANCOCK	SW	04/29/2010	05/29/2010	10/13/2010	10/21/2010	721,771.00	647,570.88
007879	STATE	510	Sr 510 Yelm Loop Stage 1 Stage 1	Scarsella Bros., Inc.	NEAL UHLMAYER	OL	11/02/2011	10/31/2012	01/10/2013	05/13/2013	4,146,936.01	3,729,300.23
007880	NH0512(015)	512	Sr 512, I-5 To 108th St. S.- Paving	Tucci & Sons, Llc	MARYLOU NEBERGALL	OL	08/27/2010	10/22/2010	05/16/2011	05/23/2011	1,147,246.75	973,736.05
007881	STATE	020	Sr 20 & 525, Roadside Safety Improvement	Coral Construction Company	DAVE CRISMAN	NW	05/26/2010	07/06/2010	11/17/2010	12/01/2010	557,777.00	605,296.55
007882	STATE	503	Sr 503 Lewisville Park Vic Climbing Lanes	Rotschy, Inc.	LEON WINGER	SW	10/05/2010	11/10/2010	04/25/2011	05/02/2011	3,701,706.53	3,583,629.29
007883	STATE	082	I-82, Terrace Heights Off Ramp Improvements	Granite Northwest Inc	PAUL GONSETH	SC	07/07/2010	11/16/2010	02/15/2011	03/21/2011	381,381.10	421,239.92
007884	STATE		Seattle Ferry Term Lobby Restroom Remodel	Tec Construction, Inc.	MARK SCOTT	FE	05/25/2010	06/30/2010	08/05/2010	08/05/2010	57,900.00	62,745.10
007885	ARRA-IM-0822(132)	082	I-85 Granger To Grandview Concrete Rehab	Penhall Company	MOE DAVARI	SC	10/15/2010	10/29/2010	03/15/2011	04/01/2011	4,798,496.52	4,807,853.35
007886	STATE		Anacortes Ferry Term Holding Lanes Paving	Cemex Construction	JOHN CALLAHAN	FE	04/22/2010	04/23/2010	06/18/2010	06/21/2010	154,793.20	155,791.22
007887	ARRA-FT-56-0001		Vashon Island Ferry Term Seismic Retrofit	Mcclure And Sons, Inc.	JOHN CALLAHAN	FE	07/01/2010	08/19/2010	12/27/2010	12/22/2010	47,751.00	48,267.00
007888	ARRA-FT-56-001		Bainbridge Island Term Seismic Retrofit	Mowat Construction Company	JOHN CALLAHAN	FE	08/03/2010	08/03/2010	11/02/2010	11/02/2010	49,859.00	56,473.89

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007889	NH-0004(210)	004	Germany Creek Vic Rockfall Prevention	Granite Construction Company	DENYS TAK	SW	06/02/2010	06/02/2010	08/17/2010	08/24/2010	109,806.00	76,380.91
007890	STATE	016	Sr 16 6th Ave W/b Off-ramp Noise Wall Repair	Tri-State Construction Inc	RUMINA SUAFOA	OL	08/24/2010	08/24/2010	03/14/2011	05/23/2011	333,079.15	542,978.61
007892	ARRA/STPF-9999(555)	006	Sr 6 Et Al., Western Washington - Centerline Rumb	North Star Enterprises 1, Inc.	PAUL GONSETH	SC	09/22/2010	09/22/2010	01/10/2011	02/17/2011	630,418.20	620,850.64
007894	ER-0601(007)	530	Sr 530 Skaglund Hill Slide Wetland Mitigation	Trimaxx Construction, Inc.	DAVE CRISMAN	NW	10/18/2010	12/14/2011	06/07/2012	06/18/2012	593,288.40	634,937.66
007895	ARRA-BH-0433(010)	433	Sr 433, Lewis And Clark Bridge Superstructure Pain	Odyssey/Geronimo Jv	LORI FIGONE	SW	12/20/2013	05/29/2014	05/26/2015	06/04/2015	33,774,714.00	38,589,866.42
007896	STPF-0112(021)	112	Sr 112, Murphy Rd To Charlie Creek-weel Rd- Pedest	Larry Brown Construction, Inc.	JERRY MOORE	OL	04/30/2010	04/30/2010	07/07/2010	07/20/2010	82,281.12	85,271.54
007897	ARRA-NH-0195(045)	195	Us 195, Idaho State Line To Colton - Paving	Poe Asphalt Paving, Inc.	CHAD SIMONSON	EA	07/13/2010	09/22/2010	03/31/2011	12/05/2011	2,014,005.15	2,227,129.08
007898	STATE		Seattle Ferry Term Anchor Chain Replacement	Richard Phillips Marine	TOM CASTOR	FE	06/14/2010	06/15/2010	09/30/2010	09/30/2010	147,244.98	202,454.33
007899	ARRA-NHG-0395(090	395	Us 395, Wandermere To Vicinity Half Moon Rd - Medi	Frank Gurney, Inc.	BOB HILMES	EA	07/22/2010	10/12/2010	11/18/2010	11/24/2010	541,792.00	517,155.00
007900	ARRA-NH-9999(577)	097	Ncr Seal 2010 - Stage 2	Central Washington Asphalt, Inc.	ROBERT ROMINE	NC	08/23/2010	10/12/2010	04/26/2011	05/02/2011	2,821,498.76	3,056,853.37
007901	ARRA-IM-NH-9999(5	005	I-5 Et Al, State-wide Cable Barrier	Coral Construction Company	PAUL GONSETH	SC	08/02/2010	08/03/2010	01/18/2011	03/15/2011	1,347,777.00	1,284,085.94
007902	STATE	169	Sr 169 & 900 - Roadside Safety Improvements	Coral Construction Company	JOHN CHI	NW	08/13/2010	08/13/2010	02/28/2011	08/05/2011	637,777.00	620,529.74
007903	STATE	005	I-5, Blakeslee Junction Rr Xing To Grand Mound I/c	Tri-State Construction Inc	COLIN NEWELL	SW	02/24/2012	01/17/2014	06/30/2014	06/30/2014	19,730,514.90	25,695,952.21
007904	NH-0395(087)	395	Us395, Spokane-stevens Cty - Paving/safety County	Cpm Development Corporation	CHAD SIMONSON	EA	09/23/2010	09/23/2010	04/08/2011	04/18/2012	4,076,235.00	4,409,117.87
007906	ARRA-SPTF-0097(14	097	Us97, Chelan Falls Passing Lane & Seal Passing Lan	Granite Construction Company	ERIC PIERSON	NC	09/17/2010	04/20/2011	05/17/2011	05/23/2011	1,622,622.00	1,530,327.34
007907	STPF-NH-9999(573)	101	Us 101 & Sr 105, State Hiways, Bst Overlay	Columbia Asphalt & Gravel, Inc.	SCOTT IRELAND	OL	10/01/2010	10/29/2010	06/24/2011	08/02/2011	1,122,334.95	935,336.00
007908	IM-0901(450)	090	I-90, Mt Baker Tunnel & Mercer Island Lid Plc Rep	Totem Electric Of Tacoma, Inc.	MIKHAIL BRUSSER	NW	09/15/2011	02/01/2012	07/23/2012	07/27/2012	1,380,004.00	1,380,000.00
007910	ARRA-STPF-0503(02	503	Sr 503, One Mile E Of Rock Cr Br To Fredrickson Rd	Kerr Contractors Oregon, Llc	DENYS TAK	SW	08/24/2010	11/01/2010	02/09/2011	02/17/2011	1,785,725.69	1,379,381.25
007911	STATE	542	Sr 542, Gallup Creek Bridge Replacement	Scarsella Bros., Inc.	CHRIS DAMITIO	NW	11/11/2011	11/15/2012	06/10/2013	09/20/2013	2,707,707.07	2,673,125.77

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007912	STATE	003	Sr 3, Old Sr 3 To 0.4 Miles S. Of Anderson Hill Rd	Granite Construction Company	JERRY MOORE	OL	08/04/2010	08/05/2010	10/14/2011	10/25/2011	1,741,830.40	1,630,155.59
007914	ARRA-NH-9999(576)	101	Us 101 Et Al, Olympic Reg. Cable Barrier	Coral Construction Company	SCOTT IRELAND	OL	10/06/2010	10/28/2010	03/03/2011	03/18/2011	769,967.00	734,668.06
007915	STPF9999(544)	021	Eastern Region, Chip Seal 2010	Central Washington Asphalt, Inc.	CHAD SIMMONSON	EA	08/23/2010	10/12/2010	05/04/2011	04/17/2012	6,683,574.35	5,692,716.66
007916	STATE	002	Us 2 Safety Improvements	Vetch Construction Llc	DAVE CRISMAN	NW	09/02/2011	02/13/2014	04/18/2014	05/13/2014	2,932,708.10	3,356,336.37
007917	IM-0901(461)	090	I90, Sunset Way Connection I/c Mods	Tri-State Construction Inc	HIEN TRINH	NW	11/10/2011	03/20/2013	07/22/2013	09/27/2013	1,305,983.00	1,193,347.67
007919	STPUL0054(279)	005	I-5, 164th St Sb Off Ramp Channelization	Signal Electric Inc	CHAD BROWN	NW	09/23/2010	04/21/2011	09/03/2013	09/20/2013	155,778.30	141,225.71
007920	STATE	009	Sr 9, Lundeen Parkway To Sr 92 Intersection Improv	Granite Construction Company	DAVE CRISMAN	NW	10/28/2011	10/15/2014	03/20/2015	04/02/2015	10,921,000.00	12,038,839.31
007921	STPF-0516(021)	516	Sr 516, 160th Ave To Covington City Limits - Pavin	Lakeside Industries, Inc.	MARK SAWYER	NW	10/13/2010	03/28/2011	06/02/2011	08/30/2011	1,079,312.62	1,031,940.98
007922	STATE		Shaw Dolphin Project	General Construction Co.	JOHN CALLAHAN	FE	10/14/2010	10/21/2010	01/13/2011	01/12/2011	1,878,998.00	1,792,610.74
007925	STATE	090	I-90,sr 520, Br90/50n & Sr 520/i-405 Vicinity Seis	Guy F. Atkinson Construction, Llc.	JOHN CHI	NW	11/10/2011	04/18/2012	04/02/2013	04/30/2013	3,728,681.76	4,327,995.66
007926	BR-0303(005)	303	Sr 303, Manette Bridge 303/4a - Bridge Replacement	Manson-Mowat, A Joint Venture	MICHELE BRITTON	OL	02/27/2013	02/27/2013	07/25/2013	09/30/2013	44,127,374.00	49,637,282.05
007927	IM-0051(282)	005	I5, Sw Region Pavement Markings	Apply-A-Line, Llc	LEON WINGER	SW	07/06/2010	07/06/2010	10/04/2010	10/15/2010	156,511.60	158,464.40
007929	NH-0016(017)	016	Sr 16, Tacoma Narrows Bridge Electrical	Signal Electric Inc	RUMINA SUAFOA	OL	04/19/2011	10/10/2011	03/07/2013	03/25/2013	1,933,142.00	2,012,165.37
007931	STPF-0124(015)	012	Us12,sr124 Burbank Vicinity - Paving	Granite Northwest Inc	MOE DAVARI	SC	08/16/2010	08/30/2010	12/03/2010	01/26/2011	832,204.25	852,828.82
007932	IM-0906(223)	090	I-90 Broadway I/c Signal System Rehab	Colvico, Inc.	BOB HILMES	EA	09/03/2010	10/07/2010	01/19/2011	02/01/2011	117,154.00	138,439.00
007933	STPF-9999(579)	012	Us 012 Et Al 2010 Region Wide Chip Seal	Granite Northwest Inc	PAUL GONSETH	SC	08/27/2010	09/27/2010	03/03/2011	03/25/2011	2,098,098.00	2,300,539.95
007934	STATE	005	I-5, Variable Message Signs Replacement	Signal Electric Inc	JANICE FAHNING	NW	07/22/2011	10/06/2011	03/07/2013	04/15/2013	500,874.00	514,127.62
007935	STATE	090	I90, Keechelus Dam To Cabin Creek Wb - Paving	Granite Northwest Inc	WILL SMITH	SC	09/29/2010	10/29/2010	01/21/2011	03/15/2011	1,980,480.00	1,651,841.78
007936	STATE	005	I-5, Sr 161/sr 18 Interchange Improvements	Mowat Construction Company	ALETA BORSCHOWA	NW	04/12/2013	02/05/2015	07/01/2015	07/15/2015	50,778,922.50	52,127,722.88
007937	NH-0003(114)	003	Sr3/sr104 Hood Canal Bridge Vicinity Improvements	Signal Electric Inc	JEFF COOK	OL	12/10/2010	04/28/2011	12/08/2011	08/01/2012	330,454.00	322,507.51
007938	STATE	522	Sr 522, Us 2 Interchange Flyover Ramp	Scarsella Bros., Inc.	DAVE V. LINDBERG	NW	06/21/2012	05/09/2015	07/13/2015	08/07/2015	15,514,435.30	15,973,977.77
007939	NH-0012(197)	012	Us12 Elma Vic To Old Hwy 9 Sw - Paving & Centerlin	Granite Construction Company	SCOTTY IRELAND	OL	09/22/2010	02/10/2011	05/17/2011	06/01/2011	1,453,914.70	1,397,282.47

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007940	(STPF)ER-0902(242)	018	Sr18, Issaquah-hobart Rd - Retaining Wall Repair	Sb Structures, Llc	ALETA BORSCHOWA	NW	10/05/2010	11/30/2010	08/17/2012	08/29/2012	935,794.25	774,891.38
007941	ER-0902(236)	542	Sr542 Marshall Hill Rd - Culvert Replacement	Interwest Construction, Inc.	MARK HAMMER	NW	10/15/2010	11/04/2011	05/24/2012	06/12/2012	311,928.00	282,859.62
007942	STPF-0006(020)	006	Sr 6, Pe Ell To I5, With Exceptions - Paving With	Lakeside Industries, Inc.	COLIN NEWELL	SW	10/14/2010	10/27/2010	02/24/2011	03/08/2011	1,969,190.70	2,053,662.74
007944	NH-0305(016)	305	Sr305 Unnamed Tributary & Bjorgen Creek - Fish Pas	Frank Coluccio Construction	JERRY MOORE	OL	01/13/2011	07/15/2011	01/12/2012	03/05/2012	3,847,643.00	4,098,194.45
007945	STATE	005	I-5, 196th St (sr 524) I/c Sb Braided Ramp	Northwest Construction, Inc.	MARK SAWYER	NW	10/09/2012	02/18/2015	11/24/2015	12/09/2015	18,727,000.00	20,158,205.29
007946	STATE	005	I-5, Portland Ave To Port Of Tacoma Rd - Nb Hov St	Scarsella Bros., Inc.	NEAL UHLMAYER	OL	07/30/2012	07/17/2014	10/13/2014	12/12/2014	16,392,704.34	16,916,904.26
007947	NH-0303(011)	303	Sr303, Port Washington Narrows Bridge - Bridge Rai	C.A. Carey Corporation	JEFF COOK	OL	02/02/2011	02/02/2011	04/29/2011	05/11/2011	1,169,752.00	1,182,646.00
007948	STATE	529	Sr 529, Ebey Slough Br - Replace Bridge	Granite Construction Company	MARK SAWYER	NW	07/03/2013	05/29/2014	01/11/2017	02/10/2017	21,541,000.00	20,523,369.44
007950	NH-0101(323)	101	Us 101, Chehalis River Bridge To Oak St Paving	Granite Construction Company	SCOTTY IRELAND	OL	10/20/2010	11/18/2010	05/17/2011	06/01/2011	990,545.60	755,874.08
007951	STATE	090	I-90, Eb West Portal Mercer Island Lid Drainage Re	Award Construction, Inc.	HIEN TRINH	NW	08/20/2010	08/25/2010	01/31/2012	06/13/2012	303,451.13	283,101.86
007953	NH-0101(320)	101	Us 101, Simdars Rd To Old Gardiner Rd Paving	Lakeside Industries, Inc.	JERRY MOORE	OL	10/18/2010	12/08/2010	06/29/2011	08/05/2011	2,279,711.80	2,141,141.06
007954	STATE	090	I-90, Intelligent Transportation System - Flow Map	Signal Electric Inc	RICK F. GIFFORD	SC	07/20/2011	10/19/2011	03/11/2013	03/20/2013	499,728.32	514,109.58
007955	ER-0902(346)	508	Sr 508 Davison Rd Vic Bank Erosion Repair	Granite Construction Company	COLIN NEWELL	SW	10/21/2010	10/21/2010	02/28/2011	03/08/2011	821,644.31	627,432.40
007956	NH-0002(309)	002	Regionwide Crack Sealing Crack Sealing	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10/21/2010	10/21/2010	02/22/2011	03/03/2011	834,004.25	753,898.36
007957	STATE	097	Us 97 Blewitt Pass - Passing Lane	Granite Construction Company	PIERSON/PATRICK	NC	06/29/2011	10/18/2011	04/14/2012	04/24/2012	881,188.00	1,075,325.93
007958	NH-0028(044)	028	Sr 28, East Wenatchee To Rock Island Paving	Granite Construction Company	KEVIN WALIGORSKI	NC	11/18/2010	03/15/2011	07/05/2011	07/27/2011	2,274,274.00	2,537,595.86
007959	NH-0099(109)	099	Sr 99, S Hudson St To Ward St Automated Viaduct Cl	Signal Electric Inc	DAVE LINDBERG	NW	03/16/2011	12/05/2012	09/25/2013	11/20/2013	1,434,793.73	1,211,615.54
007960	STPF-0097(151)	097	Us 97a, North Of Wenatchee - Wildlife Fence - 2010	Wesslen Construction, Inc.	KEVIN WALIGORSKI	NC	11/23/2010	04/07/2011	04/20/2011	04/27/2011	342,584.42	370,030.80

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
007961	STATE		Vashon Ferry Terminal, Timber Trestle Pr	Manson Construction Co.	JOHN CALLAHAN	FE	12/30/2010	01/19/2011	02/11/2011	02/11/2011	672,944.00	720,616.22
007962	IM-ITS-0055(238)	005	I-5 Downtown Bellingham On/off Ramps - Ramp Recons	Vetch Construction Llc	CHRIS DAMITIO	NW	11/19/2012	10/22/2013	08/15/2014	08/15/2014	4,439,672.03	4,636,938.96
007963	STATE	520	Sr 520, Eastside Transit And Hov Project A Design	Eastside Corridor Constructors	MARK ALLISON	NW	09/08/2015	09/08/2015	06/17/2019	09/10/2019	306,278,000.00	363,580,046.28
007964	STATE	525	Mukilteo Ferry Terminal Floating Dolphin	General Construction Company	JOHN CALLAHAN	FE	02/08/2011	03/06/2011	06/17/2011	06/17/2011	1,993,750.00	1,998,141.00
007967	TIGER-0395(091)	395	Us 395, Nsc - Freya St To Farwell Rd Sb Additional	Graham Construction &	BOB HILMES	EA	10/05/2012	03/21/2014	01/13/2015	03/16/2015	21,455,920.65	22,117,150.68
007968	ER-1002(008)	018	Sr 18, Peasley Canyon Vic Unstable Slope (re-adver	Cpm Development Corporation	MARK SAWYER	NW	10/28/2010	11/01/2010	06/30/2011	10/04/2011	495,800.00	406,473.12
007971	ARRA/IM-0902(315)	090	I-90, Lake Easton Vic To Big Creek Br Vic Eb - Rep	Cpm Development Corporation	SCOTT GOLBEK	SC	07/17/2013	07/17/2013	05/28/2014	10/06/2014	14,807,102.55	15,694,068.11
007972	NH,ARRA-0014(068)	014	Sr 14, I-5 To 164th Ave Interchange Paving	Kerr Contractors Oregon, Llc	CHRIS TAMS	SW	06/23/2011	09/02/2011	11/14/2011	01/26/2012	3,042,697.50	3,068,569.45
007973	NH-0432(014)	432	Sr 432, 38th Ave Signal Replacement	Mill Plain Electric, Inc.	DENYS TAK	SW	04/19/2011	09/26/2011	11/03/2011	11/16/2011	353,030.61	300,133.62
007974	STATE	005	I-5 Tacoma Hov Mitigation	Scarsella Bros., Inc.	RUMINA SUAFOA	OL	02/24/2012	02/25/2013	06/03/2013	08/15/2013	1,487,229.43	1,132,506.18
007975	STPF-9999(562)	101	Us 101/sr 112, 2010 Olympic Region Centerline Rumb	Apply-A-Line, Llc	JERRY MOORE	OL	10/04/2010	10/04/2010	02/03/2011	02/25/2011	285,498.59	286,954.06
007976	NH-0002(097)	002	Us 2, Euclid Ave To Francis Ave Paving - Rebid	Cpm Development Corporation	BOB HILMES	EA	09/06/2011	05/11/2012	07/13/2012	07/19/2012	2,383,719.15	2,748,115.40
007977	HSIP-PFH-0014(040	014	Sr14, Cape Horn Br Vic To Cape Horn Rd Safety Impr	Rotschy, Inc.	CHRIS TAMS	SW	01/13/2012	01/28/2013	02/21/2013	03/22/2013	4,333,222.11	4,440,574.50
007978	STATE	020	Sr 20, Wauconda Summit East - Pavement Repair	Granite Northwest Inc	ROBERT ROMINE	NC	08/25/2010	08/25/2010	11/05/2010	12/07/2010	711,117.00	967,335.88
007979	STATE		Systemwide Counterweight Cable Replacement	Manson Construction Co.	JOHN CALLAHAN	FE	12/23/2010	01/19/2011	03/03/2011	03/03/2011	465,899.00	472,836.48
007980	STATE	532	Sr 532, Pioneer Highway To 72nd Ave Nw - Sidewalk	Interwest Construction, Inc.	ROBYN BOYD	NW	09/13/2010	09/15/2010	03/07/2011	05/04/2011	114,383.00	91,668.39
007983	STATE		Pt Townsend Slip Timber Dolphin Replace Const	American Construction Co., Inc.	JOHN CALLAHAN	FE	02/17/2011	05/25/2011	06/21/2011	06/21/2011	1,663,275.00	1,625,445.20
007984	STPF-0105(020)	105	Sr 105, Norris Slough Culvert Replacement	Boss Construction Inc	COLIN NEWELL	SW	05/11/2012	07/10/2013	09/13/2013	11/01/2013	1,765,584.61	1,713,889.43
007985	STATE		2010 Pcc Drainage Rehabilitation	Railworks Track Systems, Llc	CHAD SIMONSON	EA	06/21/2011	07/12/2011	03/06/2012	03/07/2012	767,641.00	761,827.65
007986	STATE		Seattle Terminal Sheet Pile Wall Repair	Imco General Construction,	JOHN CALLAHAN	FE	09/30/2010	09/30/2010	12/21/2010	12/20/2010	201,819.00	173,110.00

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
				Inc.								
007987	TCSP-9999(509)	520	Sr 520 Evergreen Point Floating Bridge Toll Signin	Elcon Corporation	BRYANT BULLAMORE	NW	12/28/2011	05/14/2012	08/23/2012	11/14/2012	452,646.00	421,468.71
007988	STATE		Eastmont Extension Stg 3 Canyon B Bridge	Cascade Bridge Llc	PIERSON/PATRICK	NC	04/06/2012	04/19/2012	06/20/2013	09/20/2013	5,988,865.50	6,164,195.63
007989	NH-2010(029)	020	Anacortes Terminal Upland Holding/traffic	Interwest Construction, Inc.	JOHN CALLAHAN	FE	04/20/2011	06/16/2011	09/23/2011	09/14/2011	964,901.00	942,464.67
007990	STATE	090	I-90 Indian John Hill Vicinicy Wb - Pavement Repai	Granite Northwest Inc	WILL SMITH	SC	09/27/2010	09/27/2010	01/17/2011	03/08/2011	139,299.00	129,271.81
007992	NH-2010(030)	104	Edmonds Ferry Term Trestle Pavement Preserv	Granite Construction Company	JOHN CALLAHAN	FE	06/21/2011	06/21/2011	08/10/2011	08/10/2011	228,079.00	219,316.93
007993	ER-1001(003)	410	Sr 410 Detour, Carmack Lane - Approach Improvement	Petersen Brothers, Inc.	PAUL GONSETH	SC	10/14/2010	10/14/2010	01/11/2011	02/18/2011	39,826.75	39,539.88
007996	STATE	525	Sr 525 Nb Front St l/section Signal & R Turn Signa	Klb Construction, Inc.	JOHN CALLAHAN	FE	05/26/2011	06/22/2011	08/18/2011	08/16/2011	212,182.00	201,917.92
007997	BH-0906(224)	090	I-90 Spokane Viaduct Column Repair	Max J. Kuney Company	CHAD SIMONSON	EA	11/15/2010	11/15/2010	02/22/2011	03/03/2011	69,815.00	87,733.43
007998	NICKEL_FUNDS	005	I-5, Grand Mound To Maytown Stage Two - Replace In	Tri-State Construction Inc	ENGEL/NEBERGALL	OL	11/13/2012	09/05/2014	03/18/2016	03/31/2016	15,517,831.55	16,917,829.91
007999	**~0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	Seattle Tunnel Partners	CHRIS BROWN	NW	10/05/2018	03/20/2019	05/07/2021		1,089,700,002.00	1,464,706,858.41
008000	STATE	163	Sr 163, Point Defiance Security Gate Insp Trestle	Mowat Construction Company	JOHN CALLAHAN	FE	12/30/2010	02/18/2011	06/22/2011	06/22/2011	62,699.00	62,000.00
008001	STATE	101	Us 101, Simpson Avenue Bridge Interim Pier Stabili	Rognlin'S, Inc.	SCOTTY IRELAND	OL	09/09/2010	09/09/2010	03/03/2011	03/18/2011	1,300,000.00	1,591,679.31
008003	STATE		Pcc Bridge Rehabilitation	M.J. Hughes Construction, Inc.	CHAD SIMONSON	EA	04/19/2011	04/19/2011	12/06/2012	09/13/2012	414,004.00	336,943.09
008004	STPF-0021(017)	021	Sr 21, 1 Mile N Of Manila Creek Rd - Slope Stabili	Northwest Cascade, Inc.	BOB HILMES	EA	01/18/2011	01/18/2011	04/04/2011	04/15/2011	470,795.00	576,643.93
008005	HSIP-IM-NH-9999(5	005	Sr 3,5,7,12,101,105,512 Olympic Region Basic Safet	Petersen Brothers, Inc.	SCOTT IRELAND	OL	10/17/2011	11/10/2011	04/02/2012	04/24/2012	1,703,588.43	1,911,311.32
008007	STATE	302	Sr 302, Key Peninsula Hwy To Purdy Vic - Safety An	Totem Electric Of Tacoma, Inc.	JEFF COOK	OL	12/29/2010	03/14/2011	04/28/2011	05/04/2011	151,214.50	147,366.78
008008	IM-0999(602)	205	I-205,I-5 Clark County Ramp Paving	Wildish Standard Paving Co	LEON WINGER	SW	10/07/2011	10/07/2011	12/15/2011	01/11/2012	2,193,673.00	1,932,893.58
008010	LOCAL_GCA6522	532	Sr 532, North Leque Island Slope Protection	Klb Construction, Inc.	ROBYN BOYD	NW	12/14/2010	12/14/2010	03/24/2011	05/04/2011	194,421.25	152,938.66
008011	NHG-0195(051)	195	Us195, Cashup Flats-sr271 Improve Guardrail	Frank Gurney, Inc.	BOB HILMES	EA	04/01/2011	04/01/2011	04/26/2011	05/04/2011	795,836.18	800,031.67

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Guardr									
008012	STATE	020	Sr 20, Red Cabin Creek - Ced	Interwest Construction, Inc.	HAMMER/SPAHR	NW	05/08/2012	11/20/2012	05/14/2013	07/29/2013	1,939,941.40	1,789,132.39
008013	ARRA-0026(031)	026	Sr 26 Grant County Line To Sr 17 Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	08/19/2011	10/21/2011	03/26/2012	04/17/2012	1,594,632.03	1,659,195.92
008015	STPF-9999(604)	020	Eastern Region Chip Seal 2010 2010 - Hma Conversio	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	09/13/2011	10/27/2011	01/10/2013	01/22/2013	6,307,668.72	6,282,982.90
008016	IM-0055(242)	005	I-5, Joe Leary Slough To Nulle Rd Vic Paving Desig	Granite Construction Company	PATRICK FULLER	NW	10/31/2012	11/09/2012	01/13/2017	02/10/2017	14,553,000.00	14,965,284.24
008017	ARRA-NH-0395(092)	395	Us395, Lee Rd To Jct I-90, Paving	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	06/30/2011	10/25/2011	06/26/2012	07/16/2012	4,723,890.55	5,146,490.87
008018	IM-0906(225)	090	I-90 Geiger Rd To Spokane Viaduct Pccp Rehab Pccp	Acme Concrete Paving, Inc.	CHAD SIMONSON	EA	07/02/2013	07/02/2013	11/07/2013	12/16/2013	7,849,447.77	9,347,244.71
008019	NH-2010(028)	525	Sr 525, Mukilteo Transfer Span Mech/elect System	Razz Construction, Inc.	JOHN CALLAHAN	FE	05/11/2011	06/20/2011	08/10/2011	08/10/2011	826,480.00	1,008,027.54
008020	NH-2010(031)	020	Anacortes Ferry Term O/head Loading Rehab Overhead	Razz Construction, Inc.	JOHN CALLAHAN	FE	06/02/2011	10/11/2011	11/18/2011	11/18/2011	698,999.00	803,869.20
008021	STATE	021	1.4 Mi N Of Manila Cr Rd, Stabilize Slope Slope St	Midwest Rockfall Inc	BOB HILMES	EA	01/17/2011	01/17/2011	04/20/2011	04/26/2011	314,247.00	346,561.70
008022	NH-0906(226)	090	I-90 Sullivan Rd To Barker Rd Additional Lanes	Acme Concrete Paving, Inc.	DARREL MCCALLUM	EA	06/11/2012	04/02/2014	01/05/2017	02/02/2017	14,949,578.24	16,097,625.04
008023	STATE	090	I-90, Wb Altamont Variable Message Sign Replace Si	Aztech Electric Inc	DARREL MCCALLUM	EA	07/25/2011	08/29/2011	10/18/2011	10/25/2011	145,284.00	147,072.81
008024	STPF-9999(605)	002	Ncr Traffic Controller Replacement 2011	Mccandlish Electric Inc	KEVIN WALIGORSKI	NC	05/11/2011	05/11/2011	06/27/2011	07/14/2011	367,504.00	367,500.00
008027	IM-0054(278)	005	I-5/sr 532 To Hill Ditch Br - Signing	Coral Construction Company	DAVE CRISMAN	NW	03/24/2011	03/24/2011	06/07/2011	06/20/2011	150,000.00	105,582.06
008028	IM-0822(133)	082	I-82, Yakima River Br Vic To Granger - Dowel Bar R	Interstate Improvement Inc	MOE DAVARI	SC	10/18/2011	10/21/2011	04/16/2012	05/10/2012	10,118,866.42	10,276,901.27
008029	STATE/LOCAL	823	Sr 823, Selah Vicinity - Reroute Highway (re-ad)	Hurst Construction Llc	JEFF MINNICK	SC	05/10/2012	06/06/2012	10/03/2013	10/30/2013	3,573,162.05	4,523,508.66
008031	STPF-0017(039)	017	Sr 17, Moses Lake Vicinity - Median Barrier	Tri-State Construction Inc	PIERSON/PATRICK	NC	10/06/2011	10/11/2011	05/24/2013	09/18/2013	1,257,232.00	1,333,602.41
008032	STATE	101	Us 101, Simpson Avenue Bridge - Pier Repairs - Eme	Quigg Bros., Inc.	SCOTTY IRELAND	OL	01/04/2011	02/02/2011	05/02/2011	05/11/2011	4,058,703.00	3,998,229.93
008033	STATE	012	Us 12, Sr 124 Intersection - Build Interchange	Selland Construction, Inc.	MOE DAVARI	SC	10/26/2012	06/26/2013	10/15/2013	11/25/2013	11,478,642.61	12,435,129.77
008034	STPF-9999(568)	002	Us 2, Us 97, Us 97a, Sr 28, Sr 150, Sr 207 &	Construction Ahead, Inc. Db	BOB ROMINE	NC	06/23/2011	06/23/2011	09/26/2011	10/11/2011	334,754.00	334,750.00

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Sr 28									
008035	STPF-NH-0529(016)	529	Sr 529, Bnsf Rr Br 529/006 To North Access Road Pa	Lakeside Industries, Inc.	JANICE FAHNING	NW	07/20/2011	07/21/2011	03/26/2012	04/23/2012	774,134.00	726,605.99
008038	BH-0052(205)	005	I-5, Capital Blvd Bridge - Upgrade Bridge Rail	Cascade Bridge Llc	MARYLOU NEBERGALL	OL	07/22/2011	10/14/2011	03/17/2012	04/24/2012	518,762.75	870,330.99
008039	NHG-0195(050)	195	Us195, Vic Cornwall To Jct I-90 Median Barrier	Coral Construction Company	BOB HILMES	EA	04/08/2011	05/23/2011	07/18/2011	07/27/2011	287,777.00	309,628.00
008040	STATE	022	Sr 22, I-82 To Toppenish - Irrigation Phase 1b	Tapani, Inc.	PAUL GONSETH	SC	03/11/2011	05/20/2011	02/22/2012	06/25/2012	384,192.75	417,655.71
008041	USFS_GRANT_WA_PFH	002	Us 2, Stevens Pass Recessed Plastic Edge Lines	Specialized Pavement Marking Llc	PIERSON/PATRICK	NC	08/02/2011	08/02/2011	01/18/2012	01/26/2012	287,168.00	285,266.90
008043	STATE	020	Sr 20 Keystone Ferry Term Seismic Retrofit	Epic Construction Llc	JOHN CALLAHAN	FE	03/23/2011	03/23/2011	05/13/2011	05/12/2011	30,602.00	31,249.24
008044	STATE		Bremerton Ferry Term Slip 1 Seismic Retrofit	Redside Construction, Llc	JOHN CALLAHAN	FE	06/03/2011	06/03/2011	08/22/2011	08/22/2011	55,498.00	56,329.04
008045	STATE	028	Sr 28, Us 2/97 Intersection Improvements	Selland Construction, Inc.	BOB ROMINE	NC	07/28/2011	01/24/2012	01/16/2013	01/23/2013	3,829,670.00	3,944,676.20
008046	IM-0905(100)	090	I-90 Ritzville To Tokio Pave Outside Lanes Paving	Poe Asphalt Paving, Inc.	BOB HILMES	EA	06/16/2011	09/30/2011	02/22/2012	03/05/2012	2,427,550.92	2,779,201.52
008047	STATE	005	I-5, Exit 111 Lacey Vic. Noise Walls	Mowat Construction Company	MARYLOU NEBERGALL	OL	02/03/2012	02/04/2013	05/07/2013	07/29/2013	2,867,054.20	3,257,698.05
008048	STPF-9999(610)	011	Sr 11, Sr 20 Wsp Entrance Vic To Cook Rd Rocky Cr	Granite Construction Company	MARK HAMMER	NW	08/30/2011	10/20/2011	05/01/2012	05/29/2012	597,597.00	629,866.76
008049	STATE	012	Us 12, Allan Rd - Intersection Improvements	Granite Construction Company	BILL PRESTON	SC	04/21/2011	05/03/2011	02/22/2012	08/15/2012	379,379.00	352,913.90
008050	STPF-9999(584)	017	Sr 17, Sr 174, Sr 28 Ncr Seal 2011	Columbia Asphalt & Gravel, Inc.	PIERSON/PATRICK	NC	08/31/2011	09/27/2011	05/08/2012	05/15/2012	2,487,892.77	2,546,459.11
008051	STPF-0900(025)	900	Sr 900, Bronson Way N To Sunset Blvd N Paving	Cpm Development Corporation	HIEN TRINH	NW	09/26/2011	09/26/2011	11/07/2012	02/23/2013	710,667.60	688,940.79
008052	NH-STPF-9999(616)	202	Sr 202/sr 522 I/c To Sammamish R Br & Sr 522/102nd	Watson Asphalt Paving Company,	JANICE FAHNING	NW	06/07/2011	02/03/2012	05/03/2012	05/24/2012	1,345,051.80	1,513,174.12
008053	STATE	405	I-405, Ne 116th Street Interchange And Street Impr	Gary Merlino Construction Co., Inc.	HIEN TRINH	NW	04/18/2013	05/28/2014	02/25/2015	03/18/2015	10,693,960.80	13,560,568.74
008054	IM-0054(273)	005	I-5 / Sr 530 To Us/canada Border Mma Striping	Specialized Pavement Marking Llc	CHRIS DAMITIO	NW	08/26/2011	10/12/2011	11/10/2011	11/30/2011	903,444.90	879,562.33
008055	NH-STPF-9999(611)	167	Sr 167 / I-405 I/c Vic To S Grady Way & Sr 509 / S	Lakeside Industries, Inc.	HIEN TRINH	NW	09/29/2011	12/05/2011	08/29/2013	10/14/2013	694,858.95	717,630.71

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008056	STPF-0150(010)	150	Sr 150, 3 Mi E Of Manson Slope Stabilization	Hi Tech Rockfall Construction, Inc.	BOB ROMINE	NC	05/26/2011	05/26/2011	12/07/2011	12/16/2011	1,377,777.00	1,444,491.36
008058	STPF-9999(574)	017	Ncr Major Drainage 2011	Strider Construction Co., Inc.	PIERSON/PATRICK	NC	07/13/2011	10/11/2011	12/17/2012	01/07/2013	528,361.00	540,836.64
008059	NH-0099(108)	099	Sr 99, S Atlantic St To I-90 / S Dearborn St - Fib	Totem Electric Of Tacoma, Inc.	DAVE LINDBERG	NW	04/29/2011	05/23/2011	07/19/2012	11/20/2012	443,270.00	311,270.07
008060	ER-0601(007)	530	Sr 530, Skaglund Hill Slide - Permanent Repair	Vetch Construction Llc	DAVE CRISMAN	NW	11/05/2012	12/19/2013	02/27/2014	03/24/2014	3,297,816.00	3,507,012.67
008063	STATE		Coupeville/pt Townsend New Tollboth & Relocate	Stouder General Construction	JOHN CALLAHAN	FE	07/15/2011	08/10/2011	03/07/2012	03/07/2012	439,926.04	477,143.85
008064	STPF-0155(016)	155	Sr 155, S Of Electric City - Rock Slopes Stabiliza	Krci Llc	BOB ROMINE	NC	05/11/2011	05/11/2011	09/13/2011	10/11/2011	631,206.73	513,296.67
008065	STATE	530	Sr 530, Sauk River Bank Erosion Realign Roadway	Trimaxx Construction, Inc.	HAMMER/SPAHR	NW	12/14/2011	12/14/2014	03/12/2015	04/13/2015	2,480,567.66	2,503,920.86
008066	BRNHSTPF0520(047)	520	Sr 520 / I-5 To Medina - Evergreen Point Floating	Kiewit General Manson Joint Venture	ROBYN BOYD	NW	04/25/2016	10/03/2017	01/31/2018	07/26/2018	586,561,000.00	765,758,304.11
008067	STATE	090	I-90, Kittitas Vicinity - Variable Message Sign	Aztech Electric Inc	RICK GIFFORD	SC	06/23/2011	06/23/2011	10/10/2011	08/29/2012	110,654.00	114,627.61
008068	IM-0822(134)	082	I-82, Grandview To Prosser - Dowel Bar Retrofit An	Interstate Improvement Inc	MOE DAVARI	SC	10/21/2011	10/27/2011	03/29/2012	06/18/2012	4,431,969.06	4,309,276.36
008069	STATE	005	I-5, Clover Creek Bridge - Bridge Deck	C.A. Carey Corporation	JON DEFFENBACHER	OL	08/21/2011	08/21/2011	10/17/2012	11/08/2012	645,811.00	865,066.38
008070	IM-0906(222)	090	I-90, Eastern Region Bridge Deck Repair - 09/11	West Company, Inc.	CHAD SIMONSON	EA	07/31/2011	07/31/2011	03/07/2012	03/15/2012	941,631.50	989,708.65
008071	STPF-9999(570)	243	Sr 243, Us 97a, Ncr Major Electrical 2011	Valley Electric Co. Of Mt. Vernon,	KEVIN WALIGORSKI	NC	01/12/2012	01/12/2012	04/17/2012	04/26/2012	453,604.00	500,756.98
008073	BH-0002(299)	002	Us 2, 43rd Ave Se Vic To 50th Ave Se Vic Bridge Re	M.J. Hughes Construction, Inc.	CHAD BROWN	NW	10/06/2011	11/09/2011	08/17/2012	09/30/2013	4,168,313.50	3,842,189.87
008074	STPF-0171(016)+	171	Sr 171, Moses Lake Paving	Granite Construction Company	BOB ROMINE	NC	05/31/2012	05/31/2012	01/15/2013	01/23/2013	2,014,000.00	2,039,406.66
008076	IM-0053(953)	005	I-5, 1.3 Mi S Of Berkeley St To Gravelly Lake Dr -	Tucci & Sons, Llc	RUMINA SUAFOA	OL	10/17/2011	11/17/2011	01/28/2013	02/13/2013	1,590,109.82	1,672,589.60
008077	STATE	011	Sr 11, Chuckanut Park And Ride	Interwest Construction, Inc.	HAMMER/SPAHR	NW	10/11/2012	05/16/2013	07/09/2013	10/28/2013	3,198,800.80	3,649,444.34
008078	STATE	005	I-5, Columbia River Bridge Temporary Pile Test Pro	American Construction Co., Inc.	FRANK GREEN	SW	02/21/2011	03/30/2011	06/06/2011	06/24/2011	811,204.00	802,400.00
008079	NH-0500(016)	500	Sr 500, St. Johns Blvd - Interchange	Tapani, Inc.	LORI FIGONE	SW	10/25/2013	02/25/2015	09/17/2017	11/07/2017	27,237,397.12	26,929,395.08

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008080	STPF-BH-0099(101)	099	Sr 99, Aurora Ave - G Washington Memorial Br Seism	Massana Construction, Inc.	JOHN CHI	NW	03/01/2013	05/21/2014	03/06/2015	04/02/2015	6,157,383.00	6,325,482.58
008081	STPF-0020(165)	020	Sr 20, North Cascades Highway - Chip Seal	Central Washington Asphalt, Inc.	PIERSON/PATRICK	NC	09/13/2011	09/19/2011	04/26/2013	05/06/2013	2,664,395.23	2,845,505.01
008085	STATE	007	Sr 7 / Sr 702 - Install Signal	Totem Electric Of Tacoma, Inc.	JON DEFFENBACHER	OL	10/18/2011	11/18/2011	04/03/2012	04/24/2012	295,844.76	295,037.45
008086	STATE	542	Sr 542, Everson Goshen Rd Vic To Sr 9 Vic Intersec	Boss Construction Inc	CHRIS DAMITIO	NW	08/03/2012	03/25/2013	11/05/2013	11/05/2013	2,740,818.32	2,725,271.06
008087	BH-0410(054)	410	Sr 410, White River Bridge - Bridge Scour	Scarsella Bros., Inc.	JON DEFFENBACHER	OL	12/07/2011	02/01/2013	04/16/2013	04/29/2013	217,236.75	90,357.11
008088	STATE	519	Wsf Seattle Terminal Bike Entry Gate Improv	Thornberg Construction Company,	JOHN CALLAHAN	FE	06/28/2011	06/28/2011	08/03/2011	07/27/2011	126,615.04	132,191.29
008089	STATE	548	Sr 548, Terrell Creek - Fish Passage	Klb Construction, Inc.	CHRIS DAMITIO	NW	11/21/2011	11/02/2012	11/15/2012	12/13/2012	672,411.90	642,641.97
008090	NH-0012(204)	012	Us 12 / Sr 125 I/s To Harbert Rd Vic - Paving	Granite Construction Company	MOE DAVARI	SC	07/22/2011	10/11/2011	03/08/2012	04/05/2012	2,519,519.00	2,801,566.88
008091	STPF-NH-9999(618)	012	Us 12 Et Al, Scr 2011 Region Wide Chip Seal	Granite Construction Company	MOE DAVARI	SC	08/16/2011	08/17/2011	02/08/2012	03/27/2012	1,883,388.00	2,334,702.47
008092	STPF-9999-(583)	021	Eastern Region Chip Seal 2011 Chip Seal - 2011	Columbia Asphalt & Gravel, Inc.	CHAD SIMONSON	EA	09/13/2011	10/02/2011	04/03/2012	07/23/2012	5,509,208.22	5,619,873.27
008093	STATE	020	Sr 20, Sr 25 Unstable Slopes Rock Scaling Rock Slo	Rock & Co Db a Ock Ray	DARREL MCCALLUM	EA	07/01/2011	07/01/2011	11/02/2011	12/05/2011	291,331.00	371,392.97
008094	STATE	004	Sr 4, 4 Miles East Of Cathlamet Rock Scaling	Janod Inc	DENYS TAK	SW	05/24/2011	05/24/2011	08/15/2011	09/13/2011	145,894.00	101,864.65
008096	CM-2009(039)	005	I-5, Traveller Information And Incident Management	Northeast Electric, Llc	CHAD HANCOCK	SW	11/30/2011	12/02/2011	05/21/2012	06/18/2012	550,284.00	559,378.00
008097	STPF-0165(014)	165	Sr 165, 5 Miles S Of Carbonado To Pershing Ave - C	Granite Construction Company	RUMINA SUAFOA	OL	08/22/2011	09/13/2011	02/23/2012	03/05/2012	306,604.00	281,759.68
008098	NH-0012(196)	012	Us 12, Lewis County - Stabilize Slopes	Janod Inc	BILL PRESTON	SC	11/15/2011	11/15/2011	07/25/2012	09/30/2013	2,733,420.19	3,254,709.01
008099	STATE	005	I-5, Sb Off-ramp To 128th St Sw	Interwest Construction, Inc.	JANICE FAHNING	NW	11/08/2011	03/28/2012	08/20/2012	09/05/2012	681,878.95	655,117.07
008100	IMG-9999(565)	005	I-5 & I-205, Southwest Region I-5 And I-205 Median	Dirt And Aggregate Interchange, Inc	LEON WINGER	SW	07/20/2011	07/20/2011	11/15/2011	11/30/2011	665,994.00	602,021.96
008101	STPE-1140(030)	519	Sr 519 / I-90 To Sr 519 Pedestrian Trail	Tri-State Construction Inc	DAVE LINDBERG	NW	11/01/2011	03/15/2013	10/24/2013	01/10/2014	1,107,911.00	1,247,656.44
008102	IM-0053(955)	005	I-5, Express Lane Automation	Elcon Corporation	JOHN CHI	NW	06/01/2012	03/15/2013	11/12/2014	12/02/2014	3,419,556.00	4,781,080.56
008103	NH-0020(159)	020	Sr 20, Harbor Vista Dr To Ne Narrows Ave -	Lakeside Industries, Inc.	DAVE CRISMAN	NW	11/10/2011	03/22/2012	10/03/2012	10/19/2012	3,179,639.22	3,353,768.48

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Paving									
008104	NH-0395(093)	395	Us 395 / I-82 To W Kennewick Ave - Paving	Cpm Development Corporation	MOE DAVARI	SC	08/18/2011	09/29/2011	03/22/2012	04/17/2012	2,095,095.95	2,303,229.24
008105	STATE	014	Sr 14, Camas / Washougal - Add Lanes And Build Int	Tapani, Inc.	CHRIS TAMS	SW	06/14/2013	08/19/2014	03/10/2016	04/18/2016	28,618,803.65	29,021,614.90
008106	NH-0101(330)	101	Us 101, Indian Creek To Nicholas Rd. - Paving	Lakeside Industries, Inc.	JERRY MOORE	OL	09/23/2011	09/26/2011	05/16/2012	05/29/2012	2,497,252.20	2,506,110.67
008108	STPF-NH-9999(619)	224	Sr 224 & Sr 240, W Richland Vic - Paving	Granite Construction Company	MOE DAVARI	SC	10/19/2011	12/20/2011	05/24/2012	06/26/2012	1,731,000.00	2,218,706.07
008109	IM-0053(959)	005	I-5, Marvin Road To Thorne Lane Its Improvements	Totem Electric Of Tacoma, Inc.	MARYLOU NEBERGALL	OL	03/08/2012	05/22/2012	01/23/2013	02/06/2013	1,640,565.03	1,685,968.99
008110	STPF-9999(601)	082	I-82 Et Al, Scr Region Wide Safety-shield Redirect	Dirt And Aggregate Interchange, Inc	BILL PRESTON	SC	08/25/2011	08/25/2011	02/23/2012	07/02/2012	309,456.50	310,236.14
008111	BH-0002(312)	002	Us 2, Anderson Creek Bridge - Bridge Repair	Razz Construction, Inc.	DAVE CRISMAN	NW	05/07/2012	05/07/2012	02/08/2013	03/05/2013	185,193.75	213,499.54
008112	IM-CM-0054(274)	005	I-5, North Everett To Sr 528 - Its And Paving	Elcon Corporation	DAVE CRISMAN	NW	01/26/2012	05/03/2012	07/16/2013	09/20/2012	3,206,517.65	3,781,532.19
008113	BH-0518(011)	518	Sr 518, Bridges - Seismic Retrofit	Graham Construction &	ALETA BORSCHOWA	NW	08/06/2012	11/05/2012	07/25/2013	09/30/2013	3,707,899.00	3,389,105.75
008114	STPF-0515(013)	515	Sr 515/sr 516 To Se 232nd St Vic Paving	Lakeside Industries, Inc.	HIEN TRINH	NW	10/06/2011	10/10/2011	08/29/2013	10/11/2013	1,394,858.88	1,561,268.60
008115	STATE	020	Sr20 Coupeville/keystone Term Ada Comply	Larry Brown Construction, Inc.	JOHN CALLAHAN	FE	06/25/2011	06/25/2011	08/15/2011	08/05/2011	81,943.95	101,411.19
008116	STPF-0410(053)	410	Sr 410, Twin Cr To Mather Memorial Pk Pull-out Pav	Tucci & Sons, Llc	HIEN TRINH	NW	11/02/2011	11/02/2011	11/01/2012	02/12/2013	1,678,913.50	1,589,306.28
008117	NH-0101(327)	101	Us 101, Lincoln St To Golf Course Rd - Paving	Lakeside Industries, Inc.	JERRY MOORE	OL	07/26/2011	09/28/2011	04/20/2012	05/29/2012	997,998.75	1,030,126.85
008118	STPF-0024(027)	024	Sr 24, Riverside Rd To Faucher Rd - Paving	Columbia Asphalt & Gravel, Inc.	BILL PRESTON	SC	08/26/2011	12/01/2011	09/19/2012	11/20/2012	1,510,328.30	1,818,454.32
008119	NH-STPUS-0022(013	022	Sr 22/i-82 To Toppenish - Safety Improvements	Granite Construction Company	BILL PRESTON	SC	06/26/2012	07/10/2012	05/28/2013	10/02/2013	2,144,144.00	2,539,360.18
008120	NH-9999(592)	017	Sr 17 & Sr 26, Nc Region Guardrail Update 2011	Petersen Brothers, Inc.	KEVIN WALIGORSKI	NC	06/28/2011	06/28/2011	09/21/2011	10/10/2011	297,317.43	285,938.87
008121	STATE	002	Us 2, Wagley's Creek Tributary - Fish Passage	Anderson Environmental Contracting	DAVE CRISMAN	NW	07/31/2011	10/09/2012	01/22/2013	02/07/2013	338,103.06	246,713.10
008122	NH-0002(296)	002	Us 2, W Of Leavenworth - Slope Stabilization	Rock & Co Db a Ock Ray	PIERSON/PATRICK	NC	11/10/2011	11/15/2011	09/26/2012	10/04/2012	1,415,245.00	1,410,476.40
008123	2008-GB-T8-0081	020	Sr 20 Kystn/pt Twnsnd Term Phys Security	Dalton Electric Company	JOHN CALLAHAN	FE	12/29/2011	03/21/2012	04/20/2012	04/20/2012	575,060.00	604,689.58

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008124	NH-0101(317)	101	Us 101, South Branch Big Creek - Fish Passage	Tri-State Construction Inc	SCOTT IRELAND	OL	10/18/2011	11/02/2011	09/20/2012	11/01/2012	965,364.35	980,852.14
008125	STATE		Eagle Harbr Maint Bldg Bent Pilecap Repair	Quigg Bros., Inc.	JOHN CALLAHAN	FE	08/01/2011	08/01/2011	10/03/2011	09/29/2011	79,328.00	90,114.36
008126	NH-0003(119)	003	Sr 3, Judy Lane Vicinity - Drainage	Dahl Construction Co Inc	JERRY MOORE	OL	09/21/2011	09/21/2011	12/12/2011	12/19/2011	79,899.00	68,179.41
008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	Guy F. Atkinson Construction, Llc.	JERRY WOOD	SC	11/22/2019	08/24/2020	06/02/2021	01/09/2023	177,144,342.66	200,759,755.16
008128	NICKEL	522	Sr 522, Snohomish River Bridge To Us 2 Vic Widenin	Scarsella Bros., Inc.	DAVE LINDBERG	NW	07/03/2015	05/19/2017	10/23/2017	01/05/2018	73,138,890.32	77,267,112.50
008129	NH-9999(620)	005	I-5 And Sr 16, Stormwater Retrofit	Cat Works, Llc	NEAL UHLMAYER	OL	11/07/2011	11/14/2012	11/12/2013	02/10/2014	471,404.50	486,869.56
008130	STPF-0020(164)	020	Sr 20, Barrier Creek Culvert Replacement	Razz Construction, Inc.	HAMMER/SPAHR	NW	10/05/2012	11/15/2012	01/07/2014	08/12/2014	1,521,958.00	1,479,446.09
008131	STATE	020	Wsf Anacortes Terminal Slip 1 Seismic Retrofit	Manson Construction Co.	JOHN CALLAHAN	FE	07/26/2011	07/26/2011	09/26/2011	09/26/2011	71,349.00	75,281.00
008132	STATE	020	Wsf Orcas Ferry Terminal Seismic Retrofit	American Construction Co., Inc.	JOHN CALLAHAN	FE	10/04/2011	10/04/2011	12/02/2011	12/02/2011	49,599.00	47,600.00
008133	ER-1102(003)	395	Us 395, Court Street Bridge - Replace/repair Girde	Cascade Bridge Llc	MOE DAVARI	SC	11/08/2011	11/08/2011	03/20/2012	09/27/2012	433,357.00	425,598.50
008134	STATE	195	Us 195, S. Fork Palouse River Bridge- Ada Modifica	Wm. Winkler Company	DARREL MCCALLUM	EA	06/20/2011	06/20/2011	08/25/2011	08/30/2011	32,897.86	33,163.06
008135	NH-0012(198)	012	Us 12, Davis Lake Road Vic To Surrey Creek Vic - P	Granite Construction Company	COLIN NEWELL	SW	10/21/2011	01/13/2012	04/03/2012	04/17/2012	3,132,964.00	2,841,238.89
008137	STPF-9999(624)	007	Sr 7 & Sr 122 Resurfacing	Granite Construction Company	COLIN NEWELL	SW	10/19/2011	10/31/2011	03/07/2012	03/15/2012	1,820,597.00	1,808,735.97
008138	STPF-9999(598)	026	Sr26, 27 & 127 Centerline Rumblestrips	Penhall Company	BOB HILMES	EA	11/15/2011	11/15/2011	03/02/2012	03/19/2012	424,909.88	425,605.86
008139	BR-0002(283)	002	Us 2, Tumwater Canyon Bridge Replacements	Selland Construction, Inc.	BOB ROMINE	NC	10/24/2013	11/04/2015	03/28/2016	04/05/2016	8,485,707.28	10,405,876.04
008140	STATE	009	Sr 9, 212th St Se To 176th St Se Stage 3 Widening	Northwest Construction, Inc.	MARK SAWYER	NW	06/11/2014	11/01/2016	07/24/2017	08/09/2017	24,297,000.00	21,303,536.05
008141	NH-0020(105)	020	Sr 20/sr 525, Libbey Rd Vic To Sidney St Vic Reali	Interwest Construction, Inc.	DAVE CRISMAN	NW	11/09/2011	05/09/2013	05/23/2013	09/18/2013	2,269,936.16	2,061,060.44
008142	NH-0018(037)	018	Sr 18, Military Rd Vic To Auburn Black Diamond Rd	Tucci & Sons, Llc	HIEN TRINH	NW	04/10/2012	05/04/2012	07/23/2013	09/30/2013	1,182,402.24	1,128,906.41
008143	NH-0026(030)	026	Sr26 Longmeir Rd To Dusty Rd Guardrail Improve	Frank Gurney, Inc.	BOB HILMES	EA	09/08/2011	09/08/2011	10/12/2011	11/04/2011	1,304,359.65	1,307,293.58

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008144	ER-0902(252)/(331	161	Sr 161, Mashel River Bridge - Bridge Scour And Slo	Stan Palmer Construction, Inc.	JON DEFFENBACHER	OL	03/06/2013	12/07/2015	02/18/2016	08/04/2016	1,612,149.00	3,149,703.47
008145	IM-0052(204)	005	I-5 / Sr 121 To Tumwater Blvd Paving	Granite Construction Company	STEVE FUCHS	OL	11/10/2011	01/06/2012	11/26/2013	12/04/2013	1,839,306.00	2,033,989.00
008146	STPF-0097(152)	097	Us97a, North Of Wenatchee Wildlife Fence Stage 2	Rm Shearer Inc	KEVIN WALIGORSKI	NC	10/01/2011	10/01/2011	02/13/2012	03/13/2012	467,360.00	522,034.40
008147	STPF-0142(021)	142	Sr 142, Little Klickitat River To Us 97 Paving	Granite Construction Company	CHRIS TAMS	SW	05/17/2012	07/19/2012	10/12/2012	12/07/2012	810,018.00	861,861.15
008148	IM-0051(287)	005	I-5 / Sr 500, Interstate Bridge To 39th Street Vic	Granite Construction Company	LEON WINGER	SW	09/02/2011	09/02/2011	05/16/2012	06/12/2012	2,070,070.00	2,017,496.87
008149	CM-2009(038)	005	I-5 Et Al, Advanced Traveler Information Freeway I	Mill Plain Electric, Inc.	CHAD HANCOCK	SW	11/22/2011	12/01/2011	03/22/2012	04/06/2012	139,640.85	137,236.85
008150	IM-0051(285)	005	I-5, E Fork Lewis River Bridge To Todd Road Vicini	Granite Construction Company	LORI FIGONE	SW	10/18/2012	12/19/2013	03/05/2015	03/16/2015	4,250,250.00	4,590,454.68
008151	STATE		2011 Cw Fence	Overland Fence And Construction,	CHAD SIMONSON	EA	07/15/2011	07/18/2011	01/19/2012	03/07/2012	185,543.15	191,319.12
008153	STATE	005	I-5 / I-205, Ne 134th St Interchange (i-5 / I-205)	Rotschy, Inc.	LORI FIGONE	SW	02/08/2013	04/01/2014	10/30/2015	11/20/2015	19,949,910.16	20,553,334.46
008155	STATE	101	Us 101, Unnamed Trib To Lower Salmon Creek - Fish	Rognlin'S, Inc.	SCOTTY IRELAND	OL	11/02/2011	11/20/2011	01/10/2012	02/10/2012	896,851.00	900,060.49
008156	STATE		Wsf Anacortes Term Bldg Roof Replacement Roof Repl	Axiom-Division 7, Inc.	JOHN CALLAHAN	FE	10/13/2011	11/10/2011	12/20/2011	12/20/2011	246,644.00	247,646.70
008157	NH-0167(045)	167	Sr 167, Vicinity I-5 To Puyallup River Bridge - Pa	Miles Resources, Llc	JON DEFFENBACHER	OL	09/28/2012	09/28/2012	12/04/2012	12/13/2012	1,226,135.20	1,248,876.16
008158	STPF-0500(018)	500	Sr 500, Se 3rd Ave Vic To Se 7th Ave Paving	Granite Construction Company	CHRIS TAMS	SW	10/04/2011	10/28/2011	01/06/2012	02/10/2012	581,581.00	575,198.10
008159	STPF9999(571)	002	Us 2 Er Preventative Maint Chip Seal Chip Seal - A	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	09/29/2011	11/03/2011	01/22/2013	03/05/2013	2,854,900.22	2,755,194.32
008161	STATE		Wsf Vashon Ferry Term Slip 2 Seismic Retrofit	Manson Construction Co.	JOHN CALLAHAN	FE	09/08/2011	09/08/2011	10/11/2011	10/10/2011	50,499.00	50,500.00
008162	STATE		Systemwide On-call, Off-shore Maintenanc	American Construction Co., Inc.	JOHN CALLAHAN	FE	06/28/2013	06/28/2013	11/05/2013	09/03/2013	1,512,098.95	1,594,526.30
008164	STPF-9999(600)	099	Sr 99, Fife Vicinity - Paving	Cpm Development Corporation	MARYLOU NEBERGALL	OL	10/28/2011	01/05/2012	07/02/2012	07/16/2012	1,051,663.58	986,020.65
008165	STATE	109	Sr 109 / Sr 520 Pontoon Grass Creek	Rognlin'S, Inc.	SCOTTY IRELAND	OL	02/17/2012	02/19/2013	03/11/2013	09/20/2013	1,223,878.50	800,530.64

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Mitigation									
008166	NH0028(045)	028	Sr 28, E. End Of The George Sellar Br. Construct B	Klb Construction, Inc.	KEVIN WALIGORSKI	NC	08/02/2013	06/26/2014	06/23/2017	07/07/2017	16,363,377.90	16,729,187.51
008168	STATE		Wsf Edmonds Term Rt Inner Dolphin Replace	Orion Marine Contractors, Inc.	JOHN CALLAHAN	FE	09/22/2011	11/01/2011	11/30/2011	12/02/2011	424,707.00	401,694.00
008169	STATE	163	Sr 163 Pt Defiance Bridge Seat Seism Rtroft Seismi	American Construction Co., Inc.	JOHN CALLAHAN	FE	11/01/2011	11/01/2011	01/12/2012	01/11/2012	106,498.00	112,779.16
008170	CM-9999(581)	005	I-5/sr 525/sr 528, Sb On-ramp & Paine Field Blvd -	Granite Construction Company	JANICE FAHNING	NW	02/29/2012	04/12/2012	07/16/2012	07/27/2012	391,313.81	402,914.16
008171	CM0195044	195	Us195 Cheney-spokane Rd Congestion & Safety	Aztech Electric Inc	BOB HILMES	EA	09/13/2012	11/28/2012	03/18/2013	03/28/2013	780,097.03	806,862.21
008172	STATE	503	Sr 503 4th Plain / Sr 500 Intersection Improvement	Kerr Contractors Oregon, Llc	LEON WINGER	SW	11/14/2011	03/14/2012	04/16/2012	03/18/2013	281,071.34	254,159.94
008175	IM-0902(432)	090	I-90, Price Creek Snopark To Easton Hill - Pavemen	Columbia Asphalt & Gravel, Inc.	WILL SMITH	SC	09/13/2011	09/13/2011	12/13/2011	02/23/2012	730,060.00	815,831.28
008176	STATE	520	Sr 520 - Pontoon Grays Harbor Moorage	Kiewit General Manson Joint Venture	SCOTT IRELAND	OL	01/23/2012	08/07/2012	11/29/2012	12/13/2012	4,457,702.00	3,856,303.14
008177	NH-0002(313)	002	Us 2, Rice Road Intersection - Safety Improvements	Lakeside/Tri-State Joint Venture	DAVE LINDBERG	NW	07/02/2012	01/20/2015	12/20/2016	04/27/2017	2,170,507.00	2,413,384.68
008179	STATE	519	Seattle Term Slip 3 Ohl/transfer Span Rep Transfer	Vetch Construction Llc	JOHN CALLAHAN	FE	12/02/2011	12/02/2011	02/08/2012	02/08/2012	184,699.00	178,993.77
008180	NH-0012(210)	012	Us 12, Gulch Bridge To Tieton Rd Vicinity - Paving	Columbia Asphalt & Gravel, Inc.	BILL PRESTON	SC	09/15/2011	10/05/2011	06/11/2012	08/20/2012	2,814,006.55	4,361,540.42
008181	STATE	104	Sr 104, Kingston Tml-steel Sheetpile Bul	Sealevel Bulkhead Builders Inc.	JOHN CALLAHAN	FE	10/13/2011	10/19/2011	01/26/2012	01/26/2012	101,588.00	121,456.65
008182	STPF-0020(165)	020	Sr 20, North Cascades Highway - Drainage Repair	Trimaxx Construction, Inc.	PIERSON/PATRICK	NC	10/20/2011	11/07/2012	07/02/2013	09/30/2013	298,194.00	266,823.30
008183	BH-9999(627)	097	Us97 Et Al, Yakima & Benton County Bridges - Scour	Apollo, Inc.	MOE DAVARI	SC	12/16/2011	12/16/2011	03/19/2012	05/04/2012	264,935.00	253,520.37
008184	STATE	009	Sr 9, 212th St Se To 176th St Se Stage 3 Wetland M	Tri-State Construction Inc	JOHN CHI	NW	11/16/2012	11/20/2013	10/08/2014	12/03/2014	1,252,399.90	1,099,152.61
008185	NH-0003(120)	003	Sr 3, 0.7 And 1.1 Miles South Of Sr 304 - Unstable	Rock & Co Db a Ock Ray	JERRY MOORE	OL	10/14/2011	10/18/2011	05/07/2012	05/29/2012	1,300,928.25	1,218,350.46
008186	NH-0101(323)	101	Us 101, Chehalis River Bridge To Oak St - Ada Ramp	Nova Contracting Inc	SCOTT IRELAND	OL	06/21/2012	09/04/2012	10/15/2012	11/07/2012	745,831.50	768,867.86

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008187	STATE		Wsf Terminal Oncall Maint Painting Maintenance Pai	Long Painting Company	JOHN CALLAHAN	FE	06/28/2013	06/28/2013	09/13/2013	07/24/2013	659,599.00	538,541.84
008189	STATE	005	I-5 / Sr16, Eastbound Nalley Valley I/c - Hov	Mowat Construction Company	NEAL UHLMEYER	OL	10/13/2014	10/15/2015	11/23/2015	08/28/2017	74,687,777.28	75,721,501.17
008190	BR0104(025)	104	Sr 104, Hcb Un Anchor Cable And Hatch Dog Repairs	Northwest Underwater Construction	JEFF COOK	OL	09/22/2011	08/28/2012	01/08/2013	04/25/2013	230,404.00	224,532.00
008191	STPF-9999(606)	003	2011 Olympic Region Centerline Rumble Strips Safet	Apply-A-Line, Llc	SCOTTY IRELAND	OL	09/29/2011	09/29/2011	11/22/2011	12/16/2011	197,747.60	203,676.10
008192	STATE		Sr 519/seattle Ferry Terminal, Slip 2 Mechanical &	American Construction Co., Inc.	JOHN CALLAHAN	FE	04/05/2012	01/16/2013	08/29/2013	03/11/2013	1,558,713.00	1,600,438.67
008193	STATE		Walla Walla To Dayton Bridge & Tie Rehabilitation	Balfour Beatty Rail Inc Db	MOE DAVARI	SC	11/28/2011	02/21/2012	10/04/2012	10/04/2012	143,014.00	147,326.29
008195	TIGER0395(091)	395	Us395 Nsc Parksmith Interchange	Max J. Kuney Company	BOB HILMES	EA	10/19/2012	01/03/2014	09/07/2016	11/21/2017	6,917,161.46	7,494,636.32
008197	NHSTPF9999(626)	101	Us 101 And Sr 117, Port Angeles Signals Major Elec	Olympic Electric Company Inc	JERRY MOORE	OL	02/21/2012	03/09/2012	08/08/2012	09/04/2012	796,621.00	836,107.62
008198	STATE	519	Seattle Terminal Elect Distrib Sstm Upgrade System	Mcclure And Sons, Inc.	JOHN CALLAHAN	FE	06/06/2013	06/07/2013	04/09/2015	04/09/2015	2,969,687.60	3,161,447.26
008199	CM-0161(029)	161	Sr 161, 24th St East To Milton Way Widening	Tri-State Construction Inc	MICHELE BRITTON	OL	08/21/2014	09/23/2015	01/04/2016	01/04/2016	11,927,623.80	17,086,574.00
008200	STATE	090	I-90, 2.0 Miles W Of Summit Wb - Rockfall Mesh Rep	Hi Tech Rockfall Construction, Inc.	WILL SMITH	SC	09/29/2011	09/29/2011	11/16/2011	01/13/2012	94,949.00	104,949.00
008201	STATE	003	Sr 3 / Sr 106 To Sr 300 - Paving	Miles Resources, Llc	MARYLOU NEBERGALL	OL	09/29/2011	10/04/2011	11/21/2011	12/22/2011	421,867.65	367,908.98
008202	STATE		Pierce County Peo Tenant Improvements	Phillips Construction Services Llc	JON DEFFENBACHER	OL	01/31/2012	01/23/2013	04/11/2013	01/30/2014	843,262.00	877,176.94
008203	BH0101(334)	101	Us 101, Lost Lake Rd Bridge Seismic Retrofit	Tri-State Construction Inc	SCOTT IRELAND	OL	02/03/2012	02/03/2012	05/08/2012	05/29/2012	112,142.00	114,214.52
008204	STATE	405	I-405, Ne 6th St To I-5 Widening And Express Toll	Flatiron Constructors Inc	LISA HODGSON	NW	10/31/2015	08/10/2017	09/12/2018	09/05/2018	155,500,001.00	162,254,486.04
008205	STATE		Pt Defiance/tahlequah Transfer Span Overlays Trans	Tri-State Construction Inc	JOHN CALLAHAN	FE	11/08/2011	11/08/2011	12/08/2011	12/06/2011	142,529.00	132,530.00
008211	STATE	005	I-5, S 216th St Vic To I-405 I/c Vic Pccp Panel Re	C.A. Carey Corporation	HIEN TRINH	NW	11/20/2011	03/05/2012	01/22/2013	07/12/2013	794,432.00	807,640.38
008212	HSIP-0507(025)	507	Sr 507, East Gate Road - Install Signal	Tst Inc Db	JON DEFFENBACHER	OL	06/20/2012	07/11/2012	10/18/2012	09/27/2013	304,439.96	457,482.28
008213	ER-1103(013)	536	Sr 536, Skagit River Bridge - Dolphin Replace	Pacific Pile & Marine, L.P.	MARK HAMMER	NW	11/10/2011	11/10/2011	02/01/2012	03/05/2012	335,464.00	205,084.57

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008214	STATE	395	Us 395 Children Of The Sun Trail Mead Conn.	Mountain Crest Enterprises, Inc.	BOB HILMES	EA	05/04/2012	05/04/2012	06/13/2012	06/22/2012	46,093.00	45,551.20
008216	STATE	009	Sr 9 / Sr 92 Intersection Improvements Design Buil	Guy F. Atkinson Construction, Llc.	SEEMA JAVERI	NW	08/20/2012	03/20/2015	01/11/2016	06/13/2016	3,346,888.00	3,505,476.18
008217	STATE	395	Us 395, North Of Orient - Unstable Slope	Krci Llc	CHAD SIMONSON	EA	11/14/2011	04/02/2012	05/08/2012	05/15/2012	232,819.00	225,863.56
008218	STATE	167	Sr 167, 24th St E Bridge Special Repair	Pcl Civil Constructors, Inc.	MARYLOU NEBERGALL	OL	06/20/2012	07/24/2012	09/07/2012	11/05/2012	539,880.46	658,225.26
008219	STATE		Seattle Ferry Terminal Roof Repairs Roof Repairs	Roof Toppers Inc	JOHN CALLAHAN	FE	02/24/2012	03/02/2012	07/26/2012	07/26/2012	98,500.00	98,011.34
008220	STATE	016	Sr 16, Olympic Drive Nw Bridge Special Repair	Pcl Civil Constructors, Inc.	MARYLOU NEBERGALL	OL	06/21/2012	06/21/2012	09/07/2012	11/01/2012	580,581.80	541,800.90
008222	STATE	009	Sr 9/sr 531, 172nd St Ne & Eaglefield Dr Intersect	Interwest Construction, Inc.	HAMMER/SPAHR	NW	01/24/2013	06/24/2014	09/02/2014	10/02/2014	4,995,958.40	4,527,225.17
008223	NH-0901(466)	090	I-90, East Fork Issaquah Creek Fish Passage	Tri-State Construction Inc	HIEEN TRINH	NW	11/21/2012	01/09/2014	09/14/2014	10/02/2014	1,451,881.70	1,985,276.81
008226	NH-0002(824)	002	Us 2 At Grant County Line Culvert Repair	Selland Construction, Inc.	BOB ROMINE	NC	02/10/2012	02/16/2012	05/01/2012	05/09/2012	134,654.00	144,668.00
008227	STATE		Fauntleroy Terminal Upgrade Upgrade	Dalton Electric Company	JOHN CALLAHAN	FE	05/30/2012	07/25/2012	08/23/2012	08/23/2012	156,114.00	173,450.78
008228	STATE		Wsf San Juan Islands Stub Pile Repair	Pacific Pile & Marine, L.P.	JOHN CALLAHAN	FE	02/08/2011	03/08/2012	04/25/2012	04/25/2012	99,880.00	140,951.25
008229	NH-0002(282)	002	Us 2, Stevens Pass West Slope Stabilization	Midwest Rockfall Inc	KEVIN WALIGORSKI	NC	09/16/2014	09/16/2014	06/28/2018	08/01/2018	5,291,071.20	6,243,289.48
008231	IMD-0051(268)	005	I-5, Columbia River Crossing Drilled Shaft And Dri	Max J. Kuney Company	FRANK GREEN	NW	11/21/2012	11/21/2012	11/07/2013	04/23/2014	4,220,000.00	4,648,984.32
008232	STPF-0097(145)	097	Us 97a, 0.5 Mile So. Of Rocky Reach Dam Slope Stab	Janod Inc	BOB ROMINE	NC	06/20/2012	07/02/2012	01/15/2014	01/15/2014	3,110,680.96	3,000,918.56
008233	NH-4053(860)	405	I-405 / Sr 522, Ne 85th I/c & Sr 522/sr 523 I/s Pe	Marshbank Construction, Inc.	HIEEN TRINH	NW	04/24/2012	05/12/2012	03/12/2013	06/03/2013	195,359.00	135,440.16
008234	NH-0101(325)	101	Us 101, S Of Beacon Point Dr Culvert Replacement	Thompson Bros. Excavating, Inc.	JERRY MOORE	OL	11/06/2012	11/06/2013	02/10/2014	06/17/2014	260,401.25	256,149.11
008235	STATE		Wsf Lopez Island Term Float Wingwall Rehab	Razz Construction, Inc.	JOHN CALLAHAN	FE	11/01/2012	06/06/2013	12/18/2013	07/24/2013	1,949,049.00	2,243,502.76
008236	STATE	099	Sr 99, Yesler Way To Spring Street Nb Alaskan Way	Titan Earthwork Llc	DAVE LINDBERG	NW	04/18/2012	04/19/2012	10/01/2012	03/14/2013	330,540.00	337,660.54
008239	CBI-0055(240)	005	I-5, Samish Way And Northwest Ave To Birch Bay Lyn	Valley Electric Co. Of Mt. Vernon,	CHRIS DAMITIO	NW	12/07/2012	01/24/2014	04/14/2014	08/12/2014	5,343,782.60	5,561,348.66
008240	ER-1001(003)	410	Sr 410, Nile Valley Landslide - Re-construct Route	Apollo, Inc.	JEFF MINNICK	SC	04/19/2013	11/27/2013	03/04/2014	05/22/2014	4,083,066.15	4,424,474.76

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008241	CBI0021,STPF0021019	021	Sr21 Curlew St Pk To N Of Rincon Cr Rd Pave N Of R	Poe Asphalt Paving, Inc.	CHAD SIMONSON	EA	10/25/2012	10/25/2013	11/25/2013	03/03/2014	4,235,606.62	3,976,378.86
008244	BR-NH-0097(084)	097	Us 97, Satus Creek Vicinity - Replace Br. 97/106 A	William Charles Construction Llc	MOE DAVARI	SC	11/15/2013	06/18/2014	09/12/2014	10/02/2014	8,830,731.60	9,272,355.28
008245	NH-0167(045)	167	Sr 167, Vic I-5 To Puyallup River Bridge Sidewalk	Active Construction, Inc.	JON DEFFENBACHER	OL	06/28/2012	08/24/2012	10/29/2012	02/08/2013	546,990.09	519,146.26
008246	HP-0501(022)	501	Sr 501, Ridgefield Interchange Stage Ii - Roadway	Nutter Corporation Db a Nutter	CHRIS TAMS	SW	10/23/2012	12/12/2012	04/05/2013	07/29/2013	2,823,532.22	3,476,408.57
008247	STPF-NH-9999(622)		Us 2, Sr 20, Sr 26, Us 97, Sr 172, 2012 Ncr Chip S	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	07/27/2012	07/27/2012	06/12/2014	08/12/2014	6,176,935.85	6,309,832.31
008248	ER-1001(003)	410	Sr 410, Nile Valley Landslide - Building Removal	Groat Bros Inc	BILL PRESTON	SC	04/19/2012	04/19/2012	10/31/2012	09/18/2013	34,786.00	31,024.67
008250	IBRD-9999(509)	005	I-5, North 45th St Vicinity Sign Bridge Replacemen	M.J. Hughes Construction, Inc.	JOHN CHI	NW	11/14/2012	11/29/2012	09/12/2013	12/23/2013	376,213.00	631,634.13
008251	ER-1105(003)	005	I-5, 113th Ave Sw Bridge Special Repair	Carter & Company, Inc. Db a	DENNIS ENGEL	OL	08/23/2012	08/24/2012	01/10/2013	03/14/2013	265,423.00	269,709.99
008252	STATE	020	Sr20 Vehicle Reservation Ph1 Its Systems Its Syste	Valley Electric Co. Of Mt. Vernon,	HAMMER/SPAHR	NW	01/18/2013	07/17/2013	12/13/2013	03/20/2014	696,460.00	799,883.14
008254	STATE	020	Sr 20, Port Townsend Ferry Terminal Slip 1 Transfe	American Construction Co., Inc.	JOHN CALLAHAN	FE	05/10/2013	09/03/2013	04/11/2014	04/10/2014	2,027,079.00	2,101,017.51
008255	STPF-0124(018)	124	Sr 124, 1 Mile E Of Neff Rd To Old Bnrr Bridge - P	Cpm Development Corporation	MOE DAVARI	SC	07/02/2012	07/13/2012	09/07/2012	01/22/2013	816,000.00	799,281.92
008257	STATE		Orcas Island Ferry Terminal Trestle Paving Trestle	Lakeside Industries, Inc.	JOHN CALLAHAN	FE	05/18/2012	05/30/2012	07/26/2012	07/26/2012	74,706.50	75,928.89
008258	BH-0901(481)	090	I-90 / Sr 18 Interchange Wb Bridge Bridge Deck Reh	C.A. Carey Corporation	HIEN TRINH	NW	06/30/2012	07/06/2012	06/18/2014	08/29/2014	459,481.50	432,752.38
008259	HSIP-9999(590)	008	Sr 8, Sr 99, Us 101, Sr 165, Sr 167, 2011 Olympic	Petersen Brothers, Inc.	SCOTTY IRELAND	OL	11/16/2012	12/11/2012	03/14/2013	06/27/2014	1,438,609.05	1,442,378.15
008260	ER-0801(007)	405	I-405 / Sr 167, Thunder Hills Creek Mitigation Fis	Scarsella Bros., Inc.	SEEMA JAVERI	NW	02/21/2013	07/20/2014	01/31/2018	06/15/2018	3,164,254.80	3,201,540.38
008261	BH-0010(010)	010	Sr 10, Bristol Fill Bridge Deck Replacement	Conway Construction Company	MOE DAVARI	SC	11/14/2012	12/11/2012	08/06/2013	11/18/2013	1,375,769.80	1,402,669.12
008262	STPF-9999(642)	002	Eastern Region Chip Seal 2012 Chip Seal 2012	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	09/11/2012	09/17/2012	04/03/2013	06/03/2013	8,374,295.85	8,109,680.12
008263	IM-0053(965)	005	I-5, Mounts Rd Vicinity To Berkley St Median Barri	Construction Ahead, Inc. Db a	DENNIS ENGEL	OL	10/09/2012	10/09/2012	05/07/2013	07/29/2013	1,008,538.71	991,299.94

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008264	STATE	305	Sr305 Eagld Harbor Maint Fac Slip E Slip E Mech Re	Quigg Bros., Inc.	JOHN CALLAHAN	FE	09/20/2012	12/16/2012	03/14/2013	03/13/2013	225,999.00	225,113.18
008265	BH-0101(335)	101	Us 101, Simpson Avenue Bridge Remaining Pier 2 Sta	Bergerson Construction Inc	SCOTTY IRELAND	OL	01/11/2013	01/22/2013	03/11/2013	03/19/2014	4,241,664.00	4,003,498.12
008266	NH-0012(208)	012	Us12 Stabilize Slopes Clear Creek Vic	Ais Construction Company	SCOTT GOLBEK	SC	06/27/2013	06/27/2013	07/28/2015	07/28/2015	1,951,774.31	1,521,287.42
008267	BH-0008(013)	101	Sr 8 / Us 101 Overcrossing - Seismic Retrofit	M.J. Hughes Construction, Inc.	STEVE FUCHS	OL	10/17/2012	11/19/2012	07/08/2013	11/06/2013	545,208.00	673,668.33
008268	STATE	009	Sr 9, 176th St Se Vic To Sr 96 Paving	Cadman Materials Inc	JOHN CHI	NW	06/06/2013	11/18/2013	12/03/2014	12/24/2014	2,508,376.28	2,320,156.41
008269	STATE	530	Sr 530, Fortson Creek Culvert - Fish Barrier	Ram Construction General Contractor	DAVE CRISMAN	NW	10/30/2012	11/13/2013	01/08/2014	01/27/2014	811,871.00	828,837.78
008270	NH-0002(829)	002	Us 2, Stevens Pass Variable Message Signs	Colvico, Inc.	KEVIN WALIGORSKI	NC	07/24/2013	10/17/2013	09/20/2016	09/26/2016	1,407,513.00	1,504,012.65
008271	WA-PFH-0060(005)	542	Sr 542, Fossil Cr To Wells Cr Rd Vic - Paving	Granite Construction Company	CHRIS DAMITIO	NW	09/21/2012	09/24/2012	02/20/2013	10/01/2013	1,038,293.00	965,155.15
008272	STATE	005	I-5, Mellen Street To Blakeslee Junction - Stage 1	Cascade Bridge Llc	COLIN NEWELL	SW	08/23/2013	04/19/2016	02/08/2017	02/23/2017	21,596,149.85	22,948,336.22
008274	STATE		Sr 160, Southworth Ferry Terminal Exit Lanes Lumin	Transportation Systems, Inc.	JOHN CALLAHAN	FE	11/21/2012	12/13/2012	03/19/2014	03/11/2013	136,975.00	133,894.21
008275	NH-STPF-9999(635)	012	Us 12 Et Al, 2012 Scr Region Wide - Chip Seal	Granite Construction Company	MOE DAVARI	SC	09/18/2012	10/19/2012	01/28/2013	10/23/2013	5,510,055.00	5,549,488.80
008276	NH-9999(632)	005	I-5, Lewis County Detour For Freight Mobility Its	Mill Plain Electric, Inc.	CHAD HANCOCK	SW	01/04/2013	03/22/2013	04/25/2013	07/10/2013	1,335,692.00	1,364,008.00
008277	STPF-0019(005)	019	Sr 19, S Of West Valley Rd To S Of Theater Rd - Pa	Lakeside Industries, Inc.	JERRY MOORE	OL	09/04/2012	09/04/2012	01/03/2013	03/14/2013	1,199,343.15	1,215,089.80
008278	NH-0014(604)	014	Sr 14, Clark Co Line To Prindle Vic. Paver	Kerr Contractors Inc	CHRIS TAMS	SW	10/18/2012	12/14/2012	04/30/2013	05/19/2014	2,123,175.00	2,184,994.15
008279	IM-0054(282)	005	I-5, Dayton Ave N To 128th St Sw Its Rehabilitatio	Elcon Corporation	MARK SAWYER	NW	01/08/2013	02/06/2013	08/27/2014	10/02/2014	1,291,496.00	1,277,336.71
008280	IM-0053(964)	005	I-5, 48th St To M St Bridge Concrete Pavement Reha	C.A. Carey Corporation	JON DEFFENBACHER	OL	09/26/2012	03/29/2013	11/15/2013	03/24/2014	2,233,510.00	2,191,649.27
008282	STPF-0706(006)	706	Sr 706, E Of 182nd Ave Ct E To W Of 314th Ave Ct E	Granite Construction Company	MARY LOU NEBERGALL	OL	09/05/2012	09/24/2012	01/08/2013	06/03/2013	766,200.00	780,017.84
008283	STATE		Rail Office, New Creston Livestock Feed Track	Railworks Track Systems, Llc	CHAD SIMONSON	EA	08/23/2012	09/25/2012	11/09/2012	11/26/2012	276,777.00	409,732.56
008284	HSIP-0097(099)	097	Us 97, North Blewett Pass Safety Improve	Petersen Brothers, Inc.	KEVIN WALIGORSKI	NC	10/25/2012	10/25/2012	03/13/2013	06/25/2014	111,909.43	125,909.36

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008286	NH-0002(311)	002	Us 2, Bickford Ave I/c Safety And Culvert Replacem	Granite Construction Company	MARK SAWYER	NW	07/02/2014	11/04/2016	10/10/2017	11/07/2017	14,311,311.00	16,461,828.95
008288	STATE	520	Sr 520, Evans Creek Eastside Wetland Mitigation	Goodfellow Bros Inc	ALETA BORSCHOWA	NW	11/15/2013	12/31/2016	03/02/2017	05/14/2018	3,856,069.00	3,085,108.18
008289	NH0195(053)	195	Babbit Road To Colfax Paving	Central Washington Asphalt, Inc.	DARREL MCCALLUM	EA	10/17/2012	05/20/2013	02/13/2014	07/17/2014	1,961,182.40	1,926,150.58
008290	BR-0099(119)	099	Sr 99, Awv S Holgate St To S King St Stage 3 - Atl	Guy F. Atkinson Construction, Llc.	PATRICK FULLER	NW	06/06/2014	10/30/2014	11/28/2016	01/17/2017	29,371,123.00	29,774,646.47
008291	NH-0051(228)	005	I-5, Ne 179th St To Koontz Rd Vic. With Exceptions	Lakeside Industries, Inc.	LEON WINGER	SW	07/13/2012	07/13/2012	09/21/2012	01/22/2013	337,985.05	372,323.05
008292	BR-0101(312)	101	Us 101, Bone River Bridge Replace Bridge	Cascade Bridge Llc	LORI FIGONE	SW	09/18/2013	09/18/2013	08/26/2014	09/02/2014	5,715,393.20	5,806,967.16
008293	STATE	097	Us 97, North Of Goldendale, Wildlife Habitat Conne	Rotschy, Inc.	CHRIS TAMS	SW	03/20/2014	03/24/2015	07/27/2015	08/18/2015	2,113,354.68	2,283,973.75
008294	IM0905(101)	090	Bn Rr Br To Vic Geiger Rd Paving	Cpm Development Corporation	DARREL MCCALLUM	EA	09/11/2012	11/06/2012	07/24/2013	11/07/2013	1,667,683.18	1,722,946.45
008295	BH-0395(096)	395	Us 395, Pioneer Memorial Bridge Joint Repair	C.A. Carey Corporation	MOE DAVARI	SC	12/02/2012	12/02/2012	08/07/2013	08/12/2014	1,141,183.00	1,277,660.00
008296	NH0395(098)	395	Us 395, Nsc Francis Avenue Improvements	Graham Construction &	DARREL MCCALLUM	EA	07/01/2014	04/24/2015	12/30/2015	02/23/2016	14,045,942.90	14,466,672.69
008297	STPF-0112(022)	112	Sr 112, Nelson Creek Remove Fish Barrier	Delhur Industries Inc	JERRY MOORE	OL	09/26/2012	11/26/2012	02/21/2013	05/21/2013	1,154,877.57	1,230,609.66
008298	STPF-0112(024)	112	Sr 112, Unnamed Tributary To Pysht River Fish Barr	Bruch & Bruch Construction, Inc.	JERRY MOORE	OL	09/13/2012	10/19/2012	12/19/2012	03/28/2013	417,466.00	407,067.98
008299	STATE	502	Sr 502 / I-5 To Battle Ground Add Lanes Stage 1	Tapani, Inc.	CHRIS TAMS	SW	08/30/2013	03/07/2014	12/29/2014	01/12/2015	5,194,042.60	5,580,794.11
008300	STPF-0112(023)	112	Sr 112 & 113, State Highways In Nw Clallam County	Doolittle Construction, Llc	JERRY MOORE	OL	09/29/2012	10/11/2012	01/25/2013	04/08/2013	2,805,195.76	2,817,473.23
008301	BH-0012(218)	012	Us 12 Et Al, 2012 Scr Region Wide Deck Rehabilitat	Penhall Company	JEFF MINNICK	SC	11/02/2012	11/02/2012	09/19/2013	12/23/2013	1,264,595.15	1,351,566.82
008302	STPF-9999(646)	012	Us 12 Et Al, 2010-2011 Scr Region Wide Safety	Coral Construction Company	MOE DAVARI	SC	09/27/2012	12/12/2012	09/30/2014	09/30/2014	849,929.00	897,270.65
008303	BH-0529(018)	529	Sr 529, Sb Snohomish River Bridge Special Bridge R	Pcl Civil Constructors, Inc.	MARK SAWYER	NW	10/18/2013	04/23/2015	03/15/2016	09/29/2016	1,711,104.00	1,561,150.00
008304	STPF-0100(011)	100	Sr 100/sr 100 Spur - Paving	Granite Construction Company	LORI FIGONE	SW	09/25/2012	01/10/2013	07/31/2013	08/18/2014	747,747.00	685,622.28
008305	STPF-0503(025)	503	Sr 503, Ham Rd Vic To Rudy Ross Rd Vic Resurfacing	Granite Construction Company	LORI FIGONE	SW	09/11/2012	11/05/2012	04/05/2013	11/20/2013	1,849,849.00	1,769,546.65

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008306	NH-STPF-9999(597)	002	Sr Us 2/97, Sr 97a, West Of Wenatchee Paving And I	Central Washington Asphalt, Inc.	BOB ROMINE	NC	10/21/2012	10/25/2013	01/22/2015	02/10/2015	2,891,203.15	3,015,542.38
008307	HSIP-0096(004)	096	Sr 96, Dumas Road Channelization	Marshbank Construction, Inc.	MARK SAWYER	NW	11/03/2012	12/21/2012	09/06/2013	12/23/2013	297,788.50	242,713.49
008308	HP-9999(415)	182	I-182 / I-90, Rd 100 Vic. And N Bend To Ellensburg	Aztech Electric Inc	JEFF MINNICK	SC	06/26/2013	09/27/2013	03/18/2014	08/15/2014	1,748,420.86	1,873,677.18
008309	NH-9999(644)	003	Sr 3 / Sr 16, Gorst To Sherman Hill And Jackson Av	Lakeside Industries, Inc.	MARYLOU NEBERGALL	OL	12/11/2012	12/13/2012	03/18/2013	01/07/2014	2,655,867.98	2,511,804.95
008310	STATE	285	Sr 285, W End Of George Sellar Bridge Intersection	Selland Construction, Inc.	BOB ROMINE	NC	10/25/2013	12/11/2014	07/11/2016	07/19/2016	9,787,325.01	9,846,321.72
008311	STATE	005	I-5 / I-205, Ne 134th St. Interchange(i-5/i-205) S	Max J. Kuney Company	LORI FIGONE	SW	03/12/2015	03/23/2016	12/06/2017	01/05/2018	43,416,928.50	42,810,483.44
008312	NH-0101(338)(340)	101	Us 101 / Sr 110, State Highways In Clallam County	Granite Construction Company	SCOTTY IRELAND	OL	10/19/2012	10/22/2012	05/07/2013	08/15/2014	2,784,000.00	2,630,443.08
008313	STATE	007	Sr 7, Alder Canyon Slide - Emergency Repair Slope	Rhine Group Db a Rhine Demolitionllc	JON DEFFENBACHER	OL	05/10/2012	05/10/2012	07/30/2012	09/19/2013	90,000.00	89,148.29
008314	IM-0053(961)	005	I-5, Military Rd To Ne 117th St Pavement Repair	Interstate Improvement Inc	HIEN TRINH	NW	06/30/2013	10/14/2013	07/28/2014	10/02/2014	5,004,744.22	5,205,079.93
008315	STPF-0014(067)	014	Sr 14, Maryhill Rd Vic To Wood Cr Br - Bst	Columbia Asphalt & Gravel, Inc.	CHRIS TAMS	SW	09/25/2012	10/19/2012	12/14/2012	03/14/2013	2,269,664.79	2,032,987.40
008317	ER(STP)-1203(001)	090	I-90, Bandera Rd - Bridge Repair	Guy F. Atkinson Construction, Ll c.	WILL SMITH	SC	08/16/2012	08/29/2012	11/09/2012	03/05/2013	1,042,201.68	970,138.33
008320	BH0395(097)	395	Us395 Col River Bridge Deck Rehab Bridge Deck	Razz Construction, Inc.	BOB HILMES	EA	11/26/2012	11/26/2012	08/02/2013	08/02/2013	1,165,284.00	1,903,511.20
008321	BH-0006(022)	006	Sr 6, Chehalis River Riverside Bridge - Deck Overl	Quigg Bros., Inc.	COLIN NEWELL	SW	09/12/2012	09/12/2012	04/18/2013	06/17/2013	350,492.50	294,545.17
008323	STATE	016	Sr 16 / I-5, Two Year Plant Establishment	Terra Dynamics Inc	KIM MUELLER	OL	05/15/2014	05/15/2014	07/31/2014	08/07/2014	300,223.00	276,484.27
008324	STATE		Pt Townsend Term Slip 2 Seismic Seismic Retrofit	American Construction Co., Inc.	JOHN CALLAHAN	FE	09/19/2012	09/19/2012	11/06/2012	11/06/2012	28,499.00	28,500.00
008325	STATE	005	I-5, Port Of Tacoma Rd To King Co Line Floodplain	Scarsella Bros., Inc.	KIM MUELLER	OL	12/21/2012	12/20/2013	03/12/2014	03/24/2014	478,358.90	482,045.67
008327	NH-0008(014)	008	Sr 8, Sr 119, Us 101, South Of Quilcene Chip Seal	Doolittle Construction, Ll c	SCOTTY IRELAND	OL	10/02/2012	11/16/2012	01/17/2013	04/25/2013	1,175,846.10	1,183,964.97
008328	NH-HSIP-0014(040)	014	Sr 14, Marble Rd Vic Safety Improvements	Nutter Corporation Db a Nutter	CHRIS TAMS	SW	01/23/2014	09/28/2015	09/06/2016	09/13/2016	3,835,534.22	4,399,191.98
008329	CM0906(219)	090	I90 Vic Idaho Rd-state Line Its	Colvico, Inc.	DARREL MCCALLUM	EA	10/15/2013	10/15/2013	10/23/2014	11/03/2014	530,434.00	535,205.52

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008330	STATE	090	I-90, Easton Hill Eb - Replace Sign Structure	Northeast Electric, Llc	BILL PRESTON	SC	11/21/2012	11/21/2012	03/04/2013	05/20/2013	71,504.00	67,602.93
008331	STATE	020	Lopez Island Term Trestl Rehab Timber Trestle Reha	Interwest Construction, Inc.	JOHN CALLAHAN	FE	04/18/2013	06/28/2013	11/01/2013	09/27/2013	264,868.50	301,614.03
008332	ER(NH)1202(001)	003	Sr 3, Emergency Slide - Shelton Vic Mp 3.5 Unstabl	Rognlin'S, Inc.	SCOTT IRELAND	OL	10/05/2012	10/05/2012	11/19/2012	03/14/2013	1,298,193.00	1,264,004.95
008333	STATE	020	Pt Townsend Transfer Span Replace Transfer Span Re	American Construction Co., Inc.	JOHN CALLAHAN	FE	05/16/2013	06/20/2013	01/06/2014	12/16/2013	3,068,815.00	3,532,992.53
008334	HSIP-0507(023)	507	Sr 507, 8th Ave S To 208th St E Safety	Miles Resources, Llc	KIM MUELLER	OL	04/23/2013	04/18/2014	05/15/2014	08/22/2014	889,752.75	882,191.53
008335	IM-0901(483)	090	I-90, Asahel Curtis Vicinity Eb - Culvert Repair	Trimaxx Construction, Inc.	JEFF MINNICK	SC	10/04/2012	10/17/2012	05/28/2013	06/05/2014	323,524.50	307,970.35
008337	2008GBT80081		Friday Harbor Term Phys Security Physical Security	Dalton Electric Company	JOHN CALLAHAN	FE	12/13/2012	01/03/2013	03/13/2013	03/13/2013	274,174.00	294,770.98
008338	STATE	028	I-90 / Sr 28, Ncr Major Electrical 2012	Aztech Electric Inc	KEVIN WALIGORSKI	NC	03/01/2013	05/21/2013	02/28/2014	03/12/2014	395,403.75	404,484.62
008339	STATE		Orcas Island Term Transfer Span Repair Transfer Sp	Quigg Bros., Inc.	JOHN CALLAHAN	FE	10/26/2012	04/01/2013	06/25/2013	06/25/2013	521,799.00	516,084.41
008340	STATE		Sr 519, Seattle Ferry Terminal Timber Trestle Pres	Pacific Pile & Marine, L.P.	JOHN CALLAHAN	FE	02/08/2013	02/21/2013	07/30/2013	07/02/2013	615,910.40	638,425.97
008341	STATE	002	Sr2 Update Ped Fac To Meet Ada Stndrds	Cameron-Reilly Llc	DARREL MCCALLUM	EA	10/12/2012	05/30/2013	08/06/2013	09/20/2013	204,209.80	225,658.18
008342	STATE	021	South Nanamkin Creek Culvert Replacement	West Company, Inc.	BOB HILMES	EA	10/01/2013	10/01/2013	06/05/2014	06/17/2014	597,957.50	573,139.90
008343	STATE	002	Us 2, Sr 20, Us 97, Ncr Roadside Improvements Curv	Construction Ahead, Inc. Db	ROBERT ROMINE	NC	11/21/2012	01/05/2013	03/18/2013	09/20/2013	164,322.80	164,328.80
008344	BR-0101(207)	101	Us 101, Middle Nemah Riv Br. Replace Bridge	Sb Structures, Llc	LORI FIGONE	SW	10/08/2014	01/20/2015	04/09/2015	04/20/2015	3,253,051.05	3,162,092.97
008345	BR-0105(022)	105	Sr 105, Smith Creek And North River Replace Bridge	Scarsella Bros., Inc.	JOANNA LOWREY	SW	01/26/2015	02/10/2016	09/06/2016	09/22/2016	15,345,188.11	15,737,519.31
008346	NH-0902(437)	090	I-90, S Cle Elum Rd Bridge Eb - Approach Slab Repa	M.J. Hughes Construction, Inc.	JEFF MINNICK	SC	11/08/2012	11/08/2012	08/29/2013	10/29/2013	299,193.00	278,062.81
008349	STATE		Wsf Edmonds/seattle Term Ohl Plc Elect Upgrade Ohl	Valley Electric Co. Of Mt. Vernon,	JOHN CALLAHAN	FE	11/12/2012	11/29/2012	02/19/2013	02/19/2013	135,198.00	135,200.00
008350	HSIP-0002(826)	002	Us 2, Intersection Improvements @ Peshastin	Sail Electric, Inc.	KEVIN WALIGORSKI	NC	11/20/2012	11/20/2012	03/04/2013	05/08/2013	180,714.00	201,261.45
008352	IM-0053(960)	005	I-5, Spokane Street Interchange Vic Special Bridge	Mowat Construction Company	ALETA BORSCHOWA	NW	05/06/2013	05/14/2013	05/01/2015	05/15/2015	2,400,400.00	1,947,962.80
008354	BH-0012(216)	012	Us 12, Railroad Bridge Seismic Retrofit	Massana Construction, Inc.	SCOTTY IRELAND	OL	02/01/2013	02/06/2013	05/07/2013	08/18/2014	150,288.00	148,350.22

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008358	STATE	161	Sr 161, Ohop Valley Extension Rd To S. Of 304th St	Totem Electric Of Tacoma, Inc.	STEVE FUCHS	OL	04/25/2013	04/29/2013	07/10/2013	09/20/2013	864,988.71	1,011,967.96
008361	STATE	020	Sr 20, West Of Twisp Wire Mesh Repair	Hi Tech Rockfall Construction, Inc.	KEVIN WALIGORSKI	NC	10/18/2012	10/18/2012	03/10/2014	03/18/2014	158,851.00	162,597.26
008362	STATE	002	Us 2 Et Al, Statewide Durable Striping Re-advertis	Specialized Pavement Marking Llc	JEFF MINNICK	SC	06/21/2013	06/21/2013	03/06/2014	06/04/2014	1,874,250.67	1,837,003.51
008363	STATE	009	Sr 9, Pilchuck Creek Replace Bridge	Granite Construction Company	DAVE CRISMAN	NW	11/12/2015	11/11/2016	02/07/2017	02/16/2017	8,891,323.69	8,290,358.96
008366	STPE-0104(047)	104	Sr 104, Hood Canal Bridge Shoulder Retrofit	Razz Construction, Inc.	MICHELE BRITTON	OL	03/11/2013	06/12/2013	12/03/2013	12/03/2013	916,323.00	900,214.98
008368	STPF9999(637)	021	Sr 21 Et Al, Eastern Region - Safety Res	Frank Gurney, Inc.	DARREL MCCALLUM	EA	10/12/2013	10/25/2013	02/06/2014	04/23/2014	1,273,710.25	1,254,345.25
008369	IM-0052(206)	005	I-5, Barnes Road And Us 12 Interchanges Illuminati	Tst Inc DbA Travers Electric	LORI FIGONE	SW	05/21/2013	05/22/2013	08/06/2013	09/18/2013	179,997.10	204,989.61
008371	ER(NH)-1201(001)	090	I-90, Raging River Bridge Vicinity Slope Stablizat	Carter & Company, Inc. DbA	HIEN TRINH	NW	02/08/2013	06/13/2013	02/12/2014	05/22/2014	354,900.25	363,120.64
008372	STATE		Pcc Railroad Rehabilitation Cw Line	H & H Engineering Construction	CHAD SIMONSON	EA	09/05/2013	09/25/2013	11/25/2013	12/12/2013	1,522,758.00	1,781,287.08
008374	FBD-2011(043)		Friday Harbor Term Ped/safety Improve Pedestrian &	Strider Construction Co., Inc.	JOHN CALLAHAN	FE	03/28/2013	05/01/2013	09/13/2013	09/13/2013	283,032.00	275,934.41
008375	BH-0024(018)	024	Sr 24, S Of Othello Sagehill Wasteway Deck Repair	Penhall Company	KEVIN WALIGORSKI	NC	05/08/2013	05/08/2013	06/03/2014	08/22/2014	312,822.50	331,770.81
008376	BR-NH-0101(307)	101	Us 101, Shore Rd To Kitchen-dick Rd Widening	Scarsella Bros., Inc.	JERRY MOORE	OL	02/19/2016	03/01/2018	10/07/2019	10/30/2019	27,069,690.00	28,337,218.21
008377	BH-0020(170)	020	Sr 20, Snc Railroad Bridge Seismic Retrofit	Nordland Construction	JERRY MOORE	OL	03/25/2013	03/25/2013	10/23/2013	02/10/2014	204,776.00	210,701.35
008378	HSIP0195(054)	195	Cheney-spokane Road New I/c - New Interchange	Selland Construction, Inc.	CHAD SIMONSON	EA	03/19/2015	06/16/2016	12/21/2017	03/12/2018	6,408,374.60	6,974,988.90
008379	BH/STPF0099(102)	099	Sr 99, Spokane Street Overcrossing Timber Replacem	Midmountain Contractors, Inc.	HIEN TRINH	NW	03/27/2014	07/24/2015	08/14/2015	08/31/2015	9,213,158.00	9,110,429.60
008380	BH0016(025)	016	Tnb Special Repair	Mowat Construction Company	MARYLOU NEBERGALL	OL	07/22/2013	07/24/2013	04/23/2014	05/05/2014	434,604.00	441,835.91
008381	CM-HSIP-STPE0099(110)	099	Sr 99, Lincoln Way Vic To Airport Rd Vic Sb Sidewa	Interwest Construction, Inc.	MARK SAWYER	NW	11/14/2013	04/21/2014	01/13/2015	09/23/2015	1,278,347.10	1,379,371.24
008383	IM0906229	090	I-90, Spokane Viaduct Latah Creek To Divison St -	Northeast Electric, Llc	BOB HILMES	EA	08/29/2013	11/20/2013	01/06/2014	03/31/2014	1,193,873.67	1,208,251.98
008384	STATE	020	Sr 20, Challenger Rd Vicinity Unstable Slope	Trimaxx Construction, Inc.	SHANE SPAHR	NW	04/12/2013	04/26/2013	08/06/2013	10/28/2013	354,903.50	297,786.28

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			(#673									
008385	NH-0002(825)	002	Us 2, E Of Coles Corner Box Culvert	Selland Construction, Inc.	ROBERT ROMINE	NC	10/15/2013	11/05/2014	05/11/2015	05/28/2015	644,193.20	578,366.00
008386	IM0906(228)	090	I-90 Div St To Lib Park Illumin Rebuild Liberty Pa	Northeast Electric, Llc	BOB HILMES	EA	09/11/2013	11/20/2013	03/17/2014	05/22/2014	1,196,590.00	1,188,577.76
008387	STPF-0101(345)	101	Us 101, Commercial Street Signal Replacement	Mill Plain Electric, Inc.	LORI FIGONE	SW	07/12/2013	07/26/2013	09/30/2013	08/18/2014	339,135.00	347,821.77
008388	HSIP-9999(440)	005	I-5 / Sr 16, Olympic Region Redirectional Landform	Petersen Brothers, Inc.	STEVE FUCHS	OL	03/20/2013	04/10/2013	05/14/2013	09/27/2013	179,962.01	154,979.64
008390	HSIP-0016(026)	016	Sr 16, S Of Burnham Dr To Sr 302 Safety Improvemen	Petersen Brothers, Inc.	MICHELE BRITTON	OL	02/22/2013	02/22/2013	05/21/2013	01/21/2014	286,732.50	285,574.15
008392	NH-HSIP-0097(160)	097	Us 97, N Of Daroga State Park Turn Lanes	Selland Construction, Inc.	ROBERT ROMINE	NC	07/11/2013	10/23/2013	06/18/2014	09/04/2014	227,055.00	221,770.00
008393	IM/NHS-9999(460)	405	Concrete Pavement Rehabilitation	Guy F. Atkinson Construction, Llc.	MARY ANN REDDELL	NW	10/28/2013	03/18/2014	07/25/2014	09/11/2014	7,277,888.00	7,744,393.27
008394	CM9999(639)	090	Variable Message Signs Replacement Replacement - I	Colvico, Inc.	BOB HILMES	EA	07/17/2013	09/25/2014	12/05/2014	12/12/2014	790,104.00	781,896.00
008395	BH0904(121)	090	I90 2013 Er Bridge Deck Replace	Mowat Construction Company	CHAD SIMONSON	EA	06/27/2013	06/27/2013	10/28/2013	02/11/2014	497,991.50	482,065.13
008397	STPF0009(067)	009	Sr 9, Np Creek Fish Passage Barrier Removal	Stremler Gravel Inc	SHANE SPAHR	NW	09/26/2013	04/11/2014	11/17/2014	04/20/2015	351,486.00	362,396.90
008399	NH-0821(093)	082	Us12 To Valley Mall Vic Paving	Columbia Asphalt & Gravel, Inc.	SCOTT GOLBEK	SC	10/14/2013	11/08/2013	04/28/2014	09/02/2014	2,671,716.65	2,837,014.82
008400	IM-HSIP-9999(442)	090	Sr 92 / I-90, Intersection Improvements & Regionwi	Graham-Marshbank Jv	DAVE LINDBERG	NW	11/14/2013	09/15/2016	10/21/2019	12/11/2019	7,131,691.00	7,210,698.35
008402	FBD0021(022)	021	Keller Ferry Terminal Rehab Terminal Rehabilitatio	Max J. Kuney Company	BOB HILMES	EA	08/13/2013	03/10/2014	10/26/2015	11/03/2015	1,930,000.00	2,069,170.55
008403	IM-4053(962)	405	Nb Sr167 Ramp-nb 405 Major Drainage Rep Major Dra	Active Construction, Inc.	ALETA BORSCHOWA	NW	09/04/2013	02/14/2014	01/14/2016	02/05/2016	489,405.21	419,206.01
008404	STPF0730(003)	730	Us730 Spur Paving - Paving	Cpm Development Corporation	MOE DAVARI	SC	06/06/2013	06/06/2013	10/14/2013	01/17/2014	1,332,332.32	1,154,472.28
008405	IM0053(940)	005	Sign Replace/lane Electrical & Express Lane Electr	Valley Electric Co. Of Mt. Vernon,	HIEN TRINH	NW	02/27/2014	11/19/2014	03/17/2015	03/26/2015	4,878,672.00	5,203,955.11
008406	IM-0053(968)	005	Sr510-sr512 Its Fiber Improvements I-5	Magnum Power Llc	KIM MUELLER	OL	12/16/2013	03/18/2014	06/11/2014	09/11/2014	1,104,454.09	1,099,818.68
008407	CMAQ2009(39)	005	I5 Traveler Info/incident Mgmt Ph2 Incident Manage	Northeast Electric, Llc	CHAD HANCOCK	SW	06/26/2013	06/26/2013	09/09/2013	11/06/2013	157,534.00	153,699.00
008408	GBT8081	163	Pt Defiance/tahlequa Trans Span O/lays	Dalton Electric Company	JOHN CALLAHAN	FE	06/26/2013	08/20/2013	10/14/2013	09/03/2013	399,949.00	410,740.78

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Physical Se									
008409	CBI0097(155)	097	N Ov Riverside Nb Passing Lane Nb Passing Lane	Selland Construction, Inc.	KEVIN WALIGORSKI	NC	06/10/2013	11/04/2013	06/12/2014	08/22/2014	829,108.19	805,245.27
008411	NH/STPF-0000(635)	012	Us12 Scr Region-wide Safety	Construction Ahead, Inc. Dba	MOE DAVARI	SC	04/23/2013	04/26/2013	10/15/2013	02/10/2014	376,897.75	394,238.78
008412	STATE		Anacortes Term Pavement/overlay Rehab Pavement And	Interwest Construction, Inc.	JOHN CALLAHAN	FE	06/05/2013	06/06/2013	12/03/2013	07/24/2013	257,365.00	267,877.18
008413	NH-0101(162)	101	Us101 Ennis St Signal Rebuild Rebuild Signal	Taurus Industries Inc	JERRY MOORE	OL	08/27/2013	09/10/2013	06/13/2014	09/11/2014	256,646.00	269,894.38
008414	BH-0053(962)	005	I-5, Seattle Area Bridges Phase 1 Deck Rehab And E	Mowat Construction Company	ALETA BORSCHOWA	NW	10/06/2013	10/06/2013	06/17/2015	07/08/2015	3,950,268.66	3,904,622.26
008415	HSIP0026(026)	026	Sr26 Othello @1st St Ph 2 Phase 2	Granite Construction Company	ROBERT ROMINE	NC	06/07/2013	10/28/2013	06/03/2014	08/22/2014	1,043,493.44	1,068,431.27
008416	CBI-0539(014)	539	Sr 539 / I-5 To Horton Road Access Management	Colacurcio Brothers, Inc.	CHRIS DAMITIO	NW	12/11/2013	12/30/2013	05/30/2014	09/03/2014	1,685,790.15	1,937,580.54
008417	STATE	017	Sr 17 & Sr 28, Ncr Ada Rural Upgrades 2013	Halme Builders Inc	ROBERT ROMINE	NC	04/30/2013	04/30/2013	01/06/2014	01/17/2014	169,178.00	168,919.27
008418	CBI-0546(006)	546	Sr 546, Depot Rd And Bender Rd Intersection Improv	Colacurcio Brothers, Inc.	CHRIS DAMITIO	NW	11/01/2013	01/12/2015	03/02/2015	03/18/2015	2,149,051.85	2,322,085.26
008419	BH-0902(435)	090	I-90, Easton To Ellensburg Vic Wb And Eb Bridges -	Penhall Company	SCOTT GOLBEK	SC	12/17/2013	12/17/2013	01/14/2015	03/09/2015	3,526,488.99	3,639,454.40
008420	STPR24AQ(001)		Sr 155, Town Of Coolee Dam Crest Drive Paving	Granite Construction Company	KEVIN WALIGORSKI	NC	05/14/2013	05/14/2013	02/25/2014	05/02/2014	149,909.00	160,071.20
008421	STPF-0291(023)	291	Sr 291, Division St To Stevens Co Line Paving	Shamrock Paving, Inc.	BOB HILMES	EA	10/01/2013	04/28/2014	10/29/2014	11/03/2014	3,791,714.75	3,652,301.53
008423	ER-0701(006)	020	Sr 20, Skagit River - Ced Permanent Restoration	Trimaxx Construction, Inc.	SHANE SPAHR	NW	10/29/2014	10/29/2015	01/27/2016	02/25/2016	5,164,771.35	5,287,540.75
008424	CBI0097158	097	Us97 N Of Brewster - Passing Lane	Granite Construction Company	KEVIN WALIGORSKI	NC	09/13/2013	12/18/2013	03/31/2015	04/07/2015	979,499.91	1,018,128.87
008427	STPF-NH-0097(122)	097	Us 97, W Wapato Rd To Lateral A - Paving & Replace	Columbia Asphalt & Gravel, Inc.	MOE DAVARI	SC	08/01/2013	10/28/2013	03/10/2014	07/22/2014	3,019,524.80	2,800,710.93
008428	NH-0395(052)	395	Us 395, Lind Rd Vicinity - Intersection Improvemen	Central Washington Asphalt, Inc.	MOE DAVARI	SC	10/21/2013	10/21/2013	03/25/2014	07/22/2014	442,292.50	422,980.89
008429	ITS2003062	014	Sr14 Traveler Info Enhancements Ph Ii Phase Ii	Northeast Electric, Llc	CHAD HANCOCK	SW	08/06/2013	08/06/2013	01/06/2014	08/15/2014	146,654.00	154,250.00
008431	STPF0112025	112	Sr 112, Colville Creek - Fish Barrier Removal	Thompson Bros. Excavating, Inc.	JERRY MOORE	OL	09/16/2013	09/16/2013	03/03/2014	08/15/2014	995,503.70	1,022,598.00

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008432	BR-0520(051)	520	Sr 520 West Connection Bridge	Mowat-American Jv	JOHN CHI	NW	09/16/2014	09/16/2014	03/25/2015	04/09/2015	22,129,243.20	24,328,007.88
008433	STPF-0014(071)	014	Sr 14, 2 Miles E Of Christy Rd To I-182 Paving	Granite Construction Company	MOE DAVARI	SC	08/07/2013	08/27/2013	12/09/2013	03/31/2014	2,214,307.00	2,088,739.00
008434	STATE		Sr 20, Coupeville Ferry Terminal Ada Compliance Im	Larry Brown Construction, Inc.	JOHN CALLAHAN	FE	05/22/2013	05/22/2013	08/09/2013	08/09/2013	40,834.00	37,033.60
008435	BH-0053(969)	005	I-5, Nisqually River Bridges Bridge Painting	Intech Contracting Llc	KIM MUELLER	OL	04/14/2014	05/01/2014	11/13/2014	12/02/2014	4,993,368.87	4,618,384.35
008436	STPF-0011(040)	011	Sr 11, Padden Creek Fish Barrier Removal	Ram Construction General Contractor	CHRIS DAMITIO	NW	05/22/2014	05/28/2014	05/06/2015	06/02/2015	1,761,155.40	1,886,383.24
008437	STPF-9999(650)	023	Sr 23 Et Al, 2013 Eastern Region Chip Seal	Poe Asphalt Paving, Inc.	CHAD SIMONSON	EA	08/28/2013	09/09/2013	12/03/2013	03/03/2014	5,059,746.75	5,043,634.13
008438	STPF-0531(009)	531	43rd Ave To Sr 9 Paving	Granite Construction Company	MARK SAWYER	NW	06/03/2014	06/19/2014	11/16/2015	12/17/2015	1,229,150.50	1,163,227.89
008439	IM-0053(063)	005	Sr 104 To 52nd/220th Sw Paving I-5/220th St Sw I/c	Granite Construction Company	MARK SAWYER	NW	06/18/2014	09/07/2017	07/19/2018	08/06/2018	3,624,239.33	3,267,018.08
008440	CMAQ-2012(019)	205	I-205, Padden Pkwy-ne 134th St Traveler Info	Mill Plain Electric, Inc.	CHAD HANCOCK	SW	10/23/2013	11/20/2013	03/24/2014	05/22/2014	751,804.00	747,230.00
008441	NHPP0012(203)	012	Us12 Pave Sargent Blvd-wynooche Riv	Granite Construction Company	SCOTT IRELAND	OL	07/31/2013	08/09/2013	01/13/2014	04/09/2014	1,066,000.00	1,032,878.49
008442	NH-0101(163)	101	Us 101 Couplet, Aberdeen Signals Rehabilitation	Mill Plain Electric, Inc.	SCOTTY IRELAND	OL	03/11/2014	08/21/2014	01/27/2015	02/05/2015	683,830.00	728,282.44
008443	IM-0902(445)	090	I-90, Mp 65.54 To Easton Hill Eb & Wb - Paving	Granite Construction Company	SCOTT GOLBEK	SC	09/10/2014	10/01/2014	08/14/2015	10/07/2015	5,359,359.00	4,977,465.65
008444	STATE	007	Sr 7, Muck Cr Trib To Nisqually River - Fish Barri	Active Construction, Inc.	STEVE FUCHS	OL	10/22/2013	10/24/2013	12/16/2015	01/04/2016	1,125,102.00	1,169,273.06
008445	NH-0018(039)	018	Sr 18, Eb Carey Creek Tributary To Issaquah-hobart	Watson Asphalt Paving Company,	HIEN TRINH	NW	08/09/2013	06/20/2014	08/06/2014	10/02/2014	1,169,961.60	1,028,651.00
008446	STPF-0027(014)	027	Sr27 32nd Ave To Jct Sr 290 Pave R	Knife River Corporation-Northwest	CHAD SIMONSON	EA	09/20/2013	06/02/2014	07/28/2014	09/11/2014	1,880,924.90	1,743,046.63
008447	CBI-0021(021)	021	Sr 21, 1.1 Miles North Of Rin Con Creek Road To Ca	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	09/12/2013	04/18/2014	05/12/2014	09/04/2014	2,087,572.03	1,914,241.67
008448	NHS-0503(026)	503	Ne 65th - Padden Pkwy - Median Curb	Nutter Corporation Db a Nutter	CHRIS TAMS	SW	06/14/2013	06/24/2013	12/09/2013	03/24/2014	195,017.00	195,376.30
008449	NHPP/STPF-9999(434)	012	Us 12 Et Al, 2013 Scr Region-wide Chip Seal	Granite Construction Company	MOE DAVARI	SC	10/28/2013	11/01/2013	05/25/2014	09/03/2014	5,644,683.25	5,821,632.46
008450	NHPP-0097(135)	097	Us97 I-90 Br To Desmond Rd Paving	Granite Construction Company	SCOTT GOLBEK	SC	10/17/2013	10/23/2013	11/13/2014	06/07/2017	700,800.00	603,699.03

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008452	BH-0107(007)	107	Sr 107, Chehalis River Bridge Seismic Retrofit	Quigg Bros., Inc.	RICKY BHALLA	OL	12/24/2013	01/31/2014	04/22/2014	07/02/2014	1,131,004.00	1,197,558.01
008453	DEMO-0031(029)	031	Sr31, Pend Orielle County Pedestrian Improvements	Knife River Corporation-Northwest	BOB HILMES	EA	11/21/2013	06/10/2014	11/10/2014	11/18/2014	569,663.50	614,893.62
008455	NH-0512(016)	512	Sr512 Jct I-5 To Ne Of 104th Paving	Tucci & Sons, Llc	JON DEFFENBACHER	OL	12/19/2013	12/19/2013	05/09/2014	08/22/2014	2,779,289.70	2,799,567.32
008456	STPF-0411(014)	411	Sr411 Tenant Way-lincoln St Concrete Rehabilitatio	Selby Bridge Company, Inc.	LORI FIGONE	SW	08/30/2013	10/31/2013	01/09/2014	04/09/2014	267,919.50	246,948.30
008457	BH/NH-0018(038-03	018	Sr18/sr99 Vic To Green River Bridge Paving And Bri	Tucci & Sons, Llc	ALETA BORSCHOWA	NW	11/19/2013	02/14/2014	03/03/2016	03/18/2016	1,813,430.00	1,848,685.44
008458	CBI-0097(157)	097	Us 97, Cameron Lake Rd Intersection Improvements	Granite Construction Company	KEVIN WALIGORSKI	NC	12/18/2013	04/16/2014	05/13/2015	06/09/2015	889,550.32	878,845.90
008460	NHPP-0053(966)	005	I-5 M St & I-705 Overcrossings Seismic Retrofit	Quigg Bros., Inc.	KIM MUELLER	OL	03/24/2014	03/25/2014	05/07/2015	06/18/2015	3,237,136.00	2,694,420.48
008461	NHPP-0522(054)	522	Sr 522, Echo Lake Rd Vic To Snohomish River Br Pav	Lakeside Industries, Inc.	JOHN CHI	NW	08/06/2013	08/07/2013	10/27/2014	12/09/2014	981,511.35	998,923.32
008462	NHPP-2051(283)	005	I-205 / I-5, Sr 14 To I-5 Merge Concrete Rehabilit	Penhall Company	CHRIS TAMS	SW	09/20/2013	10/15/2013	06/13/2014	09/03/2014	2,240,474.35	2,014,287.88
008463	NH-0101(339)	003	Sr3, Us101 To End Front St - Paving	Northwest Asphalt Inc	SCOTTY IRELAND	OL	11/04/2013	11/26/2013	10/07/2014	10/29/2014	2,037,908.08	2,051,566.81
008464	STATE	006	Sr6, Willapa River Bridge - Replace Bridge	Rotschy, Inc.	COLIN NEWELL	SW	01/21/2015	02/16/2016	04/26/2016	05/03/2016	4,077,489.75	4,079,189.39
008465	NY0101(169)	101	Us101 & Sr 108, S Of Skookum Creek Bridge To E Of	Lakeside Industries, Inc.	STEVE FUCHS	OL	08/23/2013	09/17/2013	01/22/2014	04/09/2014	1,201,485.24	1,151,778.74
008468	STATE		Pt Townsend Ferry Terminal Emerg Gen 250 Kw Emerge	Valley Electric Co. Of Mt. Vernon,	JOHN CALLAHAN	FE	07/17/2013	07/17/2013	11/26/2013	10/29/2013	151,175.75	171,655.90
008470	HP-9999(415)	182	Sr182, Road 100 Interchange Vic - Its Improvements	Colvico, Inc.	MOE DAVARI	SC	07/23/2013	07/23/2013	09/24/2013	01/23/2014	83,534.00	84,942.00
008471	STATE	005	I-5, Squalicum Creek Channel Fish Passage	Razz Construction, Inc.	CHRIS DAMITIO	NW	01/30/2014	01/16/2015	08/24/2015	08/21/2015	947,436.00	954,346.90
008472	STPF-0510(015)	510	Sr 510, Reservation Road Vicinity Intersection Imp	Klb Construction, Inc.	STEVE FUCHS	OL	06/18/2014	04/20/2015	09/21/2015	09/28/2015	2,630,698.60	2,889,029.98
008473	STATE	005	I-5, Mellen Street To Blakeslee Junction - Stage 2	Scarsella Bros., Inc.	COLIN NEWELL	SW	10/25/2016	09/15/2017	03/30/2018	04/12/2018	48,221,444.44	47,767,324.69
008474	STPF-0007(023)	007	Sr 7, Alder Canyon Slide Emergency Slope Stabiliza	Scarsella Bros., Inc.	JON DEFFENBACHER	OL	10/05/2013	10/30/2013	03/28/2014	06/27/2014	507,508.09	436,713.19
008477	STATE		Pcc Railroad Rehabilitation P & L Line / Pv Hooper	Balfour Beatty Rail Inc Db	CHAD SIMONSON	EA	09/23/2014	10/10/2014	02/12/2015	02/23/2015	1,274,905.00	1,282,436.76

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008478	NH-0101(149)	101	Us 101, Purdy Canyon Vic Slide Stabilized Slope	Quigg Bros., Inc.	STEVE FUCHS	OL	01/31/2014	03/19/2015	07/21/2015	07/28/2015	1,126,831.75	1,240,759.16
008479	STATE	020	Sr 20 Spur, Friday Harbor Ferry Terminal Transfer	Interwest Construction, Inc.	JOHN CALLAHAN	FE	08/13/2013	08/13/2013	12/03/2013	12/03/2013	95,749.00	96,495.16
008481	STATE		Sr 20 Spur, Friday Harbor & Orcas Ferry Terminals	Manson Construction Co.	JOHN CALLAHAN	FE	12/06/2013	01/07/2014	03/10/2014	03/10/2014	1,338,018.00	1,331,286.85
008482	NHPP0051(290,291)	005	I-5, Nb & Sb, Ne 179th St To North Fork Lewis Rive	Kerr Contractors Oregon, Llc	LORI FIGONE	SW	10/16/2013	04/14/2014	09/30/2015	11/03/2015	4,468,700.00	4,337,780.11
008483	STATE	002	Us 2 Et Al, 2013 Statewide Durable Striping	Apply-A-Line, Llc	SCOTT GOLBEK	SC	10/21/2013	10/21/2013	04/08/2014	08/12/2014	2,427,629.86	2,308,414.28
008484	NHPP-0012(214,215	012	Us 12, E Of Silverbrook Rd And E Of Slide Bridge -	Sterling Breen Crushing Inc	JEFF MINNICK	SC	09/12/2013	09/12/2013	04/14/2014	06/25/2014	344,401.38	265,454.63
008485	STPF-9999(416)		Ncr Sign Update 2013	Construction Ahead, Inc. DbA	KEVIN WALIGORSKI	NC	12/09/2013	03/17/2014	03/07/2016	03/22/2016	625,384.00	637,905.00
008486	STATE	530	Sr 530, N Brooks Cr Rd To Squire Cr Vic Stormwater	Taylor'S Excavators Inc	DAVE CRISMAN	NW	09/25/2013	09/25/2013	12/23/2013	01/27/2014	336,444.20	317,823.90
008487	NHPP-0052(207)IM-	005	I-5, Carpenter Rd Vic Stormwater Retrofit	Nova Contracting Inc	STEVE FUCHS	OL	09/27/2013	04/07/2014	09/24/2014	01/05/2015	218,978.00	194,747.45
008488	STATE		Sr 160, Southworth Ferry Terminal Upland Parking L	Transportation Systems, Inc.	JOHN CALLAHAN	FE	01/14/2014	03/31/2014	04/24/2014	04/24/2014	188,450.50	173,010.47
008489	STATE	005	I-5, Chamber Way Bridge Special Repair	Olivas Valdez Inc	CHRIS TAMS	SW	11/15/2013	11/20/2013	06/06/2014	07/02/2014	408,303.00	578,509.02
008491	STATE	005	I-5, M St To Portland Ave Vault Removal	Midmountain Contractors, Inc.	JON DEFFENBACHER	OL	10/31/2013	11/11/2013	05/27/2014	06/04/2014	1,693,757.00	1,663,136.73
008492	NHPP-0902(443)	090	I-90, Oakes Ave, Thorp Rd, Indian John Hill Eb/wb	Northeast Electric, Llc	SCOTT GOLBEK	SC	04/29/2014	04/29/2014	08/07/2014	10/22/2014	995,364.09	961,058.36
008493	STATE	162	Sr 162, Ball Creek Culvert Replacement	Whh Nisqually Federal Services, Llc	STEVE FUCHS	OL	09/30/2013	09/15/2014	05/26/2015	05/29/2015	571,143.15	527,075.42
008494	STPF-0106(005)	106	Sr 106, Twanoh Falls Chronic Environmental Deficie	Tri-State Construction Inc	MICHELE BRITTON	OL	10/16/2013	01/21/2014	07/16/2014	09/15/2014	1,422,477.00	1,491,139.99
008495	STP-0906(231)	090	I-90, Liberty Lake Roundabout	Wm. Winkler Company	DARREL MCCALLUM	EA	10/24/2013	09/08/2014	03/05/2015	06/22/2015	1,217,332.08	1,302,625.28
008496	TIGER4-0395(100)	395	Us 395, Nsc - Bnsf Railway Structures/realignment	Apollo, Inc.	BOB HILMES	EA	10/09/2015	05/27/2016	09/12/2018	09/18/2018	15,368,729.52	15,638,301.51
008497	STATE	305	Sr 305, Eagle Harbor Maintenance Facility Pavement	Lakeside Industries, Inc.	JOHN CALLAHAN	FE	08/28/2013	09/09/2013	11/04/2013	10/15/2013	97,299.00	89,932.23
008498	NH-2013(079)	104	Sr 104, Kingston Tml Slips Dolphin Preservation -	Orion Marine Contractors, Inc.	JOHN CALLAHAN	FE	01/13/2014	03/20/2014	04/15/2014	04/15/2014	187,388.00	187,390.00

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008499	NHPP-0051(289/288	005	I-5, N Fork Lewis River Bridge Nb And Sb Painting	Geronimo Painting Company	LORI FIGONE	SW	11/12/2014	11/18/2014	03/27/2015	04/02/2015	11,981,648.40	10,763,250.06
008500	ER-1303(001)	005	I-5, Skagit River Bridge Permanent Bridge Replacem	Max J. Kuney Company	PATRICK FULLER	NW	09/15/2013	12/13/2013	02/18/2015	03/18/2015	6,875,800.00	7,139,139.48
008501	IM-0053(968)	005	I-5, Sr 510 To Sr 512 Congestion Management	Granite Construction Company	KIM MUELLER	OL	02/19/2015	02/24/2017	08/09/2017	11/21/2017	9,823,887.57	11,107,372.67
008502	STATE		Wsf Terminal On-call Maintenance Painting	Hci Industrial & Marine Coatings	TOM CASTOR	FE	07/31/2015	08/07/2015	05/02/2016	04/26/2016	987,094.00	1,356,403.72
008503	STATE	005	I-5, Sb S 320th St Vicinity Noise Wall Replacement	Massana Construction, Inc.	ALETA BORSCHOWA	NW	12/20/2013	12/20/2013	09/16/2014	10/06/2014	201,147.00	168,363.50
008504	BH-0009(059)	009	Sr 9, Getchell Road Bridge Seismic	Razz Construction, Inc.	JOHN CHI	NW	05/12/2014	05/13/2014	06/09/2015	06/09/2015	116,157.57	114,427.48
008505	STATE		Systemwide On-call Off-shore Maintenance	Manson Construction Co.	TOM CASTOR	FE	06/30/2015	09/01/2015	03/07/2016	03/07/2016	1,106,399.00	1,916,382.24
008506	NHPP-0014(069&070	014	Sr 14, Cape Horn Vic And Ice House Lake Culvert Re	Nutter Corporation Db a Nutter	CHRIS TAMS	SW	10/10/2013	01/10/2014	03/18/2014	08/15/2014	375,119.22	277,165.33
008507	STATE	231	Sr 231, Rosenoff Rd Drainage Culvert Replacement	N.A. Degerstrom, Inc.	DARREL MCCALLUM	EA	11/01/2013	11/01/2013	04/21/2014	04/29/2014	392,052.39	403,017.36
008508	IM-0053(960),BH(962)	005	I-5, Seattle Area Bridges - Phase 2 Expansion Join	Pcl Civil Constructors, Inc.	ALETA BORSCHOWA	NW	07/13/2014	07/13/2014	06/01/2015	06/09/2015	2,160,423.83	2,053,575.09
008509	STATE	020	Sr 20, Port Townsend Ferry Terminal Pavement Prese	Lakeside Industries, Inc.	JOHN CALLAHAN	FE	09/14/2013	09/14/2013	12/05/2013	10/15/2013	148,950.00	141,961.00
008510	STPF-ER-0902(431)	097	Us 97, Dry Creek W Of Ellensburg - Construct Bridg	Apollo, Inc.	SCOTT GOLBEK	SC	05/05/2014	10/10/2014	03/10/2015	03/30/2015	1,436,900.00	1,373,000.59
008512	STATE	272	Sr 272, Colfax Area Drainage Improvements	H.L.T. Construction Inc	CHAD SIMONSON	EA	10/24/2013	10/25/2013	10/28/2013	05/02/2014	204,931.00	213,036.50
008513	BR-0167(047)	167	Sr 167, Puyallup River Bridge - Bridge Replacement	Guy F. Atkinson Construction, Llc.	BRENDEN CLARKE	OL	10/05/2015	01/04/2016	12/21/2017	01/18/2018	23,220,888.00	24,682,402.86
008514	STATE		Northwest Region Traffic Management Center Project	Pcl Construction Services Inc	ERIC YATES	HQ			12/17/2015	11/30/2015	8,934,000.00	10,428,051.97
008515	STPF105(021)NHPP101(	105	Sr 105, Heather Rd And Us 101 0.5 Mi N Of Raymond	Scarsella Bros., Inc.	LORI FIGONE	SW	11/21/2013	12/11/2013	03/11/2014	05/22/2014	335,250.50	312,196.76
008516	STPF-0507(026)	507	Sr 507, Reynolds Ave Signal Replacement Project	Tst Inc Db a Travers Electric	COLIN NEWELL	SW	04/29/2014	07/11/2014	08/28/2014	09/04/2014	438,095.55	440,038.84
008517	STPUS-0097(162)	002	Us 2/97, Easy St Link Stop Wb	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	11/20/2013	11/20/2013	08/20/2014	08/29/2014	102,985.50	97,384.40
008518	STPF-ER-1303(001)	005	I-5, Skagit River Bridge Bridge Elements	Pcl Civil Constructors, Inc.	DAVE CRISMAN	NW	07/19/2014	07/22/2014	11/24/2014	12/12/2014	2,739,075.00	2,821,173.40

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Repair									
008519	HSIP-0101(348)	101	Us 101, Fairmount Rd Vicinity Safety Improvements	Lakeside Industries, Inc.	JERRY MOORE	OL	10/11/2013	10/22/2013	02/14/2014	04/21/2014	64,472.95	77,342.72
008520	NHPP-0902(446)	090	I-90, 1.0 Mile W Of Snoqualmie Summit Eb - Rockfal	Guy F. Atkinson Construction, Llc.	WILL SMITH	SC	10/20/2013	10/20/2013	02/20/2014	09/15/2014	308,837.00	324,155.38
008521	STPF-9999(649)		Olympic Region Major Electrical Rehabilitation Reb	Mill Plain Electric, Inc.	STEVE FUCHS	OL	03/07/2014	05/01/2014	09/30/2014	10/02/2014	485,598.42	498,978.64
008524	STATE	163	Sr 163, Point Defiance Ferry Terminal Trestle Repa	Manson Construction Co.	JOHN CALLAHAN	FE	01/30/2014	02/10/2014	10/20/2014	10/20/2014	129,099.00	127,392.25
008525	STATE	017	Sr 17, Moses Lake Noise Barrier Wall Drainage Upda	Krci Llc	ROBERT ROMINE	NC	11/15/2013	11/15/2013	04/22/2014	05/02/2014	158,343.50	205,388.74
008529	STPF-0142(022)	142	Sr 142, Glenwood Road Vicinity Culvert Replacement	Thompson Bros. Excavating, Inc.	CHRIS TAMS	SW	11/05/2013	11/14/2013	02/19/2014	04/25/2014	160,115.50	149,936.80
008530	HSIP-0171(017)	171	Sr 171, Moses Lake Area Pedestrian Improvements	Colvico, Inc.	JOSH PATRICK	NC	06/06/2014	06/06/2014	10/27/2014	11/03/2014	401,568.00	419,205.40
008533	FBD-2013(071)	020	Sr 20 Spur, Lopez Island Ferry Terminal Upland Ada	Matia Contractors, Inc.	JOHN CALLAHAN	FE	07/03/2014	09/30/2014	12/23/2014	12/23/2014	318,984.90	341,764.59
008535	NH-0002(180)	002	Us 2, Espanola Rd To Jct I-90 - Paving	Cpm Development Corporation	BOB HILMES	EA	09/23/2014	03/20/2015	02/29/2016	03/07/2016	5,108,782.97	5,235,714.08
008536	STPF-0203(017)	203	Sr 203, Tolt River Bridge To Mcdougall St - Paving	Watson Asphalt Paving Company,	MARK SAWYER	NW	08/05/2014	08/05/2014	02/26/2015	03/18/2015	4,285,223.94	4,194,195.34
008538	NHPP-0904(122)	090	I-90, Grant Co Line To Sr 21 - Paving	Central Washington Asphalt, Inc.	DARREL MCCALLUM	EA	07/23/2014	10/27/2014	03/05/2015	08/18/2015	4,815,095.70	5,068,288.80
008539	STPF-0904(123)	904	Sr 904, Betz Rd To I-90 - Paving	Cpm Development Corporation	CHAD SIMONSON	EA	07/23/2014	08/20/2014	11/26/2014	01/21/2015	872,473.24	880,536.28
008540	NHPP-0905(103)	090	I-90, Lincoln Co Line To Salnave Rd - Paving	Cpm Development Corporation	DARREL MCCALLUM	EA	08/08/2014	08/08/2014	07/28/2015	10/15/2015	3,687,413.40	3,733,503.21
008541	STATE	104	Sr 104, Edmonds Ferry Terminal Entry Replacement	Thornberg Construction Company,	TOM CASTOR	FE	05/09/2014	05/09/2014	05/09/2014	10/03/2014	40,001.00	40,000.00
008542	BH-0901(270)	090	I-90, Wb East Channel Bridge Expansion Joint Repla	Mowat Construction Company	HEIN TRINH	NW	08/06/2014	11/06/2014	01/02/2015	01/28/2015	1,153,044.74	1,005,679.69
008543	STPF-0101(351)	101	Us 101, W Of Steamboat Island Rd To Black Lake Blv	Lakeside Industries, Inc.	STEVE FUCHS	OL	07/31/2014	09/05/2014	01/07/2015	01/16/2015	894,042.06	845,130.20
008544	IM-0053(968)	005	I-5, Sr 510 To Sr 512 Its And Ramp Revisions	Tucci & Sons, Llc	KIM MUELLER	OL	10/14/2014	03/11/2015	11/25/2015	12/14/2015	2,322,690.40	2,374,792.99

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008545	BH-0108(007)	108	Sr 108, Wildcat Creek Bridge 108/4 Scour Repair	Rognlin'S, Inc.	STEVE FUCHS	OL	08/11/2014	09/29/2014	12/17/2014	01/26/2015	117,719.00	117,623.35
008546	STATE	163	Sr 163, Point Defiance Ferry Terminal Floating Dol	Orion Marine Contractors, Inc.	JOHN CALLAHAN	FE	09/24/2014	10/03/2014	02/17/2015	02/17/2015	1,655,998.00	1,664,265.66
008547	IM0902(445)STPF(4	090	I-90, Price Creek Vicinity To Mp 65.54 - Paving	Columbia Asphalt & Gravel, Inc.	SCOTT GOLBEK	SC	09/09/2014	10/01/2014	06/23/2015	08/04/2015	5,944,899.20	6,099,915.19
008548	CBI-9999(638)	539	Sr 539 / Sr 9, Advanced Traveler Information Syste	Valley Electric Co. Of Mt. Vernon,	CHRIS DAMITIO	NW	10/01/2014	03/17/2015	05/12/2015	05/29/2015	1,875,189.10	1,877,475.26
008549	STPF-0099(122)	099	Sr 99, Alaskan Way Viaduct - Replacement North Acc	Guy F. Atkinson Construction, Llc.	PATRICK FULLER	NW	01/09/2017	01/05/2020	09/10/2020	12/08/2021	41,640,622.60	54,285,670.85
008550	STPH-2002(009)	305	Sr 305, Bainbridge Ferry Terminal - Main Terminal	Phc Asani Inc Db a Phc Construction	JOHN CALLAHAN	FE	10/21/2014	10/30/2015	09/16/2016	03/29/2016	1,940,274.00	2,104,399.00
008551	CM-0195(155)	195	Us 195, Hatch Rd To Cheney-spokane Rd Congestion &	Colvico, Inc.	BOB HILMES	EA	07/01/2014	07/01/2014	12/09/2014	12/12/2014	610,254.00	607,467.00
008553	NHPP-STPF-9999(607)	012	Us 12 Et Al, 2014 Scr Region Wide Chip Seal	Poe Asphalt Paving, Inc.	MOE DAVARI	SC	07/24/2014	08/12/2014	10/17/2014	11/06/2014	5,785,946.58	5,610,520.75
008557	NH-0002(830)	002	Us 2, Westwood Rd To Pend Oreille Co Line - Paving	Spokane Rock Products Inc	BOB HILMES	EA	08/19/2014	09/09/2014	12/15/2014	12/19/2014	1,600,000.00	1,655,546.34
008558	STPF-DEMO-0902(39	090	I-90, Snoq. Pass Vic - Pccp Rehab Eb/stormwater Re	Acme Concrete Paving, Inc.	SCOTT GOLBEK	SC	10/17/2014	04/21/2015	01/13/2016	02/16/2016	6,425,000.00	6,803,660.45
008559	BH-0053(967)	005	I-5, S 272nd St Vic To S Rose St Seismic Retrofit	Quigg Bros., Inc.	ALETA BORSCHOWA	NW	11/10/2015	03/05/2016	12/19/2016	01/23/2017	8,504,188.00	7,334,101.34
008560	HSIP-0009(068)	009	Sr 9, 32nd St Se & 84th St Ne - Safety Improvement	Rodarte Construction, Inc.	DAVE LINDBERG	NW	01/12/2015	06/24/2019	11/12/2019	02/21/2020	5,699,005.00	5,714,449.19
008564	IM-0906(230)	090	I-90, Vicinity Liberty Park To Havana St - Illumin	Colvico, Inc.	BOB HILMES	EA	09/05/2014	11/21/2014	10/05/2015	10/16/2015	1,105,094.00	1,283,443.39
008565	BH-0053(695)	005	I-5, Sr 18 I/c To S 288th St Seismic Retrofit	Ceccanti, Inc.	ALETA BORSCHOWA	NW	02/02/2015	02/11/2015	06/08/2016	06/27/2016	4,644,837.00	3,988,791.97
008566	STPF-NHPP-9999(441)	002	Ncr Seal 2014	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	09/26/2014	06/09/2015	10/22/2015	11/03/2015	15,496,657.95	14,291,781.12
008567	STPF-9999(617)	155	Sr 155 & Sr 215, Omak Area Paving	Granite Construction Company	KEVIN WALIGORSKI	NC	10/15/2014	11/24/2014	07/26/2017	08/17/2017	3,184,187.96	3,206,371.26
008568	NHPP-0903(073)	090	I-90, W Of George - Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	05/30/2014	06/16/2014	04/07/2015	04/13/2015	2,872,536.80	2,924,368.28
008569	STATE	090	I-90, Two-way Transit & Hov Operations Stage 3a -	Midmountain Contractors, Inc.	HEIN TRINH	NW	10/06/2015	08/12/2016	10/10/2016	12/21/2016	7,399,235.00	7,338,979.10

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008570	STPU-0097(164)	097	Us 97a & Sr 150, Traffic Signal And Channelization	Neppel Electrical & Controls, L L C	KEVIN WALIGORSKI	NC	05/21/2014	06/17/2014	04/22/2015	04/28/2015	188,226.10	193,527.28
008572	STPF-0006(021)	006	Sr 6, Rock Creek Bridges - Replace Bridges 6/102 &	Scarsella Bros., Inc.	COLIN NEWELL	SW	12/30/2015	03/03/2017	07/05/2017	07/31/2017	11,612,612.12	11,249,536.10
008573	STATE	502	Sr 502, I-5 To Battle Ground Add Lanes Stage 2	Rotschy, Inc.	DEVIN RECK	SW	03/13/2017	05/23/2018	09/11/2018	11/27/2018	27,544,360.31	25,584,563.89
008575	HSIP-0243(003)	243	Sr 243, Mattawa - Intersection Improvements	West Company, Inc.	JOSH PATRICK	NC	06/27/2014	12/09/2014	04/23/2015	05/04/2015	1,254,587.48	1,430,963.35
008576	BH-STPF-0410(055)	410	Sr 410, Scatter Creek Bridge Seismic	Massana Construction, Inc.	ALETA BORSCHOWA	NW	10/16/2014	11/20/2015	05/04/2016	05/12/2016	697,344.00	523,521.70
008577	CMAQ-0099(125)	099	Sr 99, Airport Road Intersection Transit Queue Byp	Totem Electric Of Tacoma, Inc.	MARK SAWYER	NW	06/08/2015	07/02/2015	08/23/2016	08/29/2016	504,206.01	451,222.04
008579	CM-0503(027)	503	Sr 503, Traveler Information Incident Management A	Mill Plain Electric, Inc.	CHAD HANCOCK	SW	01/26/2015	01/26/2015	08/03/2015	08/07/2015	639,867.16	630,095.16
008580	STP-0129(008)	129	Sr 129, Oregon State Line Vic To Mp 11.35 Vic - St	Strider Construction Co., Inc.	MOE DAVARI	SC	05/02/2014	06/06/2014	09/16/2014	10/02/2014	431,860.00	372,753.49
008581	STPF-9999(563)	509	Sr 509, Wapato Creek To Norpoint Way Ne - Paving	Tucci & Sons, Llc	KIM MUELLER	OL	09/18/2014	04/28/2015	01/11/2016	05/18/2016	1,327,620.30	1,309,830.27
008582	BR-0054(283)	005	I-5, Stillaguamish River Bridge Major Bridge Rehab	Mowat Construction Company	DAVE CRISMAN	NW	01/09/2015	02/05/2015	06/10/2015	06/22/2015	5,877,201.96	5,753,974.47
008583	STPF-HISP9999(669	164	Sr 164 & Sr 410, High Point St To Sr 410 Watson St	Cpm Development Corporation	HEIN TRINH	NW	01/09/2015	10/19/2015	02/19/2016	03/16/2016	2,139,174.50	1,979,144.83
008584	STATE	018	Sr 18, Taylor Creek Scour Protection	Matia Contractors, Inc.	ALETA BORSCHOWA	NW	09/10/2014	11/20/2014	03/31/2015	04/15/2015	138,989.70	114,284.73
008585	NH-0099(118)	099	Sr 99, Spokane St Bridge To Alaskan Way Viaduct Co	Penhall Company	JOHN CHI	NW	10/02/2014	10/08/2014	07/28/2015	08/11/2015	954,447.00	828,448.70
008586	STPF-0410(060)	410	Sr 410, 0.47 Mi To 1.45 Miles E Of Chinook Pass -	Kc Equipment Llc	MOE DAVARI	SC	10/06/2014	10/09/2014	06/08/2015	08/18/2015	832,126.00	803,101.78
008587	NHPP-STPF-9999(664)	002	Us 2 Et Al, 2014 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10/29/2014	10/29/2014	06/18/2015	06/29/2015	8,876,791.30	8,629,389.86
008588	STATE		Wsdot Facilities, Swr Hq Admin Bldg - Hvac System	Robert G Davis & Associates DbA	SAM LEIREN	HQ			08/18/2016	04/13/2016	47,515.00	107,780.00
008589	STPUL,STPF0051293	527	Sr 527, I-405 Interchange To Sr 524 Vicinity Pavin	Granite Construction Company	MARK SAWYER	NW	12/04/2014	05/21/2015	01/03/2018	02/01/2018	2,247,000.00	1,940,824.52
008594	NHPP-0055(229)	005	I-5, Nooksack River Bridges Painting	Dunkin & Bush Inc	CHRIS DAMITIO	NW	08/20/2015	09/03/2015	03/21/2016	04/05/2016	3,389,833.00	3,306,652.46
008597	NH-0520(052)	520	Sr 520, 108th Ave Ne To W Lk Sammamish Pkwy Paving	Granite Construction Company	MARK SAWYER	NW	11/07/2014	11/07/2014	08/21/2017	09/07/2017	2,975,187.23	2,608,156.06

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008598	STPF(ER)1302(006)	016	Sr 16, Olympic Drive Nw Bridge Special Repair	Massana Construction, Inc.	KIM MUELLER	OL	11/24/2014	04/27/2015	10/29/2015	11/09/2015	898,827.25	870,803.99
008600	STPF-0410(059)	410	Sr 410, Enumclaw Golf Course Vicinity To National	Granite Construction Company	MOE DAVARI	SC	08/26/2014	08/26/2014	12/17/2014	01/21/2015	2,539,002.00	2,346,747.22
008601	NHPP-4053(863)	405	I-405, Sb Se 8th St To Northup Way Vic - Paving	C.A. Carey Corporation	MARK SAWYER	NW	05/28/2015	05/28/2015	05/22/2017	06/26/2017	3,787,597.50	3,898,007.34
008602	BH-0016(024)	016	Sr 16, Tacoma Narrows Bridge Replace Maintenance T	Pcl Civil Constructors, Inc.	KIM MUELLER	OL	01/12/2016	06/16/2016	09/15/2016	09/27/2016	7,365,713.00	7,817,380.01
008603	STATE	020	Sr 20, Coupeville Ferry Terminal Bridge Abutment R	Matia Contractors, Inc.	TOM CASTOR	FE	07/18/2014	07/18/2014	10/16/2014	10/16/2014	76,924.00	79,414.35
008604	STPF-9999(675)	009	Sr 9, 132nd St Ne Vic To Sr 542 Bst	Granite Construction Company	SHANE SPAHR	NW	08/29/2014	10/06/2014	01/15/2015	09/22/2015	1,771,500.00	1,744,527.05
008605	NHPP-0002(277)	002	Us 2, Stevens Pass East Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	06/16/2015	10/22/2015	07/26/2016	08/04/2016	4,045,000.00	4,264,070.58
008606	BR-0099(132)	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	Condon-Johnson & Associates Inc	PATRICK FULLER	NW	12/22/2014	12/23/2014	03/31/2015	05/12/2015	1,628,157.30	1,490,714.42
008607	STATE	005	I-5, M St To Portland Ave - Hov	Max J. Kuney Company	JON DEFFENBACHER	OL	11/16/2018	11/06/2019	06/08/2021	11/15/2021	98,175,443.97	126,534,152.84
008608	CBI-0539(015)	539	Sr 539, Lynden Aldergrove Port Of Entry Improvemen	Granite Construction Company	CHRIS DAMITIO	NW	11/20/2014	11/25/2015	02/12/2016	02/25/2016	3,262,708.80	3,558,197.38
008609	NH-0101(311)	101	Us 101, Hoh River Erosion Site #2 Bank Stabilizati	Strider Construction Co., Inc.	RICKY BHALLA	OL	10/08/2014	10/29/2015	12/23/2015	01/05/2016	2,212,436.00	2,033,125.91
008610	NHPP-0004(212)	004	Sr 4, Elochoman River Vic. Culvert Replacements	Olivas Valdez Inc	JOANNA LOWREY	SW	11/10/2015	11/10/2015	05/11/2017	06/05/2017	1,355,826.00	2,300,449.44
008611	NHPP-0906(232)	090	I-90, Barker Rd To Idaho State Line - Paving	Cpm Development Corporation	LARRY LARSON	EA	08/27/2014	11/18/2014	09/21/2015	11/09/2015	2,365,237.48	2,514,268.47
008612	STPF-0141(023)	141	Sr 141, White Salmon River Bridge Painting	Geronimo Painting Company	CHRIS TAMS	SW	11/10/2014	11/25/2014	02/12/2015	03/05/2015	722,122.10	634,695.78
008614	STPF-NHPP-9999(672)	014	Sr 14 Et Al, Klickitat Co. Chip Seals	Granite Construction Company	CHRIS TAMS	SW	09/26/2014	11/03/2014	01/21/2015	02/05/2015	5,140,335.00	4,808,067.59
008615	ER-1402(001)	530	Sr 530, Slide-access Road Maintenance And Traffic	Granite Construction Company	MARK SAWYER	NW	06/16/2014	06/20/2014	02/13/2015	03/18/2015	3,383,659.00	1,688,874.70
008616	STPF-0161(034)	161	Sr 161, Lynch Cr Rd To South Cr Bridge-paving And	Doolittle Construction, Llc	STEVE FUCHS	OL	08/27/2014	09/08/2014	12/10/2014	01/06/2015	624,748.70	613,609.58
008617	FEMA-1402(002)	530	Sr 530, Slide - Roadway Clearing	Imco General Construction, Inc.	MARK SAWYER	NW	05/30/2014	05/30/2014	02/09/2016	02/29/2016	4,959,924.00	2,681,196.38

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008618	NHPP-0053(972)	005	I-5, Vicinity Tumwater Blvd To Gravelly Lake Dr -	Tucci & Sons, Llc	RICKY BHALLA	OL	05/15/2015	08/22/2015	10/30/2015	12/02/2015	3,806,279.50	4,029,881.20
008619	STPF-0108(008)	108	Sr 108, N Of Curran St To S Of Little Creek Casino	Granite Construction Company	RICKY BHALLA	OL	08/22/2014	09/30/2014	01/30/2015	02/23/2015	445,759.90	442,349.71
008620	NHPP-2014(086)	304	Sr 304, Bremerton Ferry Terminal Slip 2 Timber Win	Orion Marine Contractors, Inc.	JOHN CALLAHAN	FE	02/13/2015	03/10/2015	05/18/2015	05/18/2015	1,209,769.00	1,207,306.83
008622	STPF-0508(009)	508	Sr 508, I-5 To Sr 7 Chip Seal	Doolittle Construction, Llc	LORI FIGONE	SW		11/18/2014	02/19/2015	02/26/2015	2,068,739.93	2,137,965.54
008623	STATE	532	Sr 532, Davis Slough Bridge Replacement Widening F	Scarsella Bros., Inc.	SHANE SPAHR	NW	05/13/2016	03/29/2017	09/25/2017	03/28/2018	11,718,294.66	10,661,812.11
008624	SNPP-003(127)	003	Sr 3 & Sr 16, Vic Burley Olalla To Sr 303 Paving	Granite Construction Company	MICHELE BRITTON	OL	10/16/2014	11/21/2014	10/14/2015	10/21/2015	2,517,038.70	2,788,052.75
008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	Flatiron West Inc	STEVE STRAND	NW	01/31/2018	02/20/2019	12/21/2021	08/29/2022	199,537,370.50	209,752,519.04
008626	NHPP-0008(016)	008	Sr 8, S Of E Fork Wildcat Creek Bridge To S Of Co	Granite Construction Company	RICKY BHALLA	OL	08/28/2014	10/02/2014	02/27/2015	03/26/2015	724,216.70	694,439.71
008627	VPPP-0167(049)	167	Sr 167, Express Toll Lanes Continuous Access	Specialized Pavement Marking Llc	ALETA BORSCHOWA	NW	08/19/2014	09/06/2014	03/31/2015	04/15/2015	242,025.00	230,310.50
008628	CM-0052(210)	005	I-5, Trosper Rd To Marvin Road Signal Upgrade	Transportation Systems, Inc.	STEVE FUCHS	OL	02/11/2015	09/21/2015	12/22/2015	01/05/2016	526,705.00	527,003.00
008629	STPUS-0028-(048)	028	Sr 28, Rock Island Road Intersection Improvements	Granite Construction Company	KEVIN WALIGORSKI	NC	10/21/2014	12/11/2014	05/12/2015	05/18/2015	260,000.00	254,987.66
008630	ER-1402(003)	530	Sr 530, Skaglund Hill Vic To C-post Road Vic - Eme	Guy F. Atkinson Construction, Llc.	DAVE LINDBERG	NW	09/22/2014	07/19/2016	12/20/2016	03/01/2017	20,570,001.00	21,969,922.90
008631	LOCAL	082	I-82, Yakima Transit Center Park & Ride Expansion	Columbia Asphalt & Gravel, Inc.	SCOTT GOLBEK	SC	08/18/2014	09/04/2014	11/26/2014	12/24/2014	124,086.00	121,382.97
008632	HSIP-0507(027)	507	Sr 507, Yew Street Intersection Improvements	Northeast Electric, Llc	COLIN NEWELL	SW	12/18/2014	08/05/2015	11/03/2015	11/10/2015	535,492.75	516,057.54
008633	NHPP-0005(012)	005	I-5, Ne 117th St To Sr 104 Pavement Repair And Its	Granite Construction Company	DAVE LINDBERG	NW	11/03/2015	11/05/2015	06/06/2017	06/26/2017	9,287,455.00	10,469,728.04
008634	NHPP-0005(013)	005	I-5, Ne 39th St Vic To Ne 99th St - Paving	Granite Construction Company	LEON WINGER	SW	11/10/2014	12/16/2014	06/15/2015	07/09/2015	1,964,964.00	1,816,870.42
008636	NHPP-0097(080)	097	Us 97, Biggs Rapids Bridge Painting	Intech Contracting Llc	SUSAN FELL	SW	09/28/2015	11/18/2015	02/17/2016	03/31/2016	8,791,665.29	8,053,246.45
008638	NH-0903(074)	090	I-90, West Of Ryegrass Rest Area Wb - Paving	Central Washington Asphalt, Inc.	MOE DAVARI	SC	08/26/2014	08/26/2014	11/12/2014	12/12/2014	461,109.30	468,100.57
008639	STATE	104	Sr 104, Edmonds City Park Vicinity Mid Block	Transportation Systems, Inc.	DAVE LINDBERG	NW	04/17/2015	06/26/2015	01/20/2016	02/05/2016	322,505.65	318,465.55

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Pedes									
008640	STATE-TPA	302	Sr 302, Key Peninsula Highway To Purdy Vic. Safety	Tucci & Sons, Llc	STEVE FUCHS	OL	01/15/2015	02/26/2015	06/22/2015	07/08/2015	1,314,684.45	1,268,826.90
008642	CM-2012(019)	205	I-205, Traveler Information Phase 2	Northeast Electric, Llc	CHAD HANCOCK	SW	01/05/2015	01/05/2015	04/13/2015	04/20/2015	164,345.50	162,959.94
008643	STATE	241	Sr 241, Mabton-sunnyside Bridge - Emergent Need Re	Mowat Construction Company	MOE DAVARI	SC	08/28/2014	08/28/2014	11/04/2014	11/24/2014	344,004.00	286,380.00
008645	STATE	082	I-82, Selah Creek Eb/wb Rv Dump Station Rehabilita	J & K Earthworks Llc	SAM LEIREN	HQ			03/08/2016	07/20/2015	472,500.00	485,802.98
008647	STATE	090	I-90, Sprague Lake Eb Rv Dump Station Rehabilitati	West Company, Inc.	SAM LEIREN	HQ			02/01/2016	02/01/2016	250,000.00	251,924.34
008649	STATE	012	Us 12,pecan St Sw - Mp 45.20	Granite Construction Company	STEVE BENNETT	OL	08/28/2014	08/28/2014	12/11/2015	11/10/2016	75,602.00	79,013.47
008652	STATE		Dayton Ave Boiler And Control System Replacement A	Holmberg Company	ERIC YATES	HQ			01/13/2017	08/11/2016	758,900.00	774,043.85
008653	HSIP-0012(222)	012	Us 12, 0.80 Miles E Clear Creek Falls Viewpoint -	Rock Supremacy Llc	MOE DAVARI	SC	09/25/2014	09/25/2014	01/05/2015	01/21/2015	280,819.00	221,260.00
008654	STPF-9999(656)	002	Us 2 & Sr 207, Ncr 13-15 Low Cost Pavement Repair	Central Washington Asphalt, Inc.	JOSH PATRICK	NC	10/10/2014	10/10/2014	01/22/2015	02/05/2015	111,111.11	112,579.61
008656	STATE		Tumwater Mats Lab Hvac And Access Controls - Upgra	Mccarthy Jay T Db	SAM LEIREN	HQ			07/16/2015	04/29/2015	168,717.00	183,560.33
008657	NH-0901(486)	090	I-90, Lake Washington Floating Bridges Anchor Cabl	Orion Marine Contractors, Inc.	DAVE LINDBERG	NW	09/09/2015	09/11/2015	10/12/2017	11/08/2017	2,380,744.00	2,686,966.97
008658	ER-WA-1403(005)	005	I-5, Klickitat Dr - Unstable Slope	A-1 Landscaping And Construction,	MIKE ASKARIAN	NW	12/01/2014	12/20/2015	08/23/2016	09/07/2016	633,327.00	552,050.61
008660	CM-0005(011)	005	I-5 & I-205, Bi-state Corridor Travel Time - Add S	Northeast Electric, Llc	CHAD HANCOCK	SW	04/07/2015	04/08/2015	06/23/2015	07/10/2015	661,654.00	655,123.05
008661	TAP-0017(041)	017	Sr 17, City Of Soap Lake Lane Reconfig. & Safety I	Apply-A-Line, Llc	KEVIN WALIGORSKI	NC	10/16/2014	10/16/2014	05/12/2015	05/18/2015	80,169.95	74,148.68
008662	TIGER-2014(088)	090	I-90, Two-way Transit & Hov Operations Stage 3	Imco General Construction, Inc.	HEIN TRINH/BORSCHOWA	NW	07/14/2017	09/20/2021	10/25/2023	11/02/2023	120,105,661.15	131,474,602.52
008664	STATE	205	I-205, Mill Plain Interchange To Ne 18th St Build	Cascade Bridge Llc	LORI FIGONE	SW	02/28/2017	09/12/2018	04/09/2019	04/24/2019	24,309,057.10	23,867,902.75
008665	STATE	167	Sr 167 / 8th St E Vic To S 277th St Vic - Southbou	Guy F. Atkinson Construction, Llc.	SHARIF SHAKLAWUN	NW	12/14/2016	10/25/2018	09/16/2019	01/21/2020	53,999,888.00	55,046,221.44

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008666	STATE		Mt. Baker Tunnel Operations Building Hvac Washingt	Design Air Ltd	JIM RODGERS	HQ			10/16/2015	11/18/2015	194,400.00	199,982.41
008667	STATE	305	Sr 305, Bainbridge Ferry Terminal Slip Maintenance	American Construction Co., Inc.	JOHN CALLAHAN	FE	05/06/2015	05/26/2015	11/25/2015	12/01/2015	295,139.00	295,453.12
008668	STPF-9999(661,678		Or Region Wide Basic Safety Guardrail & Signing	Petersen Brothers, Inc.	STEVE FUCHS	OL	02/18/2015	04/09/2015	04/29/2016	05/10/2016	931,602.44	952,534.42
008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	Hamilton Construction Co.	BRIAN WHITEHOUSE	OL	11/16/2018	07/30/2020	08/31/2023	09/25/2023	134,709,929.50	150,975,278.47
008671	STPF-0509(027)	509	Sr 509, S 160th St Vic To S 112th St Vic Sb Paving	Tucci & Sons, Llc	ALETA BORSCHOWA	NW	05/20/2015	06/25/2015	01/27/2016	03/07/2016	1,396,690.65	1,200,053.67
008672	ER-NHPP-1401(003)	012	Us 12, East Of Clear Creek Falls Viewpoint - Culve	Wesslen Construction, Inc.	SCOTT GOLBEK	SC	11/04/2014	11/04/2014	01/16/2015	03/02/2015	105,724.18	105,916.87
008673	NHPP-0018(040)	018	Sr 18, Green River (neeley) Bridge Painting	Intech Contracting Llc	ALETA BORSCHOWA	NW	09/25/2015	09/25/2015	06/09/2016	07/05/2016	1,547,080.14	1,441,975.03
008674	STATE	519	Sr 519, Seattle Ferry Terminal Timber Trestle Pres	Pacific Pile & Marine, L.P.	JOHN CALLAHAN PE	FE	10/06/2015	12/31/2015	05/27/2016	05/27/2016	813,880.00	947,707.70
008675	1404(003)(004)	020	Sr 20 & Sr 153, Methow Valley Flood Repair Emergen	Pipkin Inc., DbA Pipkin Constructio	KEVIN WALIGORSKI	NC	11/18/2014	11/15/2015	02/18/2016	02/26/2016	931,893.70	841,261.20
008676	STPR-0203(018)	203	Sr 203, Coe-clemons Creek Ced	Pcl Civil Constructors, Inc.	DAVE LINDBERG	NW	11/24/2015	11/08/2016	05/25/2017	06/14/2017	1,772,452.07	1,953,056.16
008677	NHPP-0104(053)	104	Sr 104, Hood Canal Bridge - Anchor Cable Replaceme	Manson Construction Co.	MICHELE BRITTON	OL	11/06/2015	10/05/2016	10/06/2017	12/18/2017	7,324,203.00	14,019,293.02
008680	STPF-9999(682)		Ncr Sign Update 13-15 A Small Works Roster Project	Construction Ahead, Inc. DbA	KEVIN WALIGORSKI	NC	04/01/2015	04/13/2015	03/16/2016	03/21/2016	170,403.00	178,829.90
008681	STATE	016	Sr 16,vms Rehabilitation - Update Variable Message	Northeast Electric, Llc	KIM MUELLER	OL	09/16/2015	01/07/2016	02/23/2016	03/31/2016	489,249.50	487,909.37
008682	STPF-9999(685)		Ncr Guardrail Update 13-15	Frank Gurney, Inc.	KEVIN WALIGORSKI	NC	06/05/2015	06/23/2015	12/30/2015	01/11/2016	439,700.35	586,722.43
008683	HSIP0097(163)	097	Us 97 & Sr 241,us 97/branch Rd & Sr 241/mabton - R	Central Washington Asphalt, Inc.	MOE DAVARI	SC	10/12/2015	10/12/2015	02/23/2016	04/26/2016	614,000.00	627,393.60
008685	STATE	162	Sr 162, Puyallup River Bridge - Bridge Replacement	Selby Bridge Company, Inc.	DEWAYNE MATLOCK	OL	12/18/2015	12/18/2016	04/01/2017	04/17/2017	5,482,395.00	5,413,440.78
008687	HSIP-9999(673)	014	Sr 503 Spur, Sr 14, Swr Region Wide Basic Safety -	Columbia River Contractors Inc	CHRIS TAMS	SW	03/26/2015	04/21/2015	07/15/2015	09/14/2015	440,156.30	459,678.01
008688	STPF-0014(075)	014	Sr 14, Sr 221 To 2 Miles E Of Christy Rd - Paving	Central Washington Asphalt, Inc.	MOE DAVARI	SC	06/30/2015	07/10/2015	09/14/2015	11/09/2015	2,943,214.50	2,862,792.64
008689	CBI(0055(243)	005	I-5, Sb Mount Vernon To Joe Leary Slough -	Cadman Materials Inc	DAVID CRISMAN	NW	09/28/2015	11/02/2015	03/24/2016	04/05/2016	2,381,922.40	2,233,605.17

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Paving									
008690	HSIP-0020(174)	020	Sr 20, S Burlington Blvd - Railroad Crossing Impro	Colacurcio Brothers, Inc.	SHANE SPAHR	NW	03/13/2015	03/13/2015	06/11/2015	10/01/2015	47,457.00	52,317.08
008691	WA-90-X580		Sr 525, Mukilteo Ferry Terminal (phase 1) Tank Far	Pacific Pile & Marine, L.P.	JOHN CALLAHAN	FE	02/12/2016	03/29/2016	01/30/2017	12/13/2016	8,158,480.00	8,013,731.82
008693	STATE		Pcc Hooper Branch, Pcc Railroad Rehabilitation Hoo	Railworks Track Systems, Llc	CHAD SIMONSON	EA	05/20/2015	05/29/2015	01/12/2016	01/25/2016	517,558.50	514,230.95
008694	STATE	020	Sr 20, Coupeville Ferryterminal - Apron Replacemen	American Construction Co., Inc.	JOHN CALLAHAN	FE	05/04/2015	05/04/2015	03/08/2016	03/08/2016	423,499.00	421,361.52
008695	STPF9999(683)NHPP	002	Us 2, Sr 20, Us 97 & I-90, Ncr Its Power Backup An	Northeast Electric, Llc	KEVIN WALIGORSKI	NC	10/29/2015	11/20/2015	03/07/2016	04/05/2016	493,453.00	495,645.00
008696	NHPP-0181(017)	181	Sr 181, S 180th St To Southcenter Blvd Paving &	Tucci & Sons, Llc	HIEN TRINH	NW	07/08/2015	02/23/2016	08/30/2016	09/21/2016	1,592,826.90	1,563,626.15
008697	STPF-9999(667) 2		I-90, Er Region Wide Basic Safety - Guardrail	Frank Gurney, Inc.	CHAD SIMONSON	EA	05/06/2015	05/06/2015	08/06/2015	08/18/2015	397,460.30	363,700.77
008698	STATE	099	Sr 99, W Fork Hylebos Creek Fish Passage	Scarsella Bros., Inc.	ALETA BORSCHOWA	NW	11/23/2015	03/31/2017	11/04/2017	01/05/2018	1,332,012.12	1,330,984.66
008699	STATE	161	Sr 161, 22nd St Vic - Drainage Small Works Roster	Rw Scott Construction Co	MICHELE BRITTON	OL	04/07/2015	04/07/2015	06/03/2015	07/08/2015	100,392.00	109,611.18
008700	NHPP-0395(102)	395	Us 395, Foster Wells Road Vic To E Elm Road Sb - P	Central Washington Asphalt, Inc.	MOE DAVARI	SC	05/28/2015	05/28/2015	09/17/2015	11/03/2015	1,627,907.30	1,551,262.56
008701	STP-0097(168)	097	Us 97a, Entiat Pedestrian Improvements	Halme Builders Inc	KEVIN WALIGORSKI	NC	04/16/2015	10/22/2015	03/28/2016	04/05/2016	239,579.90	257,843.92
008703	BH-0903(060)	090	I-90, Columbia River Vantage Bridge - Painting	Abhe & Svoboda, Inc.	DAN LEWIS	NC	10/17/2016	10/17/2016	01/31/2019	02/19/2019	6,711,770.00	6,867,989.26
008704	STATE		Sr 160 & 305 System Wide Ferry Facilities Roof Rep	Scholten Roofing, Inc	JOHN CALLAHAN	FE	06/05/2015	06/23/2015	09/08/2015	09/08/2015	249,068.00	257,134.03
008705	NHPP-0195(058)	195	Us 195, Jct Sr 27 To Babbitt Rd - Paving	Poe Asphalt Paving, Inc.	BOB HILMES	EA	07/13/2015	07/30/2015	11/12/2015	11/30/2015	1,842,716.11	1,754,934.69
008707	HSIP-9999(666)	002	Us 2, Er Region Wide Basic Safety - Signing	Construction Ahead, Inc. Db	LARRY LARSON	EA	06/18/2015	08/14/2015	10/26/2015	12/02/2015	168,504.00	205,600.61
008708	STATE		Mount Vernon Siding Extension Road Improvements Ro	Trimaxx Construction, Inc.	DAVE CRISMAN	NW	05/15/2015	05/15/2015	09/16/2015	09/28/2015	156,381.40	151,587.24
008709	STPF-0303(013)	303	Sr 303, S Of Wm E Sutton Rd To Silverdale Way - Pa	Lakeside Industries, Inc.	JERRY MOORE	OL	07/31/2015	09/21/2015	07/13/2016	07/22/2016	2,193,176.93	2,332,537.06
008710	STPF-NHPP-0020(175)	020	Sr20, Frostad Rd Vic To Sharpes Corner Vic - Pavin	Lakeside Industries, Inc.	DAVE CRISMAN	NW	08/06/2015	08/26/2015	01/06/2016	01/20/2016	2,502,023.90	2,084,971.84
008711	HSIP-STPF-9999(66	017	Sr 17, 26, 28, 207 & 281 Ncr Seal 2015	Central Washington Asphalt,	KEVIN WALIGORSKI	NC	09/09/2015	11/06/2015	08/01/2016	08/08/2016	3,573,055.73	3,596,175.14

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
				Inc.								
008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	Guy F. Atkinson Construction, Llc.	SCOTT GOLBEK	SC	09/25/2019	07/21/2020	02/10/2021	10/19/2021	72,777,532.41	71,614,984.69
008716	STATE		Pines Road Facility Improvements Washington State	Dardan Enterprises, Inc.	KEVIN REYNOLDS	HQ			07/14/2016	10/20/2015	608,449.00	670,075.52
008717	HSIP-0281(038)	281	Sr 281, South Of Quincy At Road 9 Nw Left Turn Lan	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	10/15/2015	10/29/2015	05/16/2016	05/20/2016	408,273.74	420,765.80
008718	NHPP-0167(050)	167	Sr 167, Nb S 277th St To Green River Bridge Paving	Cpm Development Corporation	DAVE LINDBERG	NW	07/10/2015	07/19/2015	03/28/2017	04/27/2017	467,578.77	422,537.77
008719	STPF-9999(686)	020	Sr20, Etal, Er-regionwide Curve Warning Signing- C	Road Products Inc.	LARRY LARSON	EA	06/23/2015	06/23/2015	07/28/2015	08/11/2015	155,064.00	154,168.90
008720	STPF-0009(072)	009	Sr9, Lake Creek Fish Passage	Strider Construction Co., Inc.	SHANE SPAHR	NW	10/26/2015	10/24/2016	01/19/2017	03/06/2017	1,345,271.00	1,277,170.74
008721	NHPP-STPR-9999(65	012	Us 12 Et Al South Central Chip Seal	Poe Asphalt Paving, Inc.	MOE DAVARI	SC	07/22/2015	09/25/2015	01/14/2016	02/05/2016	2,874,734.60	3,127,849.39
008722	STPF-0285(019)	285	Sr 285 Co, Wenatchee Area - Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	09/09/2015	11/30/2015	06/24/2016	07/05/2016	1,117,117.00	1,132,369.64
008723	NHPP,NH,BH-0101(324)	101	Us 101, Hoquiam River -simpson Ave Bridge-bridge	Hercules Painting Company, Inc.	RICKY BHALLA	OL	12/15/2015	01/15/2016	03/28/2016	03/31/2016	4,410,156.00	4,577,191.40
008727	NHPP-0099(069)	099	Sr 99, George Washington Memorial Bridge - Paintin	Hercules Painting Company, Inc.	DAVE LINDBERG	NW	12/02/2016	01/27/2017	06/30/2017	08/09/2017	15,869,269.00	15,521,023.38
008728	STPF-9999(667)	002	Us 2, Et Al, 2015 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10/02/2015	11/17/2015	03/23/2016	04/01/2016	6,984,887.99	6,638,259.63
008731	FHWA,FBP-2014(084		Sr 160, Vashon Ferry Terminal (stage 1) Pile Fabri	Massana Construction, Inc.	JOHN CALLAHAN	FE	08/21/2015	12/10/2015	02/02/2016	02/08/2016	1,020,275.00	1,025,077.28
008732	STPF/NHPP-0195(059)	195	Sr 195, Colfax To Dry Creek-paving	Poe Asphalt Paving, Inc.	CHAD SIMONSON	EA	08/14/2015	10/13/2015	03/01/2016	03/07/2016	2,028,765.84	2,094,462.82
008733	NHPP0518(015)	518	Sr 518, Wb 24th Ave S Vic To I-5 I/c Vic Paving	Tucci & Sons, Llc	MARK SAWYER	NW	09/25/2015	01/08/2016	09/27/2016	10/04/2016	1,589,615.50	1,470,238.61
008736	FBP-2015(087)	020	Sr 20 Spur, Anacortes Ferry Terminal Tie-ups Slips	Orion Marine Contractors, Inc.	JOHN CALLAHAN	FE	02/11/2016	04/04/2016	08/02/2016	07/29/2016	3,436,409.00	3,427,561.95
008737	STPF0101354C05200	101	Us 101, S Of Mansfield Rd To W Of Shore Rd - Pavin	Lakeside Industries, Inc.	JERRY MOORE	OL	10/02/2015	02/24/2016	07/13/2016	07/22/2016	3,084,409.30	3,081,301.21
008738	STPF/HSIP0290(023	290	Sr 290, Sullivan Rd To Idaho State Line - Paving	Poe Asphalt Paving, Inc.	BOB HILMES	EA	10/05/2015	06/14/2016	01/17/2019	01/24/2019	3,700,980.92	3,744,345.43
008739	STPF-0164(016)	164	Sr 164, Hemlock St To Se 408th St Paving And Ada C	Cpm Development Corporation	MIKE ASKARIAN	NW	12/28/2015	03/05/2016	07/15/2016	08/04/2016	2,789,761.25	2,415,938.07

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008740	NHPP/IM0902(199)	090	I-90, Oakes Ave I/c To Peoh Rd Bridge Vic Wb - Rep	Midmountain Contractors, Inc.	JEFF MINNICK	SC	08/16/2016	11/21/2016	04/04/2017	06/14/2017	10,632,683.70	11,528,775.88
008741	STPF-0410(061)	410	Sr 410, N Of Meyers Rd E To 214th Ave E - Paving	Tucci & Sons, Llc	KIM MUELLER	OL	10/02/2015	02/18/2016	05/10/2016	05/24/2016	1,224,269.15	1,100,172.59
008742	STPF-0507(030)	507	Sr 507, Old Hwy 99 To E Of Water St - Paving	Granite Construction Company	STEVE FUCHS	OL	10/28/2015	01/12/2016	07/11/2016	07/13/2016	2,512,023.10	2,413,564.45
008743	STATE	020	Sr 20 Spur, Vehicle Reservations Phase 2 - Its Sys	Sail Electric, Inc.	CHRIS DAMITIO	NW	11/16/2015	02/09/2016	03/21/2016	04/14/2016	687,346.00	718,689.27
008746	STPF-0501(023)	501	Sr 501, Gee Creek Bridge Vic To 56th - Paving	Granite Construction Company	LORI FIGONE	SW	07/09/2015	03/02/2016	10/25/2016	10/28/2016	742,742.00	653,563.88
008747	STPF-0509(028)	509	Sr 509, S Normancy Rd Vic To 174th I/s Paving & Ad	Tucci & Sons, Llc	ALETA BORSCHOWA	NW	12/02/2015	01/29/2016	09/12/2016	10/04/2016	1,021,582.00	916,928.77
008748	2013(017)	020	Sr 20, Winthrop Vms, A Small Works Roster Project	Northeast Electric, Llc	DAN LEWIS	NC	08/17/2015	09/03/2015	10/05/2015	10/19/2015	110,015.00	110,822.00
008749	FBP-2014(084)	160	Sr 160, Vashon Ferry Terminal (stage 2) Timber Tre	Quigg Bros., Inc.	JOHN CALLAHAN	FE	08/12/2016	09/08/2016	12/21/2016	12/20/2016	8,489,064.00	9,450,150.35
008751	STATE	002	Us 2/97 & Sr 28, Intersection Improvements Dual Le	Apply-A-Line, Llc	KEVIN WALIGORSKI	NC	09/24/2015	09/24/2015	11/20/2015	11/30/2015	198,465.50	205,929.00
008752	ER-1301(004)	504	Sr 504, 1.3 Miles East Of Sr 505 Slope Stabilizati	Advanced Excavating Specialists,	JOANNA LOWREY	SW	09/24/2015	10/12/2015	03/08/2016	03/14/2016	354,114.00	267,666.17
008753	STPF-0542(038)	542	Sr 542, Anderson Creek Culvert	Granite Construction Company	CHRIS DAMITIO	NW	05/13/2016	11/18/2016	02/13/2017	03/06/2017	4,728,673.00	4,855,705.43
008754	NHPP-0195(056)	195	Us 195, Plaza Rd To Cornwall Rd - Paving	Shamrock Paving, Inc.	LARRY LARSON	EA	09/11/2015	07/06/2016	09/06/2016	09/26/2016	1,777,777.77	1,732,214.94
008755	STPF-0012(219)	012	Us 12, 0.8 Miles West Of Chapman Rd. Erosion Prote	Conway Construction Company	JOANNA LOWREY	SW	09/09/2015	09/09/2015	02/18/2016	02/29/2016	1,587,478.00	1,460,894.20
008756	NHPP-0101359	101	Us 101, N Of Salmon Creek Bridge - Stabilize Slope	Rognlin'S, Inc.	RICKY BHALLA	OL	11/06/2015	01/15/2016	03/23/2016	03/31/2016	3,699,355.00	3,769,296.09
008757	STPF,NHPP-0195(05	195	Us 195, Elcelsior Rd To Jct I-90 Sb Lanes - Pccp R	Wm. Winkler Company	CHAD SIMONSON	EA	05/10/2016	05/18/2016	07/12/2016	07/25/2016	4,798,211.57	4,651,826.64
008758	NHPP/NH0395(103)	395	Us 395, Sr 17 To Muse Rd Sb - Paving	Central Washington Asphalt, Inc.	MOE DAVARI	SC	09/25/2015	10/16/2015	11/23/2015	01/19/2016	3,965,745.68	4,149,142.04
008759	STPF-0432(020)	432	Sr 432, I-5 At Old Hwy 99 Intersection Improvement	Advanced Excavating Specialists,	JOANNA LOWREY	SW	08/31/2015	08/31/2015	12/09/2015	12/21/2015	406,338.90	331,169.23
008760	STATE	003	Sr 3, Belfair Area - Widening & Safety Widening &	Ceccanti, Inc.	MICHELE_BRITTON	OL	12/14/2017	04/26/2019	09/12/2019	10/10/2019	10,255,073.00	11,768,582.24

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008761	NHPP-0099(108)	099	Sr 99, Aurora To Nwr Hq Tmc Fiber Optic Connection	Wiseman Utilities, Inc.	DAVE LINDBERG	NW	06/29/2015	06/29/2015	02/08/2016	02/19/2016	264,077.00	252,412.79
008762	STATE	160	Sr160, Fauntleroy & Southworth Ferry Terminals Pav	Massana Construction, Inc.	JOHN CALLAHAN	FE	08/04/2015	12/12/2015	02/11/2016	02/10/2016	147,224.00	158,931.05
008763	STPF-0129(009)	129	Sr 129, Rattlesnake Creek - Fish Barrier Removal	Award Construction, Inc.	MOE DAVARI	SC	09/09/2015	09/24/2015	02/23/2016	03/24/2016	691,035.00	689,608.25
008764	CM/NHPP-0014(072)	014	Sr 14, Traveler Information 164th Ave To Nw 6th Av	Northeast Electric, Llc	RICK KENISTON	SW	01/07/2016	02/09/2016	03/31/2016	01/14/2016	881,634.80	890,255.44
008765	FBP-0104(050)	104	Sr 104, Kingston Ferry Terminal Trestle Pavement R	Lakeside Industries, Inc.	JOHN CALLAHAN	FE	03/29/2016	04/08/2016	08/18/2016	07/28/2016	1,117,540.00	1,107,542.70
008766	NHPP-0014(079)	014	Sr 14, 6th St To Bingen - Chip Seal	Granite Construction Company	DEVIN RECK	SW	06/28/2017	06/28/2017	07/02/2018	07/25/2018	3,988,988.00	5,777,236.92
008767	WADOT-542(1)	542	Sr 542/sr 547, Intersection Improvement	Granite Construction Company	CHRIS DAMITIO	NW	10/06/2015	10/04/2016	12/05/2016	12/19/2016	1,055,296.50	1,096,378.37
008768	NHPP-9999(692)	090	I-90 Easton Hill Vic To Kachess River Bridge Eastb	Granite Construction Company	SCOTT GOLBEK	SC	08/04/2016	08/18/2016	12/23/2016	02/10/2017	4,187,187.00	3,838,683.83
008769	ER/NHP-1501(007)	101	Us 101, Mp 316.5 Emergency Slope Stabilization	Stan Palmer Construction, Inc.	RICKY BHALLA	OL	10/16/2015	12/03/2015	03/21/2016	03/31/2016	1,014,989.50	1,162,224.14
008770	STPF-9999(656)	017	Ncr 13-15 Low Cost Pavement Repair A Small Works R	Granite Construction Company	KEVIN WALIGORSKI	NC	07/07/2015	07/07/2015	09/16/2015	09/23/2015	87,571.00	65,695.20
008773	CBI-0054(286)	005	I-5, Union, Steamboat, & Ebey Slough Bridge Specia	Pcl Civil Constructors, Inc.	MARK SAWYER	NW	08/05/2016	08/05/2016	08/04/2017	09/07/2017	3,656,924.26	4,579,308.08
008774	FR-HSR-0017-11-01	005	I-5, Kelso To Martin Bluff New Siding Retaining Wa	Massana Construction, Inc.	JOANNA LOWREY	SW	09/14/2016	09/14/2016	04/18/2017	04/27/2017	1,243,285.00	1,300,207.01
008775	NHPP-0503(029)	503	Sr 503/sr 500, Orchards To Battle Ground - Grind &	Granite Construction Company	LORI FIGONE	SW	02/09/2016	02/09/2016	05/11/2017	05/25/2017	4,404,404.00	4,467,568.84
008776	STPF-1502(002)	004	Sr 4, 3.1 Miles East Of Us101 Culvert Replacement	Thompson Bros. Excavating, Inc.	JOANNA LOWREY	SW	09/30/2015	01/04/2016	06/16/2016	06/24/2016	637,613.00	683,493.79
008780	STPF-0410(063)	410	Sr 410, 0.5 Miles E Of Chinook Pass - Emergent Nee	Wesslen Construction, Inc.	MOE DAVARI	SC	10/01/2015	10/01/2015	12/03/2015	03/16/2016	242,492.84	255,049.66
008781	NHPP-0512(017)	512	Sr 512, Sr 7 To I-5 Congestion Management	Prime Electric, Llc	KIM MUELLER	OL	03/29/2016	06/30/2016	08/16/2016	09/27/2016	1,018,358.57	986,789.35
008782	CM-STPF-0099(071)	099	Sr 99, Nb Gibson Rd Vic To Airport Rd Vic - Pedest	Granite Construction Company	MARK SAWYER	NW	11/04/2015	11/04/2015	07/27/2017	08/14/2017	936,613.00	912,105.96
008783	STPF-9999(671)	203	Sr 203 Et Al Northwest Region Basic Safety - Guard	Petersen Brothers, Inc.	MARK SAWYER	NW	01/08/2016	01/28/2016	08/30/2017	10/09/2017	1,257,421.18	1,262,985.31

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008784	STATE		Sr 163, Tahlequah Ferry Terminal Timber Finger Pie	Blackwater Marine, Llc	JOHN CALLAHAN	FE	10/14/2015	12/09/2015	01/20/2016	01/20/2016	167,998.00	164,639.62
008785	STPF-9999(687)	002	Us 2 Et Al, Er Ada I/s Features	Cameron-Reilly Llc	CHAD SIMONSON	EA	08/29/2015	10/06/2015	01/13/2016	01/25/2016	377,956.80	390,807.79
008786	NHS/STPF-9999(665	090	I-90, Scr Region Wide Basic Safety - Guardrail Re-	Dirt And Aggregate Interchange, Inc	JEFF MINNICK	SC	12/18/2015	01/07/2016	04/15/2016	05/10/2016	379,497.00	385,041.78
008787	STPF-9999(663)	005	I-5, Martin Way To S 38th Street Concrete Panel Re	Midmountain Contractors, Inc.	STEVE FUCHS	OL	09/10/2015	09/10/2015	12/16/2015	01/04/2016	351,593.00	358,212.30
008788	STATE		Systemwide On-call Off-shore Maintenance Wsf Termi	Pacific Pile & Marine, L.P.	BRIAN ENDRES	FE	06/06/2017	06/15/2017	08/10/2017	08/09/2017	1,320,999.00	1,765,310.12
008789	HSIP-2013(088)		Loomis Trail Road And Protal Way Road Improvements	Trimaxx Construction, Inc.	CHRIS DAMITIO	NW	08/28/2015	09/01/2015	12/17/2015	01/05/2016	212,964.20	242,492.86
008792	ER-1403(003)	007	Sr 7, Ohop Vicinity Slide - Emergency Slope Stabil	Scarsella Bros., Inc.	STEVE FUCHS	OL	09/17/2015	09/17/2015	01/21/2016	01/26/2016	552,252.00	536,048.08
008794	STATE		Spokane Street Shop Building 02 Roof - Replacement	Queen City Sheet Metal & Roofing	SAM LEIREN	HQ			08/18/2016	04/01/2016	184,000.00	186,347.00
008795	STATE	532	Sr532, Davis Slough Bridge Replacement Duguala Ba	Trimaxx Construction, Inc.	DAVE CRISMAN	NW	05/04/2017	02/15/2018	04/26/2019	06/04/2019	4,209,169.90	4,277,907.58
008796	STATE		Colfax Maintenance Facility Septic Tank Replacemen	Ball & Ball Inc. Dba Roto Rooter	JEFF COOK	HQ			06/14/2016	07/06/2016	108,230.00	115,568.48
008797	STATE	020	Sr 20 Spur, Lopez Ferry Terminal Floating Wingwall	Pacific Pile & Marine, L.P.	JOHN CALLAHAN	FE	02/12/2016	02/15/2016	07/01/2016	07/01/2016	343,428.00	340,996.39
008798	STATE		Winchester Eb Sra Minor Rehabilitation Washington	Wesslen Construction, Inc.	JIM RODGERS	HQ			06/14/2016	05/02/2016	84,564.00	87,462.70
008800	ER-1505(002)	410	Sr410, White River Bridge 410/101 Bridge Element R	Abhe & Svoboda, Inc.	MIKE ASKARIAN	NW	04/20/2016	06/01/2016	04/17/2017	05/11/2017	937,770.00	874,292.25
008801	ER-1504(002)	005	I-5, Nbcd Over 41st Division Dr Special Repair	Interwest Construction, Inc.	GAIUS SANOFY	OL	05/19/2016	05/25/2016	09/13/2016	09/27/2016	488,888.00	469,791.51
008807	STPF-9999(694)	009	Sr 9 Et Al, Whatcom County Bst	Granite Construction Company	JASON KORESKE	NW	09/16/2016	09/22/2016	11/01/2016	11/09/2016	3,404,619.20	3,251,906.40
008808	STPF-9999(721)	009	Sr 9 Et Al Mt Baker Area Bst 2016	Doolittle Construction, Llc	DAVE CRISMAN	NW	09/21/2016	09/21/2016	03/08/2017	03/17/2017	3,486,783.70	3,202,168.48
008810	ER-1506(001)	005	I-5, Birch Bay Lynden Rd Bridge - Bridge Repair	Midmountain Contractors, Inc.	JASON KORESKE	NW	04/18/2016	04/19/2016	03/02/2017	03/17/2017	517,392.00	536,821.97
008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	Guy F. Atkinson Construction, Llc.	SHARIF SHAKLAWUN	NW	05/20/2019	02/05/2021	03/26/2021	09/22/2021	115,899,599.00	115,849,471.86

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008812	STATE	224	Sr224 & Sr225, Benton City- Construct Intersection	Rotschy, Inc.	MOE DAVARI	SC	10/27/2016	10/19/2017	02/22/2018	03/28/2018	2,517,477.50	2,600,980.19
008813	ER-1505(003)	090	I-90, Front Street Bridge 90/66s - Girder Replacem	Massana Construction, Inc.	MARK SAWYER	NW	08/02/2016	10/27/2016	04/18/2017	05/02/2017	587,070.00	550,413.14
008815	STATE		Sr20, Spur Anacortes Tml Ohl Painting, Siding & Ro	Purcell P & C, Llc DbA Purcell	JOHN CALLAHAN	FE	03/09/2016	03/22/2016	05/27/2016	05/27/2016	440,999.00	403,951.73
008816	NHPP-0053(971)	005	I-5, Sb S 320th St To Duwamish River Br- Concrete	Midmountain Contractors, Inc.	MIKE ASKARIAN	NW	08/14/2017	10/24/2018	02/06/2020	03/09/2020	20,471,129.35	21,060,920.49
008817	STPF-HSIP-WA11(00	020	Sr 20, Morris Road To Jacobs Road Safety Improveme	Interwest Construction, Inc.	DAVE CRISMAN	NW	11/28/2016	02/08/2018	11/27/2018	12/10/2018	2,245,555.55	1,747,391.97
008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	Skanska Usa Civil West California	GAIUS SANROY	OL	11/23/2019	11/20/2020	07/19/2023		121,575,000.00	122,974,839.94
008819	NHPP-0901(488)	090	I-90, Sr 202 I/c To S Fork Snoqualmie River - Pavi	Lakeside Industries, Inc.	MARK SAWYER	NW	09/28/2016	11/22/2016	11/20/2017	12/07/2017	1,778,387.80	1,747,569.13
008820	STPF-0548(008)	548	Sr 548, Unnamed Creek To Drayton Harbor Fish Passa	Tiger Construction, Ltd.	JASON KORESKE	NW	10/07/2016	10/11/2017	10/30/2017	12/20/2017	371,233.50	383,912.24
008821	STPF-9999(747)	003	Sr3/sr303, Bremerton Area Curb Ramps Ada Improveme	Massana Construction, Inc.	MICHELE BRITTON	OL	07/28/2016	09/02/2016	11/29/2016	01/30/2017	707,285.00	769,754.35
008822	STPF-0990(026)	900	Sr 900 Tukwila Ncl To Sr 167 Concrete Pavement Reh	Midmountain Contractors, Inc.	DAVE LINDBERG	NW	07/28/2016	09/12/2016	09/12/2017	10/09/2017	2,367,709.00	2,434,116.72
008823	STATE		Euclid Ave Administration Facility Consolidation P	Garco Construction, Inc.	JIM RODGERS	HQ			02/15/2019	04/29/2019	8,690,000.00	9,251,818.00
008824	NHPP-CBI-0055(248	005	I-5, Nulle Road To Iowa St Vic Paving	Granite Construction Company	JASON KORESKE	NW	08/12/2016	09/12/2016	10/26/2016	11/28/2016	1,746,516.10	1,692,822.47
008825	NHPP-0054(287)	005	I-5, Nb Sr 531 Vic To Stillaguamish River - Paving	Granite Construction Company	MARK SAWYER	NW	07/11/2017	07/11/2017	02/14/2018	02/27/2018	1,906,800.20	1,937,414.45
008827	LOCAL-GCB1959	305	Sr 305, Suquamish Way I/s Improvements	Port Madison Enterprises	MICHELE BRITTON	OL	08/02/2016	11/16/2016	01/04/2017	02/02/2017	1,033,586.96	1,059,507.91
008828	ER-STPF-1505(004)	090	I-90, Stampede Pass Interchange - Bridge Repair	M.J. Hughes Construction, Inc.	SCOTT GOLBEK	SC	06/01/2016	07/27/2016	11/17/2016	03/24/2017	429,113.02	449,274.80
008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	A-1 Landscaping And Construction,	SHAWN NEIL WENDT	NW	12/09/2017	01/26/2021	05/03/2021	05/12/2021	2,987,786.00	3,127,581.73
008831	STPF-0532(018)	532	Sr532, Pilchuck Creek Tributary (secret Creek) - F	Faber Construction Corp.	DAVE LINDBERG	NW	10/12/2016	10/06/2017	04/04/2018	04/17/2018	1,920,293.50	1,889,135.11
008832	NHPP-0055(245)	005	I-5, Nb Nooksack River To Blaine - Paving	Lakeside Industries, Inc.	JASON KORESKE	NW	09/27/2016	10/27/2016	03/03/2017	03/17/2017	5,137,473.00	4,511,711.31

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008834	NHPP-9999(690)	097	Us 97 And Sr 14 Rockfall Projects For 2015	Jal Construction, Inc.	SUSAN FELL	SW	04/20/2016	04/21/2016	07/11/2016	07/20/2016	278,704.00	277,292.73
008839	STPF-0112(027)	112	Sr 112, Jansen Creek - Remove Fish Barrier Mp 5.13	Interwest Construction, Inc.	JERRY MOORE	OL	11/04/2016	11/04/2016	11/27/2017	01/05/2018	1,484,078.85	1,470,841.39
008840	STATE	005	I-5, Fisher Creek - Fish Passage	Interwest Construction, Inc.	SHANE SPAHR	NW	02/13/2018	04/04/2019	08/19/2019	09/30/2019	5,358,535.35	5,493,274.84
008841	NHPP-STPF-9999(69	012	Us 12 Et Al, 2016 Scr Region Wide Chip Seal Chip S	Central Washington Asphalt, Inc.	MOE DAVARI	SC	09/02/2016	09/21/2016	02/14/2017	04/06/2017	5,093,000.00	5,006,207.76
008842	NHPP-9999(756)	012	Us 12 Et Al, Tri-cities Vicinity Paving & Ada Comp	Central Washington Asphalt, Inc.	MOE DAVARI	SC	09/14/2016	11/21/2016	11/28/2018	03/19/2019	5,867,933.39	5,893,609.36
008843	STATE	090	I-90, Peoh Rd Bridge To Elk Heights Rd Vic Wb-repl	Acme Concrete Paving, Inc.	JEFF MINNICK	SC	10/13/2017	11/21/2017	06/14/2018	07/13/2018	17,712,492.11	20,810,806.85
008844	NHPP-0901(487)	090	I-90, Wb Mercer Slough To W Lake Sammamish Parkway	Lakeside Industries, Inc.	MARK SAWYER	NW	10/17/2016	10/17/2016	11/20/2017	12/18/2017	4,242,692.40	4,313,299.93
008845	NHPP-99(754)	082	I-82, Yakima River Bridge To Yakitat Rd Vic - Pavi	Cpm Development Corporation	MOE DAVARI	SC	07/27/2016	08/16/2016	02/21/2017	05/04/2017	2,359,938.20	2,147,970.34
008846	HSIP-0546(007)	546	Sr546, Northwood Rd Intersection Improvements	Colacurcio Brothers, Inc.	JASON KORESKI	NW	08/04/2016	08/04/2016	01/06/2017	01/23/2017	237,333.60	235,776.70
008847	STATE	520	Sr 520, Union Bay Natural Area West Approach Wetla	Matia Jansen Jv	ROBYN BOYD	NW	09/29/2017	11/16/2018	08/07/2019	07/29/2020	4,377,478.37	4,561,883.78
008848	STATE	906	Sr 906, W. Summit To Hyak & I-90 Interchanges - Pa	Columbia Asphalt & Gravel, Inc.	JEFF MINNICK	SC	08/18/2016	08/31/2016	05/17/2017	06/26/2017	2,451,321.00	2,344,487.30
008849	STPF-0108(009)	108	Sr 108, Little Skookum Creek Remove Fish Barrier	Quigg Bros., Inc.	JOHN ROMERO	OL	11/04/2016	08/16/2017	12/12/2017	12/20/2017	1,447,929.00	1,420,965.74
008850	NHPP-0101(364)	101	Us 101, Skookum Creek Br To Deschutes Parkway - Pa	Granite Construction Company	J. DEWAYNE MATLOCK	OL	07/26/2016	10/03/2016	03/13/2017	04/17/2017	2,234,555.25	2,154,382.08
008851	WA-DOT-542(3)	542	Sr 542, High Creek - Fish Passage	Interwest Construction, Inc.	SHANE SPAHR	NW	06/15/2017	10/26/2017	11/15/2018	11/27/2018	1,082,012.00	1,086,824.32
008852	STPF-0002(839)	002	Us 2, Spotted Road To I-90 - Its	Power City Electric, Inc.	BOB HILMES	EA	11/18/2016	11/23/2016	01/16/2018	09/05/2018	375,984.00	361,330.00
008853	STPF-0121(004)	121	Sr 121/ Blooms Ditch - Remove Fish Barriers	Granite Construction Company	J. DEWAYNE MATLOCK	OL	09/09/2016	05/30/2017	10/31/2017	11/21/2017	1,394,000.00	1,405,068.67
008854	STPF-0002(839)	167	Sr 18 & Sr 167, Eb W Valley To C St Sw & Nb S 212t	Lakeside Industries, Inc.	MIKE ASKARIAN	NW	09/13/2016	10/21/2016	08/16/2017	01/05/2018	1,868,654.34	1,666,340.37
008855	NHPP-9999(693)	090	I-90, Us 97 To Stevens Rd Vic - Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	10/24/2016	10/28/2016	03/12/2018	03/20/2018	5,987,356.24	6,187,272.33
008856	NHPP-0902(449)	090	I-90, Price Creek Snopark Vic To Cabin Creek Vic W	Columbia Asphalt & Gravel, Inc.	SCOTT GOLBEK	SC	09/27/2016	10/18/2016	04/26/2018	04/26/2018	1,929,246.70	1,932,842.09

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008857	STPF-0101(356)	101	Us 101, Swanson Creek - Remove Fish Barrier	Interwest Construction, Inc.	JERRY MOORE	OL	09/26/2016	10/05/2016	04/09/2018	06/25/2018	1,369,000.00	1,323,438.99
008859	STBG-9999(761)	307	Sr 104 & Sr 307, North Kitsap Co - Remove Fish Bar	Nordland Construction	BOB HILMES	EA	08/30/2016	02/13/2017	02/22/2018	11/06/2018	2,149,447.00	2,119,197.82
008860	HSIP-9999(741)	082	I-90, Scr 15-17 Region Wide - Median Cable Barrier	Petersen Brothers, Inc.	JEFF MINNICK	SC	09/22/2016	09/30/2016	04/07/2017	05/11/2017	1,706,105.54	1,612,844.00
008861	STBG-0016(027)	016	Sr 16, Anderson Creek Trib To Sinclair Inlet - Fis	Scarsella Bros., Inc.	MICHELE BRITTON	OL	05/24/2017	10/16/2017	07/12/2018	08/09/2018	4,375,812.60	4,278,540.97
008862	STPF-9999(759)	507	Sr 507 & Sr 510, Golphnee Lp Se To 295th St S - Pa	Miles Resources, Llc	J. DEWAYNE MATLOCK	OL	07/12/2016	08/10/2016	10/27/2016	11/22/2016	1,055,397.00	1,004,104.46
008863	NHPP-0054(289)	005	I-5 & Sr 534, Hill Ditch Bridge To Joe Leary Sloug	Granite Construction Company	DAVE CRISMAN	NW	09/14/2017	09/14/2017	05/08/2018	07/13/2018	7,305,100.20	6,852,475.72
008864	STPF-9999(689)	002	Us 2 Et Al, 2016 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10/18/2016	10/18/2016	01/03/2017	01/11/2017	3,559,141.75	3,449,696.65
008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier Removal	Olson Brothers Excavating, Inc.	SHAWN NEIL WENDT	NW	09/12/2018	03/26/2020	12/20/2021	06/13/2022	4,995,036.50	7,515,778.26
008866	STPF-9999(713)	202	Sr 202 & Sr 203, Ne 124th St Vic-tolt River Bridge	Watson Asphalt Paving Company,	ALETA BORSCHOWA	NW	05/11/2017	05/20/2017	01/04/2018	05/06/2019	3,329,139.60	3,167,009.11
008867	STPF-0507(028)	507	Sr 507, Lacamas Crk Trib To Muck Crk - Remove Fish	M.J. Hughes Construction, Inc.	J. DEWAYNE MATLOCK	OL	09/16/2016	10/13/2016	10/06/2017	10/23/2017	1,075,988.00	1,059,224.64
008869	STPF-0161(035)	161	Sr 161, South Creek - Remove Fish Barrier	M.J. Hughes Construction, Inc.	DEWAYNE MATLOCK	OL	09/23/2016	09/07/2017	10/25/2017	01/05/2018	699,999.00	686,792.04
008870	NHPP-9999(760)	101	Us 101 And Us 12/grays Harbor County - Chip Seal	Granite Construction Company	JOHN ROMERO	OL	08/18/2016	08/25/2016	11/21/2016	12/05/2016	435,000.00	404,321.95
008871	STATE	082	Selah Creek Eb Sra - Water System Improvements Pha	Gregory Drilling, Inc.	SAM LEIREN	HQ			02/28/2017	08/02/2016	99,500.00	99,500.00
008872	STBG-NHPP0509(030	509	Sr 509 & I-705, Schuster Pkwy To E 11th St - Pavin	Tucci & Sons, Llc	GAIUS SANOFY	OL	11/04/2016	12/02/2016	02/08/2017	02/28/2017	1,562,278.60	1,568,686.34
008873	ER-1602(002)	012	Us 12, Palisades Viewpoint To Wildcat Creek Vic -	Graham Contracting, Ltd.	JEFF MINNICK	SC	08/23/2016	09/09/2016	07/11/2017	08/09/2017	1,532,036.70	2,025,035.24
008874	STPF-0112(028)	112	Sr 112, Joe Creek - Remove Fish Barrier	Rognlin'S, Inc.	JERRY MOORE	OL	11/09/2016	03/15/2017	08/18/2017	09/07/2017	1,063,913.00	1,173,138.48
008875	HSIP-9999(718)		Ncr Regionwide Curve Warning Signing	Road Products Inc.	KEVIN WALIGORSKI	NC	08/15/2017	08/25/2017	07/31/2018	09/06/2018	465,603.00	467,007.67
008876	STPF-9999(720)	005	I-5 & I-90, Regionwide Safety High Friction Surfac	Specialized Pavement Marking Llc	ALETA BORSCHOWA	NW	07/30/2016	09/06/2016	12/09/2016	02/21/2017	246,717.50	271,048.65

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008877	STBG-0129(010)	129	Sr 129/2nd Street To Highland Ave - Paving & Ada C	Poe Asphalt Paving, Inc.	MOE DAVARI	SC	08/05/2016	08/05/2016	06/13/2017	07/07/2017	1,396,070.02	1,364,964.65
008878	HSIP-9999(729)	002	2015-17 Eastern Region Regionwide Basic Safety - G	Frank Gurney, Inc.	BOB HILMES	EA	10/06/2016	10/06/2016	02/25/2019	03/11/2019	706,205.48	735,844.13
008879	NHPP-0117(003)	117	Sr 117/us 101 To Marine Dr - Paving	Lakeside Industries, Inc.	JERRY MOORE	OL	08/12/2016	08/12/2016	03/31/2017	04/17/2017	549,969.60	516,132.95
008880	NHPP-0101(365)	101	Us 101/s Of Kalaloch To S Of Mansfield Rd - Chip S	Granite Construction Company	JERRY MOORE	OL	08/26/2016	08/26/2016	03/31/2017	04/17/2017	1,423,000.00	1,360,615.47
008881	CM-0090(020)	090	I-90/freya St Interchange - Ramp Improvements	Shamrock Paving, Inc.	LARRY LARSON	EA	08/15/2016	10/04/2017	07/17/2018	07/25/2018	2,120,185.00	2,158,787.55
008882	NHPP-STPF-9999(757)	525	Sr 99/sr 525 Interchange Vic To Lincoln Way Vic -	Cadman Materials Inc	DAVE LINDBERG	NW	11/08/2016	12/20/2016	01/24/2018	04/17/2018	3,353,816.47	2,762,973.46
008883	STATE	005	I-5, S 200th St/military Rd - Intersection Improve	Johansen Construction Company,	MIKE ASKARIAN	NW	07/20/2017	05/16/2018	08/27/2018	10/30/2018	2,192,284.40	1,877,079.23
008884	HSIP-0009(075)	544	Sr 9, Sr 536 And Sr 544 - Rumblestrip Installation	Apply-A-Line, Llc	JASON KORESKE	NW	06/29/2016	06/30/2016	08/23/2016	09/02/2016	183,782.20	170,118.20
008886	STATE	405	I-405, Ne 6th St To I-5 Nb Hard Shoulder Running &	Graham Contracting, Ltd.	CHUN-HO CHEN	NW	11/08/2017	04/25/2018	11/14/2018	01/31/2019	7,290,000.00	7,546,083.21
008887	NHPP-0008(020)	008	Sr 8 & Sr 107, Mcclary And Montesano Vic - Paving	Lakeside Industries, Inc.	JOHN ROMERO	OL	08/29/2016	09/16/2016	02/09/2017	02/16/2017	1,058,815.50	1,158,548.10
008888	STBG-0142(023)	142	Sr 142/ Klickitat River Bridge - Replace Bridge	M.J. Hughes Construction, Inc.	DEVIN RECK	SW	11/18/2016	01/05/2017	05/01/2017	05/19/2017	2,097,016.00	1,957,166.59
008890	HSIP-STPF-9999719	002	Us 2, Ncr Seal 2016	Central Washington Asphalt, Inc.	DAN LEWIS	NC	09/21/2016	09/21/2016	05/14/2018	06/11/2018	5,521,950.60	5,331,105.06
008891	STPF-0022(014)	022	Sr 22, Sr 221/sr 223 Intersections - Replace Light	Northeast Electric, Llc	MOE DAVARI	SC	08/10/2016	08/10/2016	01/18/2017	03/07/2017	118,922.00	117,554.11
008892	HSIP-9999(727)	002	Us 2, Sr17, Sr 20, Sr 24, Sr 28, Us 97a, Ncr 15-17	North Star Enterprises 1, Inc.	DAN LEWIS	NC	10/21/2016	10/21/2016	06/06/2017	06/26/2017	791,391.06	734,815.10
008894	HSIP-9999(701)		Southwest Region Regionwide Safety - Rumblestrips	Construction Ahead, Inc. Db	RICK KENISTON	SW	07/06/2017	07/06/2017	09/22/2017	10/23/2017	757,876.95	685,187.75
008895	FR-HSR-00171-11-0		Tacoma Amtrak Cascades Station / Freight House S	Garco Construction, Inc.	FRANK GREEN	SW	06/30/2017	11/18/2017	05/03/2018	05/21/2018	10,317,000.00	15,451,328.06
008896	STATE	525	Sr 525, Clinton Ferry Terminal Park And Ride Lot S	Larry Brown Construction, Inc.	JOHN CALLAHAN	FE	09/27/2016	09/28/2016	10/28/2016	10/27/2016	80,671.75	70,035.20
008897	STBG-0092(006)	092	Sr 92, Pilchuck River - Ced	Marshbank Construction, Inc.	DAVE LINDBERG	NW	12/13/2016	11/30/2017	03/14/2018	04/03/2018	1,594,934.00	1,451,278.66

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
008899	STATE		Sr 20, Coupeville Ferry Terminal Bridge Timber Tow	Pacific Pile & Marine, L.P.	JOHN CALLAHAN	FE	11/07/2016	12/07/2016	04/04/2017	02/09/2017	729,880.75	789,129.10
008900	NHPP-0052(211)	005	I-5, Cowlitz River Bridge To Koontz Rd Vicinity -	Lakeside Industries, Inc.	COLIN NEWELL	SW	01/31/2017	01/31/2017	02/05/2018	02/22/2018	5,070,331.96	5,399,311.31
008901	STBG-0504(008)	504	Sr 500 & Sr 504, Pavement Rehabilitation	Doolittle Construction, Llc	DEVIN RECK	SW	09/12/2016	01/04/2017	05/09/2017	05/25/2017	3,138,219.20	2,837,936.39
008902	HSIP-9999(708)	205	Sw Region/clark County Locations - High Friction S	M.J. Hughes Construction, Inc.	RICK KENISTON	SW	08/21/2016	09/08/2016	11/14/2016	12/08/2016	269,240.50	281,241.38
008903	NHPP-9999(762)	003	Sr 3 & Sr 310, N Of Cokelet Ln To Sr 303 And Sr 3	Lakeside Industries, Inc.	MICHELE BRITTON	OL	09/21/2016	10/03/2016	04/07/2017	04/17/2017	2,298,655.05	2,276,547.66
008904	STBGSTPF0410(065)	410	Sr 410, Sr 167 To 192nd Ave. E. Paving Paving	Tucci & Sons, Llc	BRENDEN CLARKE	OL	08/30/2016	09/30/2016	02/22/2017	03/15/2017	1,587,117.20	1,639,236.13
008905	NHPP-0016(029)	016	Sr 16, Tacoma Narrows Bridge Paving	Tucci & Sons, Llc	GAIUS SANOFY	OL	10/12/2016	10/20/2016	03/07/2017	03/24/2017	999,185.80	1,009,066.46
008906	NHPP-0503(033)	503	Sr 503, Lewis River (yale) Bridge Paving - Paving	Granite Construction Company	LORI FIGONE	SW	09/15/2016	09/15/2016	06/08/2017	06/26/2017	118,118.00	115,004.27
008907	CMAQ-9999(722)	005	I-5 Et Al, Vancouver Urban Its Device Infill	Elcon Corporation	RICK KENISTON	SW	04/26/2017	09/07/2018	02/25/2019	04/04/2019	648,115.00	626,884.75
008908	STATE		Sr 20 Spur, Shaw Ferry Terminal Trestle Emergency	American Construction Co., Inc.	JOHN CALLAHAN	FE	11/04/2016	11/11/2016	02/02/2017	01/31/2017	268,999.00	268,893.00
008909	HSIP-9999(737)	002	Us 2 Et Al, Eastern Region Intersection Safety Imp	Specialized Pavement Marking Llc	CHAD SIMONSON	EA	11/10/2016	05/11/2017	02/26/2019	06/04/2019	1,526,969.55	1,543,505.93
008910	CMAQ-0395(104)	395	Us 395, Hawthorne Rd - Intersection Improvements I	Power City Electric, Inc.	BOB HILMES	EA	09/21/2016	10/31/2016	01/11/2018	11/06/2018	398,578.00	422,984.29
008912	NHPP-STBG-0012(22	012	Us 12 & Sr 506, Pavement Rehabilitation	Granite Construction Company	COLIN NEWELL	SW	09/09/2017	09/25/2017	04/06/2018	04/17/2018	5,658,547.77	6,838,818.49
008913	NHPP-0432(021)	432	Sr 432/i-5 At Kalama River Road Illumination Upgra	Mill Plain Electric, Inc.	JOANNA LOWREY	SW	11/22/2016	12/07/2016	04/13/2017	04/27/2017	576,099.00	543,353.23
008914	STATE	097	Us 97, Biggs Rapids Bridge To Prairie Rd Vic - Pav	Granite Construction Company	LORI FIGONE	SW	09/13/2016	11/11/2016	12/20/2016	12/28/2016	2,099,999.00	2,008,276.79
008915	STPF-NHPP-0432(02	004	Sr 4 Et Al, Pavement Rehabilitation	Granite Construction Company	JOANNA LOWREY	SW	12/06/2017	12/06/2017	08/17/2018	08/28/2018	4,539,539.00	4,627,363.38
008916	NHPP-0012(228)	012	Us 12, Old Naches Highway Vic To I-82 And Sr 823/y	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	07/12/2017	09/21/2017	06/19/2018	11/25/2019	4,455,260.44	5,845,923.12
008917	STPF-9999(770)	017	Ncr, Strategic Pavement Preservation 15-17 Area 2	Granite Construction Company	KEVIN WALIGORSKI	NC	08/11/2016	09/07/2016	10/24/2016	11/28/2016	460,862.00	462,105.30
008918	NHPP-0051(297)	005	I-5, I-205 To North Fork Lewis River Bridge -	Granite Construction	LORI FIGONE	SW	06/23/2017	06/23/2017	05/09/2018	05/29/2018	3,950,950.00	5,261,343.88

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Reha	Company								
008919	STBG-0153(445)	153	Sr 153, Methow River Bridge Deck Rehabilitation	N.A. Degerstrom, Inc.	DAN LEWIS	NC	08/31/2016	08/31/2016	07/12/2017	07/24/2017	1,207,564.83	986,634.91
008920	HSIP-0097(169)	090	I-90/us 97, Ellensburg Vic-install Vms, Camera And	Northeast Electric, Llc	SCOTT GOLBEK	SC	11/09/2016	11/15/2016	01/20/2017	03/06/2017	397,014.00	401,485.23
008921	NHPP-0099(136)	099	Sr 99, Alaskan Way Viaduct-replacement South Acces	Interwest Construction, Inc.	PATRICK FULLER	NW	05/10/2017	09/14/2017	11/02/2017	12/07/2017	3,564,142.05	3,487,843.60
008922	HSIP-0240(020)	240	Sr 240, Steptoe Roundabout Improvements	Construction Ahead, Inc. Db	MOE DAVARI	SC	08/01/2016	08/11/2016	02/14/2017	04/27/2017	152,631.00	149,611.65
008923	HSIP-9999(699)	018	Sr 18 Et Al, Northwest Region Guardrail & Glarescr	Petersen Brothers, Inc.	MIKE ASKARIAN	NW	11/09/2016	12/02/2016	05/09/2017	06/26/2017	478,714.32	438,736.08
008924	NHPP-0904(125)	090	I-90, 2016 Eastern Region Bridge Deck Repair	West Company, Inc.	BOB L HILMES	EA	10/14/2016	10/19/2016	08/13/2018	11/06/2018	1,566,196.00	1,524,558.78
008926	STATE	112	Sr 112, W Of West Twin River Bridge Culvert Replac	Rognlin'S, Inc.	JERRY MOORE	OL	07/30/2016	09/02/2016	03/07/2017	03/27/2017	305,219.00	291,088.56
008927	HSIP-0012(231)	012	Us 12, Oakville City Limits To Huntington St Sw-sa	Apply-A-Line, Llc	JOHN ROMERO	OL	09/22/2016	09/29/2016	11/30/2016	12/15/2016	275,306.00	277,246.75
008928	HSIP-9999(726)	023	Sr 23 Et Al, Eastern Region Regionwide Curve Warni	Sharp-Line Industries, Inc.	LARRY LARSON	EA	09/09/2016	09/09/2016	12/01/2016	12/08/2016	82,734.00	83,913.36
008929	STATE	005	Variable Message Sign Replacement Replacement	Prime Electric, Llc	MIKE ASKARIAN	NW	04/14/2017	06/30/2017	09/20/2017	11/07/2017	538,301.00	527,474.31
008930	HSIP-9999(717)	005	I-5 Et Al, Swr Intersection Safety Implementation	Construction Ahead, Inc. Db	DEVIN RECK	SW	05/07/2018	06/07/2018	07/24/2018	09/19/2018	528,295.30	827,504.28
008931	HSIP-0008(019)	008	Winslow Dr Sw To Vic Us 101 Safety Improvements	Petersen Brothers, Inc.	JOHN ROMERO	OL	01/25/2017	02/10/2017	05/25/2017	06/07/2017	540,677.94	695,787.66
008932	STBG-NHPP-9999(74	090	Scr 15-17 Region Wide Ada Compliance	Cameron-Reilly Llc	MOE DAVARI	SC	08/19/2016	08/19/2016	01/17/2017	02/21/2017	742,817.00	720,414.60
008933	HSIP-9999(732)	005	I-5 Et Al, Swr Regionwide Basic Safety Guardrail (	Petersen Brothers, Inc.	DEVIN RECK	SW	01/06/2017	04/11/2017	09/22/2017	11/07/2017	578,422.61	634,479.43
008934	STATE	012	Us 12, Schouweiler Rd Intersection Improvements	Rognlin'S, Inc.	JOHN ROMERO	OL	12/07/2016	03/03/2017	04/24/2017	05/03/2017	903,086.50	914,114.95
008935	STBG-9999(771)	097	Us 2, Us 97 & Sr 285, Ncr Strategic Pavement Prese	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	09/21/2016	09/21/2016	12/02/2016	12/08/2016	516,953.35	529,973.40
008936	ER-1602(003)	005	I-5, Vicinity Mp 88 Slide Slope Stabilization Slop	Scarsella Bros., Inc.	DEWAYNE MATLOCK	OL	09/16/2016	09/16/2016	01/12/2017	02/10/2017	648,391.50	621,814.12
008938	NHPP-0395(108)	395	Us 395, Nsc-wellesley Ave/freya St	Halme Construction, Inc.	LARRY LARSON	EA	10/10/2016	10/11/2017	07/17/2018	10/01/2018	1,507,368.50	1,532,399.98

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Intersection Im									
008939	HISP-0104(058)	104	Sr 104, E Of Balmoral Pl Ne To Kingston Ferry - Pa	Lakeside Industries, Inc.	CHRISTOPHER BRUNING	OL	05/04/2017	05/04/2017	06/05/2018	06/13/2018	882,857.00	914,938.25
008940	STATE	020	Sr 20 Spur, Orcas Ferry Terminal Facility Ada Comp	Mike Carlson Enterprises, Inc.	JOHN CALLAHAN	FE	06/21/2017	09/01/2017	10/02/2017	10/04/2017	759,415.42	806,105.39
008941	STATE	305	Sr 305, Bainbridge Ferry Terminal Slip 1 Transfer	Purcell P & C, Llc DbA Purcell	JOHN CALLAHAN	FE	11/10/2016	11/14/2016	02/14/2017	12/07/2016	427,499.00	423,163.31
008942	HSIP-0002(842)	002	Us2/us 97, Lower Sunnyslope Road Access Control	Construction Ahead, Inc. DbA	KEVIN WALIGORSKI	NC	09/30/2016	10/13/2016	06/23/2017	07/10/2017	199,349.90	200,179.05
008944	STATE	520	Sr 520, 84th Ave Ne And 92nd Ave Ne Added Truck Ap	C.A. Carey Corporation	MARK ALLISON	NW	12/15/2016	12/14/2017	07/25/2018	05/10/2021	287,128.50	276,602.27
008946	ER-1604(002)	012	Us 12, W Of Porter - Emergency Slope Stabilization	Hi Tech Rockfall Construction, Inc.	GAIUS SANOFY	OL	09/29/2016	09/29/2016	01/24/2017	05/12/2017	288,983.94	261,545.57
008950	STPF-CMAQ-0524014	524	Sr 524, Wb 21st Ave To 196th Pl Sw Pedestrian Impr	Trimaxx Construction, Inc.	DAVE LINDBERG	NW	05/03/2017	05/10/2017	10/17/2017	11/07/2017	492,498.00	523,073.42
008951	NHPP0002851NHS002	002	Us 2, W Of Alice Rd Br Deck Rehab	C.A. Carey Corporation	KEVIN WALIGORSKI	NC	09/28/2016	09/29/2016	02/16/2017	03/24/2017	379,039.00	411,527.60
008952	NHPP-0053(974)	005	Design Build I-5, Nb Mlk Jr Way To Ne Ravenna Brid	Guy F. Atkinson Construction, Llc.	DAVE LINDBERG	NW	11/01/2019	06/22/2020	03/04/2021	05/12/2021	38,599,899.00	43,561,104.52
008954	HSIP-0155(020)	155	Sr 155, Coulee City North - Centerline Rumble Stri	Central Washington Asphalt, Inc.	DAN LEWIS	NC	04/18/2017	04/18/2017	07/11/2017	07/24/2017	847,701.42	933,425.41
008955	STATE		Vancouver Main Street Office Building 02-roof Repl	American Guaranteed Roofing &	SAM LEIREN	HQ			02/28/2017	02/27/2017	147,000.00	150,010.06
008956	STATE	090	I-90, Golf Course Rd-improve Park & Ride Lot	Scarsella Bros., Inc.	SCOTT GOLBEK	SC	09/30/2016	09/30/2016	02/17/2017	05/01/2017	118,474.00	136,751.10
008957	ER-NHPP-1604(010)	104	Sr 104, Ne 195th St Gabion Rock Wall Emergency Rep	Granite Construction Company	DAVE LINDBERG	NW	10/28/2016	11/01/2016	08/22/2017	10/09/2017	590,052.00	595,460.21
008958	STPF-0302(008)	302	Sr 302, 1.15 Miles S Of E Victor Rd Major Drainage	Active Construction, Inc.	MICHELE BRITTON	OL	06/23/2017	06/30/2017	02/15/2018	03/02/2018	422,422.00	747,703.35
008959	STATE	405	I-405, Ne 30th St & Ne 44th St Ramp Improvements	Graham Contracting, Ltd.	MIKE ASKARIAN	NW	04/21/2017	09/05/2017	06/25/2018	11/14/2018	818,133.00	792,450.96
008963	ER-1602(008)	002	Us 2, Pine Canyon Emergency Repair	Hi Tech Rockfall Construction, Inc.	DAN LEWIS	NC	11/18/2016	11/18/2016	08/04/2017	10/23/2017	404,244.00	517,297.20
008965	STATE	099	Sr 99, Alaskan Way Viaduct-replacement 60 Yesler W	Titan Earthwork Llc	PATRICK FULLER	NW	01/25/2017	02/14/2017	06/13/2017	10/09/2017	220,392.50	188,647.62
008966	STPF-ER-1403(003)	007	Sr 7, Ohop Vicinity Slide - Install Drainage	Mike Mcclung Construction	DEWAYNE MATLOCK	OL	11/22/2016	03/27/2017	05/17/2017	06/07/2017	131,429.00	133,137.23

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
				Co.								
008967	STATE	522	Sr 522, Emergency Tree Removal	Razz Construction, Inc.	DAVE LINDBERG	NW	01/19/2017	01/19/2017	05/04/2017	05/25/2017	87,682.00	92,255.00
008968	NH-0104(055)	104	Sr 104, Hood Canal Bridge Special Repair Gear Box	Northbank Civil And Marine, Inc.	MICHELE BRITTON	OL	12/01/2018	12/01/2018	11/07/2019	12/04/2019	2,643,803.00	3,600,919.26
008969	ER-NHPP-1601(017)	018	Sr 18, Green River Bridge Vic Emergency Slide Repa	Klb Construction, Inc.	MIKE ASKARIAN	NW	11/14/2016	11/15/2016	07/07/2017	11/07/2017	322,678.00	212,737.04
008970	STPF-HSIP-9999(776)	512	15-17 Or Region Wide, I/s Implementation And Basic	Massana Construction, Inc.	MICHELE BRITTON	OL	03/15/2017	04/19/2017	05/30/2017	06/26/2017	949,217.00	950,863.20
008971	HSIP-0124(019)	124	Sr 124, Monument Dr/rr Xing - Construct Bridge	Scarsella Bros., Inc.	ALEX SANGUINO	SC	03/21/2018	11/28/2018	05/20/2019	11/25/2019	6,442,878.67	6,679,504.86
008972	STATE		Pcc Railroad Rehabilitation P & L Branch/wim Branc	Railworks Track Systems, Llc	CHAD SIMONSON	EA	08/24/2017	10/11/2017	02/11/2019	04/04/2019	908,955.00	961,007.15
008973	STATE	101	Us101, Sr167, Sr410 & Sr512, Region Wide Har Impro	Transportation Systems, Inc.	JON KEETH	OL	07/12/2017	07/12/2017	12/06/2017	04/17/2018	357,794.00	358,646.25
008974	HSIP-0503(032)	005	I-5 And Sr 503, Intersection Improvement	Northeast Electric, Llc	LORI FIGONE	SW	12/07/2017	12/07/2017	03/29/2018	04/12/2018	505,077.00	654,536.20
008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	Ceccanti, Inc.	JOHN ROMERO	OL	02/06/2019	02/06/2020	06/29/2021	09/22/2021	10,708,835.01	10,623,906.01
008977	NHPF-0905(104)	090	I-90 Adams County Line To Spokane County Line Pavi	Kerr Contractors Oregon, Llc	CHAD SIMONSON	EA	10/13/2017	03/30/2018	09/17/2020	12/28/2020	9,721,681.27	8,941,886.62
008978	ER-1603(001)	005	I-5, 93rd Ave Sw And Koontz Rd Bridges - Special R	Stellar J. Corporation	DEWAYNE MATLOCK	OL	06/21/2017	06/21/2017	10/19/2017	11/07/2017	980,116.00	1,028,657.95
008979	HSIP-9999(735)	005	15-17 Olympic Region Rumble Strips - Install RumbL	Specialized Pavement Marking Llc	MICHELE BRITTON	OL	08/09/2017	10/16/2017	03/05/2018	03/16/2018	281,154.80	272,036.92
008980	STATE	002	Us 2, Mp 118.00 To 119.60, W Of Wenatchee Vms A Sm	Neppel Electrical & Controls, L L C	DAN LEWIS	NC	04/25/2017	04/25/2017	08/09/2017	10/09/2017	203,853.00	207,763.94
008981	STPF-0542(044)	542	Sr 542, Cornell Creek Rd Vic To Nooksack River Gua	Petersen Brothers, Inc.	GABE NG	NW	06/20/2017	06/20/2017	12/19/2017	01/10/2018	212,742.66	207,504.56
008982	STBG-0823(066)	082	I-82/1 Mile W Of Benton City To I-182 ,	Cpm Development Corporation	ALEX SANGUINO	SC	05/31/2017	06/27/2017	02/21/2018	04/03/2018	1,475,103.10	1,459,264.01
008984	NHPP-0097(173)	097	Us97 & I-82, Lateral A To Ahtanum Cr And I-82/s Of	Granite Construction Company	JERRY WOOD	SC	08/17/2017	09/07/2017	03/05/2018	04/13/2018	2,608,608.00	2,586,618.72
008985	STATE	519	Seattle Ferry Terminal Timber Trestle Preservation	Massana Construction, Inc.	JOHN CALLAHAN	FE	03/15/2017	03/15/2017	06/20/2017	04/24/2017	436,898.00	381,601.77
008986	STATE	005	I-5, Mp 128.91, Sb 84th St Replace Signal	Transportation Systems, Inc.	JON KEETH	OL	06/29/2017	09/27/2017	01/05/2018	04/17/2018	360,608.00	355,132.72

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Replace									
008987	HSIP-9999(745)	002	Ncr Guardrail Update 15-17	Frank Gurney, Inc.	KEVIN WALIGORSKI	NC	09/29/2017	09/29/2017	07/24/2018	08/07/2018	557,488.75	643,389.09
008988	STPF-0164(017)	164	Sr 164, Se 408th St To 196th Ave Se Vic Pavement R	C.A. Carey Corporation	ALETA BORSCHOWA	NW	05/31/2017	05/31/2017	12/05/2017	02/09/2018	1,975,151.50	2,116,316.27
008989	STATE	020	Sr 20, Sedro Woolley To Concrete Vicinity - Bst Bs	Granite Construction Company	DAVE CRISMAN	NW	08/16/2017	08/16/2017	04/02/2018	05/21/2018	2,918,335.10	3,032,655.16
008990	STATE	005	I-5 Silver Lake Sb Rv Dump Station Rehabilitation	Allied Construction Associates, Inc	MIKE ASKARIAN	HQ			07/30/2018	07/30/2018	472,391.00	538,076.88
008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	Quigg Bros., Inc.	FRANK GREEN	SW	04/30/2019	07/09/2020	11/12/2020	02/04/2021	10,930,002.00	10,903,962.10
008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	Gary Merlino Construction Co., Inc.	MIKE ASKARIAN	NW	01/25/2019	10/06/2019	05/27/2021	09/22/2021	30,811,328.77	28,094,624.64
008993	STATE	005	I-5, Mounts Rd To Center Dr Auxiliary Lane Extensi	Scarsella Bros., Inc.	JON KEETH	OL	10/24/2018	10/24/2018	01/23/2019	02/06/2019	7,878,787.87	8,080,713.13
008994	NHPP-0410(066)	410	Sr410, White River Bridge To Sr164 Paving And Ada	Cpm Development Corporation	MIKE ASKARIAN	NW	09/08/2017	02/14/2018	04/12/2018	06/15/2018	1,988,350.25	1,928,637.37
008995	STATE		Region Headquarters Building Chiller Replacement -	Macdonald Miller Facility	SAM LEIREN	HQ			01/26/2018	01/26/2018	498,357.00	499,944.00
008998	STATE	104	Sr104, Kingston Terminal - Slip 1 Bridge Seat Scou	American Construction Co., Inc.	TOM CASTOR	FE	02/27/2017	03/08/2017	03/20/2017	03/23/2017	220,098.00	215,902.74
008999	STPF-0020(186)	020	Sr 20, Winthrop Vicinity - Paving	Central Washington Asphalt, Inc.	DAN LEWIS	NC	07/12/2017	10/02/2018	03/13/2019	04/04/2019	1,258,802.30	1,315,845.37
009000	STATE	167	Sr 167, Sw Of Grandview Ave To W Of 87th Ave E - P	Miles Resources, Llc	JON KEETH	OL	06/23/2017	06/27/2017	01/05/2018	01/23/2018	749,207.10	697,591.08
009001	STATE	008	Sr 8, W Of Old Sand Ck Rd To Jct Us 101 - Paving	Lakeside Industries, Inc.	JOHN ROMERO	OL	06/22/2017	06/29/2017	10/16/2017	11/13/2017	1,259,616.00	1,225,435.13
009002	STPF-0532(014)	532	Sr 532, Church Creek - Fish Passage	Strider Construction Co., Inc.	SHANE SPAHR	NW	04/10/2018	01/08/2019	03/21/2019	04/24/2019	3,732,622.00	3,726,331.65
009003	STATE	097	Us 97, Centerville Rd To Yakima Co Variable Messag	Northeast Electric, Llc	RICK KENISTON	SW	11/27/2017	11/27/2017	03/08/2018	04/26/2018	356,929.00	357,275.10
009004	STATE	542	Sr 542, Hedrick Creek Fish Barrier Tree Clearing A	Tiger Construction, Ltd.	GABE NG	NW	03/16/2017	03/16/2017	04/17/2017	05/04/2017	40,378.00	39,691.61
009005	STPF-0150(013)	150	Sr 150, W Of Chelan Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	06/29/2017	09/06/2017	09/11/2018	09/19/2018	2,797,797.79	2,820,188.42
009006	STBG-9999(771)	002	Ncr 2017, Pavement Rehabilitation And Seal	Granite Construction Company	DAN LEWIS	NC	09/29/2017	09/29/2017	06/20/2018	10/01/2018	9,603,928.00	9,567,505.73

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009007	NHPP-0016(030)	016	Sr 16, Union Ave To Jackson Ave Ada Ramps A Small	Totem Electric Of Tacoma, Inc.	MICHELE BRITTON	OL	07/27/2017	09/24/2018	04/29/2019	05/21/2019	231,851.65	258,737.49
009008	STATE	395	Us 395, Nsc - Spokane River To Francis Ave - Gradi	Red Diamond Construction Inc	CHAD SIMONSON	EA	06/16/2017	10/16/2017	06/22/2018	07/13/2018	382,482.30	299,668.09
009009	STATE	112	Sr 112 / Us 12 / Sr 109, Chip Seal	Doolittle Construction, Llc	CHRIS BRUNING	OL	08/31/2017	10/12/2017	05/25/2018	06/11/2018	3,608,234.45	3,710,994.77
009010	STPF-0150(013)	150	Sr 150, No-see-um Road Intersection Improvements	Strider Construction Co., Inc.	KEVIN WALIGORSKI	NC	11/21/2017	11/07/2018	04/18/2019	05/02/2019	5,283,745.45	5,352,491.56
009011	STATE	395	Us 395, Nsc Freya St - Structures	Max J. Kuney Company	MARK V. ALLEN	EA	10/08/2018	12/05/2019	10/12/2020	02/04/2021	7,655,561.00	8,217,951.51
009012	STPF-0129(011)	129	Sr 129, Spur Intersection - Replace Signal	Power City Electric, Inc.	ALEX SANGUINO	SC	07/07/2017	08/31/2017	02/22/2018	04/26/2018	342,723.80	338,588.90
009016	HSIP-9999(775)	002	Us 2 Et Al, Er Hma Route Rumble Strips - Install R	North Star Enterprises 1, Inc.	MARK V. ALLEN	EA	07/11/2017	07/11/2017	12/20/2017	01/05/2018	175,223.10	170,794.25
009017	NHPP-0525(039)	525	Sr 525, Sb Alderwood Mall Pkwy Intersection Improv	Totem Electric Of Tacoma, Inc.	SHAWN NEIL WENDT	NW	06/29/2018	10/09/2018	05/22/2020	08/07/2020	683,384.90	623,831.28
009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	Parsons/Scarsella Jv	JOHN ROMERO	OL	12/04/2020	02/02/2021	05/20/2022	08/23/2022	13,889,997.00	14,831,560.42
009019	NHPP-0900(027)	900	Sr 900, Green Creek Remove Fish Barrier	Marshbank Construction, Inc.	MIKE ASKARIAN	NW	08/22/2017	12/29/2017	05/10/2018	11/06/2018	893,661.64	783,240.41
009020	NHPP-0101(357)	101	Us 101, Matriotti Creek Remove Fish Barrier	Interwest Construction, Inc.	CHRIS BRUNING	OL	09/26/2017	10/31/2017	06/04/2019	06/26/2019	1,436,932.00	1,365,778.55
009021	NHPP-0052(213)	005	I-5, N Of Maytown Rd To Martin Way Paving	Tucci & Sons, Llc	BRIAN WHITEHOUSE	OL	08/31/2017	11/29/2017	09/25/2018	10/10/2018	4,013,437.40	3,967,069.88
009022	NHPP-0016(032)	003	Sr 3 And Sr 16, Olympic Dr Nw To Sr 305 Install Ca	Massana Construction, Inc.	MICHELE BRITTON	OL	09/11/2017	10/09/2017	06/25/2018	07/09/2018	1,662,953.00	1,537,367.10
009023	NHPP-0052(214)	005	I-5, Sb Cowlitz River Bridge Repair Bridge	Massana Construction, Inc.	COLIN NEWELL	SW	06/03/2017	06/03/2017	10/18/2017	11/08/2017	291,004.00	270,230.44
009024	STPF-9999(734)	904	Us 2 Et Al, Er Regionwide Ada Project Pedestrian A	Wm. Winkler Company	TOM BRASCH	EA	06/21/2017	08/30/2017	05/02/2018	05/29/2018	1,093,778.00	1,151,147.82
009025	NHPP-0002(844)	002	Us 2, Fern Bluff Rd Vic To 10th St Vic Paving & Ad	Lakeside Industries, Inc.	MARK SAWYER	NW	11/01/2017	12/12/2017	07/19/2018	08/28/2018	3,054,339.65	3,137,112.86
009026	STATE	097	Us 97, Dolarway Intersection - Intersection Improv	Kiewit Infrastructure West Co.	JERRY WOOD	SC	10/27/2017	11/07/2017	07/16/2018	04/24/2019	2,687,606.55	2,822,748.60
009027	NHPP-0516(023)	516	Sr 516, 102nd Pl Se Vic To 132nd Ave Se Paving And	Miles Resources, Llc	MIKE ASKARIAN	NW	01/10/2018	03/01/2018	02/14/2019	04/04/2019	2,465,697.24	2,595,563.56
009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/c Paving & Ada	Cadman Materials, Inc.	MARK SAWYER	NW	07/09/2020	08/06/2020	06/07/2021	09/29/2021	6,847,568.91	6,798,918.85
009029	HSIP-0397(012)	397	Sr 397- S Yew St To S 10th Avepaving And Roadside	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	06/28/2017	01/24/2019	04/25/2019	07/22/2019	2,353,055.58	2,468,589.04

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009030	HSIP-0012(233)	012	Us 12, Low Rd - Intersection Saftey Improvements	Interstate Concrete & Asphalt	JERRY WOOD	SC	08/03/2017	09/13/2017	11/29/2017	03/28/2018	457,860.00	411,992.65
009031	HSIP-9999(755)	021	Sr 21 Et Al, 2017 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	08/25/2017	10/17/2017	02/24/2020	03/06/2020	9,909,028.27	10,083,407.38
009032	NHPP-0901(491)	090	I-90 & I-82, Easton Vic And Ellensburg Vic Eb & Wb	M.J. Hughes Construction, Inc.	SCOTT GOLBEK	SC	10/09/2017	10/11/2017	02/16/2018	05/08/2018	3,160,912.50	4,011,018.86
009033	HSIP-0028(051)	028	Ncr 15-17, Electrical Service And Safety Upgrade	Northeast Electric, Llc	DAN LEWIS	NC	08/29/2017	09/06/2017	03/02/2018	04/12/2018	185,207.00	195,026.08
009034	STBG-0097(180)	097	Us 97, Sr 22 Vic To 2nd Ave Vic - Paving & Roadsid	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	09/07/2017	12/07/2017	10/02/2018	01/15/2019	4,200,060.90	4,577,846.44
009035	STATE	025	Sr 25, Northport Bridge Emergency Traffic Control	North Star Enterprises 1, Inc.	CHAD SIMONSON	EA	06/16/2017	06/16/2017	12/21/2017	12/18/2017	175,230.00	180,851.00
009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	Imco General Construction, Inc.	SCOTT GOLBEK	SC	09/03/2020	10/22/2020	07/13/2021	11/17/2021	27,799,358.66	40,492,862.85
009037	STATE	195	Us 195 & Us 395, Eastern Region Expansion Joint Re	N.A. Degerstrom, Inc.	TOM BRASCH	EA	06/17/2017	06/27/2017	01/22/2018	02/09/2018	292,723.50	308,579.26
009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	Conway Construction Company	JERRY WOOD	SC	08/18/2017	10/26/2020	03/01/2021	10/14/2021	1,420,504.74	2,151,439.98
009039	HSIP-9999(743)	017	Sr 17 & 171, Moses Lake Safety Improvements	North Central Construction, Inc.	KEVIN WALIGORSKI	NC	07/27/2017	10/04/2017	03/06/2019	03/19/2019	213,609.50	262,802.40
009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	Scarsella Bros., Inc.	SHAWN NEIL WENDT	NW	02/01/2018	05/10/2019	05/14/2021	10/14/2021	5,186,640.40	4,989,527.35
009041	STBGF-0112(029)	112	Sr 112, Nordstrom Creek Remove Fish Barrier	Nordland Construction	CHRIS BRUNING	OL	09/15/2017	05/03/2018	04/15/2019	04/29/2019	1,428,341.00	1,419,739.48
009042	STPF-0542(036)	542	Sr 542 Hedrick Creek Fish Barrier	Strider Construction Co., Inc.	GABE NG	NW	10/25/2018	10/20/2019	01/21/2020	03/02/2020	3,722,089.00	3,695,217.36
009043	STATE	090	Sr 529, Northbound Steamboat Slough - Bridge Paint	Abhe & Svoboda, Inc.	MARK SAWYER	NW	12/10/2018	02/21/2019	05/30/2019	08/13/2019	5,743,770.00	6,074,325.89
009044	WA-2017-007	525	Sr 525, Mukilteo Ferry Terminal (phase 2) Trestle	Massana Construction, Inc.	JOHN CALLAHAN	FE	09/07/2017	09/20/2017	11/06/2017	10/19/2017	1,208,939.00	1,158,340.00
009045	NHPP-0012(235)	012	Us 12 / White Pass & Indian Cr, To Wildcat Crk Bri	Interstate Concrete & Asphalt	JERRY WOOD	SC	09/29/2017	05/22/2018	12/13/2018	06/04/2019	4,027,265.00	4,422,784.53
009046	STBG-9999(769)	002	Ncr 15-17, Safety Implementation And Sign Update	Transportation Systems, Inc.	DAN LEWIS	NC	05/15/2018	05/15/2018	02/26/2019	02/19/2019	1,076,073.00	1,106,202.40
009047	STPF-9999(765)	010	Sr 10 Et Al, 2017 Scr Region Wide-chip Seal	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	08/15/2017	09/21/2017	03/26/2018	06/25/2018	7,422,422.42	7,539,275.66

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009048	STATE		Eastern Region Roof Repairs-er Washington State Fa	Cobra Bec, Inc.	MARK STEINGREBE	HQ			01/05/2018	01/05/2018	432,380.00	477,165.00
009050	NHPP-9999(753)	020	Sr 20 And Sr 525, Bob Galbreath Rd To Holbrook Rd	Granite Construction Company	SHANE SPAHR	NW	10/05/2017	11/15/2017	02/28/2018	03/12/2018	11,849,264.80	11,325,777.78
009051	STPF-NHPP-9999(742)	509	Sr 509, S 168th St To S 112th St Vic - N Paving An	Tucci & Sons, Llc	ALETA BORSCHOWA	NW	01/26/2018	04/14/2018	03/10/2020	04/13/2020	3,246,925.30	3,021,928.75
009052	HSIP-NHPP-0240(02	240	Sr 240 & Us 395/tri-cities Vic. - Paving, I/s Impr	Granite Construction Company	ALEX SANGUINO	SC	10/10/2017	08/14/2018	01/04/2019	08/13/2019	6,157,323.00	6,066,255.13
009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	Cadman Materials, Inc.	SHAWN NEIL WENDT	NW	09/22/2020	09/22/2020	12/20/2021	02/16/2022	3,381,312.45	3,684,566.94
009054	NHPP-0906(234)	090	I-90, 3rd Ave Bridge - Special Repair - Eb	West Company, Inc.	CHAD SIMONSON	EA	07/18/2017	07/24/2017	02/12/2019	04/04/2019	1,659,797.75	1,731,400.82
009055	0020(193)	020	Sr 20, N Of Eaglemount Half Bridge Culvert Replace	Interwest Construction, Inc.	CHRIS BRUNING	OL	06/29/2017	01/26/2018	06/05/2018	06/13/2018	396,396.00	397,915.24
009056	STPF-0162(020)	162	Sr 162, Sr 410 To S Of 96th St E Paving And Ada Co	Tucci & Sons, Llc	JON KEETH	OL	10/04/2017	01/17/2018	05/25/2018	07/09/2018	1,433,933.50	1,488,982.19
009057	HSIP-9999(700)	169	Sr 169 Et Al, Intersection Safety Improv Active Wa	Totem Electric Of Tacoma, Inc.	MIKE ASKARIAN	NW	10/16/2017	06/06/2018	06/12/2019	12/04/2019	518,508.60	554,956.80
009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	Max J. Kuney Company	ALEX SANGUINO	SC	07/11/2019	07/11/2019	10/04/2021	10/04/2021	9,467,594.50	10,071,520.65
009060	STPF-0528(007)	528	Sr 528, 55th Dr Ne Vic To 83rd Ave Ne Vic Paving A	Lakeside Industries, Inc.	DAVE LINDBERG	NW	10/04/2017	11/01/2017	05/21/2018	06/15/2018	2,467,995.90	2,419,719.68
009062	NHPP-0270(008)	270	Sr 270, Jct Us 195 To Bishop Blvd Paving	Poe Asphalt Paving, Inc.	TOM BRASCH	EA	07/27/2017	10/17/2018	09/03/2019	09/23/2019	2,324,173.64	2,386,467.10
009063	NHPP-0002(843)	002	Us 2 Francis Ave To Division Wye - Paving Paving	Cpm Development Corporation	TOM BRASCH	EA	09/15/2017	11/30/2017	04/04/2019	06/04/2019	1,777,500.00	1,851,912.52
009064	STATE	101	Us 101, Sol Duc River Bridges Bridge Painting	Southern Road & Bridge, Llc	CHRIS BRUNING	OL	10/05/2017	10/09/2017	05/25/2018	06/11/2018	2,297,848.00	2,080,047.47
009065	NHPP-0012(207)(235)	012	Us 12, Rimrock Lake Vicinity - Stabilize Slope	Krci Llc	JERRY WOOD	SC	05/18/2018	05/18/2018	07/31/2018	11/28/2018	1,648,936.00	1,658,431.36
009068	STPF-0904(124)	904	Sr 904, Mullenix Rd To Betz Rd Paving	Shamrock Paving, Inc.	TOM BRASCH	EA	08/08/2017	10/28/2017	08/28/2019	09/23/2019	1,624,312.00	1,599,437.89
009069	NHPP-0303(015)	303	Sr 303, Sr 304 To Wm E Sutton Rd Ne Paving	Lakeside Industries, Inc.	CHRIS BRUNING	OL	10/20/2017	01/12/2018	01/31/2019	03/11/2019	3,181,584.88	3,520,318.48
009070	STATE	101	Us 101, N Of Lower Salmon Cr Culvert Replacement	Quigg Bros., Inc.	JOHN ROMERO	OL	07/19/2017	07/19/2017	09/18/2017	10/09/2017	130,119.00	118,274.00
009071	NHPP-0169(027)	169	Sr 169, 140th Ave Se To Blaine Dr Vic Paving & Ada	Lakeside Industries, Inc.	PATRICK FULLER	NW	10/30/2017	11/01/2017	03/27/2018	05/14/2018	2,839,075.40	2,868,894.19

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009072	NHPP-0290(024)	290	Sr 290, Mission Ave To Sullivan Rd Paving	Cpm Development Corporation	TOM BRASCH	EA	10/09/2017	11/18/2017	04/11/2019	07/16/2019	3,464,647.27	3,351,083.70
009073	NHPP-0020(189)	020	Sr 20, Collins Rd To Sr 9 Paving & Ada Compliance	Lakeside Industries, Inc.	SHANE SPAHR	NW	09/29/2017	09/29/2017	05/02/2018	03/11/2019	1,781,906.67	1,771,411.66
009075	STATE		Systemwide On-call, Off-shore Maintenanc	American Construction Co., Inc.	BRIAN ENDRES	FE	07/26/2019	07/26/2019	09/30/2019	09/27/2019	1,110,948.00	2,208,855.72
009076	STATE	105	Sr 105, W Of Constantine Way To Edward P Smith Dr	Granite Construction Company	JOHN ROMERO	OL	10/03/2017	10/06/2017	01/04/2018	01/24/2018	889,802.00	962,490.22
009077	STATE	119	Sr 119, Us 101 To Lake Cushman Rec Area Chip Seal	Doolittle Construction, Llc	DEWAYNE MATLOCK	OL	08/10/2017	08/10/2017	12/13/2017	05/29/2018	679,832.20	656,159.75
009078	STATE	518	Sr 518, Eb Off-ramp To Des Moines Memorial Dr Inte	Graham Contracting, Ltd.	ALETA BORSCHOWA	NW	01/11/2019	02/04/2020	09/25/2020	12/28/2020	8,229,999.91	9,053,361.77
009079	HSIP-9999(748)	002	Us 2 Et Al, 2015-17 Er Regionwide Basic Safety - S	Belarde Company, Inc.	TOM BRASCH	EA	10/24/2017	10/01/2018	03/22/2019	04/04/2019	680,500.00	701,230.62
009080	HSIP-0026(033)	026	Sr 26, Intersection Improvements	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	10/25/2017	12/14/2017	09/13/2019	09/23/2019	615,931.42	632,545.35
009082	STPF-STBG-0531(01	531	Sr 531, Edgecomb Creek Fish Passage	Mcclure And Sons, Inc.	MARK SAWYER	NW	06/20/2018	02/24/2019	05/15/2019	06/10/2019	881,529.00	1,077,060.99
009083	NHPP-0012(234)	012	Us 12 Mcnary Pool To Old Highway 12 & Clarkston -	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	10/09/2017	10/28/2018	04/26/2019	07/22/2019	5,642,696.70	5,902,790.89
009084	ER-1701(002)	971	Sr 971, Mp 10.55 Emergency Slope Repair	Rock Supremacy Llc	KEVIN WALIGORSKI	NC	05/24/2017	05/24/2017	07/31/2017	08/14/2017	282,073.00	273,062.00
009085	WFL-2015(012)	002	Us 2, Eagle Falls Vic. To Tye Creek Resurfacing	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	09/04/2017	10/09/2017	08/07/2018	08/28/2018	3,288,343.95	3,480,308.26
009086	STATE	031	Sr 31, South Of Metaline - Emergent Slide Repair	Scarsella Bros., Inc.	MARK V. ALLEN	EA	04/12/2017	04/12/2017	12/08/2017	12/18/2017	50,000.00	61,893.35
009087	STATE	006	Sr 6 And Sr 105, Pacific County Chip Seal	Doolittle Construction, Llc	COLIN NEWELL	SW	08/24/2017	10/16/2017	01/25/2018	02/09/2018	5,170,174.83	5,158,872.62
009089	STATE	003	Sr 3, Sr 304 I/c Interchange Modification	Granite Construction Company	MICHELE BRITTON	OL	11/06/2017	12/15/2017	02/01/2018	02/09/2018	1,593,152.00	1,518,378.78
009090	STATE	025	Sr 25, Northport Columbia River Crossing Bridge Re	Northbank Civil And Marine, Inc.	MARK V. ALLEN	EA	07/18/2017	07/28/2017	02/22/2018	08/29/2018	548,928.00	533,964.16
009091	STBG-0007(25)	007	Sr 7, N Of Morton To Sr 706 Paving And Culvert Reh	Granite Construction Company	COLIN NEWELL	SW	10/19/2017	05/07/2018	06/28/2018	07/09/2018	6,421,640.00	6,126,242.12
009093	STBG-0501(024)	501	Sr 501, 26th St Ext Vicinity To End Of Road - Chip	Granite Construction Company	JOANNA LOWREY	SW	08/14/2017	11/03/2017	11/06/2018	11/14/2018	889,889.00	848,738.96
009094	NSIP-9999(763)(768)	010	15-17 Scr Region Wide, Signing &	Massana Construction, Inc.	ALEJANDRO	SC	06/14/2018	06/18/2018	11/28/2018	01/24/2019	657,389.40	768,515.55

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Intersection - We		SANGUINO							
009096	NHPP-0051(301)	005	I-5, Sb Bridges 5/40w And 5/105w Resurfacing	Granite Construction Company	SUSAN FELL	SW	10/20/2018		09/16/2020	06/05/2023	2,087,087.00	2,186,410.74
009097	ER-1701(007)	129	Sr 129, Grand Ronde River To Rattlesnake Creek Vic	Scarsella Bros., Inc.	JERRY WOOD	SC	06/08/2017	06/08/2017	09/12/2017	02/01/2018	1,124,755.50	792,952.23
009098	STBGNHPP-0097(181	097	Us97 & Sr 14, Paving - Klickitat County	Interstate Concrete & Asphalt	DEVIN RECK	SW	10/23/2017	01/09/2018	07/11/2018	10/24/2018	4,600,520.00	4,257,615.34
009099	STATE	104	Sr 104, Kingston Ferry Terminal Painting Preservat	Purcell P & C, Llc Db a Purcell	TOM CASTOR	FE	12/12/2017	12/22/2017	06/04/2018	02/20/2018	489,904.00	504,868.02
009100	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes	Selland Construction, Inc.	MARK V. ALLEN	EA	10/27/2017	10/31/2018	03/26/2019	04/24/2019	3,199,999.00	3,190,652.61
009101	HSIP-0002(841)	002	Us 2, Coles Corner Vicinity Safety Improvements	Taylor'S Excavators Inc	KEVIN WALIGORSKI	NC	10/03/2017	12/11/2017	04/30/2019	05/08/2019	703,078.00	694,306.01
009103	STPF-9999(772)	017	Sr 17, Strategic Pavement Preservation 2017	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	08/17/2017	09/06/2017	08/07/2018	08/28/2018	316,833.50	366,454.69
009105	NHPP-0395(107)	395	Us 395, Arden To Colville Paving	Central Washington Asphalt, Inc.	MARK V. ALLEN	EA	09/27/2017	08/16/2018	07/10/2019	07/22/2019	3,491,873.66	3,472,214.33
009106	ER-1701(004)	021	Sr21, South Of Republic Gold Creek Bridge Emergent	Cpm Development Corporation	MARK ALLEN	EA	04/21/2017	04/21/2017	01/22/2018	07/25/2018	50,000.00	52,888.96
009107	ER-1701(003)	020	Sr 20, Loup Loup Pass Emergency Repair 2017 Phase	Krci Llc	DANIEL LEWIS	NC	09/22/2017	10/31/2017	08/02/2018	08/29/2018	2,223,786.00	3,509,297.69
009108	ER-1701(005)	395	Us 395 South Of Orient - Matsen Creek Washout Emer	Wm. Winkler Company	TOM BRASCH	EA	06/06/2017	06/06/2017	07/10/2019	07/22/2019	730,000.00	1,869,826.85
009109	SECT164-0028(050)	028	Sr 28, East Wenatchee Area Safety Improvements	Hurst Construction Llc	DAN LEWIS	NC	10/27/2017	11/08/2018	06/24/2019	07/22/2019	1,608,066.55	1,596,863.03
009111	NHPP-0500(021)	500	Sr 500, Sr 503 To Ne 4th Plain Blvd. Paving	Granite Construction Company	LORI FIGONE, P.E.	SW	10/03/2017	02/13/2018	05/25/2018	07/30/2018	3,264,264.00	3,203,147.73
009112	STP-0153(446)	153	Sr 153, Methow River Bridges Structural Rehabilita	Stellar J. Corporation	DAN LEWIS	NC	12/12/2017	12/12/2017	03/27/2018	06/11/2018	612,995.00	610,896.71
009113	NHPP-0012(236)	012	Us 12, Coal Creek Bridge To Gulch Bridge Paving	Lakeside Industries, Inc.	DEVIN RECK	SW	09/25/2017	10/31/2017	05/08/2018	05/29/2018	3,327,442.40	3,044,844.43
009116	CMAQ-0503(031)	503	Sr 503, Atis Infill - I/s Bypass 4th Plain To Main	Mill Plain Electric, Inc.	DEVIN RECK	SW	05/02/2018	05/02/2018	06/11/2018	07/09/2018	523,311.60	519,128.07
009117	NHPP-0432(023)	432	Sr 432, Cowlitz River Bridge No. 432/10s Repair An	Hamilton Construction Co.	JOANNA LOWREY	SW	10/25/2017	12/18/2017	06/01/2018	06/13/2018	898,446.75	855,603.06

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009118	WA-2017-007-00	525	Sr 525, Mukilteo Ferry Terminal (phase 2) Trestle	Orion Marine Contractors, Inc.	_MARK SAWYER	NW	09/27/2018	10/11/2018	05/21/2019	06/26/2019	4,648,053.50	7,473,973.95
009120	STATE	090	I-90, 1.5 Miles E Of Cabin Creek Rd To Kachess Riv	Granite Construction Company	SCOTT GOLBEK	SC	09/28/2017	09/28/2017	01/19/2018	05/29/2018	1,391,391.00	1,358,100.76
009121	NHPP-0901(498)	090	I-90, Lacey V Murrow Bridge Electrical Rehabilitat	Northeast Electric, Llc	SHAWN NEIL WENDT	NW	04/04/2019	04/30/2019	03/19/2020	05/01/2020	391,001.00	407,000.00
009122	NHPP-0104(053)	104	Sr 104, Hood Canal Bridge Remove Steel Bands	Global Diving & Salvage, Inc.	MICHELE BRITTON	OL	09/29/2017	09/29/2017	01/09/2018	02/01/2018	90,504.00	90,500.00
009123	HSIP-9999(750)	101	2017, Olympic Region Guardrail And Cable Barrier	Dirt And Aggregate Interchange, Inc	BRIAN WHITEHOUSE	OL	06/19/2018	07/27/2018	11/15/2018	12/03/2018	1,214,432.00	1,288,007.05
009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	Cpm Development Corporation	MARK V. ALLEN	EA	10/01/2018	08/13/2019	10/06/2020	12/28/2020	4,228,000.00	4,877,096.69
009125	ER-STBG-1701(001)	503	Sr 503 Mp 34.34 Vic, Speelyai Slide-slope - Phase	Rock Supremacy Llc	LORI FIGONE	SW	03/21/2018	03/29/2018	05/08/2018	05/29/2018	1,615,219.00	2,003,623.92
009126	HBP-0082(012)	082	I-82, Selah Creek Bridge Eb - Paving & Bridge Join	Interstate Concrete & Asphalt	JERRY WOOD	SC	10/08/2018	10/08/2018	10/09/2019	05/10/2021	661,717.00	935,004.47
009127	STATE	099	Sr 99, Awv Demolition Decommissioning & Surface St	Kiewit Infrastructure West Co.	CLINT MONKEN	NW	06/17/2021	02/20/2024	04/24/2024		93,749,999.00	118,762,384.00
009128	ER-1604(003)	112	Sr 112, Mp 0.50 And Mp 1.83 Slides Stabilize Slope	Interwest Construction, Inc.	CHRIS BRUNING	OL	10/09/2017	10/23/2017	06/05/2018	06/13/2018	673,514.00	682,950.77
009129	STATE	163	Sr 163, Point Defiance Ferry Terminal Emergency Ge	Colvico, Inc.	TOM CASTOR	FE	01/25/2018	04/04/2018	08/09/2018	05/08/2018	218,868.00	208,394.42
009130	STPF-0105(025)	105	Sr 105, North Cove Vicinity Erosion Protection 201	Quigg Bros., Inc.	COLIN NEWELL	SW	03/16/2018	03/16/2018	06/12/2018	06/25/2018	2,352,181.00	2,336,163.25
009132	HSOP-9999(768)(763)		15-17 Scr Region Wide, Signing & Intersection - Ea	Construction Ahead, Inc. Db	ALEJANDRO SANGUINO	SC	02/08/2018	03/01/2018	05/14/2018	06/25/2018	430,397.75	452,037.85
009133	STATE	005	I-5, Steilacoom-dupont Rd To Thorne Lane Corridor	Guy F. Atkinson Construction, Llc.	BRIAN WHITEHOUSE	OL	09/30/2021	02/02/2022	07/14/2025		180,895,595.00	189,554,790.27
009135	STPF-0504(010)	504	Sr 504 / Wooster Creek, Culvert Replacement Chroni	Hamilton Construction Co.	MIKE BRIGGS	SW	10/30/2018	11/02/2019	02/04/2020	04/13/2020	2,095,588.20	2,100,975.48
009136	STATE	539	Sr 539, Nooksack River Bridge Special Repair	Razz Construction, Inc.	GABE NG	NW	05/07/2018	06/15/2018	03/18/2019	04/16/2019	267,933.00	259,709.27
009138	STATE	005	I-5, Mounts Road Vicinity Vms Install	Northeast Electric, Llc	JON KEETH	OL	01/25/2018	01/25/2018	03/12/2018	04/17/2018	231,193.00	224,637.80
009140	STATE	090	I-90, Vantage Vic - Emergency Guardrail Repair	Frank Gurney, Inc.	SCOTT GOLBEK	SC	08/22/2017	08/22/2017	12/13/2017	06/25/2018	362,900.00	252,036.15

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009142	STATE		Burlington Peo Tenant Improvements Washington Stat	Faber Construction Corp.	JIM RODGERS	HQ			02/27/2018	06/07/2018	464,970.00	513,942.49
009143	STPF0530(027)	530	Sr 530, Trafton Creek & School Yard Creek Fish Pas	Kiewit Infrastructure West Co.	MIKKEL LAMAY	NW	10/23/2020	12/22/2020	05/19/2021		12,572,772.00	15,683,487.32
009144	HSIP-9999(778)	005	I-5 Et Al, Nwr Cable Barrier Upgrade	Petersen Brothers, Inc.	SHANE SPAHR	NW	08/03/2018	04/05/2019	12/18/2019	01/23/2020	4,428,212.62	4,497,536.04
009145	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes Phase	N.A. Degerstrom, Inc.	MARK V. ALLEN	EA	10/18/2018	10/09/2019	03/18/2020	06/11/2020	4,073,200.10	4,539,113.47
009146	STATE	012	Us 12, 2 Miles E Of Clear Creek Falls Viewpoint -r	Hi Tech Rockfall Construction, Inc.	JERRY WOOD	SC	09/26/2017	09/26/2017	12/18/2017	05/21/2018	285,205.00	211,845.56
009147	STATE	005	I-5, S 188th St To Ne 80th St Camera Installation	Northeast Electric, Llc	MARK SAWYER	NW	05/17/2018	09/27/2018	02/21/2019	03/11/2019	421,496.00	408,803.53
009150	WA-90-X604	525	Sr 525, Mukilteo Ferry Terminal (phase 2) Deep Sto	Imco General Construction, Inc.	MARK SAWYER	NW	10/17/2018	11/01/2018	05/14/2019	06/04/2019	2,259,586.00	3,027,915.87
009151	NHFP-NHPP-0901(497)	090	I-90, Floating Bridges Replace Anchor Cables	American Bridge Company	SHAWN NEIL WENDT	NW	10/13/2018	11/06/2018	01/06/2020	01/23/2020	5,755,000.00	11,846,707.39
009152	ER-1701(009)	101	Us 101, Hoodsport Vicinity Slide Debris Fence Repa	Hi Tech Rockfall Construction, Inc.	BRIAN WHITEHOUSE	OL	12/11/2017	01/11/2018	04/25/2018	05/29/2018	199,865.20	198,267.69
009154	STATE	026	Sr 26 & Us 195, Safety Improvements	Colvico, Inc.	GLENN WAGEMANN	EA	11/28/2017	12/04/2017	10/08/2018	10/15/2018	115,662.00	111,556.00
009155	STATE	012	Us 12 / Us 101 / Sr 109, Aberdeen / Hoquiam Signal	Northeast Electric, Llc	JOHN ROMERO	OL	09/19/2018	11/30/2018	02/26/2019	04/29/2019	2,947,841.00	3,042,163.98
009156	STATE	522	Sr 522, Elliot Road Vic Sandfilter	Interwest Construction, Inc.	SHAWN NEIL WENDT	NW	10/27/2018	03/28/2019	05/20/2020	08/07/2020	561,646.00	489,996.50
009157	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Sout	Guy F. Atkinson Construction, Llc.	THOMAS SLIMAK	OL	07/28/2023	02/02/2024	01/27/2025	09/22/2025	159,875,295.00	178,872,821.01
009158	ER-STBG-1701(004)	021	Sr 21, South Of Republic Gold Creek Bridge Emergen	N.A. Degerstrom, Inc.	CHAD SIMONSON	EA	10/04/2017	11/15/2017	02/11/2020	03/02/2020	179,999.66	95,934.53
009159	LOCAL	005	Emergency Contract North Metro Base, Mp 175.5	Imco General Construction, Inc.	MARK SAWYER	NW	06/11/2019	06/11/2019	08/26/2021	10/07/2021	410,000.00	784,206.39
009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	Scarsella Bros., Inc.	PATRICK FULLER	NW	04/20/2019	03/10/2021	06/21/2021	03/30/2023	22,583,904.00	27,112,791.31
009161	STATE	005	I-5, Lake Samish Vic Stormwater Pipe Relacement	Faber Construction Corp.	GABE NG	NW	06/27/2018	06/27/2018	10/31/2018	11/14/2018	588,595.69	605,069.47
009164	NHPP-0902(451)	090	I-90, Easton To Ellensburg Vic Interchange Paving	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	05/30/2019	05/30/2019	11/07/2019	04/13/2020	1,941,242.00	2,084,643.13
009165	STBG-0016(033)	016	Sr 16, W Of Se Burley Olalla Rd To Jct S - Paving	Miles Resources, Llc	MICHELE BRITTON	OL	06/29/2018	07/06/2018	03/05/2019	04/08/2019	1,298,272.72	1,365,471.42

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009166	STATE	005	I-5, Elm St, To North Kelso Ave Interchange - Illu	Northeast Electric, Llc	JOANNA LOWREY	SW	03/21/2018	03/07/2019	05/20/2019	06/12/2019	669,688.00	709,698.70
009167	STATE	009	Sr9, Gribble Creek Fish Passage	Interwest Construction, Inc.	SHANE SPAHR	NW	11/09/2018	11/25/2019	01/24/2020	08/21/2020	1,616,161.61	1,602,723.71
009168	STBG-0099(137)	099	Sr 99, George Washington Bridge Painting (stage 2)	Liberty Maintenance, Inc.	SHAWN NEIL WENDT	NW	06/18/2020	06/18/2020	04/15/2021	06/03/2021	30,851,133.05	32,666,904.62
009170	STATE	012	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	11/02/2018	09/24/2020	04/19/2021	10/19/2021	4,799,336.00	4,999,354.69
009171	STBG-0020(192)	020	Sr 20, W Of 4 Corners Rd To E Of Water St Paving A	Lakeside Industries, Inc.	JERRY MOORE	OL	08/15/2018	11/01/2018	04/15/2019	04/29/2019	2,420,914.00	2,746,624.12
009172	CBI-0542(045)	542	Sr 542, Sr 9 East Junction Intersection Improvemen	Colacurcio Brothers, Inc.	GABE NG	NW	06/29/2018	07/10/2018	10/17/2018	11/06/2018	989,557.80	1,000,508.57
009173	STATE	002	Us 2, Nsc, Pittsburg Rd - Intersection Closure	Wm. Winkler Company	TOM BRASCH	EA	04/27/2018	10/24/2018	02/06/2019	02/27/2019	139,800.00	144,093.74
009176	NHPP-0053(973)	005	I-5, Martin Way To Marvin Road Stormwater Retrofit	Scarsella Bros., Inc.	BRIAN WHITEHOUSE	OL	04/26/2018	05/16/2018	09/21/2018	10/10/2018	167,989.00	182,755.20
009177	STATE	020	Sr20, Sharpes Corner Vicinity Improvements Mp 47.0	Tapani, Inc.	GABE NG	NW	11/07/2018	10/08/2019	11/20/2019	01/08/2020	7,224,164.00	7,643,765.53
009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	Cadman Materials, Inc.	SHANE SPAHR	NW	12/05/2018	06/05/2020	09/25/2020	11/02/2020	1,885,439.45	1,750,272.12
009180	NHPP-0020(185)	020	Sr 20 Spur, Sharpes Corner To Anacortes Paving & A	Lakeside Industries, Inc.	SHANE SPAHR	NW	08/23/2018	12/14/2018	06/19/2019	08/05/2019	5,432,290.80	5,355,650.92
009181	HSIP-9999(808)	017	Ncr, Pavement Rehab 2018	Central Washington Asphalt, Inc.	DAVID KIENINGER	NC	08/07/2018	10/19/2018	11/12/2019	11/25/2019	6,941,941.00	7,313,222.29
009182	STBG-9999(744)	164	Sr 164, Sr 18 To 17th St Se Paving And Ada Compli	Tucci & Sons, Llc	MIKE ASKARIAN	NW	08/22/2018	02/06/2019	03/31/2020	05/10/2021	2,373,740.50	2,183,376.81
009183	STBG-0002(853)	002	Us 2, I-5 I/c To Bickford Ave Vic Paving	Lakeside Industries, Inc.	MARK SAWYER	NW	09/05/2019	02/05/2020	05/29/2020	04/02/2021	9,542,991.10	8,852,085.05
009184	STBG-0409(005)	409	Sr 409, Columbia River Br. At Puget Island - Paint	Royal Bridge Inc.	JOANNA LOWREY	SW	09/30/2020	09/30/2020	09/07/2022	11/01/2022	13,678,650.76	13,372,519.07
009185	STATE	005	I-5, Mtb Cantilever Signs And Landscaping	Massana Construction, Inc.	COLIN NEWELL	SW	01/15/2019	02/13/2020	06/04/2020	07/10/2020	1,344,750.80	1,268,885.76
009186	STATE	092	Sr 92, Little Pilchuck Creek Fish Passage	Graham Contracting, Ltd.	MARK SAWYER	NW	12/06/2019	07/10/2020	04/12/2021	08/23/2021	4,416,999.00	4,341,334.13
009187	NHPP-0002(850)	002	Us 2, Jct I-90 To Euclid Ave Paving	Cpm Development Corporation	CHAD SIMONSON	EA	08/03/2018	10/09/2018	02/11/2021	03/12/2021	4,046,000.00	4,201,173.18
009188	STPF-9999(792)	002	Us 2 Et Al, Strategic Pavement Preservation 2018	Central Washington Asphalt, Inc.	DAN LEWIS	NC	10/17/2018	10/17/2018	06/24/2019	07/22/2019	1,389,826.30	1,560,025.59

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009189	HSIP-9999(795)	902	Sr 902, Medical Lake To I-90 Paving	Shamrock Paving, Inc.	MARK ALLEN	EA	08/17/2018	11/09/2018	02/25/2020	03/12/2020	1,872,436.30	1,942,926.40
009190	STATE	240	Sr 240, Kingsgate Way Signalize Intersection	Northeast Electric, Llc	ALEJANDRO SANGUINO	SC	07/23/2018	08/02/2018	01/07/2019	02/19/2019	430,761.00	432,690.50
009192	STBG-0203(022)	203	Sr 203, Langlois Creek Fish Passage	Northwest Construction, Inc.	SHAWN NEIL WENDT	NW	10/22/2018	11/26/2019	03/03/2021	03/12/2021	914,277.00	978,690.20
009193	NHPP-9999(691)	009	Sr 9 Et Al, Mt Baker Area Bst - 2018	Granite Construction Company	SHANE SPAHR	NW	11/19/2018	12/14/2018	03/04/2021	05/12/2021	7,804,095.05	7,675,302.18
009194	STATE	009	Sr 9, 136th St Se Vic To Sr 96 Vic Channelization	Road Construction Northwest, Inc.	SHAWN NEIL WENDT	NW	07/06/2018	10/15/2018	12/09/2019	01/08/2020	816,763.00	793,037.10
009195	STPF-9999(806)	009	Sr 9 & Sr 92 108th I/s & 147th Ave To Quarry Rd I/	Granite Construction Company	MARK SAWYER	NW	10/29/2020	10/12/2021	05/02/2023	12/22/2023	4,204,000.00	4,680,967.88
009196	STATE	182	I-182, Queensgate Dr - Interchange Improvements	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	05/21/2019	07/26/2019	03/10/2020	10/07/2025	2,400,000.00	1,762,538.64
009197	STPF-0508(010)	508	Sr 508, S. Fork Newaukum River Bridge Replacement	Oregon State Bridge Construction,	JOANNA LOWREY	SW	12/19/2019	06/11/2021	11/01/2022	03/30/2023	5,010,135.15	5,226,996.16
009198	NHPP-0096(005)	096	Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving &	Cadman Materials, Inc.	SHAWN NEIL WENDT	NW	09/30/2020	09/30/2020	03/21/2022	04/11/2022	6,954,955.60	7,374,963.81
009199	STBG-0730(004)	730	Us 730, 0.2 To 1.8 Miles N Of Oregon Border - Rock	L.R.L. Construction Co.	ALEJANDRO SANGUINO	SC	11/21/2018	12/20/2018	05/13/2019	06/27/2019	2,999,099.81	3,150,901.11
009200	STATE	410	Sr 410, White River Bridge Painting	Panther Industrial Painting, Llc.	ALETA BORSCHOWA	NW	09/24/2018	09/27/2018	07/02/2019	08/05/2019	1,681,803.00	1,520,490.05
009201	NHPP-0128(001)	128	Sr 128, Snake River Red Wolf Bridge - Deck Rehabil	Hamilton Construction Co.	ALEJANDRO SANGUINO	SC	09/16/2018	09/21/2018	05/25/2019	11/12/2019	1,277,496.00	1,472,329.61
009203	STATE		Northup Maintenance Facility Equipment Building Wa	Harbor Pacific Contractors, Inc.	JIM RODGERS	HQ			06/26/2019	07/30/2019	1,352,000.00	1,541,182.00
009204	NHPP-0195(061)	195	Us 195, Eastern Region Bridge Deck Repairs	N.A. Degerstrom, Inc.	MARK ALLEN	EA	07/24/2018	09/06/2018	03/02/2020	03/16/2020	2,075,511.00	2,178,506.42
009205	NHPP-0082(011)	082	I-82, Selah Creek Eb Sra - Water System Improvemen	Selland Construction, Inc.	SAM LEIREN	HQ			02/19/2019	02/19/2019	360,000.00	393,727.25
009206	STATE	012	Us 12, Naches River Nelson Bridges - Bridge Painti	Liberty Maintenance, Inc.	JERRY WOOD	SC	10/10/2018	10/30/2018	01/22/2019	03/11/2019	4,386,659.00	4,150,618.24
009207	NHPP-1823(064)	182	I-182 & Us 395, Tri Cities Vic - Paving, Ada, And	Cpm Development Corporation	ALEJANDRO SANGUINO	SC	10/11/2018	06/19/2019	10/29/2019	04/13/2020	2,660,546.43	2,711,040.85
009208	STATE	160	Sr 160, Fauntleroy Ferry Terminal Pavement Preserv	C.A. Carey Corporation	TOM CASTOR	FE	05/02/2018	05/16/2018	12/04/2018	08/07/2018	344,696.00	350,766.92
009210	STATE	025	Sr 25, Spokane River Bridge N Embankment	N.A. Degerstrom, Inc.	TOM BRASCH	EA	06/22/2018	10/02/2018	01/24/2019	02/13/2019	1,426,551.50	2,254,770.65

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Repair									
009211	NHPP-0012(221)	012	Us 12, Unnamed Tributary To Wynoochee River - Remo	Rognlin'S, Inc.	JOHN ROMERO	OL	11/12/2018	01/15/2019	06/10/2019	06/26/2019	2,651,666.50	2,698,908.01
009212	STATE	018	Sr 18 Et Al, Wb W Valley Hwy Vic To Se 231st St -	Tucci & Sons, Llc	MIKE ASKARIAN	NW	11/16/2018	03/01/2019	03/31/2020	04/02/2021	6,632,868.50	6,309,035.23
009213	NHPP-0901(492)	090	I-90, E Sunset Way I/c Vic To 436th Ave Vic Paveme	Acme Concrete Paving, Inc.	ALETA BORSCHOWA	NW	08/21/2019	07/27/2020	03/10/2021	03/12/2021	17,345,998.29	17,227,773.59
009214	NHPP-0902(450)	090	I-90, Yakima River Bridges Cle Elum To Ellensburg	Graham Contracting, Ltd.	JERRY WOOD	SC	11/10/2021	12/21/2021	10/27/2025		13,999,349.00	16,167,862.78
009215	STPF-0112(031)	112	Sr 112, Olsen Creek In Vicinity Of Vista Dr - Remo	Interwest Construction, Inc.	JERRY MOORE	OL	10/11/2018	10/31/2018	06/21/2019	06/27/2019	1,681,910.00	1,689,638.09
009216	NHPP-4053(865)	405	I-405, Sb Sr 900 To Coal Creek Pkwy Se - Paving Ou	Lakeside Industries, Inc.	MARK SAWYER	NW	07/25/2018	07/25/2018	02/05/2019	08/13/2019	1,755,880.00	1,895,512.58
009217	NHPPSTBG0432(025)	432	Sr432, Cowlitz River Bridge Painting	Liberty Maintenance, Inc.	JOANNA LOWREY	SW	11/07/2018	11/07/2018	10/17/2019	10/17/2019	2,493,999.60	2,403,242.83
009218	STPF-0548(011)	548	Sr 548, Kickerville Rd Intersection Improvement	Tiger Construction, Ltd.	GABE NG	NW	12/27/2018	03/21/2019	08/19/2019	09/16/2019	568,383.35	618,243.49
009219	STPF-0009(076)	009	Sr 9, Francis Rd Intersection Improvements Mp 53.1	Srv Construction, Inc.	SHANE SPAHR	NW	11/16/2018	12/17/2019	05/27/2020	08/25/2020	1,250,081.00	1,195,629.25
009221	NHPP-0020(191)	020	Sr 9 & Sr 20, I/s Sr 9 & Sr 20 To Park Cottage & H	Granite Construction Company	SHANE SPAHR	NW	09/05/2018	01/29/2019	05/29/2019	08/13/2019	3,198,527.50	3,296,111.33
009222	NHPP-0051(302)	005	I-5, E Fork Lewis River Br To Weigh Station Vic -	Lakeside Industries, Inc.	JOANNA LOWREY	SW	08/18/2020	08/18/2020	06/30/2021	08/24/2021	10,015,451.04	10,912,395.48
009223	STPF-0291(024)	291	Sr 291, Charles Rd To Suncrest Paving	Shamrock Paving, Inc.	TOM BRASCH	EA	07/23/2018	10/18/2018	07/29/2021	08/16/2021	1,421,494.00	1,420,165.04
009224	STPF-9999(784)	021	Sr 21 Et Al, 2018 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10/05/2018	09/12/2019	02/17/2021	05/12/2021	8,887,511.35	9,540,343.37
009225	NHPP-0012(239)	012	Us 12, Sargent Blvd To Wynoochee River Bridge Pavi	Lakeside Industries, Inc.	JOHN ROMERO	OL	07/31/2018	08/13/2018	11/05/2018	02/06/2019	2,032,098.60	2,053,199.19
009226	NHPP-0101(379)	101	Us 101, Jct Sr 109 To N Of Ocean Beach Rd - Chip S	Doolittle Construction, Llc	JOHN ROMERO	OL	08/10/2018	08/17/2018	11/05/2018	02/06/2019	676,298.00	673,825.36
009227	NHPP-0522(061)	522	Sr 522, Sr 9 Vic To Snohomish River Br Paving & Br	Lakeside Industries, Inc.	SHAWN NEIL WENDT	NW	09/28/2018	02/26/2019	12/09/2019	01/08/2020	3,748,738.00	3,994,304.55
009229	STP-0503(036)	503	Sr 503 Spur-chip Seal And, Sr 503/rock Creek Rd To	Granite Construction Company	SUSAN FELL	SW	09/19/2018	09/27/2018	05/01/2019	06/12/2019	5,347,347.00	6,014,202.29
009230	NHPP-0167(054)	167	Sr 167, Milwaukee Ave To S Of Pierce Co	Tucci & Sons, Llc	LONE (LUNA)	OL	09/28/2018	09/28/2018	01/31/2019	03/11/2019	1,319,061.75	1,341,414.06

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Line - Pav		MOODY							
009231	NHPP-0054(290)	005	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	Graham Contracting, Ltd.	SHANE SPAHR	NW	07/28/2020	08/07/2020	03/09/2021	05/12/2021	16,999,349.00	17,484,157.15
009233	STPF-0524(016)	524	Sr 524, Locust & Larch Way Intersection Improvemen	A-1 Landscaping And Construction,	MARK SAWYER	NW	03/29/2019	03/19/2020	08/14/2020	06/03/2021	3,286,716.00	3,215,694.92
009234	STBG-0102(002)	102	Sr 102, Wa St Corrections Center St To Us 101 - Ch	Doolittle Construction, Llc	MICHELE BRITTON	OL	08/01/2018	08/01/2018	12/13/2018	01/03/2019	659,354.60	762,056.00
009235	NHPP-0053(976)	005	I-5, Sb S Lucile St To Spring St - Pavement Repair	Midmountain Contractors, Inc.	MIKE ASKARIAN	NW	10/28/2019	09/28/2020	06/15/2021	09/22/2021	8,989,475.00	8,334,170.39
009236	NHPP-0097(170)	097	Us 97, N. Of Blewett Pass Culvert Replacements	Pipkin Inc., DbA Pipkin Constructio	DAN LEWIS	NC	09/27/2018	10/04/2019	03/05/2020	04/13/2020	1,088,005.10	1,038,318.49
009238	STATE	101	Us 101 / Sr 6, Raymond Drainage And Sr 6 Roundabou	Rognlin'S, Inc.	COLIN NEWELL	SW	11/12/2018	01/07/2020	03/20/2020	06/11/2020	2,664,627.00	2,653,862.25
009239	NHPP-9999(811)	099	Sr99 & Sr509, S Cloverdale St To Duwamish River-pa	Tucci & Sons, Llc	ALETA BORSCHOWA	NW	01/29/2019	02/25/2019	06/22/2020	03/01/2022	4,747,015.70	4,253,791.61
009240	HSIP-9999(788)	020	Sr 20 Et Al, Er Curve Warning Sign Update 2017-19	Kt Contracting Co., Inc.	MARK ALLEN	EA	10/18/2018	12/03/2018	04/02/2019	04/24/2019	733,876.56	744,164.34
009245	STATE	405	I-405, Sr 167 Interchange Catch Basins - Drainage	Klb Construction, Inc.	EVELYN PAO	NW	11/21/2018	11/28/2018	01/25/2019	02/27/2019	1,073,999.00	1,073,604.34
009246	HSIP-0097(179)	097	Us97, Ncr 17-19, Weathering Steel Guardrail Rehabi	Coral Construction Company	DAVID KIENINGER	NC	08/22/2018	08/22/2018	01/17/2019	02/19/2019	977,654.00	929,569.39
009247	STATE	082	I-82, South Union Gap Interchange - Construct Ramp	Hamilton Construction Co.	SCOTT GOLBEK	SC	08/21/2020	11/15/2020	01/14/2022	03/07/2023	14,128,990.00	17,321,540.87
009248	STP-0007(028)	007	Sr7 & Sr702, 2018 Pierce County Chip Seal	Doolittle Construction, Llc	BRIAN WHITEHOUSE	OL	09/07/2018	09/07/2018	03/05/2019	04/03/2019	1,250,000.30	1,333,909.41
009250	STPF-0123(002)	012	Us 12/fs Rd 1284 To, White Pass & Sr 123 Us 12 To	Interstate Concrete & Asphalt	JERRY WOOD	SC	09/28/2018	09/28/2018	03/18/2019	08/13/2019	1,313,564.20	1,453,690.90
009251	STATE	524	Sr 524, Great Dane Creek Fish Passage	Klb Construction, Inc.	EDWARD W. KANE	NW	09/20/2018	10/16/2018	08/12/2019	08/29/2019	653,459.40	659,464.14
009252	STATE	395	Us 395, Nsc - Columbia To Freya	Acme Concrete Paving, Inc.	MARK ALLEN	EA	09/29/2020	09/29/2020	06/24/2021	08/24/2021	8,217,202.56	8,712,379.26
009253	NHPP-0053(752)	005	I-5, Martin Way Bridges Special Repair	Hamilton Construction Co.	CHUCK MEADE	OL	08/30/2018	08/30/2018	11/29/2018	12/18/2018	599,754.68	597,036.94
009255	STATE	104	Sr104 / Edmonds Ferry Terminal Painting Preservati	Purcell P & C, Llc DbA Purcell	TOM CASTOR	FE	12/13/2018	03/22/2019	05/31/2019	05/14/2019	552,904.00	556,067.44
009256	NHPP-099(135)	099	Sr 99, Roy St To N 145th St Paving & Ada Complianc	Cpm Development Corporation	MIKE ASKARIAN	NW	07/18/2020	12/21/2020	11/16/2023	12/29/2023	15,205,157.26	12,586,627.16

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009257	STPF-9999(793)	012	Us 12, Old Highway 12 To E Isaacs Ave Br -	Interstate Concrete & Asphalt	JERRY WOOD	SC	08/28/2019	08/28/2019	03/11/2020	07/22/2021	1,928,244.30	2,164,968.13
009258	HSIP-0395(109)	395	Us 395, Deer Park Corridor Intersection Improveme	Cpm Development Corporation	TOM BRASCH	EA	11/16/2018	06/10/2019	01/04/2022	01/14/2022	2,959,959.00	3,253,479.68
009259	BH-0153(446)	153	Sr 153/methow River Bridges, Structural Rehabilita	Combined Construction, Inc.	DAN LEWIS	NC	11/06/2018	11/20/2018	03/05/2019	05/02/2019	1,772,998.00	1,791,984.00
009260	NHPP-0285(021)	285	Sr 285, Wenatchee Area Paving And Ada Compliance	Central Washington Asphalt, Inc.	DAVID KIENINGER	NC	04/30/2019	11/14/2019	02/27/2020	03/16/2020	6,069,307.35	6,207,298.25
009261	USIP-0097(153)	097	Us 97, Brays Landing Rd.intersection Improvements	Hurst Construction Llc	DAN LEWIS	NC	08/15/2018	11/09/2018	04/08/2019	06/12/2019	214,583.80	198,825.08
009262	STATE	500	Sr 500, Leadbetter Rd To Se 3rd Ave. Paving And Ad	Granite Construction Company	SUSAN FELL	SW	10/10/2018	11/14/2018	02/15/2019	03/04/2019	2,799,799.00	3,078,845.95
009263	STATE	410	Sr 410, Buckley Rebuild Signals	Northeast Electric, Llc	LONE (LUNA) MOODY	OL	03/19/2019	05/31/2019	07/25/2019	08/05/2019	1,325,839.00	1,334,589.31
009264	NHPP-0901(484)	090	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-ra	Max J. Kuney Company	CHAD SIMONSON	EA	08/08/2019	08/08/2019	04/13/2021	05/12/2021	1,433,333.50	2,972,591.90
009265	STATE	101	Us 101, D St Vicinity To Water Street Paving And A	Granite Construction Company	COLIN NEWELL	SW	09/04/2018	09/05/2018	01/08/2019	01/24/2019	1,363,657.77	1,432,982.86
009266	STATE	160	Sr160 Fauntleroy,vashon Ferry Terminal Transfer Sp	Leewens Corporation	TOM CASTOR	FE	08/22/2018	09/25/2018	12/24/2018	10/26/2018	148,800.00	157,205.00
009267	NHPP-0014(081)	014	Sr 14/0.5 Miles, East Of Cape Horn Slide Debris Fl	Jensen Drilling Company	DEVIN RECK	SW	09/26/2018	10/23/2018	02/08/2019	03/11/2019	238,426.00	244,392.85
009268	STPF0014(078)	014	Sr 14, Cliffs Rd. Vic. To Wood Cr. Bridge Pavement	Interstate Concrete & Asphalt	DEVIN RECK	SW	09/14/2018	09/14/2018	05/23/2019	06/26/2019	3,029,040.00	2,695,774.48
009269	STBG-0202(059)	999	Sr 202, Evans Creek & Patterson Creek Fish Passage	Hamilton Construction Co.	MIKE ASKARIAN	NW	10/01/2020	12/01/2020	04/17/2024	06/20/2024	11,975,000.00	8,081,567.76
009270	HSIP-0017(044)	017	Sr 17, Prior Farms Left Turn Lane	Central Washington Asphalt, Inc.	DAN LEWIS	NC	11/20/2018	12/03/2018	06/24/2019	07/22/2019	269,293.70	266,605.25
009272	STATE	005	I5 / Express Lanes Entrance Electronic Sign Replac	Northeast Electric, Llc	SHAWN NEIL WENDT	NW	11/04/2019	01/10/2020	04/06/2020	05/01/2020	1,877,588.00	2,108,340.73
009273	STPF-9999(792)	026	2018 Ncr, Strategic Pavement Preservation Area 2	Granite Construction Company	DAN LEWIS	NC	08/09/2018	08/09/2018	01/30/2019	02/13/2019	357,825.36	354,644.81
009274	NHPP-0097(166)	097	Us 97, Mill Culvert- Remove Fish Barrier	Hurst Construction Llc	DAN LEWIS	NC	10/18/2018	10/26/2018	07/15/2019	07/22/2019	1,211,129.25	1,191,561.70
009275	STBG-0026(034)	026	Sr 26, Railroad Bridge Deck Repair	N.A. Degerstrom, Inc.	DAN LEWIS	NC	04/29/2019	05/08/2019	01/06/2020	01/28/2020	1,086,510.00	1,122,891.37
009276	STATE	090	I-90, Usfs Rd 9030 Interchange - Replace	Northeast Electric, Llc	SCOTT GOLBEK	SC	05/14/2019	05/21/2019	09/09/2019	01/08/2020	376,284.00	381,873.60

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Lighting									
009277	STATE	005	I-5, Sb 236th St Sw To 44th Ave W Peak Transit Sho	Mccann Construction Enterprises,	MARK SAWYER	NW	10/19/2018	10/31/2018	02/27/2019	04/03/2019	365,218.00	357,042.27
009279	NHPP-0097(183)	097	Us 97, Okanogan River Bridge T Omak- Deck Repair	Hamilton Construction Co.	DAVID KIENINGER	NC	09/05/2018	09/05/2018	03/20/2019	04/04/2019	670,534.14	693,926.43
009280	STATE		Olympic Region Maintenance And Administration Faci	Graham Contracting, Ltd.	ERIC YATES	HQ	06/09/2021	09/14/2023	03/20/2024	03/18/2024	47,999,000.00	50,241,668.01
009281	HSIP-9999(814)	012	Us 12 Et Al, Scr 17-19 Region Wide - Rumble Strips	Construction Ahead, Inc. Db	ALEJANDRO SANGUINO	SC	10/16/2018	11/05/2018	04/15/2019	07/22/2019	572,720.05	584,045.08
009282	STATE	090	I-90, Eb Mp 23.0 To Sr 18 Active Warning Sign & Ca	Northeast Electric, Llc	ALETA BORSCHOWA	NW	03/28/2019	04/20/2019	08/06/2020	11/02/2020	593,901.00	573,219.75
009283	NHPP-0101(376)	101	Us 101, Kennedy Creek Bridges Special Repair	Associated Underwater Services	BRIAN WHITEHOUSE	OL	10/09/2018	10/15/2018	01/28/2019	02/19/2019	339,504.90	310,403.64
009284	HSIP-9999(797)	004	Sr 4, Shoulder And Us 101 Centerline - Rumble Stri	Construction Ahead, Inc. Db	COLIN NEWELL	SW	09/25/2018	09/25/2018	03/05/2019	03/19/2019	599,047.54	581,627.58
009285	STPF-0006(026)	006	Sr 6, Chehalis River Adna Bridge Replace Expansion	Conway Construction Company	COLIN NEWELL	SW	10/09/2018	10/09/2018	01/08/2019	01/24/2019	412,161.00	405,492.88
009286	STATE	903	Sr 903, Cle Elum To National Forest Boundary - Pav	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	09/26/2018	10/10/2018	02/26/2019	07/16/2019	1,605,548.45	1,686,981.72
009287	NHPP-0290(026)	290	Sr 290, Hamilton St To Mission Ave Paving	Cpm Development Corporation	CHAD SIMONSON	EA	09/20/2018	01/11/2019	03/29/2021	05/12/2021	1,922,922.00	2,112,199.79
009288	HSIP0012(248)	012	Us 12, Mapleway Rd / Mclaughlin Rd - Intersection	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	09/06/2018	10/15/2018	02/12/2019	07/16/2019	335,285.00	336,793.07
009289	STPG-0020(182)	020	Sr 20, Calispel Lake Drainage Culvert Replacement	Wuesthoff Excavation, Inc.	MARK ALLEN	EA	09/06/2018	09/06/2018	04/01/2019	05/02/2019	109,026.30	111,636.74
009291	CRS0503(034)	503	Sr 503, Brush Prairie Rr Xing Bus And Truck Pullou	Advanced Excavating Specialists,	DEVIN RECK	SW	11/27/2018	12/11/2018	03/06/2019	04/03/2019	559,974.50	573,413.87
009292	NHPP-0503(039)	503	Sr 503, Drainage Improvements	Mcdonald Excavating, Inc.	DEVIN RECK	SW	10/05/2018	11/13/2018	02/21/2019	03/04/2019	547,206.50	529,676.68
009293	CMAQ-0503(037)	205	I-205 Ramp Meter, And Sr 503 Variable Message Sign	Northeast Electric, Llc	MIKE BRIGGS	SW	05/16/2019	05/16/2019	11/06/2019	06/11/2020	539,913.00	561,190.03
009294	STATE	101	Us 101, Lynch Road Intersection Safety Improvement	Rognlin'S, Inc.	BRIAN WHITEHOUSE	OL	11/02/2018	11/02/2018	04/17/2019	04/29/2019	1,823,870.40	1,889,209.13
009296	STBG-0031(030)	031	Sr 31, South Of Metaline Stabilize Slope	Pile Contractors, Inc.	TOM BRASCH	EA	10/12/2018	10/12/2018	01/18/2019	02/06/2019	685,703.00	676,779.51
009298	STATE	021	Sr 21, Curlew To Canada Flood Repair	Wm. Winkler Company	TOM BRASCH	EA	09/27/2018	08/08/2019	01/04/2022	01/14/2022	699,998.00	622,346.21

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009299	STATE	599	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	Titan Earthwork Llc	MIKE ASKARIAN	NW	07/30/2019	01/10/2020	09/23/2020	11/02/2020	665,334.00	598,573.75
009300	STATE		Hyak Washbay Sump Improvements -scr (small Works R	Thornberg Construction Company,	SAM LEIREN	HQ			04/21/2019	04/21/2019	140,000.00	150,884.00
009301	STP-0906(235)	906	Sr906/travelers Rest Safety Rest Area-roof Repair-	Thornberg Construction Company,	SAM LEIREN	HQ			03/29/2019	03/29/2019	135,414.00	142,164.00
009302	HSIP-0007(030)	007	Sr7, Pedestrian Crossing Safety Improvement	Northeast Electric, Llc	LONE (LUNA) MOODY	OL	11/05/2019	11/13/2019	02/10/2020	04/30/2020	954,045.00	1,039,479.48
009304	STATE	004	Sr 4, 0.3 Miles W Of Germany Creek Slope Stabiliza	Cat Works, Llc	JOANNA LOWREY	SW	11/15/2018	01/14/2019	05/31/2019	06/12/2019	1,357,350.00	1,457,199.68
009305	STATE	165	Sr 165, N. Of Carbon River Bridge Rock Scaling	Triptych Construction, Llc	LONE (LUNA) MOODY	OL	09/17/2018	09/17/2018	01/02/2019	01/24/2019	58,881.00	37,402.75
009306	STATE	090	I-90, Kittitas To Vantage - 2018 Emergency Guardra	Petersen Brothers, Inc.	JERRY WOOD	SC	09/24/2018	09/24/2018	02/13/2019	05/24/2023	384,555.00	274,446.15
009307	STATE	005	I-5, Sb Ne 45th St To Ne 130th St Ramp Meter Modif	Northeast Electric, Llc	MIKE ASKARIAN	NW	06/12/2019	07/16/2019	05/22/2020	09/11/2020	659,929.00	655,630.67
009308	HSIP-0536(001)	020	Sr 20, Railroad Crossing	Sail Electric, Inc.	GABE NG	NW	05/17/2019	11/14/2019	01/21/2020	12/28/2020	169,366.00	172,891.04
009309	STATE	090	I-90, 1.0 Miles W Of Snoquaimie Summit Eb-rockfall	Triptych Construction, Llc	JERRY WOOD	SC	10/12/2018	10/13/2018	01/10/2019	06/12/2019	236,449.00	245,549.78
009310	STBG-0002(838)	002	Us 2, Easy Street East Pedestrian Trail	Pipkin Inc., Db a Pipkin Constructio	KEVIN WALIGORSKI	NC	04/24/2019	04/26/2019	08/13/2019	08/26/2019	254,813.40	254,696.61
009311	HSIP-0906(233)	002	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	Power City Electric, Inc.	CHAD SIMONSON	EA	11/15/2018	11/19/2018	03/23/2021	05/12/2021	281,029.00	295,848.23
009312	STATE	500	Sr 500, 42nd And 54th Intersections Safety Improve	Cascade Bridge Llc	SUSAN FELL	SW	04/25/2019	04/25/2019	07/01/2019	08/05/2019	337,832.40	397,619.95
009313	FAPA-1801(001)	090	I-90, Tokio Interchange - Bridge Repair	N.A. Degerstrom, Inc.	MARK ALLEN	EA	10/30/2018	10/30/2018	08/09/2019	08/29/2019	531,003.00	564,111.69
009318	STATE	525	Sr 525, Ferry Dock Rd. - Passenger Drop-off And Ad	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	09/30/2019	12/11/2020	02/23/2021	02/01/2021	1,833,755.00	1,969,320.37
009319	NHPP-0901(496)	090	I-90, 468th Ave Se To W Summit Rd Wb - Rehab Concr	Acme Concrete Paving, Inc.	SCOTT GOLBEK	SC	08/11/2021	08/28/2021	11/24/2021	02/16/2022	21,274,148.25	22,898,743.59
009320	STATE		Bld, Dayton Ave Rhq Building - Renovation - Nwr	J.R. Abbott Construction, Inc.	CHRIS LINDEN	HQ	05/06/2021	04/11/2023	02/27/2025		37,999,999.00	42,166,433.63
009321	WA-2017(007)(023)	525	Sr 525, Mukilteo Ferry Terminal (phase 2) Ferry Te	Imco General Construction, Inc.	MARK SAWYER	NW	06/07/2021	06/21/2022	08/05/2024	10/22/2025	47,948,009.30	51,059,891.45

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009323	NHPP-0097(166)	097	Us 97 Boundary Bridge Replacement Remove Fish Barr	Whh Nisqually Federal Services, Llc	JEFF DEAL	NC	10/15/2021	10/18/2021	05/02/2023	09/25/2023	4,244,497.84	3,953,083.15
009324	STATE	090	I90 Ijh Rest Area Vicinity Wb Pavement Rehabilitat	Granite Construction Company	JERRY WOOD	SC	11/20/2018	11/20/2018	01/24/2019	06/26/2019	442,900.00	609,613.91
009327	STPF-9999(749)		Ncr, Ada Compliance 2018	Moreno & Nelson Construction	KEVIN WALIGORSKI	NC	06/26/2019	08/16/2019	11/20/2019	12/04/2019	714,113.00	729,115.95
009328	STATE		Sr 104, Edmonds Ferry Terminal Dolphin Improvement	Manson Construction Co.	TOM CASTOR	FE	02/07/2019	03/11/2019	05/31/2019	04/16/2019	271,054.00	307,097.16
009329	NHPP-0526(012)	526	Sr 525 To Boeing Access & Sr 525 Spur Paving & Ada	Granite Construction Company	MARK SAWYER, P.E.	NW	07/23/2020	07/23/2020	06/29/2021	08/27/2021	2,315,896.00	2,266,671.33
009330	NHPP-0053(975)	104	I-5, Nb Sr 104 Vic To 164th St Sw I/c Paving & Ex	Granite Construction Company	SHAWN NEIL WENDT	NW	10/21/2019	12/17/2019	12/24/2020	10/14/2021	7,201,723.50	7,700,934.59
009331	STATE	005	I-5, Wscc & Freeway Park Tunnels Lighting Controls	Northeast Electric, Llc	EVELYN PAO	NW	10/08/2019	10/25/2019	01/21/2020	12/28/2020	549,024.00	535,432.75
009332	STATE	002	Us 2 Et Al, Eastern Region Cctv Systems - New Inst	Power City Electric, Inc.	MARK ALLEN PE	EA	05/31/2019	06/05/2019	01/22/2020	03/03/2020	115,134.00	115,434.00
009333	STATE	167	Sr 167, 70th Avenue E. Vicinity Bridge Replacement	Guy F. Atkinson Construction, Llc.	THOMAS SLIMAK	OL	10/08/2021	05/01/2022	10/14/2024	01/21/2025	40,876,990.00	43,013,592.10
009335	STATE	304	Sr 304/sr 20 Spur, Bremerton/lopez Ferry Dolphin I	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	09/24/2019	12/16/2019	03/12/2020	03/18/2020	879,734.00	922,133.11
009336	HSIP-9999(807)		Ncr, Breakaway Cable Terminal Replacement	Massana Construction, Inc.	KEVIN WALIGORSKI	NC	04/03/2019	04/03/2019	11/21/2019	12/04/2019	296,411.00	281,059.50
009338	TIGER-WA-2017-007	525	Sr 525, Mukilteo Ferry Terminal (phase 2) Marine S	Manson Construction Co.	MARK SAWYER	NW	05/20/2021	12/10/2021	10/14/2022	04/13/2023	26,418,348.00	25,472,261.48
009339	NHPP-0097(141)	097	Us 97, South Of Blewett Pass - Paving	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	10/14/2019	10/14/2019	01/15/2020	01/23/2020	3,521,102.22	3,443,532.46
009340	STATE		Eagle Harbor, Maintenance Facility Gangplank Mast	Massana Construction, Inc.	TOM CASTOR	FE	02/26/2019	02/26/2019	05/20/2019	04/03/2019	96,504.00	136,719.54
009341	CMAQ-0014(083)	014	Sr 14, Atis Infill I-5 To Evergreen	Mill Plain Electric, Inc.	MIKE BRIGGS	SW	08/16/2019	09/18/2019	04/01/2020	06/11/2020	640,307.00	707,142.50
009342	HSIP-9999(796)	012	Swr Regionwide Basic Safety, Guardrail 2017-2019 (	Dirt And Aggregate Interchange, Inc	DEVIN RECK	SW	03/18/2019	03/18/2019	05/15/2019	06/12/2019	229,999.00	225,797.25
009345	NHPP-0018(042)	018	Sr 18, Eb Soosette Cr To Holder Cr Paving & Deck O	Tucci & Sons, Llc	MIKE ASKARIAN	NW	09/19/2019	10/25/2019	03/17/2021	07/15/2021	3,593,565.68	2,988,064.37
009346	STATE	525	Sr 525, Freeland Vicinity Corridor Improvements	Northeast Electric, Llc	SHANE SPAHR	NW	07/15/2019	07/15/2019	12/11/2019	01/18/2020	371,435.00	367,077.12

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009348	HSIP-9999(823)	097	Ncr, Centerline Rumble Strips 2019	Specialized Pavement Marking Llc	KEVIN WALIGORSKI	NC	04/27/2019	04/27/2019	12/05/2019	12/16/2019	316,411.50	308,838.00
009349	STPF-0904(128)	090	I-90, Sr 21 To Ritzville Paving	Central Washington Asphalt, Inc.	TOM BRASCH	EA	06/12/2019	11/22/2019	01/29/2020	03/03/2020	6,272,222.00	6,596,798.46
009350	NHPP-0161(038)	161	Sr 161, Milton Rd S Vic To Sr 18 Paving & Ada Comp	Tucci & Sons, Llc	MIKE ASKARIAN	NW	07/18/2019	01/22/2020	03/17/2021	06/03/2021	1,880,808.80	1,944,396.62
009352	HSIP-9999(795)	002	Us 2, Reardan To Espanola Rd Paving	Shamrock Paving, Inc.	TOM BRASCH	EA	06/12/2019	11/21/2019	01/04/2022	01/14/2022	2,222,222.22	2,116,980.36
009353	HSIP-0510(019)	510	Sr 510, Meridian Rd Se Roundabout And Paving	Active Construction, Inc.	JOHN ROMERO	OL	10/28/2019	04/12/2021	10/31/2021	12/08/2021	2,484,484.00	2,620,367.49
009354	STBG-021(023)	021	Sr 21, Keller Ferry Terminal And Pontoon Replaceme	Imco General Construction, Inc.	CHAD SIMONSON	EA	10/01/2019	12/05/2020	06/10/2021	07/08/2021	4,038,058.00	4,343,204.38
009355	NHPP-0181(018)	181	Sr 181, Sr 516 To W James St Paving & Ada Complian	Tucci & Sons, Llc	EVELYN PAO	NW	06/06/2019	08/13/2019	12/19/2019	07/29/2020	1,512,745.85	1,468,113.10
009356	NHPP-0536(008)	536	Sr 536, Skagit River To I-5 Paving & Ada Complianc	Granite Construction Company	SHANE SPAHR	NW	07/25/2019	03/16/2020	05/12/2020	08/21/2020	2,089,546.00	2,174,754.47
009357	NHPP-0018(043)	509	Sr 509 & Sr 518, S 192 St To Normandy Pk & Sr 509	Massana Construction, Inc.	JAMES HARPER	NW	06/24/2020	10/08/2020	02/09/2021	05/12/2021	9,030,006.20	8,824,288.01
009358	NHPP-0104(057)	104	Sr 104, Hood Canal Br Column & Crossbeam Sealing(s)	Combined Construction, Inc.	MICHELE BRITTON	OL	08/28/2019	08/28/2019	02/19/2020	04/13/2020	645,323.00	665,882.95
009359	HSIP-9999(822)	017	Scr 17-19 Region Wide, Bct Replacement A Guardrail	Frank Gurney, Inc.	JERRY WOOD	SC	10/24/2019	12/17/2019	01/16/2020	07/22/2021	1,746,059.53	1,768,477.69
009360	STATE	107	Sr 107, Chehalis River Bridge Structural Rehabilit	Rognlin'S, Inc.	KAREN BOONE	OL	05/26/2021	01/05/2022	11/16/2023	02/16/2024	19,530,453.40	18,298,173.08
009362	HIP-0542(047)	542	Sr 542, I-5 To Britton Road Paving & Ada Complianc	Granite Construction Company	GABE NG	NW	10/02/2019	12/03/2019	10/15/2020	05/12/2021	4,699,990.80	4,750,338.33
009363	NHPP-0002(854)	002	Us 2 & Sr 9 Bickford Ave To Gold Bar Paving & Join	Granite Construction Company	MARK SAWYER	NW	09/11/2021	09/13/2021	12/06/2023	03/08/2024	11,870,667.00	12,648,328.51
009364	NHPP-0101(385)	101	Us 101, Old Gardiner Rd To N Of W Uncas Paving And	Lakeside Industries, Inc.	CHRIS BRUNING	OL	06/13/2019	06/13/2019	11/13/2019	02/18/2020	1,373,143.00	1,480,780.64
009365	STBG-9999(818)	243	Sr 243/213/155 Ncr Seal 2019	Granite Construction Company	BRIAN PEARSON	NC	10/01/2019	10/18/2019	03/19/2020	04/13/2020	8,587,587.00	8,368,737.75
009366	NHPP-0395(111)	395	Us 395, Pioneer Memorial Bridge - Bridge Painting	Blastech Enterprises, Inc.	ALEX SANGUINO	SC	03/26/2020	08/07/2020	05/26/2021	02/16/2022	6,503,624.00	6,644,177.10
009367	STBG-0028(053)	028	Sr 28, Ephrata Vic To Soap Lake Paving And Ada Com	Interstate Concrete & Asphalt	BRIAN PEARSON	NC	08/23/2019	10/28/2019	04/16/2020	06/11/2020	3,615,169.87	3,444,428.50

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009368	NHPP-0055(249)	005	I-5 & Sr 548, Tributaries To California Fish Passa	Kiewit Infrastructure West Co.	MIKKEL LAMAY	NW	09/17/2020	11/16/2020	06/10/2021	10/14/2021	8,460,000.00	8,590,490.14
009369	HSIP-0195(064)	195	Us 195, Thorpe Rd Intersection Improvement	Shamrock Paving, Inc.	CHAD SIMONSON	EA	10/11/2019	11/10/2020	07/06/2021	11/18/2021	1,227,227.27	1,207,292.56
009370	STATE	005	I-5, I-5/silver Lake Sb Rv Dump Station Rehabilita	Transportation Systems, Inc.	SAM LEIREN	HQ	10/28/2019	01/31/2020	05/22/2020	05/22/2020	79,000.00	80,882.16
009371	STPF-9999(828)	999	Kitsap Area, Paving And Ada Compliance - 2019	Tucci & Sons, Llc	MICHELE BRITTON	OL	06/26/2020	06/26/2020	11/16/2020	11/17/2021	5,710,464.70	5,885,098.95
009372	NHPP-STPH-9999(804)	002	Us 2 Et Al, Mt Baker Area Bst - 2019	Doolittle Construction, Llc	GABE NG	NW	10/30/2019	10/30/2019	03/25/2020	12/28/2020	6,142,011.70	5,774,167.12
009373	STPF-0507(034)	507	Sr 507, N Of Rainier To Jct Sr 7 Paving	Miles Resources, Llc	LONE MOODY	OL	08/02/2019	10/16/2019	02/06/2020	04/13/2020	2,343,073.66	2,511,643.03
009374	STATE	009	Sr 9, Sr 204 Intersection Improvements (stage 1)	Marshbank Construction, Inc.	MARK SAWYER, P.E.	NW	09/13/2019	11/20/2019	04/09/2020	08/07/2020	1,201,059.80	1,232,522.25
009375	STBG-0002(855)	002	Us 2, Colbert Rd To Westwood Rd Paving	Cpm Development Corporation	CHAD SIMONSON	EA	08/16/2019	09/17/2019	04/14/2021	06/14/2021	4,606,606.60	4,450,077.87
009376	STATE	090	I-90, Hyak To Stampede Pass Phases 1f & 2f - Fenci	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	10/09/2019	10/15/2019	02/12/2020	08/14/2023	2,818,862.00	2,814,580.76
009377	STBG-0195(063)	195	Us 195, Sr 271 To Plaza Rd Paving	Shamrock Paving, Inc.	MARK ALLEN	EA	07/26/2019	10/25/2019	08/03/2020	08/12/2020	3,245,934.98	3,170,174.36
009378	STATE	522	Sr 522, North Creek Bridge To Sr 9 Vic Paving	Lakeside Industries, Inc.	SHAWN NEIL WENDT	NW	10/11/2019	12/17/2019	03/19/2020	05/01/2020	4,081,626.50	4,040,785.12
009380	STATE	009	Sr 9, Tawes Cr & Two Tributaries To Tawes Cr - Fis	Imco General Construction, Inc.	GABE NG	NW	11/18/2019	11/18/2020	04/13/2021	05/12/2021	2,661,704.00	3,308,693.99
009381	STBG-0195(062)	195	Us 195 Smythe Rd To Paradise Rd Paving	Shamrock Paving, Inc.	MARK ALLEN	EA	05/14/2019	08/13/2019	11/25/2019	12/11/2019	856,856.00	829,442.82
009382	HSIP-2017(138)	020	Sr 20, Banta Rd Intersection Safety Improvements	Srv Construction, Inc.	SHANE SPAHR	NW	08/15/2019	09/19/2019	03/09/2020	08/28/2020	2,054,212.85	2,113,738.88
009384	NHPP-0053(893)	005	I-5, Plum St To S Tacoma Way Paving	Granite Construction Company	BRIAN WHITEHOUSE	OL	08/09/2019	08/26/2019	08/03/2020	08/17/2020	2,241,876.10	2,116,317.98
009385	NHPP-0090(023)	090	I-90, Bullfrog Rd Vic - Concrete Rehab, Bridge Dec	Max J. Kuney Company	JERRY WOOD	SC	06/28/2021	10/14/2021	07/25/2022	11/01/2022	14,801,298.50	17,308,152.32
009386	NHPP-0082(015)	082	I-82 & Sr 22, Sunnyside Vic To Prosser Vic - Pavin	Central Washington Asphalt, Inc.	JERRY WOOD	SC	07/17/2019	11/12/2019	04/01/2020	11/15/2021	2,238,377.32	2,188,038.43
009387	STP-0155(021)	155	Sr155, Grand Coulee Bridge Upgrade Illumination	Colvico, Inc.	JAMES REYNOLDS	NC	06/25/2019	06/25/2019	02/16/2022	03/14/2022	242,086.00	242,653.00
009388	BH-0153(446)	153	Sr 153/methow River Bridges, Structural Phase 3	Hamilton Construction Co.	BRIAN PEARSON	NC	10/18/2019	10/18/2019	01/21/2020	03/02/2020	1,109,096.00	1,288,928.88

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009389	NHPP-0052(216)	005	I-5, Rush Rd. To 13th St. Crack Sealing	Granite Construction Company	COLIN NEWELL	SW	05/28/2019	05/28/2019	11/14/2019	11/25/2019	509,532.60	599,253.37
009390	SHIP-0903(076)	090	I-90 & I-82, Ellensburg Vic To Vantage - Paving	Interstate Concrete & Asphalt	JERRY WOOD	SC	11/07/2019	07/01/2020	09/08/2020	10/14/2021	5,558,319.00	5,473,072.72
009391	STATE	012	Us 12, Nine Mile Hill To Frenchtown Vic Turnback I	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	08/01/2019	08/01/2019	12/18/2019	06/11/2020	1,120,386.00	1,145,068.27
009392	HSIP-9999(785)	003	Sr 3 Bct Replacement & Roadside Safety	Dirt And Aggregate Interchange, Inc	MICHELE BRITTON	OL	02/28/2020	03/24/2020	07/01/2020	07/29/2020	1,798,798.00	1,707,149.26
009393	STATE	020	Sr20 Spur, Anacortes Ferry Terminal Parking Lot An	Lakeside Industries, Inc.	TOM CASTOR	FE	05/08/2019	05/08/2019	07/29/2019	06/12/2019	391,684.00	414,216.10
009394	NHPP-0014(084)	014	Sr 14, Se 164th Ave To Nw 6th Ave Paving	Granite Construction Company	MIKE BRIGGS	SW	10/18/2019	10/18/2019	01/08/2021	03/12/2021	2,188,188.00	2,162,886.92
009395	STATE	002	Us 2, Hayford Rd To Deer Heights Rd Channelization	Cameron-Reilly Llc	TOM BRASCH	EA	05/03/2019	05/10/2019	07/17/2019	08/05/2019	342,559.00	355,665.17
009396	STATE	012	Us 12, White Pass Vicinity Major Drainage Phase 2	Selland Construction, Inc.	JERRY WOOD	SC	09/25/2019	10/02/2019	01/21/2020	08/14/2023	645,588.00	717,352.97
009397	STATE	099	Sr 99, Pierce County Line To S 359th St Paving	Tucci & Sons, Llc	JAMES HARPER	NW	07/16/2019	10/09/2019	09/14/2020	09/25/2020	868,800.45	785,777.37
009399	WFL-3300(023)	002	Us 2, Stevens Pass Avalanche Deflection Berm	Strider Construction Co., Inc.	KEVIN WALIGORSKI	NC	09/23/2019	09/23/2019	02/03/2020	02/21/2020	748,525.00	776,196.50
009400	SPTF-0002(845)	002	Us 2, Division Wye To Farwell Rd Paving	Cpm Development Corporation	MARK ALLEN	EA	09/12/2019	11/07/2019	10/29/2020	12/28/2020	2,815,815.00	2,723,970.51
009401	STATE	520	Sr 520, 80th Ave To 108th Ave Culvert Repairs	Active Construction, Inc.	EVELYN PAO	NW	09/26/2019	10/17/2019	11/19/2019	02/26/2020	1,177,177.00	1,269,222.26
009402	NHPP-0012(249)	012	Us 12, Pomeroy To East Alpowa Vicinity - Chip Sea	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	06/26/2019	07/01/2019	12/18/2019	07/22/2021	1,622,222.22	1,573,744.02
009403	NHPP-0101(366)	101	Us 101, Chehalis River Bridge Scour Repair	Quigg Bros., Inc.	KAREN BOONE	OL	09/11/2019	09/11/2019	01/06/2020	04/13/2020	1,638,803.00	1,586,663.05
009404	HSIP-9999(817)	002	Us 2 Et Al, 2019-21 Er Regionwide Basic Safety - G	Dirt And Aggregate Interchange, Inc	MARK ALLEN, PE	EA	10/18/2019	10/18/2019	02/25/2020	03/16/2020	1,690,857.00	1,567,462.30
009407	HSIP-9999(816)	020	Sr 20 Et Al, 2019 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	11/06/2019	07/17/2020	11/29/2021	02/16/2022	9,222,222.22	9,440,891.44
009408	HSIP-0020(197)	020	Sr 20, Lunz Rd Vic & Cascade Dr To Granite Cr Rumb	Granite Construction Company	GABE NG	NW	06/12/2019	06/12/2019	09/17/2019	10/17/2019	667,853.60	664,971.06
009409	STATE	305	Sr 305, Agate Pass Bridge Bridge Painting	Champion Painting Specialty	MICHELE BRITTON	OL	09/30/2020	10/29/2020	06/07/2021	04/29/2022	8,015,044.00	9,488,359.81

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009410	STATE		Pv Hooper Landslide Emergency Repair	Shamrock Paving, Inc.	CHAD SIMONSON	EA	04/15/2019	05/03/2019	01/11/2021	03/12/2021	480,000.00	484,326.73
009411	NHPP-0008(021)	008	Sr 8, Us 12 To W Of Wilson Rd Paving	Granite Construction Company	JOHN ROMERO	OL	10/18/2019	10/18/2019	02/12/2020	04/13/2020	3,520,316.20	3,314,033.26
009412	STBG-0006(025)	006	Sr 6, South Branch Fronia Creek And Fronia Creek -	Stellar J. Corporation	PAUL MASON	SW	11/11/2019	04/21/2021	07/28/2021	08/24/2021	1,383,884.20	1,527,011.03
009413	STATE	099	Sr 99, Duwamish River Bridges Special Bridge Repai	Kraemer North America, Llc.	JAMES HARPER	NW	03/29/2020	03/30/2020	01/14/2021	05/12/2021	1,848,838.00	2,019,128.63
009414	STBG-0006(024)	006	Sr 6, Salmon Creek Fish Passage	Quigg Bros., Inc.	PAUL MASON	SW	05/29/2020	06/21/2021	10/31/2022	11/22/2022	1,186,934.00	1,168,675.47
009415	STATE	999	I-5, I-5/gee Creek Sb Sra - Rehabilitate Rv Dump	Tapani, Inc.	SAM LEIREN	HQ	12/19/2019	02/14/2020	05/13/2020	05/13/2020	1,509,065.00	1,538,715.05
009416	STATE	014	Sr 14, Access Improvements	Thompson Bros. Excavating, Inc.	SUSAN FELL	SW	11/27/2019	04/12/2021	07/19/2021	09/22/2021	4,594,488.50	4,495,961.32
009417	HSIP-9999(802)	005	Swr, Breakway Cable Terminal Replacement Interstat	Dirt And Aggregate Interchange, Inc	S. FELL/D. RECK	SW	07/19/2019	07/19/2019	12/16/2019	01/21/2020	608,597.00	520,496.00
009418	TRIBAL	129	Sr 129, Buford Creek Barrier Fish Passage	Ascorp, Inc. Dba Debco	ALEX SANGUINO	SC	12/18/2019	06/16/2020	07/08/2020	04/11/2023	3,268,371.00	3,415,996.82
009419	STBG-0506(004)	506	Sr 506, Lacamas Creek Bridge Replacement	Farline Bridge, Incorporated	PAUL MASON	SW	09/28/2020	03/19/2021	03/21/2022	03/25/2022	3,238,905.33	3,846,506.26
009420	STATE	005	I-5, Olympia Congestion Management Management	Northeast Electric, Llc	BRIAN WHITEHOUSE	OL	02/04/2020	06/01/2020	02/08/2021	05/12/2021	927,777.00	939,556.77
009425	STATE	090	I-90, Medical Lake I/c-reconstruction	N.A. Degerstrom, Inc.	MARK ALLEN, PE	EA	06/18/2021	06/24/2022	05/29/2023	09/25/2023	9,688,216.30	10,204,588.07
009426	STBG-1701(004)	021	Sr 21, W Fork San Poil Bridge-replace Structure	N.A. Degerstrom, Inc.	MARK ALLEN	EA	11/12/2020	10/12/2023	04/05/2024	09/13/2024	5,673,976.14	5,509,786.44
009427	STATE	097	Us 97a, Ped. Activated Warning System And Improvem	Neppel Electrical & Controls, L L C	JAMES REYNOLDS	NC	08/19/2019	10/01/2019	03/03/2022	03/14/2022	237,262.50	257,832.35
009429	STATE	090	I-90, Eastgate To Sr 900 Corridor Improvements	Guy F. Atkinson Construction, Llc.	JAMES HARPER	NW	02/10/2023	10/28/2024	10/31/2025		46,898,047.00	51,321,229.48
009432	NHOO-9999(812)	205	I-205 And I-5, Pavement Rehabilitation	Granite Construction Company	MIKE BRIGGS	SW	08/14/2020	09/10/2020	05/06/2021	06/03/2021	3,307,307.00	3,673,996.69
009433	NHPP-00519(307)	005	1-5, Sb Toutle River Bridge - Expansion Joint,deck	M.J. Hughes Construction, Inc.	COLIN NEWELL	SW	10/31/2019	10/31/2019	04/02/2020	06/11/2020	1,679,068.65	1,893,496.88
009434	STATE	090	I90, Spokane Area Traffic Volume Collection - Rebi	Power City Electric, Inc.	TOM BRASCH	EA	12/20/2019	12/20/2019	08/13/2021	08/24/2021	221,754.00	221,912.10
009435	STATE	529	Sr 529, Steamboat Slough Mitigation Site	Trimaxx Construction, Inc.	SHAWN NEIL WENDT	NW	10/16/2019	10/17/2020	06/04/2021	08/30/2021	6,338,297.00	6,490,154.41
009436	STPF-0530(030)	530	Sr 530, Sauk-suiattle Confluence Ced Retrofit	Trimaxx Construction, Inc.	SHANE SPAHR	NW	10/22/2019	11/03/2020	12/23/2020	01/28/2021	1,811,798.25	1,732,498.23

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009437	STATE	999	Bldg, Spokane Street Smf Bldg 1 Roof Replacement -	Good News Group Inc	CHRIS LINDEN	HQ	01/28/2020	02/20/2020	02/20/2020	12/30/2020	490,865.00	543,614.82
009438	STATE	162	Sr 162, Spiketon Creek Bridge Temporary Bridge	Hamilton Construction Co.	LONE MOODY	OL	12/11/2019	12/31/2019	06/22/2020	07/29/2020	2,140,559.35	2,496,086.97
009439	STATE	005	I-5, S 200th St On-ramp To Sb I-5 Metered Shoulder	Titan Earthwork Llc	MIKE ASKARIAN	NW	02/24/2020	02/29/2020	11/05/2020	01/28/2021	866,688.00	644,533.49
009440	STATE	017	Sr 17, Mesa Vicinity - Emergency Rockfall	N.A. Degerstrom, Inc.	ALEJANDRO SANGUINO	SC	04/25/2019	04/25/2019	07/18/2019		251,383.00	135,431.31
009441	HSIP-9999(820)	017	Us 2 Et Al, Nw Region Breakaway Cable Terminal Rep	Petersen Brothers, Inc.	MARK SAWYER	NW	02/13/2020	03/19/2020	06/18/2020	07/29/2020	1,109,941.73	1,095,390.66
009442	STP-0007(029)	007	Sr 7 N. Of Alder - Rock Scaling	Boettcher & Sons, Inc.	JOHN ROMERO	OL	08/28/2019	08/28/2019	11/05/2019	12/16/2019	716,652.00	663,601.50
009443	STATE	999	Systemwide On-call, Off-shore Maintenance	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	03/30/2021	06/30/2021	08/17/2021	07/29/2021	1,351,743.00	1,756,933.37
009445	STATE	014	Sr 14, Wind River Rd Intersection Improvements	Crestline Construction Company,	MIKE BRIGGS	SW	06/24/2021	09/16/2021	07/21/2022	12/23/2022	3,399,638.50	3,593,737.04
009446	NHPP-0302(011)	302	Sr 302, E Of Elgin Clifton Rd To Sr 16 - Remove Fi	Granite Construction Company	AMY AMOS	OL	09/23/2022	12/21/2023	04/29/2025	05/30/2025	10,055,978.60	11,160,350.68
009448	NHPP-9999(829)	999	Scr Region Wide, Redirectional Landforms Median Ca	Frank Gurney, Inc.	SCOTT GOLBEK	SC	11/20/2019	12/18/2019	02/19/2020	06/11/2020	1,457,843.00	1,289,051.53
009451	NHPP-0395(113)	395	Us 395, Safety Corridor Improvements & E Elm Rd To	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	10/22/2020	11/24/2020	05/05/2021	03/23/2022	12,195,888.85	12,246,179.46
009452	STATE	020	Sr 20, Loup Loup Pass Emergency 2019	Hurst Construction Llc	BRIAN PEARSON	NC	06/18/2019	06/18/2019	12/31/2019	02/10/2020	1,320,140.00	986,635.59
009453	NHPP-0500(024)	500	Sr 500, Burnt Bridge Creek To 4th Plain - Paving A	Granite Construction Company	DEVIN RECK	SW	06/10/2021	06/10/2021	06/07/2024	09/13/2024	5,347,347.00	5,364,499.19
009454	NHPP-9999(832)	002	Ncr, Intersection Improvements 2019	Neppel Electrical & Controls, L L C	BRIAN PEARSON	NC	11/18/2019	12/04/2019	05/26/2020	07/01/2020	865,014.00	881,158.18
009456	STATE	999	Bldg, Tumwater Materials Lab Bldg Roof Replacement	Construct, Inc.	CHRIS LINDEN	HQ	02/26/2020	03/10/2020	03/10/2020	12/30/2020	1,348,000.00	1,374,125.93
009457	STBG-0163(002)	163	Sr 163, N Of N 54th St To Point Defiance Landing	Tucci & Sons, Llc	LONE MOODY	OL	10/17/2019	12/31/2019	05/27/2020	06/11/2020	1,036,466.90	1,232,879.27
009458	NHPP-0052(217)	005	I-5 Over Pacific Ave Seismic Retrofit	Massana Construction, Inc.	BRIAN WHITEHOUSE	OL	05/13/2020	07/10/2020	03/05/2021	05/12/2021	616,235.20	626,877.76
009459	STATE	405	I-90 Et Al, Ramp Meter Enhancement And Its	Elcon Corporation	EVELYN PAO	NW	07/10/2020	10/01/2020	08/11/2021	02/16/2022	1,198,329.90	1,224,154.82
009461	STATE	999	Us12, White Pass Domestic Waterline Replacement -	Nova Contracting, Inc.	SAM LEIREN	HQ	11/15/2019	01/31/2020	12/02/2020	12/14/2020	479,000.00	537,340.01

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009463	NHPP-0902(455)	999	I-90, 0.8 Miles W Of Snoqualmie Summit E Culvert R	Rodarte Construction, Inc.	SCOTT GOLBEK	SC	09/25/2019	09/25/2019	06/17/2020	12/28/2020	199,897.00	181,599.22
009464	NHPP-0051(311)	005	I-5, Ridgefield Weigh Station Preservation	Granite Construction Company	MIKE BRIGGS	SW	11/21/2019	10/15/2020	11/09/2021	12/08/2021	939,939.00	965,997.01
009465	STBG1801(001)	090	Emergency Project: I-90 Mankas Rd Undercrossing Br	Halme Construction, Inc.	TOM BRASCH	EA	11/05/2019	11/05/2019	05/20/2021	06/03/2021	515,091.18	537,244.70
009466	STATE	999	Pcc Railroad Structure Rehabilitation And Replacem	Halme Construction, Inc.	JODY QUALLEY	EA		10/13/2021	06/08/2023	08/31/2023	1,713,482.08	1,683,447.28
009469	HSIP-0051(308)	500	I-5, Sb Interstate Br To Ne 78th St Vic Active Tra	Mill Plain Electric, Inc.	MIKE BRIGGS	SW	08/05/2021	01/25/2022	07/21/2022	03/07/2023	4,794,902.00	5,192,819.26
009471	WA-03-0242	020	Sr20 Spur, Anacortes Ferry Terminal Shared Pedestr	Taylor'S Excavators Inc	TOM CASTOR	FE	05/19/2020	05/28/2020	09/17/2020	08/17/2020	787,922.00	853,413.57
009472	STATE	999	Pv Hooper Track Improvements	Railworks Track Systems, Llc	CHAD SIMONSON	EA	10/22/2020	10/22/2020	07/26/2021	11/18/2021	2,728,907.00	2,935,360.39
009473	STATE	005	I-5, Bow Hill Sb Weigh Station Preservation	Granite Construction Company	MELISSA AMBLER	NW	08/14/2020	08/14/2020	01/12/2021	03/12/2021	587,478.00	581,359.43
009474	STP-0007(029)	007	N Of Pilgrim Rd E Slope Stabilization (small Works	Hi Tech Rockfall Construction, Inc.	JOHN ROMERO	OL	11/01/2019	11/06/2019	01/15/2020	03/02/2020	189,899.00	200,643.28
009476	STATE	090	I-90, I-90 & Sr 18 Interchange Auxiliary Ramp	Road Construction Northwest, Inc.	MIKE ASKARIAN	NW	07/31/2020	08/20/2020	08/06/2021	09/22/2021	646,162.00	598,567.59
009479	STP-0433(011)	433	Sr 433, Lewis And Clark Bridge Upgrade Electrical	Mill Plain Electric, Inc.	JOANNA LOWREY	SW	12/09/2021	12/09/2021	04/14/2022	06/06/2022	1,445,006.00	1,634,567.00
009481	HSIP-0503(038)	502	Sr 503, Ne 154th St To Sr 502 Median Barrier	Rotschy, Inc.	MIKE BRIGGS	SW	09/22/2020	10/22/2020	02/01/2021	03/12/2021	1,788,863.17	1,875,063.11
009483	NHPP-0512(019)	512	Sr 512, Pacific Ave S To Canyon Rd E Paving And Br	Tucci & Sons, Llc	LONE MOODY	OL	08/10/2020	08/26/2020	03/15/2021	05/12/2021	1,305,503.50	1,319,956.72
009484	HSIP-0024(028)	024	Sr 24, Bench Rd Intersection Improvements	Cameron-Reilly Llc	JAMES REYNOLDS	NC	10/30/2020	10/30/2020	10/12/2022	11/15/2022	1,552,789.61	1,624,273.02
009485	WFL-2015(006)	020	Sr 20, 7 Mi. W Of Rainy Pass Flood Deflection Berm	Tiger Construction, Ltd.	JAMES REYNOLDS	NC	10/06/2020	10/20/2022	11/18/2022	12/06/2022	497,730.00	620,011.85
009486	NHPP0101(375)	101	Us 101, Unnamed Tributary To Hoh River Remove Fish	Interwest Construction, Inc.	DAN MCKERNAN	OL	09/22/2020	09/22/2020	02/22/2021	05/12/2021	1,113,405.00	1,136,420.29
009487	NHPP-HSIP-0002(859)	002	Us 2, Eastside Of Stevens Pass Paving	Interstate Concrete & Asphalt	JAMES REYNOLDS	NC	09/17/2020	06/21/2021	05/20/2022	08/01/2022	3,053,997.31	2,883,546.97
009488	STATE	009	Sr 9, Acme Vic To Mt Baker Highway Vic Virtual Wei	Northeast Electric, Llc	SHANE SPAHR	NW	09/28/2020	09/28/2020	12/04/2020	03/12/2021	329,848.00	396,641.13
009489	STATE	005	I-5, Sea-tac Nb Weigh Station 1 Weigh Station Pres	Cpm Development Corporation	MIKE ASKARIAN	NW	08/17/2020	10/05/2020	08/23/2021	10/14/2021	339,697.90	279,197.78

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009491	NHPP-0101(377)	101	Us 101, 5th St To S H St Paving And Ada Compliance	Rognlin'S, Inc.	KAREN BOONE	OL	07/01/2021	07/30/2021	06/09/2022	08/01/2022	5,590,134.90	5,847,638.50
009492	STATE	101	Us 101, Lower Hoh Road Intersection Improvements	Barcott Construction, Llc	DAN MCKERNAN	OL	06/01/2020	06/01/2020	09/15/2020	09/25/2020	222,492.92	194,214.34
009493	STATE	005	I-5 & Sr 11 Padden Creek, - Fish Passage	Granite Construction Company	MIKKEL LAMAY	NW	09/23/2022	09/13/2024	12/17/2024		24,491,800.00	25,592,901.28
009494	NHPP-0002(858)	002	Us 2, Eagle Falls Vic To Tye Creek Bridge Deck Ove	Max J. Kuney Company	MARK SAWYER	NW	08/18/2021	08/18/2021	07/26/2022	09/12/2022	2,963,086.00	3,294,019.68
009495	STPF-HSIP-9999(84	097	Us 97 Intersetion And Railroad Corssing Improvemen	Northeast Electric, Llc	SCOTT GOLBECK	SC	07/29/2020	11/19/2020	12/30/2020	09/22/2021	435,686.00	447,004.79
009496	STATE	099	Sr 99, George Washington Memorial Bridge Emergency	Guy F. Atkinson Construction, Llc.	SHAWN NEIL WENDT	NW	11/06/2019	11/06/2019	03/25/2020	06/11/2020	500,000.00	341,817.56
009497	STATE		Sr163, Point Defiance / Tahlequah Ferry Terminal P	Panther Industrial Painting, Llc.	TOM CASTOR	FE	07/28/2020	07/29/2020	10/28/2020	09/16/2020	864,503.00	848,220.00
009499	STATE	009	Sr 9 Et Al, Strategic Pavement Preservation Mainte	Construction Ahead, Inc. Db	SHANE SPAHR	NW	06/20/2021	06/20/2021	09/03/2021	09/22/2021	445,445.00	439,551.00
009500	STP-9999(826)	020	Sr 20 Et Al, Ncr Seal 2020	Granite Construction Company	JAMES REYNOLDS	NC	10/06/2020	10/16/2020	03/31/2022	08/23/2022	6,231,000.00	6,272,610.08
009501	NHPP-0522(062)		Sr 522, I-5 To 61st Ave Ne Paving & Ada Compliance	Titan Earthwork Llc	SHAWN NEIL WENDT	NW	06/09/2023	05/29/2024	11/21/2024	09/15/2025	11,140,445.00	12,537,138.41
009502	FR00012		Washington State Rural Rail Rehabilita,	Halme Construction, Inc.	CHAD SIMONSON	EA	10/12/2021	11/05/2021	05/07/2024	05/08/2024	9,184,032.25	9,298,585.73
009503	HSIP-0524(012)	524	Sr 524, Yew Way Railroad Crossing Improvements	Award Construction, Inc.	SHAWN NEIL WENDT	NW	09/21/2020	04/29/2021	02/04/2022	02/16/2022	743,729.10	791,792.17
009504	NHPP-0016(036)	016	Sr16, Snake Lake And Union Ave Vms Replacement	Northeast Electric, Llc	LONE MOODY	OL	09/14/2020	01/13/2021	03/04/2021	05/12/2021	432,110.00	425,344.00
009505	RF-0906(236)	090	I-90 Sprague I/c To Argonne I/c Paving	Shamrock Paving, Inc.	MARK ALLEN	EA	09/23/2020	06/11/2021	09/09/2021	09/22/2021	5,777,777.00	4,931,084.55
009506	STATE	104	Sr 104, Kingston Ferry Terminal Slip 1 Bridge Seat	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	02/13/2020	08/12/2020	11/09/2020	10/01/2020	439,803.00	436,244.73
009507	HSIP-0906(233)	090	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	Northeast Electric, Llc	CHAD SIMONSON	EA	03/05/2021	05/19/2021	03/02/2022	03/14/2022	2,873,828.50	2,899,142.44
009508	STATE	520	Sr 520, Eastside/ne Points Dr And 92nd Ave-slide A	Accord Contractors Llc	SHANE SPAHR	NW	07/11/2020	07/11/2020	09/11/2020	09/25/2020	92,361.00	127,346.22
009510	NHPP-0099(144)	099	Sr 99, Nb Duwamish River Bridge Select Grid Deck R	C.A. Carey Corporation	MIKE ASKARIAN	NW	09/22/2020	11/04/2020	11/03/2021	01/14/2022	897,273.00	1,040,227.45

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009511	STBG-0097(187)		Us97a, Rock Slope Scaling	Strider Construction Co., Inc.	BRIAN PEARSON	NC	06/25/2020	06/25/2020	12/07/2020	12/28/2020	660,265.20	760,363.31
009512	NHPP-0012(246)	124	Us 12, Sr 124 To McNary Pool Eastbound-paving	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	06/05/2020	06/06/2020	04/12/2021	02/16/2022	687,231.85	639,585.22
009513	ER-2A02(001)	397	I-82, Sr 397 Interchange Eb - Emergency Bridge Rep	Apollo, Inc.	ALEJANDRO SANGUINO	SC	01/22/2020	01/22/2020	05/20/2020	06/12/2020	350,000.00	513,683.37
009515	STATE	007	Sr 512, I-5 To Sr 7 Eb Congestion Management	Northeast Electric, Llc	JUSTIN JANKE	OL	04/09/2021	06/07/2021	07/15/2022	11/01/2022	406,736.00	413,863.50
009518	HSIP-9999(825)	026	Sr 26, 2019-21 Er Regionwide Basic Safety-signing	Stripe Rite, Inc.	MARK ALLEN	EA	07/02/2020	07/02/2020	11/16/2020	12/28/2020	226,239.00	226,593.46
009519	NHPP999(849)	012	Us 12 Et Al, Scr 2020 Region Wide Chip And Pavemen	Interstate Concrete & Asphalt	JERRY WOOD	SC	07/30/2021	10/15/2021	07/06/2022	11/01/2022	2,900,004.60	3,058,026.51
009520	STATE	202	I-90, Sr 202 To Snoqualmie Valley Trail Bridge Sei	Massana Construction, Inc.	JAMES HARPER	NW	02/19/2021	02/26/2021	12/15/2021	12/27/2021	2,227,531.00	2,074,131.31
009521	STATE	525	Sr 525, Clinton Ferry Terminal Painting Preservati	Panther Industrial Painting, Llc.	TOM CASTOR	FE	10/08/2020	10/12/2020	11/12/2020	11/09/2020	877,504.00	851,700.00
009522	000000	104	Sr104, Edmonds Ferry Terminal Pavement Repairs	Granite Construction Company	TOM CASTOR	FE	05/19/2020	05/19/2020	09/17/2020	08/10/2020	96,467.00	94,676.74
009523	STATE	011	Sr 11, Hoags Creek Fish Passage	Tiger Construction, Ltd.	MELISSA AMBLER	NW	10/08/2020	10/07/2022	10/24/2023	03/08/2024	998,632.80	1,140,857.04
009524	HSIP-9999(827)	999	Ncr, Sign Update 19-21	Construction Ahead, Inc. DbA	JAMES REYNOLDS	NC	03/16/2021	03/16/2021	10/27/2022	11/15/2022	424,783.00	515,880.00
009525	HSIP-9999(830)	097	Ncr 19-21, Weathering Steel Guardrail Rehabilitati	Frank Gurney, Inc.	BRIAN PEARSON	NC	07/27/2020	07/27/2020	11/13/2020	12/28/2020	859,585.14	848,963.12
009526	NHPP-9999(843)	002	Us 2 Et Al, 2020 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	MARK ALLEN	EA	09/08/2020	10/09/2020	02/09/2021	03/12/2021	5,529,603.41	5,503,463.12
009527	NHPP-STP-0004(215	004	Sr 4 And Sr 401, Us 101 To Kandoll Rd Vic And Us 1	Granite Construction Company	PEDRO REYES	SW	09/08/2021	08/01/2022	05/15/2023	06/02/2023	2,555,255.00	2,760,372.11
009528	HSIP0903(077)	090	I-90, Silica Rd To Adams Co Line Cable Barrier Upg	Coral Construction Company	BRIAN PEARSON	NC	10/07/2020	10/07/2020	12/22/2020	01/28/2021	3,050,777.00	3,064,324.27
009529	STPF-0005(016)	005	I-5/ Woodland Vicinity, Horseshoe Lake Upgrade Pum	Rotschy, Inc.	SUSAN FELL	SW	09/28/2021	12/09/2021	01/13/2022	03/25/2022	1,363,609.00	1,384,988.96
009530	ER-2A02(001)	082	I-82, Sr 397 Interchange Eb - Bridge Repair	Apollo, Inc.	ALEJANDRO SANGUINO	SC	10/01/2020	10/06/2020	02/04/2021	10/21/2021	437,784.60	436,513.07
009531	STATE	410	Sr 410 Miner Creek Vicinity-emergency Repairs	Klb Construction, Inc.	JERRY WOOD	SC	03/02/2020	03/02/2020	05/27/2020	07/08/2020	589,400.00	244,670.59
009532	SEC164-0410(068)	410	Sr 410, E Of Main Ave To W Of 166th Ave E -	Petersen Brothers, Inc.	LONE MOODY	OL	10/16/2020	11/05/2020	02/23/2021	10/14/2021	384,622.86	377,466.19

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Instal									
009533	STATE	012	Us 12, White Pass Vicinity - Major Drainage Phase	Krci Llc	JERRY WOOD	SC	09/11/2020	09/11/2020	12/24/2020	10/14/2021	895,634.00	936,746.47
009534	NHPE-0905(108)	090	I-90, Salnave Rd To Bnsf Rr Bridge Paving	Shamrock Paving, Inc.	TOM BRASCH	EA	06/24/2020	08/18/2020	07/01/2022	09/12/2022	1,673,673.00	1,576,626.57
009535	HSIP-0012(230)	012	Us 12, Anderson Rd Safety Improvement	Rognlin'S, Inc.	JOHN ROMERO	OL	10/05/2020	11/09/2020	04/07/2021	12/08/2021	1,105,000.00	1,034,291.82
009536	HSIP-0195(066)	195	Us 195, Install Shoulder Rumble Strip	Specialized Pavement Marking Llc	TOM BRASCH	EA	07/08/2020	07/14/2020	07/01/2022	09/12/2022	477,309.10	415,513.06
009537	STATE	509	Sr 509, Sr 516 Vic To S 204th Demo 1	Northwest Cascade, Inc.	ANDREY CHEPEL	NW	03/26/2021	05/06/2021	08/27/2021	10/14/2021	341,818.00	376,950.36
009539	2A030053	018	Sr 18, Wb Holder Creek Unstable Slope	Klb Construction, Inc.	MIKE ASKARIAN	NW	03/10/2020	03/10/2020	04/01/2021	05/12/2021	569,899.00	298,915.28
009541	STATE	395	Us 395, Franklin Co Line To Lee Rd Sb Lanes - Pavi	Central Washington Asphalt, Inc.	TOM BRASCH	EA	08/27/2020	10/27/2020	08/23/2022	09/12/2022	2,888,888.00	2,952,994.41
009542	NHPP-0240(024)	240	Sr 240, Columbia Center Blvd. - Pedestrian Facilit	Apollo, Inc.	ALEJANDRO SANGUINO	SC	05/14/2021	08/20/2021	01/10/2022	06/21/2022	997,040.15	1,049,420.70
009544	STATE	002	Us 2 Et Al, Ncr Strategic Pavement Preservation 20	Central Washington Asphalt, Inc.	BRIAN PEARSON	NC	08/13/2020	09/28/2020	11/17/2020	12/28/2020	604,773.95	626,586.83
009545	STP-0203(023)	203	Sr 203, Loutsis Creek Fish Passage	Goodfellow Bros. Llc	SHAWN NEIL WENDT	NW	11/12/2020	09/23/2021	06/05/2023	12/21/2023	3,789,651.50	4,071,863.91
009546	STATE		I-5, 0.5 Mile North Of Interstate Bridge To Ne 99t	Tapani, Inc.	SUSAN FELL	SW	08/14/2020	08/14/2020	01/05/2021	02/04/2021	3,156,783.00	2,927,864.34
009547	NHPP-0054(291)	526	I-5 & Sr 526, Sign Structure And Vms Replacements	Northeast Electric, Llc	SHAWN NEIL WENDT	NW	04/08/2021	04/29/2021	01/04/2022	02/16/2022	1,717,573.00	1,596,067.12
009548	STBG-0162(021)	162	96th St E To Orville Rd E-paving And Ada	Tucci & Sons, Llc	JOHN ROMERO	OL	11/03/2020	01/06/2021	04/06/2021	05/12/2021	1,998,027.95	2,045,225.53
009549	HSIP-9999(820)	018	Nwr Breakaway Cable Terminal Replacement - Phase	Petersen Brothers, Inc.	MARK SAWYER	NW	05/21/2021	06/08/2021	03/17/2022	06/06/2022	1,010,834.50	1,035,193.93
009550	ER-2A03(00310)	410	Sr 410, Miner Creek Vicinity - Pavement Repair	Granite Construction Company	JERRY WOOD	SC	10/06/2020	10/06/2020	12/11/2020	10/14/2021	252,252.00	240,235.55
009553	STATE		Er 2020 Strategic, Pavement Preservation Crack Sea	Shamrock Paving, Inc.	TOM BRASCH	EA	09/01/2020	09/01/2020	09/08/2022	03/30/2023	922,922.00	888,778.95
009554	STBG-000(023)	006	Sr 6, Two Tributaries To Chehalis River Fish Passa	Scarsella Bros., Inc.	PAUL MASON	SW	08/02/2022	04/25/2023	10/25/2024	11/26/2024	6,447,023.58	6,577,280.67
009555	STATE	090	I-90, Wb Mount Baker Tunnel Restripe (small Works	Specialized Pavement Marking Llc	JAMES HARPER	NW	08/03/2020	08/03/2020	12/18/2020	01/28/2021	323,435.50	277,348.53
009556	HSIP-9999(834)	014	Sw Region Regionwide, Shoulder Rumble Strip Instal	Construction Ahead, Inc. Db	MIKE BRIGGS	SW	10/15/2020	10/15/2020	03/04/2021	03/12/2021	115,343.00	101,007.00

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009557	HSIP-0000(861)	009	Us 2, Bickford Ave To Sr 9 Vic Median Barrier	Construction Ahead, Inc. Dba	MARK SAWYER	NW	03/11/2021	03/11/2021	11/10/2021	01/14/2022	1,785,074.00	1,798,226.49
009558	STATE		I-90, Easton Hill To W Easton I/c Wb Replace Brid	Selland Construction, Inc.	SCOTT GOLBEK	SC	05/12/2022	06/07/2022	01/17/2023	03/17/2023	11,139,189.75	11,602,607.05
009560	NHPP-0161(040)	161	Sr 161, 31st Ave Sw Overpass Improvements	Tucci & Sons, Llc	JUSTIN JANKE	OL	05/10/2021	06/21/2021	07/28/2022	08/23/2022	381,218.25	390,091.98
009561	STATE	103	Sr 103, Us 101 To Stackpole Road Chip Seal	Doolittle Construction Llc	JOANNA LOWREY	SW	09/22/2020	09/22/2020	09/23/2021	12/08/2021	1,187,782.60	1,324,511.96
009562	STATE	014	Se 164th Ave I/c Replace Signals And Poles At Ramp	Northeast Electric, Llc	MIKE BRIGGS	SW	02/26/2021	03/30/2021	06/24/2021	07/15/2021	99,506.00	97,743.61
009563	STATE	006	Sr 6, Chehalis River Bridge To I-5 Pavement Rehab,	C.A. Carey Corporation	PAUL MASON	SW	10/01/2020	11/25/2020	03/04/2021	05/12/2021	1,839,956.96	1,774,016.38
009564	IM-0052(218)		I-5, Cowlitz River Bridges Painting Painting	Liberty Maintenance, Inc.	JOANNA LOWREY	SW	05/26/2021	07/05/2021	09/15/2022	11/01/2022	7,248,747.98	7,857,525.55
009565	ER-IM-2A01(001)		I-5, 13th St Bridge Replace Nb Span	Farline Bridge, Incorporated	PAUL MASON	SW	11/09/2020	11/09/2020	03/11/2021	05/12/2021	607,403.20	606,103.56
009570	IM-0901(499)	090	I-90, Raging River Br To Bandera Vic Stormwater Re	Northwest Construction, Inc.	SHAWN NEIL WENDT	NW	05/06/2021	05/06/2021	06/28/2022	09/12/2022	1,157,938.00	1,498,718.68
009571	STATE		Us 97a, S Of Knapps Hill Tunnel Slope Stabilizatio	Granite Construction Company	BRIAN PEARSON	NC	07/02/2020	07/02/2020	07/13/2021	07/21/2021	396,396.00	497,526.10
009573	STATE	405	I-405, Ne 132nd Street Interchange Project	Graham Contracting, Ltd.	JIM SLAVICEK	NW	05/10/2024	12/23/2024	11/25/2025		50,444,111.00	56,846,530.55
009574	NHPP-0014(082)	014	Sr 14, 0.8 And 1.1 Miles W. Of Wind River Rd Slope	Geostabilization International, Llc	MIKE BRIGGS	SW	08/16/2022	08/16/2022	10/25/2024	11/26/2024	900,437.95	861,932.17
009575	STATE	539	Sr 539, Four Mile Creek Mitigation Site	Matia Contractors, Inc.	MELISSA AMBLER	NW	10/28/2020	10/26/2021	03/18/2022	04/08/2022	426,074.00	420,367.10
009576	STATE	509	Sr 509, Sr 516 Vic To S 204th St Demo 2	Skycorp, Ltd	ANDREY CHEPEL	NW	10/20/2020	10/29/2020	08/05/2021	09/16/2021	149,995.00	140,078.00
009581	STATE	999	Sr305, Bainbridge Ferry Terminal Parking Lot Rehab	Granite Construction Company	TOM CASTOR	FE	10/21/2020	10/21/2020	03/23/2021	12/16/2020	413,230.50	452,747.38
009582	ER-STBG-2A3(002)	004	Sr 4, 0.4 Miles W Of Bjornsgard Rd - Slope Stabili	Granite Construction Company	JOANNA LOWREY	SW	09/28/2021	09/28/2021	08/09/2022	08/23/2022	911,882.00	977,755.93
009583	STATE		Us 2 / East Of Stevens Pass, Strategic Preservatio	Granite Construction Company	JAMES REYNOLDS	NC	10/02/2020	10/02/2020	09/06/2022	11/01/2022	307,703.00	455,474.70
009584	HSIP-0905(108)		I-90, Lincoln Co To Bnsf Rr Bridge Roadside Improv	Shamrock Paving, Inc.	TOM BRASCH	EA	10/04/2021	09/23/2022	09/16/2024	09/24/2024	2,082,000.00	2,156,993.65
009585	NHPP-0052(215)	506	I-5, Sr 506 To Rush Road Interchange Illumination	Northeast Electric, Llc	PAUL MASON	SW	04/29/2021	06/08/2021	05/25/2022	06/13/2022	794,931.00	852,141.68
009588	STATE		I-90, Stampede Pass I/c Eb Replace Concrete Panels	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	08/20/2020	08/20/2020	12/08/2020	10/13/2021	242,333.00	267,243.95

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009589	STATE	167	Sr 509, Sr 167 Completion Demo 6	Dickson Company	MARK FRYE	OL	12/30/2020	12/30/2020	08/24/2021	09/22/2021	144,028.90	102,971.50
009590	NHPP-0004(216)	004	Sr 4, Oak Point Vicinity Rockfall Prevention	L.R.L. Construction Co.	JOANNA LOWREY	SW	01/07/2021	03/29/2021	06/06/2022	08/23/2022	584,525.29	539,052.67
009592	HIP-0104(064)	104	Sr 104, Hood Canal Bridge Repair Pontoon Hatches -	Interwest Construction, Inc.	LONE MOODY	OL	08/04/2021	08/16/2021	10/26/2021	11/17/2021	1,173,803.00	1,217,093.14
009594	STATE	261	Sr 261, Mcelroy Coulee Crossing - Replace Drainage	Shamrock Paving, Inc.	MARK ALLEN, PE	EA	05/26/2021	04/29/2022	12/12/2022	02/10/2023	621,887.40	588,055.53
009596	STATE	231	*** Title Not Found Caps ***	Versatile Industries, Inc.	TOM BRASCH	EA	10/02/2020	10/15/2021	06/16/2023	05/22/2023	490,999.99	493,628.75
009597	STATE	516	Sr 509, Sr 516 Vic To S 204th St Demo 3	Skycorp, Ltd	ANDREY CHEPEL	NW	02/01/2021	02/01/2021	07/07/2021	08/24/2021	45,904.00	32,900.00
009598	IM-0906(238)	090	I-90, Spokane Port Of Entry Weigh Station Scale Pi	N.A. Degerstrom, Inc.	CHAD SIMONSON	EA	09/16/2021	09/23/2021	11/02/2023	12/29/2023	837,753.00	938,886.35
009599	ER-STBG-2A04(008)	410	Sr 410, Mp 32.2 To Mp 32.9 Wildfire Dama Unstable	Scarsella Bros., Inc.	MIKE ASKARIAN	NW	11/10/2020	02/25/2021	11/03/2021	08/29/2023	1,500,000.00	1,949,421.50
009600	STATE		Us 395, Nsc Sprague Ave To Spokane River Phase 1	Hamilton Construction Co.	ALEX PROSZEK PE	EA	11/01/2023	11/22/2023	05/28/2025	06/06/2025	28,494,696.00	27,832,639.59
009601	STATE	520	Sr 520, Pontoon Site Marine Piles And Dolphin Remo	Quigg Bros., Inc.	KAREN BOONE	OL	01/28/2021	01/28/2021	04/19/2021	05/12/2021	151,004.00	109,682.29
009602	IM-0054(292)		Sb Stillaguamish River Bridge Painting Painting	Southern Road & Bridge, Llc	SPENCER BEIER	NW	07/08/2022	07/08/2022	06/26/2023	09/25/2023	5,387,410.35	5,506,556.74
009603	2A04(001)-(006)	017	Sr 17 Et Al, 2020 Emergency Guardrail Repair	Frank Gurney, Inc.	BRIAN PEARSON	NC	12/09/2020	12/10/2020	05/10/2021	05/14/2021	1,154,050.10	1,176,964.10
009604	BUILD-9932(062)		Geiger Field I/c Reconstruction Reconstruction	Shamrock Paving, Inc.	MARK ALLEN	EA	05/23/2022	10/20/2023	04/23/2024	08/15/2025	4,983,652.75	5,707,956.53
009606	NHPP-0012(245)		Us 12, Whetstone Creek Bridge -replace Bridge Repl	Harry Johnson Plumbing And	ALEX SANGUINO	SC	11/02/2021	07/28/2022	12/23/2022	07/16/2024	2,087,956.50	2,183,981.04
009608	RF-0901(501)		I-90, Canyon Rd Interchange - Eb Ramp Terminal Imp	Active Construction, Inc.	JERRY WOOD	SC	08/16/2021	10/18/2021	04/20/2022	06/21/2022	385,385.00	498,304.24
009609	STATE	164	Pussyfoot Creek Fish Passage Fish Passage	Rodarte Construction, Inc.	MIKE ASKARIAN	NW	12/12/2022	03/10/2023	03/12/2024	06/20/2024	6,576,225.20	6,861,199.45
009610	NHPP-0905(107)		I-90, Tokio To Lincoln Co Line -paving	Central Washington Asphalt, Inc.	MARK ALLEN, PE	EA	08/31/2021	08/31/2021	03/16/2022	03/23/2022	3,247,641.20	3,090,317.93
009611	NHPP-0053(977)		I-5, Sb S Spokane St To I-90 W-s Ramp Deck Overlay	C.A. Carey Corporation	JAMES HARPER	NW	03/01/2023	03/03/2023	09/26/2023	10/23/2023	18,887,172.00	21,142,291.46
009612	STATE	009	Sr 9, Unnamed Trib To Landingstrip Cr Fish Passage	Barcott Construction, Llc	MELISSA AMBLER	NW	11/12/2021	03/04/2022	03/20/2023	06/12/2023	781,323.00	862,014.70

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009614	STATE		Northbound On-ramp At Bakerview Improvements Impro	Interwest Construction, Inc.	MELISSA AMBLER	NW	06/07/2022	12/30/2022	11/15/2023	07/16/2024	2,585,000.00	3,096,136.36
009615	STATE	527	I 405, Brickyard To Sr 527 Demo 1	Skycorp, Ltd	EVELYN PAO	NW	04/02/2021	04/08/2021	09/10/2021	08/23/2022	19,955.00	18,469.12
009616	IM-0903(080)		I-90, Stevens Rd Vic To Vantage- Paving	Interstate Concrete & Asphalt	JERRY WOOD	SC	07/12/2021	10/22/2021	06/27/2022	11/01/2022	3,724,196.48	3,647,794.59
009617	STATE	305	Sr305, Eagle Harbor Maintenance Facility Physical	Colvico, Inc.	TOM CASTOR	FE	06/21/2021	06/21/2021	01/26/2022	09/14/2021	256,180.00	239,888.60
009618	NHPP-9999(856)	019	Us 101 Et Al, Clallam Jefferson And Maso Chip Seal	Doolittle Construction Llc	KAREN BOONE	OL	01/28/2022	01/28/2022	02/26/2024		6,272,183.20	6,946,572.34
009619	2A040012	203	Sr 203, Sb North Of Harris Creek Horizontal Drains	Goodfellow Bros. Llc	SHAWN WENDT, P.E.	NW	01/22/2021	01/26/2021	11/02/2021	11/17/2021	513,902.00	1,322,957.65
009620	NHPP-0002(857)		Us 2, Wenatchee Area Paving	Central Washington Asphalt, Inc.	JAMES REYNOLDS	NC	06/22/2021	08/19/2021	02/09/2023	03/07/2023	3,068,000.00	3,052,351.70
009621	STATE	509	Sr 99, Sr 509 Sb Duwamish River Br Bridge Repair	Massana Construction, Inc.	MIKE ASKARIAN	NW	03/16/2021	03/16/2021	02/04/2022	03/14/2022	380,454.60	307,058.43
009623	REP-HLP-TIGERIX-4	290	Barker Rd Bnsf Grade Separation Spokane County-mp	Max J. Kuney Company	MARK ALLEN	EA	11/08/2023	05/02/2024	12/08/2025		11,637,134.00	14,012,171.49
009624	STATE		Us 2 Et Al, 2021 Strategic Pavement Preservation	Central Washington Asphalt, Inc.	JEFF DEAL	NC	07/28/2021	07/28/2021	12/29/2021	01/14/2022	1,047,472.05	1,084,042.64
009626	NHPP-9999(851)		2021 Scr Regionwide-chip Seal Chip Seal	Interstate Concrete & Asphalt	JERRY WOOD	SC	10/07/2021	10/07/2021	05/25/2022	11/01/2022	1,656,110.65	1,820,703.63
009627	NHPP-088(022)	507	Sr 8 And Sr 507, Thurston County Stormwater Retrof	Rognlin'S, Inc.	JOHN ROMERO	OL	03/18/2021	03/18/2021	08/31/2021	12/08/2021	228,101.00	223,661.00
009628	CRS-0017(048)	017	Sr 17, S Of Rd M Se Railroad Crossing Improvements	Hurst Construction Llc	JAMES REYNOLDS	NC	06/22/2021	10/01/2021	06/20/2024	07/11/2024	933,261.17	917,809.19
009629	NHPP-0026(035)		Sr 26 Et Al, 2021 Eastern Region Chip Seal	Central Washington Asphalt, Inc.	MARK ALLEN, PE	EA	06/24/2021	05/16/2022	12/12/2022	02/10/2023	2,098,616.16	2,221,845.46
009630	STTP-0300(006)	300	Sr 300, Belfair State Park To Sr 3 Paving	Puget Paving And Construction, Inc.	BRIAN WHITEHOUSE	OL	08/05/2021	09/23/2021	03/11/2022	05/10/2022	946,945.00	985,081.38
009631	HSIP-9999(800)	999	Us 2 Et Al, Ncr 19-21 Regionwide Curve Warning Sig	Road Products Inc.	JEFF DEAL	NC	09/15/2021	09/15/2021	02/07/2022	02/16/2022	378,552.00	366,489.20
009632	STBG-0125(011)	125	Sr 125, Plaza Way - Intersection Improvements	Moreno & Nelson Construction	ALEJANDRO SANGUINO	SC	12/01/2021	11/11/2022	07/26/2023	05/22/2024	2,937,289.75	3,053,257.18
009633	NHPE-002(862)		Us 2, Ninth Street Curb Ramp Upgrades	Moreno & Nelson Construction	JAMES REYNOLDS	NC	09/23/2021	09/23/2021	11/17/2022	12/06/2022	295,138.00	263,337.42
009635	STATE	090	I-90, Mount Baker Tunnel Heat Detection	Elcon Corporation	JAMES HARPER	NW	11/29/2022	12/01/2022	03/22/2024	04/16/2024	416,103.00	0.00

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			System Rep									
009637	PRD-0097(188)		Eastside Oroville Rd Railroad Crossing Improvement	Northeast Electric, Llc	JAMES REYNOLDS	NC	10/21/2021	11/08/2021	12/14/2022	12/23/2022	288,043.00	267,979.76
009638	NHPP-0904(127)		I-90, George East Paving	Central Washington Asphalt, Inc.	JEFF DEAL	NC	07/08/2021	07/08/2021	07/15/2022	08/23/2022	5,841,176.26	5,706,159.17
009639	STBG-0097(190)		S Of Entiat Site 3-rock Slope Scaling Rock Slope S	Strider Construction Co., Inc.	JEFF DEAL	NC	04/14/2021	04/14/2021	05/19/2021	07/08/2021	309,912.00	300,273.47
009643	STATE	020	Sr 20, Fish Creek & Lorenzan Creekfish Passage	Strider Construction Co., Inc.	MELISSA AMBLER	NW	10/29/2021	10/31/2022	04/10/2023	12/21/2023	2,737,770.00	2,760,676.90
009644	STATE	005	I-5, 56th St Nb On Ramp Meter Congestion Managemen	Northeast Electric, Llc	JUSTIN JANKE	OL	07/30/2022	08/23/2022	12/12/2022	02/10/2023	372,840.00	369,682.30
009645	CMAQ-2051(286)	205	I-205, Nb Mill Plain On-ramp Ramp Meter	Mill Plain Electric, Inc.	SUSAN FELL	SW	01/13/2022	03/11/2022	12/08/2022	03/07/2023	372,949.00	412,129.17
009646	NHPP-0055(252)	5	I-5, Lake Samish Vic Stormwater Retrofit	Oceanside Construction, Inc.	MELISSA AMBLER	NW	05/19/2021	05/19/2021	06/24/2021	08/03/2021	121,802.00	149,135.02
009647	EMU-2018-PU-00376		Wsf, Systemwide Ferry Terminals Maritime Security	Valley Electric Co. Of Mt. Vernon,	TOM CASTOR	FE	07/19/2021	07/19/2021	10/07/2021	08/31/2021	330,504.00	303,414.07
009648	STATE		Us 101, Hoquiam River - Riverside Bridge Bridge Pa	Panther Industrial Painting, Llc.	KAREN BOONE	OL	06/04/2021	06/18/2021	04/18/2022	04/26/2022	456,404.00	435,406.03
009649	NHPP-0097(184)		Us 97, S Of Tonasket And Pateros Paving And Seal	Central Washington Asphalt, Inc.	JAMES REYNOLDS	NC	10/24/2022	10/24/2022	01/17/2024	02/16/2024	3,444,444.00	4,296,856.44
009650	STPF-0202(051)	202	Sr 202, Snoqualmie Falls Pk To Boalch Ave-Paving	Lakeside Industries, Inc.	SHAWN NEIL WENDT	NW	11/30/2021	01/20/2022	06/28/2022	12/05/2023	2,048,650.00	1,888,868.94
009651	NHPP-0018(044)	018	Sr 18, Weyerhaeuser Way Vic To Sr164 Vic Barrier R	Massana Construction, Inc.	MIKE ASKARIAN	NW	11/21/2021	11/21/2021	07/27/2023	12/21/2023	2,469,363.40	2,479,718.83
009653	STBG-0161(039))	007	Sr 161, Sr 7 To N Of Trek Drive E-chip Seal	Doolittle Construction, Llc	KYLER KOKENGE	OL	07/20/2021	07/20/2021	10/31/2021	12/08/2021	450,324.65	434,635.03
009654	NHPP-0901(314)	090	I-90, Coal Mine Wall Vic To Soderman Cr	Ceccanti, Inc.	MIKE ASKARIAN	NW	10/26/2021	10/26/2021	08/01/2023	12/05/2023	384,460.00	389,292.11
009655	STATE	395	Us 395, Nsc 2021 Demo No 1	Rob'S Demolition, Inc.	BOB HILMES	EA	04/02/2021	04/02/2021	06/29/2021	07/15/2021	162,245.00	158,512.20
009657	NHPP-999(819)	005	I-5 Et Al, Nw Regionwide Camera Replacement	Elcon Corporation	AMELIA SCHARRER	NW	04/20/2022	01/12/2023	12/15/2023	03/28/2024	1,575,423.00	1,509,854.93
009658	NHPP-0007(027)		Olympic Region, Region Wide Crack Sealing	Doolittle Construction, Llc	JOHN ROMERO	OL	07/08/2021	07/08/2021	10/27/2021	12/08/2021	1,013,488.00	1,013,500.00
009659	STATE	018	Sr 18 Et Al, Northwest Region Hma Crack Seal And P	Construction Ahead, Inc. Db	MARK SAWYER	NW	09/23/2021	09/23/2021	03/28/2022	06/06/2022	1,923,581.40	1,973,719.17
009661	NHPP-0012(252)		Us 12, Dodd Rd Vicinity To Wallula Vicinity Paving	Cpm Development Corporation	ALEJANDRO SANGUINO	SC	08/12/2021	08/19/2021	02/01/2023	03/20/2023	1,718,332.53	1,706,043.97

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009663	STATE	999	Systemwide On-call, Off-shore Maintenance Contract	Pacific Pile & Marine, L.P.	BRIAN ENDRES	FE	06/30/2022	08/05/2022	01/04/2023	12/22/2022	1,620,518.00	1,057,865.93
009665	STATE	500	I-205, Sr 500 To I-205 Nb Ramp Meter Modification	Northeast Electric, Llc	SUSAN FELL	SW	09/30/2021	10/14/2021	01/31/2022	02/28/2022	94,614.00	89,400.00
009666	STATE	009	Sr 9, Unnamed Tributary To Pilchuck Creek Fish Pas	Faber Construction Corp.	SPENCER BEIER	NW	11/17/2021	11/16/2022	09/28/2023	12/05/2023	1,425,519.80	1,517,831.06
009667	STATE	090	I-90, Cle Elum Vicinity Wb - Weigh Station Preserv	Massana Construction, Inc.	JERRY WOOD	SC	02/04/2022	02/04/2022	08/01/2022	11/01/2022	845,422.00	905,490.34
009668	STATE	538	Logan Creek Fish Passage	Interwest Construction, Inc.	SPENCER BEIER	NW	05/23/2022	05/23/2022	04/19/2023	06/16/2023	1,619,452.00	1,754,044.40
009669	NHPP-0109(016)	109	Sr 109, Grass Cr Br To Conner Cr Br Chip Seal Re-a	Doolittle Construction, Llc	KAREN BOONE	OL	10/13/2021	10/13/2021	02/26/2024	03/22/2024	1,089,923.60	1,084,284.19
009670	STATE	520	Sr 520, 148th Ave Ne Interchange Overlake Access R	Granite Construction Company	THOMAS LA BOLLE	NW	12/04/2023	11/18/2024	10/21/2025		27,996,993.78	34,657,949.21
009671	STATE		I-5, Federal Way To Bellingham Selected Pccp Panel	Midmountain Contractors, Inc.	SHAWN NEIL WENDT	NW	08/23/2022	08/24/2022	07/25/2023	01/19/2024	3,125,910.00	3,298,349.57
009673	STATE	167	Sr 509, Sr 167 Completion Demo 7	Skycorp, Ltd	MARK FRYE	OL	09/01/2021	09/01/2021	12/16/2021	01/04/2022	104,778.00	95,407.53
009676	STATE	999	Sr 163/tahlequah Trm - Shoreline Slope Stabilizati	Mike Mcclung Construction Co.	TOM CASTOR	FE	10/12/2021	11/08/2022	01/11/2023	01/09/2023	465,115.00	443,903.05
009677	0906(239)	090	I-90, Liberty Park Pl To Sprague Ave Paving	Cpm Development Corporation	TOM BRASCH	EA	08/24/2021	10/07/2021	02/03/2023	03/17/2023	1,603,322.00	1,655,019.40
009678	9999(854)	999	Sw, Region Wide Crack Seal	Construction Ahead, Inc. Db	SUSAN FELL	SW	09/13/2022	09/13/2022	07/24/2023	09/22/2025	856,159.46	813,590.48
009679	STATE	104	Sr 104, Hood Canal Bridge Trash Gate Rehabilitatio	Ballard Marine Construction, Llc	LONE MOODY	OL	07/01/2021	07/01/2021	06/03/2022	06/13/2022	191,053.00	148,050.00
009680	0513(007)	513	Sr 513, Montlake Bridge Mechanical Rehab & Deck Re	Hamilton Construction Co.	SHAWN NEIL WENDT	NW	05/22/2022	05/23/2022	10/11/2023	12/05/2023	3,945,958.00	5,641,545.10
009681	STATE	112	Sr 112, W Of Jim Creek Landslides Emergency Repair	Scarsella Bros., Inc.	DAN MCKERNAN	OL	07/09/2021	07/09/2021	02/18/2022	11/09/2022	975,439.50	1,483,161.22
009682	STATE	090	I-90/ Sr 18 Eb And, I-182/ Argent Road Eb Install	Northeast Electric, Llc	JERRY WOOD	SC	06/02/2022	06/27/2022	09/26/2022	11/22/2022	586,704.00	635,972.61
009683	0014(080)	999	Sr 14, Wood Creek To Alderdale Rd Vic Chip Seal	Granite Construction Company	MIKE BRIGGS	SW	08/18/2021	08/18/2021	12/13/2022	12/23/2022	1,577,577.00	1,437,567.66
009685	NHFP-0501(025)	501	Sr 501, I-5 To W 26th Ave Ext Vic Including Couple	Granite Construction Company	SUSAN FELL	SW	10/15/2022	07/14/2023	09/04/2025	09/22/2025	2,449,449.00	2,889,170.00
009686	STATE	005	I-5 / Sb E Fork Lewis, River To N Fork L	Granite Construction	MIKE BRIGGS	SW	10/08/2021	10/27/2021	04/27/2023	06/02/2023	5,716,126.50	5,595,335.84

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Concrete	Company								
009687	STPF-0097(186)	097	Us 97, W Wapato Rd Vicinity To Wapato Canal Nb - P	Central Washington Asphalt, Inc.	JERRY WOOD	SC	09/30/2021	03/03/2022	05/20/2022	11/01/2022	1,122,122.00	1,170,918.88
009689	0014(085)	014	Sr 14, 1.7 Miles East Of Bingen Slope Stabilizatio	James Dean Construction, Inc.	MIKE BRIGGS	SW	06/16/2022	06/16/2022	05/16/2023	06/02/2023	959,169.00	934,332.68
009690	STATE	090	Scr 19-21, Region Wide Pccp Strategic Preservation	Acme Concrete Paving, Inc.	SCOTT GOLBEK	SC	10/12/2021	10/14/2021	01/06/2022	02/16/2022	990,000.00	1,002,878.20
009691	HSIP-0097(171)	097	Us 97, Mcdonald Rd And Becker Rd - Intersection Im	Granite Construction Company	SCOTT GOLBEK	SC	09/20/2022	09/23/2022	04/24/2023	08/31/2023	3,006,606.00	3,439,040.08
009695	LHIP-0020(204)	020	Sr 20, Sherman Pass Rwis Housing And Generator Reb	Colvico, Inc.	MARK ALLEN PE	EA	07/20/2022	07/20/2022	10/05/2022	11/01/2022	129,904.00	118,883.81
009698	STATE	169	Sr 169, Ravensdale Fish Passage	Scarsella Bros., Inc.	JAMES HARPER	NW	01/04/2023	01/15/2025	11/03/2025		7,186,534.40	7,057,709.15
009699	NHPP-0004(217)	004	Sr 4 / Skamokawa Vic, To 0.3 Miles West Chip Seal	Doolittle Construction Llc	PEDRO REYES	SW	06/29/2022	06/29/2022	12/07/2023	12/29/2023	3,331,468.30	3,151,256.75
009700	0009(082)	009	Sr 9 & Sr 92, Lake Stevens Vic Rumble Strip Instal	Apply-A-Line, Llc	AMELIA SCHARRER	NW	07/31/2022	08/08/2022	05/02/2023	09/25/2023	422,207.00	339,149.00
009701	HIP-0508(011)	508	Sr 508, 1 Mile West Of Onalaska Slope Stabilizatio	Granite Construction Company	PAUL MASON	SW	10/06/2021	10/08/2021	02/07/2023	02/24/2023	790,790.00	932,773.46
009702	HSIP-9999(859)	082	I-82 Et Al, Scr Region Wide Roadside Hardware Pres	Frank Gurney, Inc.	SCOTT GOLBEK	SC	12/21/2021	12/21/2021	04/01/2022	06/21/2022	1,235,309.25	1,261,635.35
009703	HSIP-9999(831)	012	Swr, Regionwide Basic Safety Guardrail 2019-2021	Frank Gurney, Inc.	MIKE BRIGGS	SW	11/23/2021	11/23/2021	03/31/2022	04/15/2022	725,899.70	709,313.12
009704	STATE	507	Sr 507, Noble Ln To First St Incl Couplet With Exc	Northwest Cascade, Inc.	PAUL MASON	SW	04/08/2022	04/08/2022	01/24/2023	02/24/2023	1,432,432.00	1,526,467.07
009705	IM-0901(503)	090	I-90, Floating Bridges Anchor Cable Replacement	Kiewit Infrastructure West Co.	SHAWN NEIL WENDT	NW	09/28/2022	10/05/2022	03/07/2024	04/05/2024	8,779,732.00	11,102,126.00
009706	STATE	002	Us 2, Gold Bar Vic Virtual Weigh In Motion	Northeast Electric, Llc	SHAWN NEIL WENDT	NW	07/11/2022	09/14/2023	11/14/2023	12/29/2023	832,529.00	728,550.29
009708	NHPP-0901(504)	090	I-90, Homer Hadley East Approach Bridge Modular Ex	Combined Construction, Inc.	SHAWN NEIL WENDT	NW	11/04/2022	11/04/2022	11/14/2023	12/27/2023	1,093,951.00	1,126,053.93
009709	NHPP-0906(240)	090	I-90, Mullan Rd Crossing - Bridge Deck Repair	N.A. Degerstrom, Inc.	TOM BRASCH	EA	08/18/2022	10/11/2022	03/23/2023	04/13/2023	1,705,997.00	1,572,068.06
009715	STATE	090	I-90 Et Al, Strategic Pavement Preservation 2021	Granite Construction Company	JEFF DEAL	NC	10/04/2021	10/04/2021	05/03/2022	05/10/2022	761,204.75	758,333.14
009718	2B03007-3	090	I-90, Homer Hadley Bridge Emergency	Ec Company Db a All Power	MIKE ASKARIAN	NW	08/27/2021	09/10/2021	08/25/2023	01/16/2024	232,205.00	132,986.59

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			Electrical Rep									
009721	STATE	021	Sr 21, 2.5 Mile N Wilbur Culvert Crossing Rehab An	Shamrock Paving, Inc.	TOM BRASCH	EA	10/14/2021	10/14/2021	07/24/2023	08/31/2023	185,000.00	161,657.79
009722	STATE	506	I-5, Sr 506 To Toledo Vader Rd Vicinity	Granite Construction Company	PEDRO REYES	SW	06/22/2022	06/22/2022	02/21/2023	03/17/2023	474,474.00	496,354.55
009723	STATE	395	Us 395, Nsc 2021 Demo No 2	Rob'S Demolition, Inc.	BOB HILMES	EA	11/15/2021	11/15/2021	06/21/2022	05/19/2022	93,528.00	95,203.00
009725	STATE	101	Us 101, Hoodsport Vicinity Slide Debris Fence Repa	Interwest Construction, Inc.	KYLER KOKENGE	OL	11/01/2021	11/08/2021	02/07/2022	03/01/2022	78,910.11	70,067.29
009726	2B030012	410	Sr 410, Chinook Pass To Mores Creek Vic Emergency	Central Washington Asphalt, Inc.	JERRY WOOD	SC	10/01/2021	10/01/2021	06/23/2022	10/05/2022	803,820.00	606,529.52
009728	STATE	090	I-90 Freeway / Arterial, Integrated Corr 2019 - 20	Mill Plain Electric, Inc.	JODY QUALLEY, PE	EA	03/28/2023	10/31/2023	03/12/2025	04/16/2025	667,184.00	716,130.08
009729	STATE	090	Sr 105, Embankment Erosion Repair	Rognlin'S, Inc.	PAUL MASON	SW	05/09/2022	04/10/2024	07/08/2024	07/16/2024	248,914.00	229,363.58
009730	2B03(002)	097	Us 97 Et Al, Ncr Emergency Pavement Repair 2021	Central Washington Asphalt, Inc.	JAMES REYNOLDS	NC	10/27/2021	10/27/2021	11/17/2022	12/06/2022	1,470,000.00	1,385,950.85
009734	STATE	009	Sr 9, South Lake Stevens Road Intersection Improve	Interwest Construction, Inc.	AMELIA SCHARRER	NW	05/17/2023	11/01/2024	04/23/2025	05/30/2025	5,273,174.04	5,549,734.71
009735	STATE	509	Sr 509, Sr 167 Completion Demo 8	Dickson Company	THOMAS SLIMAK	OL	03/25/2022	04/21/2022	01/11/2023	06/12/2023	130,855.00	129,207.74
009736	9999(857)	097	Us 97, Roadside Barrier Preservation	Coral Construction Company	JEFF DEAL	NC	09/15/2022	09/15/2022	02/15/2023	03/07/2023	635,635.00	647,660.80
009739	0097(187)	097	Us 97a & Sr 971, Rock Slope Scaling	Scarsella Bros., Inc.	JEFF DEAL	NC	05/13/2022	05/13/2022	04/26/2023	06/12/2023	1,909,090.00	2,065,921.77
009742	HSIP-0009(081)	009	Sr 9, Bickford Ave Intersection Improvement	Granite Construction Company	SHAWN NEIL WENDT	NW	11/08/2023	11/09/2023	02/08/2024	03/08/2024	3,190,654.00	4,064,381.28
009745	NHPP-0014(086)	014	Sr 14 0.7 To 0.2 Miles W Of, Chamberlain Unstable	Strider Construction Co., Inc.	MIKE BRIGGS	SW	05/23/2022	04/25/2023	11/15/2023	12/27/2023	2,132,828.00	2,507,165.00
009751	0055(253)	005	I-5, Sb Samish River Bridge Deck Overlay	Imco General Construction, Inc.	MELISSA AMBLER	NW	08/18/2022	08/18/2022	08/29/2023	09/25/2023	933,330.50	886,061.43
009752	0904(129)	090	I-90, Dodson Rd To Adams County Line Paving	Central Washington Asphalt, Inc.	JEFF DEAL	NC	07/25/2022	10/04/2022	04/25/2023	06/12/2023	9,793,000.00	10,283,477.26
009753	9999(875)	002	Us 2 Et Al, Ncr Bridge Patching 21 - 23	M.J. Hughes Construction, Inc.	JEFF DEAL	NC	09/15/2022	09/15/2022	04/14/2023	05/03/2023	2,746,623.00	2,992,662.50
009755	NH0092(904)	520	I-405 & Sr 92, Sr 520 Vic I-5 Vic & Sr 9 Paving &	Lakeside Industries, Inc.	AMELIA SHARRER, P.E.	NW	07/12/2023	08/30/2023	09/23/2024	10/15/2024	10,424,974.50	10,314,339.00
009756	0017(047)	017	Sr 17, Sr 260 To Adams County Line Paving	Cpm Development	JEFF DEAL	NC	09/06/2022	09/08/2022	07/15/2024	07/31/2024	4,632,773.10	4,386,630.91

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
				Corporation								
009757	2B03006	005	I-5, Tukwila To Shoreline Pcc Panel Repair	Granite Construction Company	SHAWN NEIL WENDT	NW	04/18/2022	05/19/2022	11/07/2023	11/15/2023	1,143,370.93	2,739,638.45
009759	STP-0002(870)	002	Us 2, Davenport To Reardan Paving	Cpm Development Corporation	TOM BRASCH, PE	EA	08/10/2022	08/10/2022	11/07/2023	01/08/2024	2,907,207.00	2,899,455.42
009760	NHPP-0395(099)	395	Us 395, Pasco -flamingo Mobile Home Park Noise Wal	Massana Construction, Inc.	ALEJANDRO SANGUINO	SC	08/11/2023	10/16/2023	07/15/2024	05/19/2025	2,844,134.00	2,958,134.08
009761	STATE	160	Sr160, Southworth Ferry Terminal Painting Preserva	Mericka Group Llc	TOM CASTOR	FE	07/12/2022	07/28/2022	10/24/2022	08/12/2022	394,490.00	372,339.83
009765	NHPP-0395(117)	395	Us 395, Immel Rd To Arden Paving	Shamrock Paving, Inc.	MARK V. ALLEN	EA	07/26/2022	08/04/2022	02/26/2024	03/22/2024	2,690,000.00	2,816,544.42
009767	0017(049)	017	Sr 17, Grape Dr Intersection Safety Improvement	Granite Construction Company	JUSTIN HAMMOND	NC	10/22/2022	12/19/2022	06/28/2023	12/29/2023	2,348,352.30	2,571,592.43
009768	STBG-0410(070)	410	Sr 410, 288th Ave Se Vic To Crystal Mountain Blvd	Doolittle Construction Llc	JERRY WOOD	SC	10/26/2022	11/09/2022	02/14/2024	04/16/2025	4,296,739.52	4,552,972.25
009770	STATE	730	Us 730, 3.1 Miles N Of Oregon Border - Emergency R	Apollo, Inc.	ALEJANDRO SANGUINO	SC	01/28/2022	01/28/2022	10/05/2022	10/19/2022	64,540.00	53,472.71
009771	0007(027)	007	Sr 7, Sr 507 To S Of S 38th St Paving	Tucci & Sons, Llc	JUSTIN JANKE	OL	08/03/2022	08/06/2022	09/26/2023	03/22/2024	1,623,409.60	1,763,737.80
009772	0052(219)	101	Us 101, Delphi Rd To I-5 Paving And Concrete Barri	Tucci & Sons, Llc	KYLER KOKENGE	OL	09/29/2022	10/20/2022	06/05/2024	12/06/2024	1,602,395.65	1,718,179.44
009773	0053(983)	005	I-5, Jackson St & S Forest St Vic Fiber Repair	Northeast Electric, Llc	THOMAS LA BOLLE	NW	12/07/2022	03/06/2024	07/02/2024	01/02/2025	490,000.00	531,147.78
009774	STATE	305	Sr 305, Murden Creek Remove Fish Barrier	Kraemer North America, Llc.	AMY AMOS	OL	12/18/2023	12/05/2024	09/03/2025	09/22/2025	7,691,568.00	8,115,004.25
009776	NHPP-0823(071)	082	I-82, Coffin Rd Vicinity - Paving	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	06/24/2022	06/24/2022	02/07/2023	04/22/2024	434,000.00	440,450.74
009777	9999(878)		Or, Strategic Bridge Preservation 21-23 - Bridge D	Massana Construction, Inc.	CASEY FRAISURE	OL	07/28/2022	08/08/2022	04/06/2023	05/03/2023	1,158,042.00	1,173,253.99
009779	STATE	271	Us 195, Old Bnrr Bridge To Jct Sr 271 Pccp Rehabil	Acme Concrete Paving, Inc.	PETE CORLEY	EA	06/06/2023	06/17/2023	07/19/2024	08/06/2024	7,916,364.65	9,507,136.18
009781	9999(874)	018	Sr 18 & Sr 99 & Sr 516, Jenkins Ck Vic & Vic	Tucci & Sons, Llc	THOMAS LA BOLLE	NW	07/24/2024	07/24/2024	09/15/2025	12/09/2025	8,793,457.60	8,595,985.37
009782	STATE		Sr 104, Edmonds Ferry Terminal Paving Preservation	Lakeside Industries, Inc.	TOM CASTOR	FE	07/06/2022	07/06/2022	01/04/2023	09/06/2022	357,600.00	341,395.91
009783	0053(980)	005	I-5, Northgate Way & Maple Rd Bridges Seismic Retr	Interwest Construction, Inc.	AMELIA SCHARRER	NW	09/14/2023	06/18/2024	06/30/2025	12/09/2025	5,296,238.00	5,385,594.04
009784	0195(0680)		2022 Eastern Region, Chip Seal - South	Central Washington Asphalt,	JODY QUALLEY	EA	08/10/2022	10/18/2022	09/08/2025	09/22/2025	12,979,000.00	13,196,731.53

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
				Inc.								
009785	STATE	163	Sr163, Tahlequah Ferry Terminal Facility Ada Compl	Northwest Cascade, Inc.	TOM CASTOR	FE	03/17/2023	04/21/2023	06/12/2023	05/11/2023	462,794.00	493,988.74
009787	STATE	142	Sr 142, Lyle To Little Klickitat River B Chip Seal	Central Washington Asphalt, Inc.	MIKE BRIGGS	SW	10/07/2022	10/07/2022	05/21/2024	05/30/2024	3,014,000.00	2,845,510.42
009791	0395(118)	395	Us 395, Colville To Columbia River Paving	Central Washington Asphalt, Inc.	ALEX PROSZEK	EA	11/03/2022	07/25/2023	07/29/2024	08/06/2024	3,729,000.00	3,722,287.38
009792	9999(885)	260	Er, Bridge Deck Preventative Preservation - Patchi	Shamrock Paving, Inc.	MARK ALLEN, PE	EA	07/30/2022	08/16/2022	12/04/2023	12/29/2023	2,148,518.00	2,062,543.17
009795	ER-STBG2B04(001)	506	Sr 506, 1.5 Miles N Of Frontage Rd To I-Emergency	Sb Structures, Llc	PAUL MASON	SW	03/31/2023	04/01/2023	01/06/2025	01/21/2025	832,363.00	1,464,894.53
009796	2020(048)	020	Sr 20, Rocky Creek To Granite Creek Bst	Granite Construction Company	SPENCER BEIER	NW	07/28/2023	07/28/2023	10/15/2024	05/30/2025	8,305,490.71	8,554,347.32
009797	9999(861)	012	2021, Or Region Wide Safety Features Signing	Construction Ahead, Inc. Db	KYLER KOKENGE	OL	11/09/2022	11/09/2022	06/09/2024	12/06/2024	716,052.00	716,076.00
009798	0090(026)	090	I-90, Bridge Deck Preventative Preservation - Patc	Shamrock Paving, Inc.	TOM BRASCH	EA	04/29/2023	04/29/2023	12/23/2024	01/21/2025	2,929,292.00	2,918,207.46
009799	STATE	113	Sr 113, S. Of Old Sappho-physt Hwy Stabilize Slope	Bruch & Bruch Construction, Inc.	DAN MCKERNAN	OL	08/09/2022	08/09/2022	07/05/2023	12/05/2023	2,540,590.30	3,187,870.89
009802	0002(868)	002	Us 2, East Of Leavenworth Slope Stabilization	Scarsella Bros., Inc.	MIGUEL CASTILLO	NC	06/30/2022	06/30/2022	06/17/2024	07/08/2024	259,650.50	220,579.11
009804	STPF-0099(147)	099	Sr 99, Duwamish River To S Spokane St Vi Paving &	Tucci & Sons, Llc	JAMES HARPER	NW	05/30/2023	10/05/2023	06/18/2024	07/29/2024	3,681,888.00	3,320,233.74
009805	NHPP-0051(314)	005	I- 5 Dike Access W, Br Mp 22.7 & Bnrr Br Painting	Vimas Painting Company, Inc.	PEDRO REYES	SW	11/17/2022	03/21/2023	06/30/2023	09/25/2023	3,844,594.00	4,211,058.13
009806	0002(872)	002	Us 2, Stevens Pass East Paving	Interstate Concrete & Asphalt	MIGUEL CASTILLO	NC	07/21/2023	07/21/2023	07/30/2024	08/06/2024	7,467,584.00	8,102,867.35
009808	0053(982)	005	I-5/us 101, Mcallister Creek & Mud Bay B Repair Br	Selby Bridge Company, Inc.	CASEY FRAISURE	OL	11/23/2022	11/23/2022	02/22/2023	05/05/2023	670,352.00	626,381.00
009812	STP-9999(864)	005	21-23 Swr Regionwide, Bridges Concrete D Patching	Granite Construction Company	MIKE BRIGGS	SW	06/14/2023	06/14/2023	12/28/2023	02/16/2024	2,899,000.00	3,505,707.09
009813	NHPP-0902(457)	090	I-90, Oakes Ave I/c To Yakima River Brid -	Gary Merlino Construction Co., Inc.	JERRY WOOD	SC	07/08/2023	05/29/2025	10/09/2025		8,655,673.00	8,504,241.32
009814	STATE	005	I-5, Kincaid Sign Structure Replacement	Northeast Electric, Llc	SPENCER BEIER	NW	10/20/2022	10/20/2022	03/21/2023	06/12/2023	336,434.00	0.00
009815	NHPP-9999(860)	097	Us 97 Et Al, 2022 Scr Region Wide - Chip Seal	Interstate Concrete & Asphalt	ALEJANDRO SANGUINO	SC	10/10/2022	07/10/2023	10/27/2025		4,969,063.42	4,914,360.77

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009816	STATE	113	2022, Or Region Wide Chip Seal	Doolittle Construction Llc	DANIKA WASHINGTON	OL	10/22/2022	11/14/2022	11/13/2025		6,863,401.20	6,865,577.01
009817	NHPP-0241(030)	241	Sr 241, North Of Sunnyside And I-82 I/c Paving	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	04/18/2023	05/01/2023	11/03/2023	05/17/2024	4,734,227.45	4,740,078.67
009818	STATE	003	Sr 3, Belfair Area Driveway Revision	Massana Construction, Inc.	AMY AMOS	OL	11/18/2022	11/18/2022	02/14/2023	03/07/2023	119,494.00	115,355.60
009819	0903(085)	090	I-90 / Sr26, Interchange Ramps Paving	Granite Construction Company	MIGUEL CASTILLO	NC	04/12/2023	04/12/2023	01/29/2024	02/16/2024	1,179,937.91	1,240,331.70
009820	NHPP-0821(095)	082	I-82, Selah Creek Bridge To Yakima Vicin	Granite Construction Company	JERRY WOOD	SC	08/02/2023	08/31/2023	03/20/2024	04/16/2025	5,532,854.77	5,985,280.77
009822	STP-0500(031)	500	Sr 500, Ne 162nd Ave To Leadbetter Rd Paving	Lakeside Industries, Inc.	SUSAN FELL	SW	10/18/2022	10/26/2022	07/07/2023	09/25/2023	3,424,242.40	3,271,198.13
009823	STATE	101	Us 101, South Of Forks Emergency Repair	Interwest Construction, Inc.	CASEY FRAISURE	OL	08/02/2022	08/03/2022	09/15/2023	09/25/2023	1,379,691.00	1,348,313.72
009824	STBG-9999(889)	022	Sr 22 Et Al, Yakima & Kittitas County Bridge Deck	M.J. Hughes Construction, Inc.	SCOTT GOLBEK	SC	08/03/2023	08/03/2023	12/04/2023		3,626,871.00	4,711,085.98
009825	STATE		Sr 520, Northup Prewash Pad Retrofit Npd Nwr	Stellar J. Corporation	SAM LEIREN	HQ	02/21/2024	04/19/2024	10/31/2025		1,799,799.00	2,050,135.07
009827	STATE	520	Sr 520, Evans Creek Temporary Bridge Removal	Accord Contractors Llc	JAMES HARPER	NW	10/14/2022	10/14/2022	12/14/2023	02/16/2024	879,279.00	770,908.84
009828	NHPP-0017(054)	395	Sr 17, Us 395 To Rd 170 Paving	Granite Construction Company	ALEJANDRO SANGUINO	SC	09/15/2022	10/13/2022	02/29/2024	08/06/2024	1,463,179.57	1,400,784.54
009829	NHPP-0125(010)	125	Sr125, Oregon State Line To Military Rd	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	06/07/2023	11/16/2023	06/24/2025		5,945,000.00	6,612,081.05
009832	NHPP-0901(510)	090	I-90, Homestead Valley Rd To Hyak Bridge Deck Repa	N.A. Degerstrom, Inc.	SCOTT GOLBEK	SC	06/01/2023	06/01/2023	09/18/2023	12/26/2023	2,563,247.00	2,998,319.32
009833	NHPP-9999(873)	090	I-90 & I-5, E Sunset Way Vic & Nb Lowell Pccp Exp	Acme Concrete Paving, Inc.	SHAWN WENDT	NW	11/02/2023	11/06/2023	05/29/2025	06/06/2025	11,998,071.67	13,811,025.37
009835	STATE	104	Sr 104, Kingston Ferry Terminal Transfer Span Over	Leewens Corporation	TOM CASTOR	FE	09/09/2022	09/09/2022	11/30/2022	11/22/2022	148,668.00	143,665.00
009839	STATE	305	Sr 305, Eagle Harbor Maintenance Slip F Drive On T	American Construction Co., Inc.	TOM CASTOR	FE	11/03/2023	03/19/2024	09/23/2024	08/20/2024	5,116,468.00	5,103,456.44
009841	NHPP-2051(288)	005	I-5 And I-205, Concrete Panel Replacemen And Joint	Granite Construction Company	MIKE BRIGGS	SW	10/06/2023	10/10/2023	11/26/2024	12/06/2024	6,376,376.00	7,333,026.92
009842	0395(124)	395	Us 395, Loon Lake To Hafer Rd Paving	Shamrock Paving, Inc.	PETE CORLEY	EA	06/13/2023	06/20/2023	05/02/2024	07/16/2024	10,350,000.00	10,396,155.88
009843	0002(866)	002	Us 2, Cashmere East Paving	Granite Construction	MIGUEL CASTILLO	NC	07/27/2023	07/27/2023	01/29/2024	04/05/2024	6,956,734.00	7,117,998.69

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
				Company								
009844	0902(458)	090	I-90, West Easton To Renslow Vicinity Bridge Deck	N.A. Degerstrom, Inc.	SCOTT GOLBEK	SC	11/02/2022	11/02/2022	06/15/2023	08/31/2023	1,344,026.00	1,324,485.57
009845	HSIP-9999(862)	010	Sr 10 Et Al, Kittitas & Yakima Co & Se W Centerlin	Construction Ahead, Inc. Db	SCOTT GOLBEK	SC	06/11/2024	06/13/2024	08/23/2024	02/24/2025	2,530,478.90	4,892,674.48
009846	2B05001	005	I-5, Nb 12th Street Ne Bridge Girder Replacement	Granite Construction Company	AMELIA SCHARRER	NW	03/27/2023	03/27/2023	05/20/2024	06/20/2024	1,472,259.62	1,375,089.89
009849	STATE	012	Us 12, West Of White Pass- Repair Cable Net Post	Rock Supremacy Llc	SCOTT GOLBEK	SC	08/10/2023	08/17/2023	12/20/2023	06/13/2024	596,064.00	1,031,146.52
009851	STATE	018	Sr 18 Et Al, Northwest Region Hma Crack Seal And P	Construction Ahead, Inc. Db	THOMAS LA BOLLE	NW	06/30/2023	08/07/2023	12/03/2024	04/16/2025	2,775,406.32	2,740,546.91
009853	STPF-0524(016)	524	Sr 524, Locust Way Vic To Larch Way Vic Drainage R	A-1 Landscaping And Construction,	AMELIA SCHARRER	NW	01/23/2023	03/15/2023	03/05/2024	04/05/2024	761,675.00	668,427.98
009854	2B03(010)-3	020	Sr 20, Emergency Pavement Repair	Central Washington Asphalt, Inc.	PETE CORLEY	EA	08/10/2022	08/10/2022	09/27/2024	10/10/2024	1,240,000.00	1,189,154.90
009855	SEC164-9999(871)	090	I-90 Et Al, Scr Region Wide - Roadside Hardware Pr	Petersen Brothers, Inc.	JERRY WOOD	SC	08/30/2023	05/14/2024	02/14/2025	12/09/2025	4,297,422.38	4,308,517.52
009856	STATE	002	Nwr, Emergency Pavement Repair	Lakeside Industries, Inc.	JAMES HARPER	NW	05/16/2023	06/06/2023	05/06/2024	05/17/2024	6,496,798.00	5,568,056.88
009859	STATE	526	Sr 526, Airport Rd To E Casino Rd Seismic Retrofit	Kraemer North America, Llc.	AMELIA SCHARRER	NW	04/02/2024	04/02/2024	12/11/2024	02/27/2025	3,461,000.00	4,042,921.13
009861	FEDERALREIMB	165	Sr 165, S Of Fairfax Bridge Emergency Project	Scarsella Bros., Inc.	CASEY FRAISURE	OL	05/02/2023	05/02/2023	10/11/2024	11/12/2024	912,572.00	1,258,377.24
009862	ARPA001	019	Sr 19 Et Al, East Jefferson County Remove Fish Bar	Seton Construction, Inc.	AMY AMOS	OL	10/27/2023	04/21/2024	11/05/2025	12/09/2025	7,974,933.00	7,969,503.11
009863	0104(067)	104	Sr 104, Hood Canal Bridge Replace Pontoon Hatches	Shimmick Construction Company, Inc.	AMY AMOS	OL	08/24/2023	08/24/2023	07/18/2025		2,951,529.00	2,954,292.50
009867	STATE	106	Sr 106, Twanoh Creek Remove Fish Barrier	Oma Construction Inc	JOSH TAX	OL	05/15/2024	05/30/2024	07/22/2025	08/05/2025	1,785,949.00	2,255,143.50
009868	0903(081)	090	I-90, Vantage Upgrade Its Components	Mill Plain Electric, Inc.	MIGUEL CASTILLO	NC	11/02/2023	11/25/2024	06/03/2025	07/14/2025	925,646.00	1,436,961.32
009870	HIP-0411(016)	411	Sr 411, Cowlitz River Bridge Replace Bridge Deck	Hamilton Construction Co.	PEDRO REYES	SW	06/28/2024	08/06/2024	08/11/2025	08/15/2025	8,150,343.90	8,791,653.29
009871	STATE	112	Sr 112, W Rasmussen Creek And Hoko River Emergency	Scarsella Bros., Inc.	SALAH AL-TAMIMI	OL	09/21/2022	01/23/2023	06/02/2025	06/06/2025	1,596,578.00	1,310,753.25
009872	0516(024)	516	Sr 516, Barnes Creek Fish Passage	Active Construction, Inc.	JAMES HARPER	NW	09/12/2024	09/12/2024	11/03/2025		2,378,378.00	2,423,345.04

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009873	STATE	020	Sr20 Spur, Anacortes Ferry Terminal Tollbooth Repl	Imco General Construction, Inc.	ALAN JOHNSON	FE	01/19/2024	02/05/2025	07/17/2025	05/29/2025	3,100,184.80	3,377,423.66
009875	STATE	104	Sr 104, Hood Canal Bridge Trash Gate Repair	Ballard Marine Construction, Llc	AMY AMOS	OL	09/27/2022	09/27/2022	02/28/2023	12/27/2023	245,000.00	73,667.83
009877	STATE	090	I-90, Cle Elum River Bridges - Phase 2 Roadside Re	Mike Mcclung Construction Co.	JERRY WOOD	SC	10/28/2022	07/21/2023	02/14/2024	09/22/2025	388,644.00	403,071.71
009880	0900(033)	900	Sr 900, 68th Ave S Vicinity Pedestrian Safety - Ph	Massana Construction, Inc.	MIKE ASKARIAN	NW	05/04/2023	05/04/2023	03/08/2024	05/22/2024	704,589.95	704,091.46
009881	STATE	101	Us 101 / Sr 105 / Sr 105 Spur, Aberdeen Signals An	Quigg Bros., Inc.	JASON METTLER	OL	09/06/2023	11/30/2023	07/22/2024	08/06/2024	1,301,878.00	1,302,015.50
009883	STATE	109	Sr 109, Grass Cr Br Emergency Repair	Rognlin'S, Inc.	JASON METTLER	OL	01/13/2023	01/14/2023	05/30/2023	09/25/2023	963,009.55	968,810.52
009884	9999(863)	003	Or, Breakaway Cable Terminal Replacement - Freeway	Massana Construction, Inc.	JUSTIN JANKE	OL	02/16/2023	02/27/2023	12/20/2023	01/08/2024	537,386.00	546,330.26
009885	STATE	096	Sr 96, North Creek Fish Passage	Northwest Construction, Inc.	AMELIA SCHARRER	NW	10/28/2024	11/19/2024	04/23/2025	06/06/2025	4,249,485.00	6,159,102.59
009886	STATE	005	I-5, Smokey Point Nb/sb Safety Rest Area	Accord Contractors Llc	CHRISTOPHER LINDEN	HQ	04/27/2023	05/02/2023	05/02/2024	05/03/2024	326,869.00	413,098.11
009887	0167(058)	167	Sr 167, Southbound Up Rr Bridge Deck Overlay	Combined Construction, Inc.	JAMES HARPER	NW	09/19/2023	09/19/2023	06/16/2025	07/10/2025	2,320,874.00	2,135,112.78
009889	NHPP-0970(008)	970	Sr 970, Teanaway River - Ced Retrofit	Scarsella Bros., Inc.	SCOTT GOLBEK	SC	09/29/2023	10/18/2024	09/02/2025		1,367,949.25	1,386,354.47
009892	NHPP-0395(123)	096	Us 395, Old Maid Coulee Bridge Sb Deck Rehabilitat	Cascade Bridge Llc	ALEJANDRO SANGUINO	SC	06/28/2023	06/11/2024	06/30/2025		773,269.00	1,062,387.79
009893	9999(879)		2023 Eastern Region, Chip Seal - North	Central Washington Asphalt, Inc.	PETE CORLEY	EA	09/08/2023	10/23/2023	08/28/2024	10/11/2024	16,597,000.00	16,185,145.60
009894	0525(042)	525	Sr525, Clinton Ferry Terminal Vicinity Pedestrian	Srv Construction, Inc.	SPENCER BEIER	NW	05/26/2023	05/26/2023	03/13/2024		964,952.70	1,001,339.96
009895	STATE	999	Sr 20 Spur, Orcas Island Trm Ada Compliance Improv	Mike Carlson Enterprises, Inc.	ALAN JOHNSON	FE	08/16/2023	08/28/2023	02/02/2024	02/02/2024	697,388.40	746,134.43
009897	2B02(001)	518	Sr 518, 24th Avenue S Bridge Girder Replacement	Kraemer North America, Llc.	MIKE ASKARIAN	NW	11/20/2023	11/20/2023	03/19/2024	04/05/2024	1,283,800.00	1,311,596.11
009899	STATE	240	Sr 240, Sr 225 Intersection Construct Roundabout	Apollo, Inc.	ALEJANDRO SANGUINO	SC	06/21/2023	02/15/2024	06/26/2025		1,548,195.90	1,588,385.50
009903	NHPP-0433(012)	433	Sr 433, Lewis And Clark Bridge Expansion Joint Rep	Combined Construction, Inc.	PEDRO REYES	SW	07/21/2023	09/25/2023	02/20/2024	03/08/2024	1,009,305.00	1,414,238.38
009906	STATE	127	Sr 127, Elmer C. Huntley Snake River Bridge	Hamilton Construction Co.	SCOTT GOLBEK	SC	06/22/2023	06/22/2023	11/02/2023	04/22/2024	3,196,208.50	3,016,306.85

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
			- Deck									
009908	0202(062)	202	Sr 202, Evans Crk Vic To Se Fish Hatcher Vic	Oma Construction Inc	SHAWN WENDT	NW	03/28/2023	04/06/2023	12/21/2023	01/19/2024	308,059.00	245,405.86
009911	STATE	167	Sr 167, Sr 167 Completion Demo 9	Skycorp, Ltd	THOMAS SLIMAK	OL	06/29/2023	06/29/2023	04/29/2024	09/19/2024	199,947.00	159,630.30
009912	STATE	002	Us 2 Et Al, Northwest Region Hma Crack Seal And Pa	Granite Construction Company	SHAWN WENDT	NW	08/24/2023	08/24/2023	10/10/2024	11/26/2024	2,166,312.00	2,035,670.85
009913	0055(254)	005	I-5, Snohomish River Bridge (bn Rr) Painting	Vimas Painting Company, Inc.	AMELIA SCHARRER	NW	05/31/2024	05/31/2024	02/14/2025	03/31/2025	13,710,507.00	12,016,239.08
009914	0195(070)	127	Sr 127 & Us 195, Hot Mix Asphalt Paving	Poe Asphalt Paving, Inc.	PETE CORLEY	EA	10/31/2023	10/31/2023	02/25/2025	03/31/2025	6,131,860.75	5,885,560.58
009916	0009(084)	009	Sr 9, Sr 528 To 132nd St Ne Vic Paving With Except	Granite Construction Company	AMELIA SCHARRER	NW	08/10/2023	11/01/2023	10/21/2024	11/26/2024	2,502,439.50	2,361,057.83
009918	NHPP-0240(025)	240	Sr 240, Columbia Center Blvd - Upgrade Signal & ll	Northeast Electric, Llc	ALEJANDRO SANGUINO	SC	05/23/2024	07/29/2024	03/12/2025	08/08/2025	1,220,204.00	1,238,915.67
009922	STATE	090	I-90, 142nd Pl Se Over 90 Bridge Repair	Combined Construction, Inc.	AMELIA SCHARRER	NW	04/05/2023	04/05/2023	11/21/2023	10/03/2024	600,500.00	766,422.12
009923	STATE		Corson Ave Rhq Bldg 1, Canopy Roof Repla	Centennial Contractors Ent Inc	SAM LEIREN	HQ	02/15/2023	03/18/2023	02/13/2023	05/11/2023	71,582.68	55,709.68
009926	2A03(008)	109	Sr 109, W Of Hoquiam Stabilize Slope	Rognlin'S, Inc.	JASON METTLER	OL	03/31/2023	03/31/2023	06/04/2024	11/26/2024	310,354.00	263,672.41
009927	STATE	260	Sr 261, 1/2 Mile S Of Jct Sr 260 Emergency Culvert	N.A. Degerstrom, Inc.	JODY QUALLEY	EA	01/24/2023	01/24/2023	08/22/2023	09/25/2023	650,000.00	329,042.88
009930	ER-2C02001-2	005	I-5, Koontz Road Bridge Emergency Bridge Repair	Selby Bridge Company, Inc.	PAUL MASON	SW	02/08/2024	02/20/2024	05/24/2024	06/07/2024	954,590.00	922,217.05
009936	0090(028)	090	I-90, Silica Rd l/c To U Rd l/c Ramp Paving	Central Washington Asphalt, Inc.	JEFF DEAL	NC	06/12/2023	07/19/2023	01/30/2024	02/16/2024	2,822,222.00	2,620,559.39
009940	STATE	090	I-90, Magnolia Pedestrian Bridge Emergency Removal	Garco Construction, Inc.	PETE CORLEY	EA	04/21/2023	04/21/2023	09/11/2023	09/11/2023	650,000.00	576,367.67
009942	STATE	005	I 5, Nb 206th St Vic To Sr 516 Pavement Repair	Penhall Company	CLINT MONKEN	NW	10/11/2023	11/01/2023	04/08/2024	09/24/2024	687,214.57	581,873.60
009943	STATE	090	I-90, Rocky Run Creek Bridges - Emergency Scour Re	Scarsella Bros., Inc.	JERRY WOOD	SC	03/31/2023	03/31/2023	06/11/2024	12/20/2023	900,000.00	1,814,408.73
009944	0026(036)	026	Sr 26, Sr 261 To Colfax Install Shoulder Rumble St	Construction Ahead, Inc. Db	PETE CORLEY, PE	EA	11/10/2023	11/10/2023	06/28/2024	09/24/2024	318,727.00	316,126.58
009949	NHPP-0097(200)	097	Us 97, Yakima County Line To Dry Creek - Paving	Central Washington Asphalt, Inc.	JERRY WOOD	SC	08/31/2023	10/06/2023	10/11/2024	03/31/2025	6,222,000.00	5,801,506.00
009950	STATE	525	Sr 525, Pedestrian And Traffic Improvements	Combined Construction, Inc.	AMELIA SCHARRER	NW	03/11/2024	03/11/2024	05/06/2024	01/02/2025	610,156.00	543,313.25

Completed Contracts

Contract Number	Federal Aid Number	State Route	Contract Title	Contractor Name	WSDOT Engineer Name	Region	Substantial Completion Date	Physical Completion Date	Contract Completion Date	Final Acceptance Date	Bid Amount	Amount Paid
009952	HSIP-0097(193)	097	Us 97, Jones Rd - Intersection Improvements	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	12/11/2023	09/07/2024	11/14/2025		3,896,213.50	4,055,966.20
009953	9999(886)	002	Us 2 Et Al, Ncr Guardrail Update 21-23	M2 Industrial Inc.	JEFF DEAL	NC	10/11/2023	10/11/2023	01/09/2024	02/16/2024	2,577,955.50	2,609,448.14
009954	0530(032)	530	Sr 530, Montague Creek Bridge To Seeman C	Granite Construction Company	SPENCER BEIER	NW	08/31/2023	08/31/2023	10/02/2024	10/11/2024	5,629,676.50	6,385,005.81