

Operationally Complete Projects

Connecting Washington, Nickel, and TPA Projects Operationally Complete in 2020 and 2019

This detailed report describes Connecting Washington, Nickel, and TPA projects that have been completed in the prior month. This monthly count of operationally complete projects may differ from quarterly Gray Notebook reporting because some projects are included here at the time they are completed, even though they may be part of a larger project that is yet to be completed.

Project Title	Revenue Package	On time*	Operationally Complete Date
No Nickel, TPA, or Connecting Washington projects operationally complete in July 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in June 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in May 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in April 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in March 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in February 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in January 2020.			
No Nickel, TPA, or Connecting Washington projects operationally complete in December 2019.			
No Nickel, TPA, or Connecting Washington projects operationally complete in November 2019.			
SR 14 Wind River Rd Intersection Improvements (Skamania) 401418A	2015 Connecting Washington	Late	10/11/2019
SR 14 Access Improvements (Clark) 401418I	2015 Connecting Washington	Early	10/30/2019
I-5/SB S Lucile St to Spring St - Pavement Repair (King) 100516F	2003 Nickel	✓	10/28/2019
I-5/Northbound Boeing Access Rd to NE Ravenna Bridge - Pavement Repair (King) 100515B	2003 Nickel	Late	10/17/2019
I-5/NB S Spokane St Vic - Concrete Pavement Replacement (King) 100516G	2003 Nickel	Late	10/17/2019
I-5/NB I-90 Vic to James St Vic - Concrete Pavement Replacement (King) 100519B	2003 Nickel	Late	10/17/2019
I-90/Hyak to Keechelus Dam Phase 1F - Fencing 1B (Kittitas) 509090F	2005 TPA	✓	10/9/2019
I-90/Keechelus Dam to Stampede Pass Phase 2F - Fencing 2A (Kittitas) 509092F	2005 TPA	✓	10/9/2019

I-90/Keechelus Dam to Stampede Pass - Add Lanes/Build Wildlife Bridges (Kittitas) 5090900	2003 Nickel / TPA Combined	✓	9/25/2019
I-90/Snowshed to Keechelus Dam Phase 1C - Replace Snowshed and Add Lanes (Kittitas) 509090C	2003 Nickel / TPA Combined	✓	9/12/2019
No Nickel, TPA, or Connecting Washington projects operationally complete in August 2019.			
I-5/116th St NE Interchange - Tulalip Tribe Lead (Snohomish) 100551N	2015 Connecting Washington	Late	7/31/2019

*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

Updated
as of
July 31, 2020.