

I-5/SR 161/SR 18 Interchange Improvements - Stage 2
Project Information

PIN: 100502B	As of Date: March 2021
Region: Northwest	Regional Admin: M. Cotten
State Route: I-5	
Current Status: Pre-Construction	Legislative Districts: 30

Project Description

The I-5/SR 161/SR 18 interchange experiences severe congestion and is classified as a high collision corridor. Constructing new access and rebuilding ramps from SB I-5 to SR 161/S 348th St, a new exit at SR 161/S 356th St, an additional left turn lane from SR 161 to S 356th St, a new auxiliary lane on NB I-5, re-aligning and widening the ramp from NB I-5 to SR 18, re-building the SR 161 bridge over I-5, adding an auxiliary lane on SB I-5, and constructing a direct fly-over ramp from Weyerhaeuser Way to S 348th St will improve mobility and reduce the risk of collisions at the interchange.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2012	Q4 2012	On Schedule
Preliminary Engineering Start	Q4 2012	Q4 2012	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,940	\$1,900
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$1,940	\$1,900

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,900	\$0		\$1,900
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$1,900	\$0		\$1,900