

## SR 9/108th St NE - Intersection Improvements

Project Information PIN: 100924C As of Date: August 2020 Regional Admin: M. Cotten Region: Northwest

State Route: SR 9 Current Status: Completed

Legislative Districts: 39

Project Description

This project will reduce the risk of collisions and provide relief at the SR 9/108th St NE intersection.

Contractor: 009195 - GRANITE CONSTRUCTION COMPANY \$2,326,408.72 - 2/7/18

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete							
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule				
Environmental Complete	Q4 2017	Q4 2017	On Schedule				
Right of Way Complete							
Contract Advertisement	Q4 2017	Q4 2017	On Schedule				
Operationally Complete	Q2 2020	Q2 2019	Early				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$415	\$412				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$3,724	\$3,069				
Total	\$0	\$4,139	\$3,481				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$412	\$0		\$412			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$3,069	\$0		\$3,069			
Total	\$0	\$0	\$3,481	\$0		\$3,481			

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/sr9/108thstimprove/default.htm$