

US 101/Morse Creek Vicinity - Safety Improvements

	Project Information
PIN: 310101E	As of Date: July 2021
Region: Olympic	Regional Admin: J. Wynands
State Boute: LIC 101	

State Route: US 101

Current Status: Completed Legislative Districts: 24

Project Description

Through a statewide analysis, two locations within the project limits have been identified as Collision Analysis Locations (CAL). By providing a raised center median and targeted speed reduction, this project has the potential to reduce the number of opposite direction type collisions.

Contractor: 009595 - ACTIVE CONSTRUCTION, INC. - \$1,838,674.84 - 10/27/2020

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q1 2018	Q1 2018	On Schedule				
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule				
Environmental Complete	Q2 2020	Q2 2020	On Schedule				
Right of Way Complete							
Contract Advertisement	Q3 2020	Q3 2020	On Schedule				
Operationally Complete	Q3 2021	Q3 2021	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$300	\$500				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$2,374	\$2,374				
Total	\$0	\$2,674	\$2,874				

Project Funding Summary - Current Approved Cost (\$ in Thousands)								
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total		
Prelim Engineering	\$0	\$0	\$500	\$0		\$500		
Right of Way	\$0	\$0	\$0	\$0		\$0		
Construction	\$0	\$0	\$2,374	\$0		\$2,374		
Total	\$0	\$0	\$2,874	\$0		\$2,874		

Project Web Site: https://www.wsdot.wa.gov/projects/us101/morse-creek/home