

SR 104/Paradise Bay-Shine Road - Intersection Safety Improvement
Project Information

PIN: 310401D	As of Date: August 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 104	
Current Status: Pre-Construction	Legislative Districts: 24

Project Description

The intersection of SR 104/Shine Road is an Intersection Analysis Location (IAL) for the year 2016. 90% of the crashes at this intersection were entering at angle type crashes from Paradise Road. This project will provide intersection control which has the potential to increase traffic safety.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q3 2019	Q4 2019	Late
Environmental Complete	Q1 2021	Q1 2021	On Schedule
Right of Way Complete	Q3 2021	Q3 2021	On Schedule
Contract Advertisement	Q4 2021	Q4 2021	On Schedule
Operationally Complete	Q3 2022	Q3 2022	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$649	\$647
Right of Way	\$0	\$190	\$189
Construction	\$0	\$3,765	\$3,764
Total	\$0	\$4,604	\$4,600

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$647	\$0		\$647
Right of Way	\$0	\$0	\$189	\$0		\$189
Construction	\$0	\$0	\$3,764	\$0		\$3,764
Total	\$0	\$0	\$4,600	\$0		\$4,600