

I-5/Chamber Way Bridge - Emergency Repair and Replacement
Project Information

PIN: 400516E	As of Date: March 2020
Region: Southwest	Regional Admin: C. Francis
State Route: I-5	
Current Status: Completed	Legislative Districts: 20

Project Description

On July 22, 2016, the Chamber Way Bridge was hit by an over height load in the Southbound lanes, causing major structural damage to the southbound span. This emergency project removes the damaged span, installs a temporary span to keep Chamber Way open, and will replace existing consistent with the future interchange reconstruction project.

Contractor: 008991 -QUIGG BROS., INC. - \$10,930,002.00 - 05/04/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,089	\$1,089
Right of Way	\$0	\$0	\$0
Construction	\$0	\$14,590	\$14,460
Total	\$0	\$15,679	\$15,549

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,089	\$0		\$1,089
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,816	\$10,644		\$14,460
Total	\$0	\$0	\$4,904	\$10,644		\$15,549