

I-5/NB Interstate Bridge - South Tower Trunnion Replacement
Project Information

PIN: 400518T As of Date: July 2019
 Region: Southwest Regional Admin: C. Francis
 State Route: I-5
 Current Status: Construction Legislative Districts: 49

Project Description

This project will repair the Interstate Bridge to extend its service life by replacing the lift span trunnion shaft on the south tower.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2018	Q3 2018	Early
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,510	\$1,485
Right of Way	\$0	\$0	\$0
Construction	\$0	\$6,738	\$6,738
Total	\$0	\$8,247	\$8,223

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,485	\$0		\$1,485
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,738	\$0		\$6,738
Total	\$0	\$0	\$8,223	\$0		\$8,223