

SR 432/SR 433 - Intersection Improvements

Project Information

PIN: 443219A As of Date: February 2024
 Region: Southwest Regional Admin: C. Francis
 State Route: SR 432
 Current Status: Construction Legislative Districts: 19

Project Description
 This project will improve congestion and safety by constructing a grade crossing to separate rail and motor vehicle traffic.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2021	Q4 2021	On Schedule
Right of Way Complete	Q3 2023	Q3 2023	On Schedule
Contract Advertisement	Q1 2023	Q1 2023	On Schedule
Operationally Complete	Q2 2025	Q2 2025	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$6,000	\$6,000
Right of Way	\$0	\$15,000	\$15,000
Construction	\$0	\$64,000	\$64,000
Total	\$0	\$85,000	\$85,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$6,000		\$6,000
Right of Way	\$0	\$0	\$0	\$15,000		\$15,000
Construction	\$0	\$0	\$0	\$64,000		\$64,000
Total	\$0	\$0	\$0	\$85,000		\$85,000

Project Web Site: