

SR 125/Plaza Way - Intersection Improvements

Project Information

PIN: 512502C As of Date: August 2020
Region: South Central Regional Admin: T. Trepanier

State Route: SR 125

Current Status: Pre-Construction Legislative Districts: 16

Project Description

The intersection at SR 125 and Plaza Way experiences congestion due to heavy vehicle traffic. This project will construct a roundabout or other improvements to improve traffic flow and reduce the risk of collisions

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q2 2017	Q2 2017	On Schedule				
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule				
Environmental Complete	Q2 2019	Q2 2019	On Schedule				
Right of Way Complete	Q3 2020	Q3 2020	On Schedule				
Contract Advertisement	Q4 2020	Q4 2020	On Schedule				
Operationally Complete	Q4 2021	Q4 2021	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$1,000	\$1,000				
Right of Way	\$0	\$303	\$303				
Construction	\$0	\$4,166	\$4,166				
Total	\$0	\$5,469	\$5,469				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$1,000		\$1,000			
Right of Way	\$0	\$0	\$0	\$303		\$303			
Construction	\$0	\$0	\$1,780	\$2,386		\$4,166			
Total	\$0	\$0	\$1,780	\$3,689		\$5,469			

Project Web Site: https://www.wsdot.wa.gov/projects/sr125/plaza-way/home