

US 395/Ridgeline Drive - Construct Interchange

Desired before sties

PIN: 539504O As of Date: December 2020 Region: South Central Regional Admin: T. Trepanier

State Route: US 395 Current Status: Construction

Legislative Districts: 08, 16

Project Description

The intersection of US 395 and Ridgeline Drive experiences congestion due to recent development in this fast growing area of Kennewick, including a new high school and hospital. This four-laned limited access highway connects I-82 with I-182 through Pasco and Kennewick. Heavy truck volumes and higher vehicle speeds make safe access at this intersection a concern. This project will construct a new grade separated interchange to reduce congestion, improve access, and reduce the of collisions.

Watch List Description

As of September 2020: This delay is in response to the Governor's COVID-19 stay at home order, WSDOT directed a temporary construction suspension on most projects throughout the state. In addition, this project has a potential cost increase due to design element changes and the inclusion of city funded water line extension as well as the inclusion of utility relocations (cable, fiber, gas, and electric) funded by reimbursable agreement.

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete							
Preliminary Engineering Start							
Environmental Complete							
Right of Way Complete	Q4 2020	Q3 2020	Early				
Contract Advertisement	Q4 2020	Q4 2020	On Schedule				
Operationally Complete	Q4 2021	Q4 2021	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$0	\$0				
Right of Way	\$0	\$1,850	\$1,850				
Construction	\$0	\$15,095	\$17,487				
Total	\$0	\$16,945	\$19,337				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$0		\$0			
Right of Way	\$0	\$0	\$0	\$1,850		\$1,850			
Construction	\$0	\$0	\$4,337	\$13,150		\$17,487			
Total	\$0	\$0	\$4,337	\$15,000		\$19,337			

Project Web Site: https://www.wsdot.wa.gov/projects/us395/ridgeline-drive/home