

US 395/Safety Corridor Improvements
Project Information

PIN: 539504P

As of Date: August 2020

Region: South Central

Regional Admin: T. Trepanier

State Route: US 395

Current Status: Completed

Legislative Districts: 09, 16

Project Description

US 395 between Pasco and Ritzville is a critical freight corridor. This project will add acceleration and deceleration lanes, improve existing left turn lanes, and construct safety improvements between Pasco and the Franklin county line north of Connell to reduce congestion and the risk of collisions.

Contractor: 009451 – Central Washington Asphalt, INC. - \$10,030,761.71 - 6/13/19

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2019	Q2 2019	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$844	\$824
Right of Way	\$0	\$0	\$0
Construction	\$0	\$12,777	\$12,777
Total	\$0	\$13,621	\$13,601

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$824		\$824
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$12,777		\$12,777
Total	\$0	\$0	\$0	\$13,601		\$13,601