

SR 21/South of Republic - Gold Creek Bridge Emergent Repair

Project Information

PIN: 602114D As of Date: August 2020
 Region: Eastern Regional Admin: M. Gribner
 State Route: SR 21
 Current Status: Construction Legislative Districts: 07

Project Description

West Fork San Poil River Bridge 21/321 emergent roadway repair, installation of Bailey Bridge, and scour repair at bridge abutments to restore minimal service. Flooding critically scoured structure causing sufficient structural damage to warrant replacement of the structure.

Contractor: 009426 – N.A. Degerstrom, Inc. - \$5,673,976.14 - 5/6/19

Watch List Description

As of February 2020: This delay is due to additional time required to meet permitting requirements for work within the channel and added vegetation.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete			
Right of Way Complete	Q1 2019	Q1 2019	On Schedule
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$883	\$880
Right of Way	\$0	\$73	\$72
Construction	\$0	\$7,692	\$7,732
Total	\$0	\$8,648	\$8,684

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$880	\$0		\$880
Right of Way	\$0	\$0	\$72	\$0		\$72
Construction	\$0	\$0	\$7,732	\$0		\$7,732
Total	\$0	\$0	\$8,684	\$0		\$8,684