

I-90/Sprague I/C to Argonne I/C - Paving

Project Information	
PIN: 6090490	As of Date: December 2020
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 04
Project Description	
Rehabilitate concrete pavement surface by overlying with Hot Mix Asphalt to eliminate wheel rutting.	
Contractor: 009428 - ALL BIDS REJECTED - 04/25/2019 009505 - SHAMROCK PAVING, INC. - \$5,777,777.00 - 01/23/2020	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2020	Q3 2020	Early

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$685	\$682
Right of Way	\$0	\$0	\$0
Construction	\$0	\$7,221	\$6,158
Total	\$0	\$7,906	\$6,840

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$682	\$0		\$682
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,158	\$0		\$6,158
Total	\$0	\$0	\$6,840	\$0		\$6,840