

# ***Precast Prestressed Concrete Pavement (PPCP) for Rapid Bridge Approach Slab Reconstruction***

***Western Bridge Engineers' Seminar  
24-26 September 2007  
Boise, Idaho***

***David K. Merritt, P.E.  
Transtec Group, Inc.***


***Michael D. LaViolette, P.E.  
HNTB Corporation***



# Bridge Approach Settlement Problems



# Causes of Approach Settlement



# Conventional repair



# Why Precast Concrete?

- ◆ How do you replace failed approach slabs under traffic?
- ◆ Night or Weekend construction?



# Why Precast Concrete?

- ◆ Expedited construction technique for the commercial building and bridge industries
- ◆ Durable, High-Performance solution



# Benefits

- ◆ Rapid Construction/Opening to Traffic
  - Overnight or Weekend “invisible” construction
  - Reduced User Delays/Delay Costs
  - Improved Safety for Drivers and Workers
- ◆ Controlled Fabrication Conditions
  - Improved Durability and Performance (consistent mix, adequate curing, adequate air entrainment, etc.)
- ◆ Extended Construction Season
- ◆ Construction in Remote Areas

# Benefits

- ◆ *Why Prestressed Concrete?*
  - Reduces/eliminates slab cracking
  - Reduced Slab Thickness (8" vs. 12")
  - Ability to span voids/unsound support layers



# Benefits

- ◆ *Why Prestressed Concrete for approach slabs?*
  - Ability to **span voids/unsound support layers**



- Move expansion joint further away from abutment

# Key Features of PPCP

- ◆ Full-depth precast panels
- ◆ Keyed panel joints
  - Vertical alignment during assembly
- ◆ 2-way prestressing
  - Combination of pretensioning/post-tensioning
  - 2-way post-tensioning
- ◆ Bonded P-T System
  - Future removal of precast panels

# FHWA Demonstration Projects

- ◆ 2000-present: FHWA Support of Precast Prestressed Concrete Pavement (PPCP) Demonstration Projects for state DOTs
- ◆ 2005: Iowa DOT and FHWA discuss potential applications for PPCP
  - Bridge approach slabs identified

# Texas Demonstration Project (2002)




# California Demonstration Project (2004)



# Missouri Demonstration Project (2005)



# Red Dog Mine, Alaska (2002)



# Iowa Demonstration Project

- ◆ Constructed Aug./Sept. 2006
- ◆ Precast Prestressed Bridge Approach Slabs
  - ~77 ft at either end of a skewed bridge
  - Tied to integral bridge abutment
- ◆ 2-way Post-Tensioning
- ◆ Partial-width panels (lane-by-lane construction)
- ◆ Installed over crushed aggregate base graded to crown
- ◆ Panels: 14 ft x 20 ft x 12 in.




# Selected Iowa project


- ◆ Project Location:
  - IA Highway 60 over Floyd River (O'Brien County)
- ◆ Dual bridges
  - 30° skew
  - Integral Abutments
  - Northbound - PPCP
  - Southbound – CIP
  - Tied to abutment




# Bridge Situation Plan



# Precast Approach Slab Layout



















# Future Projects

- ◆ Iowa DOT – approach slab reconstruction under traffic
  - Single precast panel
  - P-T approach slab to abutment
- ◆ FHWA is currently providing support to state DOTs interested in constructing a demonstration project.
  - Bridge approach slabs
  - WIM Installations
  - Unbonded Overlays
  - Others?


# Goals of Instrumentation Program

*Iowa State University  
Bridge Engineering Center*



- ◆ Verify structural performance of PPCP as bridge approach pavement
  - Joint openings
  - Bridge movements
  - Girder flexural behavior
  - Pile axial/flexural behavior
- ◆ Provide useful comparison with adjacent CIP bridge approach pavement

# Instrumentation Plan NB Bridge



- ▭ Joint movement crackmeters (10)
- PT strandmeters (7)
- Embedded strain sensors (16)

- ▭ Displacement transducers (3)
- ◇ Tiltmeters (2)
- Girder strain sensors (18)
- ⊕ Pile strain sensors (12)

# Installation of pile strain sensors



# Installation of pile strain sensors




# Surface-mounted strain sensors






# Embedded strain sensors - panels



# Displacement transducers

- ◆ Geokon Model 4427
- ◆ Measure longitudinal and transverse movement of bridge abutment
- ◆ Skewed abutment – bridge “rotates” in plan view




# Displacement transducers installation



# Tiltmeters

- ◆ Geokon Model 6350
- ◆ Measure longitudinal rotation of abutment due to thermal movements of bridge



# P-T Strandmeters

- ◆ Geokon Model 4410
- ◆ Used to monitor long-term PT losses



# Crackmeters

- ◆ Geokon Model 4420
- ◆ Monitors joint openings between panels
- ◆ Blockouts cast in each panel



# Crackmeter installation



# Data acquisition system

- ◆ Total of 113 sensors (both bridges)
- ◆ 7 multiplexers to simplify onsite wiring
- ◆ Collect data once/hour for approx. 16 months