



ABC, FHWA SHRP2 R04: Project update, lessons learned

Finn Hubbard, Fish & Associates Inc.
SHRP2 ABC/PBES Implementation
Technical Lead

September 9, 2015



U.S. Department of Transportation
Federal Highway Administration

AMERICAN ASSOCIATION
OF STATE HIGHWAY AND
TRANSPORTATION OFFICIALS

AASHIO


Goals for ABC

- Enhanced Mobility
- Safety
- Reduced Costs***

***Who's costs?

Innovative Bridge Designs for Rapid Renewal ABC Toolkit

S2-R04-RR-2



SHRP2 *Innovative Bridge Designs for Rapid Renewal* Toolkit

1

ABC STANDARD DESIGN CONCEPTS

2

ABC ERECTION CONCEPTS

3

ABC SAMPLE DESIGN CALCULATIONS

4

ABC DESIGN SPECIFICATIONS (LRFD)

5

ABC CONSTRUCTION SPECIFICATIONS

Expected Outcome: The designer, guided by the standard plans, details and the set of ABC design examples, will be able to easily complete an ABC design for a routine bridge replacement project.

Next Generation *Innovative Bridge* *Design Projects*



- Eight projects scattered around the county
 - Gila River Indian Reservation (Arizona)
 - California
 - Kentucky
 - Maine
 - Missouri
 - Rhode Island
 - Wisconsin
 - Michigan

Held 3 Showcases Three Peer to Peer Exchanges

- Many lessons learned from implementation projects, showcases and peer to peer exchange
 - ABC comes in many forms
 - Differing reasons to consider ABC
 - Contracting methods can vary depending on need and ABC driver



Lessons Learned So Far

- ABC comes in many forms
 - Multiple pieces assembled on site
 - Slide in Bridge Construction (SIBC)
 - Transverse
 - Longitudinal
 - Self Propelled Modular Transporters (SPMT's)



Lessons Learned So Far

- Differing reasons to consider ABC
 - Time savings
 - Safety
 - Quality
 - Reduced environmental impacts
 - Materials (Precast, Galvanized, Carbon fiber)



Lessons Learned So Far

- Contracting methods can vary depending on needs
 - Design, bid, build (Traditional)
 - Design, build (Less control)
 - Construction Manager/General Contractor (CMGC)
 - A + B, Cost plus time



Lessons Learned So Far

- Identify the main goal of the project
 - Least disruption of traffic?
 - Least cost?
 - Environmental protection?
 - Length of construction season?
 - Length of detour?



Lessons Learned So Far

- Policy Related
 - The SHRP2 Toolkit can help when considering ABC alternatives
 - Precast construction
 - SIBC



Lessons Learned So Far

- Speed of ABC
 - How fast is really needed (Closure time)
 - SPMT's are very fast , but pricey
 - SIBC is a nice combination of speed and cost
 - If 14 to 21 days will work, assembling pre built pieces is cost effective
 - There is a cost for speed
 - Choose the time line carefully!



Lessons Learned So Far

- Cost of ABC
 - Generally cost more
 - ABC is showing up on design/build projects
 - What does this mean?
 - Look at big picture
 - Cost of traffic control
 - Cost of construction inspection staff
 - Simple details equal lower costs
 - Align proposed ABC method with local expertise

Lessons Learned So Far

- Technical Issues
 - Foundations selection is a big deal
 - Spread footing are fast
 - Post tensioning works, but takes time
 - Simple detail lead to successful projects
 - UHPC is a good tool, but expensive
 - Watch the weight of precast elements
 - Pay attention during shop reviews
 - Best to have issues on paper

Lessons Learned So Far

- Technical Issues
 - Geosynthetic Reinforced Soil (GRS) abutments are fast and inexpensive
 - Scour needs to be considered in their use
 - ABC can help with some weather issues
 - Grouted bar splice couplers work well for ABC
 - Deck overlays solve deck alignment issues



Lessons Learned So Far



- Owner related
 - “DOT’s need to be innovative to stay relevant”
 - Durable joints are a must to gain acceptance
 - A top down and team approach with real resources committed will be needed
 - Changing the “We have always done it this way” is not easy.
 - **DOT’s gain real political capital from ABC**

Lessons Learned So Far

- Contractor Related
 - Like to retain as much work as possible
 - Contractors bid labor, material and **risk**
 - Like CMGC contracts
 - Geared to their means and methods
 - Work with them, they have good suggestions



Lessons Learned So Far

- Contracting with ABC
 - CMGC contracts work well if everyone buys in
 - Owner
 - Designer
 - Contractor
 - Good communications is a must
 - New approach, moving fast
 - Pick your timeline carefully
 - Speed costs money

Lessons Learned So Far

- General ABC observations
 - Need the “A” team
 - Owner
 - Designer
 - Contractor
 - Not every project needs an ABC solution, but some really benefit from it



Conclusions

- Be open minded
- Do not be afraid to experiment with the method and materials
- Seek designer and contractor input before AND after every job for improvements
- DOTs get great publicity from ABC projects
 - Let the public know what your doing and why it is special!



SHRP2 *Innovative Bridge Designs for Rapid Renewal Toolkit*

- Access to the toolkit and other resources including implementation assistance can be found here:
 - FHWA's GOSHRP2 web site or specifically:
http://www.fhwa.dot.gov/goshrp2/Solutions/Renewal/R04/Innovative_Bridge_Designs_for_Rapid_Renewal
 - AASHTO's SHRP2 web site or specifically:
<http://shrp2.transportation.org/Pages/Bridge-Designs-for-Rapid-Renewal.aspx>
 - TRB publications site:
<http://www.trb.org/Main/Blurbs/168046.aspx>