

Maximizing the Flexibility of Precast Concrete to Accommodate Unusual Bridge Geometry in a Constrained Urban Environment


Yuling Teo, PE
Seattle Department of Transportation

Hong Guan, PhD, PE, SE
CH2M

Western Bridge Engineers' Seminar
September 10, 2015
Reno, Nevada



Seattle Department of Transportation



East Marginal Way Grade Separation (EMWGS)



Purpose and Benefits

- FAST (**F**reight **A**ction **S**Trategy) Corridor project
- Move nation's freight through major NW trade corridor
- Fix freight and general bottlenecks
- Increase competitiveness of Puget Sound ports
- Improve safety at rail/road crossings

Congestion at Existing Grade Crossing



Purpose and Benefits

- **Provide N-S grade separation for traffic from railroads**
- **Improves freight mobility (roads and rails)**
- **Improves safety and circulations for all modes**
- **Reduces delays, improves air quality**
- **Improves access to and fro local business**

East Marginal Way Grade Separation (EMWGS)



Proposal
03/08/06

Project Funding Partners and Funding Source

*Port of
Seattle*

*City of
Seattle*

*State Freight
Mobility Strategic
Investment Board
(FMSIB)*

*Transportation
Improvement
Board (TIB)*

*BNSF & UPRR
Railroads*

*FAST Partnership
(TEA-21 Borders
& Corridors)*

*Federal Surface
Transportation
grants*

*ARRA Federal
Stimulus
Funding*

*PSRC
(ISTEA Regional;
TEA-21 Regional)*

Roles and Responsibilities



Complexity




Cost Reduction Incentive Proposal (C.R.I.P.)

- **WSDOT Standard Girders**
- **Cost Reduction**
- **Schedule saving**
- **Meeting AREMA requirements**
- **Aesthetic – no impact**
- **Construction Safety**

Meets and exceeds the original design

C.R.I.P




C.R.I.P. - Concerns

- **Delivery Model**
- **EOR**
- **Geometry**
- **Predicting Camber**

Superstructure

- Geometric challenges (vertical/horizontal curve/flare)
- Complex live load analysis (3D FEM modeling)
- Three different girder sizes (WF50G/46G/42G)



- Girder designed as continuous for live load
- Girder line discontinuous at pier

Pre-cambered Prestressed Girders

- Max pre-camber = 13- $\frac{1}{8}$ "
- Predicted additional camber \approx 6- $\frac{1}{8}$ " , max total camber \approx 19- $\frac{1}{4}$ "
- One of the largest pre-camber for wide-flange I-girder fabricated in State of WA to-date



Pre-cambered Prestressed Girders



Erected Pre-cambered Girders




Erected Pre-cambered Girders




Actual Measured Camber

- Up to 3.7" less than predicted
 - Girder 2K: Predicted Total = 18.6" vs. Actual Measured = 14.9"
- Implications
 - Girder haunch/pad thicker than expected
 - Did not affect vertical clearance



Girder Pad/Haunch



Girder Pad/Haunch




- Pad thickness varies between 2" to 10"
- Max near mid-span




Deck Haunch/Girder Pad

- Less camber than predicted – additional haunch thickness – additional weight
- Girder stirrup not long enough to hook around deck rebar




What was specified on the plans




What was actually built

Hanger Reinforcement




Compression fan at girder-crossbeam joint

- Applies for girders supported by crossbeam of almost the same depth
- In addition to conventional shear reinforcement
- Waived if $v_u < 3vf'_c$



Girder Embedment in Crossbeams

- Original CRIP design specified 0" minimum embedment
- What happens if girder is too short?
- Corrected to require 1 ½" minimum embedment
- Actual girders short by as much as 1 ½". Crossbeam widened by 1".




Girder Embedment in Crossbeam



Girder Embedment in Crossbeam




“T-bone” Crossbeam Detailing



- Large torsional load
- Knee joint detailing

Crossbeam Reinforcement



Bridge Foundations

- Superstructure weight reduced by approx. 19% compared with Contract design
- Smaller size column and shafts
- Soft, liquefiable soil
- Relatively long drilled shaft (max shaft length = 150')
- Savings resulting from smaller shaft diameter are significant

Shaft Cage



Completed Structure



Lessons Learned

- Precast girders for highly demanding geometry – Can be done!
- But there ARE challenges
- Careful attention to detailing is the key
- Incorporate flexibility into the design – construction tolerances

Acknowledgements

- Gary Wallinder, *Port of Seattle*
- Mike Houlihan, *City of Seattle*
- John Arnesen, *City of Seattle*
- John Clark, *Independent Structural Consultant*
- David Chapman, *Concrete Technology Corporation*
- Ryan Thorne, *Mowat Construction Company*
- Richard Campbell, *Campbell Construction Engineering*