

TEX WASH RIGHT BRIDGE EMERGENCY REPLACEMENT



Paul Chung, PE
Office Chief, OBD-South 2

Jason Fang, PE
Project Engineer and Designer
Branch 20, OBD-South 2





INTRODUCTION

- ▶ I-10 Tex Wash Bridge emergency replacement project employing innovative ABC (Accelerated Bridge Construction) strategies to expedite the re-opening, in record time.
- ▶ Structure is a single-span adjacent precast box girder bridge with precast abutment and wingwall elements
- ▶ Fully precast bridge components eliminated any falsework and shortened the construction time
- ▶ If necessary, the special designed abutments can serve as a pier to accommodate the extra spans beyond both ends of the bridge without any major modification
- ▶ Caltrans, working with partners, reopen the bridge in 67 days from the day it collapsed.



BACKGROUND



EMERGENCY RESPONSE

- ▶ ABME performed investigation for both Tex Wash Right and Left Bridges on July 19, 2015, who found that:
 - ▶ The left bridge has significantly undermined at Abutment 1, but the structure was salvageable
 - ▶ The abutment 4 and span 3 of right bridge collapsed, restoration of the bridge function need significant efforts
- ▶ Both strategies, repair and replace, for restoring bridge functions of right and left bridges were investigated
- ▶ Decision was made: Repair left bridge and replace right bridge, of which the scope of work was included in the emergency project under the Director's Order

BRIDGE DESIGN

- ▶ Design Requirements
 - ▶ Re-open Tex Wash Right in an expeditious manner
 - ▶ No collapse allowed for new structure in a similar event
 - ▶ New structure can be easily extended from both ends without any major modification required
- ▶ Accelerated Bridge Construction (ABC) Approach

BRIDGE DESIGN(CON'T)

- ▶ ABC Considerations
 - ▶ Use "ABC Design Impact Questionnaire". Total Score=136
- ▶ Single span structure is selected to reduce foundation construction time

ABC DESIGN IMPACT QUESTIONNAIRE



Project: Tax Wash Right Bridge (Br. # 56-0882R)		(R)	(P)	(R:P)
Date:	7/27/2015	Relevance Range	Priority Rating	Score
Completed by:		0 = NA 1 (Low) to 5(High)	1 = Low 2 = Med 3 = High	
Category	Decision Making Question			
Construction Time	Are there weather limitations for conventional construction?	0		
	Is there restricted construction time due to environmental schedules?	0		
	Is there restricted construction time due to economic impact?	5	3	15
	Has the District expressed the desire to complete the bridge construction in one season?	5	3	15
	Is the bridge construction on a critical path of the total project?	5	3	15
Environmenta	Does ABC mitigate a critical environmental impact or sensitive environmental issue?	0		
User Costs and Delays	Does the bridge carry or is it over a route with high ADT and/or ADTT?	3	3	9
	Would ABC significantly improve the traffic control/maintenance plan?	3	3	9
	Are only short term closures allowable?	5	3	15
	Will conventional bridge construction cause a significant delay/detour time?	5	5	25
	Will bridge construction have an adverse impact on the local economy?	0		
Site Conditions	Are there existing railroads that impact the construction window or construction activities?	0		
	Are there existing utilities that impact the construction window or construction activities?	0		
	Does the site create problems for conventional construction methods?	0		
	Is the bridge over a waterway?	0		
Risk Management	Does ABC improve worker safety?	4	3	12
	Does ABC improve traveler safety?	3	2	6
	Does ABC allow management of a particular risk? If yes, identify risk here:	0		
	Will repetition of elements allow for economy of scale?	5	3	15
		ABC Rating		136

form updated 7/13/15




BRIDGE DESIGN(CON'T)

- ▶ Hydraulic Consideration


- ▶ Office of Structure Hydraulic and Hydrology indicated the scour depth=13 feet, corresponding to elevation 1081.0 feet
- ▶ For the portion of the pile above the elevation 1081.0, the bearing capacity is ignored in order to meet the requirement "No collapse allowed for new structure in a similar event"

DESIGN DETAILS

► Precast major bridge components, including abutments, wing walls, and girders, to a high standard and control quality




eliminate skew and widen the bridge deck, and precast major bridge components, including abutments, wing walls, and girders, to a high standard and control quality



DESIGN DETAILS

► Precast Abutment


1. Match 2% transverse deck slope



DESIGN DETAILS





► Precast Abutment (Con't)

- Can be easily converted to Bent Cap without any major modification




DESIGN DETAILS

- Precast Abutment (Con't)
- 3. Joint shear consideration



- Note:
1. First column hoop to be spaced from bedding layer hoop to maintain plastic hinge column hoop spacing within bedding layer.
 2. For clarity, cast-in-place pier diaphragm and associated dowels anchored into bent cap are not shown.
 3. Detailing shown corresponds to principal tension in the joint equal to $0.11 \sqrt{f'_c}$ or greater.
 4. For clarity, all bent cap reinforcement for limit states other than seismic is not shown.




 SACRAMENTO STATE	NCHRP PROJECT 12-74					
	EXAMPLE PRECAST BENT CAP CONNECTION DETAILS					
SUBMITTER: SDCs B, C, & D	SUPER CONNECTION: NON-INTEGRAL	CONNECTION DETAIL: GROUTED DUCT				
BY: JW/ML	CHK: MS/AW	DATE: 11/24/09	SCALE: 1/4" = 1'-0"	SHEET: 1 of 1		



DESIGN DETAILS


► Precast Box Girders

1. Ten rectangular box girders with 4 ft wide were placed side by side with one inch step to match 2% transverse slope



DESIGN DETAILS

► Precast Box Girders



DESIGN DETAILS

- ▶ The full replacement decision was made on July 24, 2015
- ▶ Bridge width was revised and finalized on July 28, 2015
- ▶ The design was completed and stamped plans and spec delivered on 08/11/15

Total Design Duration: Two Weeks



STRUCTURE CONSTRUCTION

Record of Construction Progress

	Item	Starting date	Completed date
1	Remove damaged bridge	7/29/2015	8/1/2015
2	Drill CIDH pile, place cages & pour concrete	8/19/2015	8/25/2015
3	Install PC Abutment	8/28/2015	8/29/2015
4	Install PC wingwalls	8/29/2015	8/29/2015
5	Place PC girders	9/4/2015	9/4/2015
6	Perform transverse post tensioning	9/5/2015	9/6/2015
7	Place deck rebars	9/8/2015	9/12/2015
8	Pour deck*	9/12/2015	9/13/2015
9	Build concrete barrier	9/14/2015	9/17/2015
10	Open to Public Traffic	9/24/2015	

*Deck pouring: 10:00PM, 9/22---4:00AM, 9/13

STRUCTURE CONSTRUCTION

- ▶ Damaged bridge removal, site preparation, and piling

07/29-08/01



08/19-08/28



STRUCTURE CONSTRUCTION

- ▶ PC Abutments and Wingwalls



STRUCTURE CONSTRUCTION

▶ PC Girders and CIP Slab



BRIDGE OPENING & RIBBON CUTTING

- ▶ Open to Public Traffic (09/24/2015)



- ▶ Ribbon Cutting (09/30/2015)

Acknowledgement.

Thank You

