


# Alaskan Way Viaduct REPLACEMENT PROGRAM



## AWV Quarterly Progress Report: October - December 2019 Diversity / apprenticeship / training

Shaded projects are physically complete. Data below is provided to WSDOT by the project contractors.

CONSTRUCTION										
Project	Disadvantaged Business Enterprise (DBE) <sup>1</sup>				Date Updated	Apprentice		Training Hours <sup>4</sup>		
	Percentage		Companies			Hours % (15% Goal)	Date Updated	Goal	Achieved	Date Updated
	Goal	Current	# <sup>2</sup>	\$ Claimed Participation						
C7999 - SR 99, Bored Tunnel	8%	9.51%	113	\$115,841,053.59	4/30/2019	14.7%	4/30/2019	50,000	51,482	-
C7847 - SR 99, S. Holgate to S King St, Stage 2	10%	10.90%	12	\$12,457,732.60	11/13/2017	10.8%	11/13/2017	7,500	8,279	-
C8290 - SR 99, S. Holgate to S King St, Stage 3	10%	10.55%	12	\$3,359,677.82	11/13/2017	20.6%	11/13/2017	11,700	14,793	-
C8549 - SR 99, North Access	11%	9.80%	16	\$5,325,260.97	5/31/2018	18.3%	11/13/2017	2,800	2,800	-
C8606 - SR 99, Drilled Shafts	2%	3.50%	5	\$53,710.92	11/13/2017	N/A	N/A	N/A	N/A	N/A
C8921 - SR 99, Dearborn Off-Ramp	11%	12.70%	2	\$442,858.47	11/13/2017	18.2%	11/13/2017	400	451	-
DBE Subtotal			160	\$ 137,480,294.37						
Project	(M)inority, (S)mall, (V)eteran, (W)oman Business Enterprise (MSVWBE) <sup>3</sup>					Apprentice Hours % (15% Goal)		Training Hours		
	TYPE	M	S	V	W					
SR 99, South Access Connection Bid-Build (Scarcella contract- first working day 2/12/2018)	M	10%	5.29%	5	\$1,423,826	12/31/2019	22.2%	12/31/201	NOT REQUIRED	
	S	5%	12.46%	5	\$3,377,687	12/31/2019				
	V	5%	0.15%	5	\$40,750	12/31/2019				
	W	6%	0.00%	5	\$0	12/31/2019				
SR 99, Demo, Decommissioning & Surface Streets Design-Build (Kiewitt Contract - first working day 7/10/2018)	M	10%	2.84%	19	\$3,575,681	12/31/2019	11.60%	12/31/201	NOT REQUIRED	
	S	5%	8.04%	11	\$9,670,886	12/31/2019				
	V	5%	0.00%	0		12/31/2019				
	W	6%	1.13%	5	\$1,507,606	12/31/2019				
MSVWBE Subtotal			49	\$19,596,472 ^						
<b>CONSTRUCTION TOTAL</b>			<b>209</b>	<b>\$ 157,076,766.12</b>						
<b>AWV PROGRAM TOTAL</b>			<b>209</b>	<b>\$157,076,766</b>						

<sup>1</sup> Federally funded projects have DBE goals. Calculations and level of detail are consistent with OEO guidance.

<sup>2</sup> Individual companies work on multiple projects and to eliminate duplication of reporting DBE / MSVWBE the totals only report the total number of companies in the Program.

<sup>3</sup> State funded projects have MSVWBE goals. Calculations and level of detail are consistent with WSDOT HQ Construction Office regarding MSVWBE reporting.

<sup>4</sup> Individual companies may be certified in multiple categories (M, S, V, W). Their participation is eligible to be counted in each category that they are certified in. The report reflects counting participation in each category in which individual companies are eligible.

<sup>5</sup> Once Training Goals are achieved, they are no longer tracked or reported.

**Title VI notice to public:** It is the Washington State Department of Transportation's (WSDOT) policy to assure that no person shall, on the grounds of race, color, national origin or sex, as provided by Title VI of the Civil Rights Act of 1964, be excluded from participation in, be denied the benefits of, or be otherwise discriminated against under any of its federally funded programs and activities. Any person who believes his/her Title VI protection has been violated, may file a complaint with WSDOT's Office of Equal Opportunity (OEO). For additional information regarding Title VI complaint procedures and/or information regarding our non-discrimination obligations, please contact OEO's Title VI Coordinator at (360) 705-7090.

**Americans with Disabilities Act (ADA) Information:** This material can be made available in an alternate format by emailing the Office of Equal Opportunity at [wsdotada@wsdot.wa.gov](mailto:wsdotada@wsdot.wa.gov) or by calling toll free, 855-362-4ADA(4232). Persons who are deaf or hard of hearing may make a request by calling the Washington State Relay at 711.