

Advertised Projects

Connecting Washington, Nickel, and TPA Projects Advertised in 2020 and 2019

This detailed report describes Nickel, TPA, and Connecting Washington projects that have been advertised in the prior month. This monthly count of advertised projects may differ from quarterly Gray Notebook reporting. Some projects reported here may be part of larger projects on a corridor, and phases of a larger project may have already been reported in the Gray Notebook as advertised.

Project Title	Revenue Package	On time*	Advertisement Date	Contractor	Proposed Operationally Complete Date	Award Amount
I-90/Stampede Pass I/C EB - Replace Concrete Panels (Spokane) 600015D	2015 Connecting Washington	✓	7/29/2020	N/a	11/13/2020	
I-90/Barker to Harvard - WB on-Ramp Improvement (Spokane) 609049R	2015 Connecting Washington	✓	6/15/2020	N/a	6/30/2021	
I-90/Barker to Harvard - Add Lane Harvard Rd Bridge (Spokane) 609049S	2015 Connecting Washington	✓	6/15/2020	N/a	6/30/2021	
I-90/Barker to Harvard - Improve Interchanges and Local Roads (Spokane) 609049L	2015 Connecting Washington	Late	5/18/2020	CPM DEVELOPMENT CORPORATION	10/30/2020	\$1,824,777.09
SR 509/I-5 & SR 516 I/C to 28th/24th Ave S - SR 509 Completion Stage 1 (King) 150907E	2015 Connecting Washington	Late	5/12/2020	N/a	6/30/2025	
No Nickel, TPA, or Connecting Washington projects advertised in April 2020						
No Nickel, TPA, or Connecting Washington projects advertised in March 2020						
No Nickel, TPA, or Connecting Washington projects advertised in February 2020						
No Nickel, TPA, or Connecting Washington projects advertised in January 2020						
SR 290/Spokane River E Trent Br - Replace Bridge (Spokane) 629001D	2003 TPA Package	✓	12/2/2019	GARCO CONSTRUCTION, INC.	10/20/2022	\$20,149,777.00
No Nickel, TPA, or Connecting Washington projects advertised in November 2019.						
SR 240/Duportail Rd Intersection Improvements (Benton) 524003W	2015 Connecting Washington	Early	10/14/2019	N/a	11/20/2020	
No Nickel, TPA, or Connecting Washington projects advertised in September 2019.						
US 12/Nine Mile Hill to Frenchtown Vic Build New Highway (Walla Walla) 501213X	2015 Connecting Washington	Late	8/19/2019	GUY F. ATKINSON CONSTRUCTION, LLC	11/5/2021	\$113,995,875.00
No Nickel, TPA, or Connecting Washington projects advertised in July 2019.						

*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

Updated
July 31, 2020