

Inspectors TESC Field Checklist

| Project Title | | Contract No. | Date | | | |
|--|--|-------------------------------|-------|-----|----|--|
| Project Location/Region WSDOT Site Erosion Control Lead | | | | | | |
| Indicate whether or not the project is meeting the Minimum Requirements (if applicable) for erosion control. If the project is not meeting any Requirements, indicate the corrective actions required/taken. | | | | | | |
| 1. | Stabilization and Sediment Trapping | | | Yes | No | |
| | Are erodible soils stabilized? (Seed, mulch, erosion blank | ets, plastic, construction | | | | |
| | entrance, etc.) Are sediment trapping BMPs (sediment traps, check dams | s, silt fences, etc.) in plac | e? | | | |
| 2. | Delineate Clearing and Easement Limits | | | Yes | No | |
| | Are the limits of clearing and grading clearly marked with | barrier fencing? | | | | |
| 3. | Protection of Adjacent Properties (And Waters of the S | State) | | Yes | No | |
| | Is there any stormwater leaving the site and does the discharge meet State Water Quality Standards? | | | | | |
| | Is sediment being deposited on adjacent properties or wat | erways? | | | | |
| | If no, what is the turbidity of site discharge and of receiving | y water? | | | | |
| 4. | Stabilization and Sediment Trapping | | | Yes | No | |
| | Are detention ponds installed to trap sediment from site ru | inoff? | | | | |
| | Are side slopes and outfalls of detention pond(s) stabilized | d? | | | | |
| 5. | Cut and Fill Slopes | | | Yes | No | |
| | Are exposed cut and/or fill slopes stabilized and protected | | | | | |
| | If there are groundwater seeps or springs, are the appropriate them (pipe slope drains, interceptor swales, dewatering w | | water | | | |
| 6. | Controlling Off-Site Erosion | | | Yes | No | |
| | Is the site discharge contributing to offsite erosion? | | | | | |
| 7. | Stabilization of Temporary Conveyance Channels and | Outlets | | Yes | No | |
| | Are temporary conveyance channels adequately stabilized | d? | | | | |
| | Are conveyance channel outlets adequately stabilized? | | | | | |
| 8. | Storm Drain Protection | | | Yes | No | |
| | Are all storm drains onsite being protected with functioning devices? | g temporary inlet protection | on | | | |
| 9. | Underground Utility Construction | | | Yes | No | |
| | Are open utility trenches limited to 500 feet? (Puget Soun | d Basin Limitation) | | | | |
| | Was the excavated material placed up gradient from the t | rench? | | | | |
| 10. | Dewatering | | | Yes | No | |
| | Is the groundwater treated in a way that optimizes overall | site water quality? | | | | |
| 11. | Construction Access Routes | | | Yes | No | |
| | Is a stabilized construction entrance or wheel wash prese | ent and preventing tracko | ut? | | | |

| 12. Removal of Temporary BMPs Is the groundwater treated in a way that optimizes overall site water quality? | Yes | No | | |
|--|-----|----|--|--|
| 13. Maintenance Is the contractor completing weekly BMP inspection forms and keeping records? Are BMPs adequately maintained? | Yes | No | | |
| Problems/Corrective Actions: | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |