

STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL. B,C,D	Cement Conc.	Asph. Conc.	Expanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date		
						km/mi.	m/ft.	m/ft.	km/mi.	km/mi.	km/mi.	km/mi.	km/mi.	km/mi.	km/mi.	m/ft.									
03A033 006726 Northwest	I1	NH-HP-0522(038)	522	MP 18.01 to MP 20.82 Paradise Lake Rd to Snohomish R Interchange and Drainage	Snohomish	NL										CONSTRUCT DRAINAGE FEATURES, TURF FILTER WATER QUALITY TREATMENT SITE AND CULVERTS. BRIDGE BARRIER GROUTING AND SEALING WORK .	1522/136 False rd Ox	30'9" 197'6"	148' 46"		\$20,962,037.75 \$22,810,188.25	SCARSELLA BROS. INC. SEATTLE WA	5/17/2004		
03A051 006727 Northwest	I2	NH-0002(252)	2	MP 29.94 to MP 30.10 Reiter Road Vicinity Rechannelize	Snohomish	0.16 miles	24'	.15'	.16 miles						.16 miles	Roadway Excavation, Embankment Compaction, planing bitumoniou pavement, crack sealing, paving with HMA Cl 1/2" PG 55-22, erosion control, drainage, wall construction, infiltration trench construction, pavement marking, signing, illumination, guardrail work, replacing mail boxes, traffic control					\$71,607.50 \$446,370.36	SRV CONSTRUCTION, INC. OAK HARBOR WA	3/1/2004		
03A055 006728 Northwest	Q3	ITS-2002(037)	5	MP 139.50 to MP 143.83 ITS PCL to 320th Traveler Info. System Expansion	King	NL										INSTALL FIBER OPTIC CABLES ON I-5 FROM THE KING COUNTY LINE TO 320TH ST. INTERCHANGE, INSTALL SEVERAL CCTV CAMERAS, RTMS, AND OTHER WORK.					\$545,749.00 \$570,425.00	ELCON CORPORATION EVERETT WA	3/8/2004		
006729				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
006730				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
006731				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
006732				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
006733				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
006734				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
04E603 006735 Eastern	D3	State Project	Architectu re	Colville Shop Ventilation Renovation	Stevens	NL										Renovate HVAC system to Improve exhausting of welding fumes in vehicle maintenance shop					\$80,000.00 \$63,409.00				
04B014 006736 North Central	P1	Federal Funds	970	ET AL. Cle Elum Vicinity - Paving	Kittitas	8.28 miles	24 +/-	15'							8.28 miles	PAVEMENT REPAIR EXCAVATION INCLUDING HAUL, EXPANSION JOINT MODIFICATION, SURFACING, SHOULDER FINISHING, CRACK SEALING, PLANING BITUMINOUS PAVEMENT, HMA CL. = IN. PG 64-28, CEMENT CONCRETE CURB,					\$1,426,793.64 \$1,294,040.95	COLUMBIA ASPHALT & YAKIMA WA	3/15/2004		
03A578 006737 WSF	W4	State Project	WSF	Friday Harbor Ferry Terminal Preservation Project	San Juan	NL										Extension of the trestle and installation of new towers, headframe, transfer span, wingwalls, dolphins and resto of holding lanes, repair bulkhead and renovation of terminal, traffic control					\$9,106,309.50 \$9,385,239.50	AMERICAN CIVIL SEATTLE WA	4/12/2004		
03C517 006738 Olympic	P1, I2	IM-0052(186)	5	MP 85.28 to MP 88.30 County Line to Prairie Creek Bridge - Paving	Lewis, Thurston	8.90 Lane Miles	2@24	.15'							8.90 lane miles	PLANING BITUMINOUS PAVEMENT , REMOVING RUMBLE STRIPS, PAVING WITH HMA CLASS 1/2 INCH PG 64-22, CONSTRUCTING RUMBLE STRIP, FOG SEALING, INSTALLING CABLE BARRIER, PAVEMENT MARKING, TRAFFIC CONTROL					\$888,433.24 \$852,606.90	WILDER CONSTRUCTION OLYMPIA WA	3/15/2004		
03C519 006739 Olympic	P1	NH-0101(273)	101	MP 336.90 to MP 341.30 SR 106 to Brockdale	Mason	9.11 Lane Miles	Varies	.12'	4.43 Grading						9.11 Lane Miles	Pavement Repair, preleveling, overlay with HMA, expansion joint mod., guardrail improvements, permanent signing, pavement markings					\$627,475.51 \$636,068.95	ACE PAVING CO., INC. BREMERTON WA	3/22/2004		
04A002 006740 Northwest	Z2	REV-7299(001	City Of Burlington	Goldenrod Bridge & Road Improvements	Skagit	.28 miles	Varier	4"							.28 miles	New Roadway connection between south terminal of Goldenrod Rd. & North Terminal of Stevens rd, Constr. roadway & Pedestrial Improvements, Erosion COnrol BMPs, Water and Sanitary Sewer System, Traffic Control Systems					\$2,505,638.75 \$2,099,500.75	STRIDER CONSTRUCTION CO., BELLINGHAM WA	4/19/2004		
03C524 006741 Olympic	I2	State Project	161	MP 3.81 to MP 4.04 MP 3.87 to Ski Park Rd. Safety Improvement	Pierce	.17 miles	12' +/-	.60'	.17 miles						.17 moles	Rem Misc. traffic items, sawcutting and removing existing shoulder, planing bituminous pavement, placing crushed surfacing base course and hot mix asphalt, permanent signing, pavement markings					\$94,240.00 \$88,529.00	ICON MATERIALS, A DIVISION TUKWILA WA	3/22/2004		
03X315 006742 Southwest	I2	NHG-0101(272)	101	SR 401 Intersection signal	Pacific	NL										SIGNALIZING INTERSECTION, ADDING RIGHT-TURN LANE, LENGHTENING LEFT-TURN STORAGE LANE, WIDENING CORNERS, UPGRADING GUARDRAIL AND ILLUMINATION SYSTEM,					\$387,439.65 \$349,405.04	MCCANDLISH ELECTRIC, INC. WENATCHEE WA	3/29/2004		
01C532 006743 Olympic		STP-0302(006)	302	MP 1.26 to MP 10.54 North Bay Rd. to Key Penninsula Highway	Mason, Pierce	18.56 Lane Miles	22'	.20	9.28 miles						18.56 Lane Miles	Planing, paving with HMA, adjusting existing items to grade, installing pavement markings, permanent signing					\$2,172,139.10 \$1,593,249.15	TUCCI & SONS, INC. TACOMA WA	3/29/2004		
006744				THIS CONTRACT NUMBER NOT USED												THIS CONTRACT NUMBER NOT USED									
04B010 006745 North Central	P3	NH-0097(110)	97	Chelan Falls S. Unstable Slopes	Douglas	NL										PREPARATION, GRADING, DRAINAGE ASPHALT CONCRETE PAVEMENT, EROSION CONTROL AND PLANTING TRAFFIC CONTROL, AND OTHER WORK TO PERFORM THE SLOPE STABILIZATION WORK ON US 97.					\$544,176.00 \$637,230.50	ONE WAY CONSTRUCTION, SEDRO WOOLLEYWA	4/6/2004		
04A008 006746 Northwest	P3	IM-0901(426)	90	MP 14.86 to MP 15.00 Vic Lake Sammamish Parkway Slope Stabilization	King	NL										TRAFFIC CONTROL, CLEARING AND GRUBBING, GRADING, DRAINAGE, PAVING WITH HOT MIX ASPHALT, PAVEMENT MARKING, PERMANENT SIGNING, EROSION/ WATER POLLUTION CONTROL, PLANTING					\$978,621.50 \$763,942.29	PACIFIC ROAD & BRIDGE CO. ARLINGTON WA	4/5/2004		
04A003 006747 Northwest	P2	BH-0099(082)	99	MP 26.27 to MP 26.34 1ST AVE SOUTH BRIDGE 99/530W HYDRAULIC & PLC SYSTEM REPAIR	King	NL										THIS PROJECT WILL REHABILITATE THE BRIDGE HYDRAULIC SYSTEM IN ORDER TO RESOLVE UNSTABLE NON-SMOOTH MOTION ON BOTH LEAFS DURING THE OPERATION CYCLE.					\$1,039,032.00 \$1,002,417.27	PCT CONSTRUCTION, INC. SEATTLE WA	4/5/2004		
04Y001 006748 South Central	P1	STP-0124(014)	124	MP 28.56 to MP 44.20 McFeely Rd. To Coppei Cr. - Paving	Walla Walla	31.06 Lane miles	24'	.25' - .15'	15.64 miles						31.06 Lnae Miles	PLANING AND PAVING pavement repair, BST PRE-SEAL paving with HMA, REMOVAL OF EXISTING MONUMENT, SIGNING, GUARDRAIL TERMINALS, PAVEMENT MARKING, GUIDEPOSTS					\$1,676,362.45 \$1,585,612.20	POE ASPHALT PAVING, INC. LEWISTON ID	4/12/2004		
03X313 006749 Southwest	P1	NH-0012(151)	12	Lake Creek to Wildcat Creek ET AL. Paving	Lewis	67.32 Lane Miles	24'	.15'	31.70 miles						67.32 lanemile s	THIS PROJECT CONSISTS OF PLANING BITUMINOUS PAVEMENT, HMA FOR PRELEVELING, PAVEMENT REPAIR, PAVING WITH HMA, GUIDE POSTS, PLASTIC DRAINAGE MARKER, RECESSED PAVEMENT MARKER,					\$5,999,682.00 \$6,690,350.20	CENTRAL WA ASPHALT MOSES LAKE WA	4/19/2004		
03C523 006750 Olympic	P1	IM-0053(908)	5	MP 114.97 to MP 121.41 Nisqually River Br. to Fort Lewis Rd.	Pierce	6.44	@236'	.15'							6.44 miles	Planing bituminous pavement, repair pavement, pave with HMA, Expansion Joint Repair, Repair weigh-in-motion sys, permanent signing, pavement marking					\$1,639,248.55 \$1,430,160.05	WOODWORTH & COMPANY, TACOMA WA	4/19/2004		