

## STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL B,C,D	Cement Conc.	Asph. Conc.	Expanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date		
						km/mi . m/ft .	m/ft .	km/mi	km/mi	km/mi	km/mi	km/mi	km/mi	km/mi	km/mi	m/ft . m/ft . km/mi .									
05X301 006976 Southwest	Q3	ITS-2003(062)	500	I 5 to Andresen Fiber Optics	Clark											INSTALL cOMMUNICATION cONDUIT SYS cOMMUNINCATION CABLES AND INTERFACES, tRAFFIC cONTROL					\$843,571.00	SIGNAL ELECTRIC INC.	5/9/2005		
																					\$689,750.00	KENT WA			
05Y006 006977 South Central	P1 I2	IM-0902(210)	90	MP 55.51 to MP 84.63 MP 55.51 to MP 84.63 I/C - Paving and Gold Creek Vicinity - Paving	Kititas	6.19 miles										Rem Guardrail, grading, shoulder finishing, chip seal, fog seal, crack seal, plane bit. pvmt, HMA, Longitudinal signing, Illumination sys, traffic control					\$1,677,949.55	SUPERIOR PAVING CO.	5/16/2005		
																					\$1,735,042.15	YAKIMA WA			
006978 006978 WSF	W4	State Project	WSF	Scour Monitoring Phase 2	Kitsap, Island, Snohomish, King	NL										Tide Board Installations Phase 2					\$37,200.00	AMERICAN CONSTRUCTION EVERETT WA	5/5/2005		
05B015 006979 North Central	I4	STPF-020(138)	20	MAZAMA AREA FISH PASSAGE	Okanogan											THIS PROJECT CONSISTS OF STRUCTURE EXCAVATION , GUARDRAIL, BOTTOMLESS PIPE ARCH CONSTRUCTION, EMBANKMENT COMPACTION, LANDSCAPING, STREAMBED GRADING, AND OTHER WORK TO MITIGATE THE FISH BARRIER CROSSING SR 20.					\$458,596.00	SNELSON COMPANIES INC.	5/16/2005		
																					\$409,435.00	SEDRO WOOLLEYWA			
05A019 006980 Northwest	P2	BH-0099(086)	99	MP 28.61 TO MP 29.20 SPOKANE ST OC SEISMIC STAGE THREE	King	NL										THIS PROJECT CONSISTS OF SEISMICALLY RETROFITTING THREE COLUMNS AND THIRTEEN OUTRIGGER/KNEE JOINTS ON BRIDGE 99/538. CLEANING DRAINAGE STRUCTURES, EROSION CONTROL, SURVEYING, TRAFFIC CONTROL, AND OTHER WORK.					\$673,044.00	WILDER CONSTRUCTION EVERETT WA	6/13/2005		
05A021 006981 Northwest	I2	IM-0901(434)	90	Vicinity MP 13.87 W Lk Sammamish Parkway I/C Roundabout Reconstruction	King											ECONSTRUCTING THE PAVEMENT, EXPANDING THE CENTRAL ISLAND, REMOVING EXISTING CURBING, INSTALLING SPLITTER ISLANDS AND IMPROVING DRAINAGE.					\$536,977.00	MARSHBANK CONSTRUCTION	5/16/2005		
																					\$500,723.00	LAKE STEVENS WA			
04X320 006982 Southwest	P1	IM-NH-9999(427)	432	MP 0.54 to MP 10.29 OREGON WAY TO I-5 PAVING	Cowlitz	27.52 Lane Miles										Grind and Inlay traveled way with HMA. Pave with HMA					\$2,409,906.85	LAKESIDE INDUSTRIES	5/23/2005		
																					\$2,376,684.30	LONGVIEW WA			
05A026 006983 Northwest	P2	BH-0054(257)	5	MP 197.90 to MP 198.11 Steamboat Slough Bridges 5/648 E & W Scour Repair	Snohomish	NL										THIS PROJECT CONSISTS OF REPAIRING THE SCOUR DAMAGE BY PLACING HEAVY LOOSE RIPRAP AROUND THE FOUR EXPOSED FOOTINGS AT PIER 8 OF BRIDGES 5/648 E&W.					\$110,344.00	AMERICAN CONSTRUCTION EVERETT WA	6/6/2005		
05C504 006984 Olympic	P1	NH-0101(278)	101	MP 249.68 to MP 251.25 Golf Course Road to Lincoln Street - Paving ALL BIDS REJECTED	Clallam											ALL BIDS REJECTED					\$641,615.23				
05A028 006985 Northwest	I4	State Project	92	MP 0.47 Vicinitv Stevens Creek Culvert Replacement	Snohomish	NL										THIS PROJECT PROPOSES TO REPLACE THE EXISTING 3 FOOT DIAMETER CULVERT WITH A 12 FOOT BOX CULVERT.					\$215,082.50	WILDER CONSTRUCTION EVERETT WA	5/26/2005		
04C523 006986 Olympic	P1	STPF-0112(012)	112	MP 38.24 to MP 61.08 West Twin River to US 101 - Paving ALL BIDS REJECTED	Clallam											ALL BIDS REJECTED					\$4,571,759.96				
05A027 006987 Northwest	I4	State Project	9	MP 47.28 to MP 48.00 Gribble Creek Vicinity Fish Barrier Removal	Skagit	NL										THIS PROJECT CONSISTS OF OPEN CUTTING ABANDONED RAILROAD GRADE, INSTALLING A 12' DIAM. BOTTOMLESS CULVERT, INSTALLING 4 WEIRS, INSTALLING 1 BAFFLE, REMOVING AN ABANDONED RAILROAD FOOTING, REPAIRING AN EXISTING WEIR, PLANTING, TRAFFIC CONTROL.					\$140,337.50	CALLEN CONSTRUCTION	5/23/2005		
																					\$113,042.00	CUSTER WA			
05Y005 006988 South Central	P2, P3	BR-0012(125)	12	MP 356.03 to MP 357.15 Coppei Creek at Waitsburg	Walla Walla																\$1,026,568.00	A & R CONSTRUCTION, INC.	6/6/2005		
																						LEWISTON ID			
04W204 006989 WSF	W4	2003-EU-T3-0054 (justice Department)	WSF	BAINBRIDGE/ SEATTLE TERMINAL PHYSICAL SECURITY INFRASTRUCTURE	Kinig, Kitsap	NL										INSTALLATION OF TRAFFIC ARMS AND SECURITY CAMERAS, ELECTRICAL					\$926,425.00	TOTEM ELECTRIC OF TACOMA WA	6/6/2005		
05A012 006990 Northwest	I2	IM-0054(258)	5	MP 189.05 TO MP 189.71 SB OFF RAMP TO SR 526 SAFETY	Snohomish											THIS PROJECT SHALL INCLUDE REVISING DELINEATION, INSTALLATION OF RUMBLE STRIPS, SIGNING AND GUARDRAIL UPGRADES.					\$107,522.75	APPLY-A-LINE, INC.	5/31/2005		
																					\$107,237.90	PACIFIC WA			
05A039 006991			5	EVERETT HOV DESIGN BUIL																			5/3/2005		
05A003 006992 Northwest	P1	STP-0530(023)	530	MP 36.73 to MP 42.54 Skaglund Hill Vic to Fortson Mill Rd - Paving	Snohomish	4.14 lane miles										ROADWAY EXCAVATION; DITCH EXCAVATION; ACP ROADWAY RECONSTRUCTION; CRACK SEALING; PAVEMENT REPAIR; CUT-OFF DRAIN INSTALLATION; HMA PRELEVEL AND OVERLAY; BEAM GUARDRAIL INSTALLATION; REVEGETATION; SIGN REPLACEMENTS; STRIPING AND					\$1,785,165.00	WILDER CONSTRUCTION EVERETT WA	6/20/2005		
04X322 006993 Southwest		STP-0503(018)	503	MP 29.96 to MP 54.24 Ham Road to I-5 - Paving	Cowlitz																	WESTERN STATES PAVING YAKIMA WA	6/20/2005		
04A058 006994 Northwest	I1	State Project (nickle)	9	MP 0.00 to MP 1.94 SR 522 to 212th St. Widening	Snohomish	1.87										THIS PROJECT CONSISTS OF, ROADWAY WIDENING, RESURFACEING, TRAFFIC SIGNAL SYSTEMS, STORMWATER TREATMENT, GUARDRAIL, STORM SEWER, RETAINING WALLS, WETLAND MITIGATION, CULVERT REPLACEMENTS AND ILLUMINATION.					\$17,428,807.82	WILDER CONSTRUCTION EVERETT WA	7/18/2005		
006995 WSF			WSF	Bainbridge Island Trestle & Slip 2 Preservation		NL																GENERAL CONSTRUCTION SEATTLE WA	7/11/2005		
05X302 006996 Southwest	P1, I2	IM-0051(259)	5	I - 205 To N Fork Lewis River Bridge PCCP Rehabilitation ALL BIDS REJECTED	Clark											ROADWAY EXCAVATION, HMA pLACEMENT, CEMENT CONCRETE PANEL REPLACEMENT, DOWEL BAR RETROFIT, PAVEMENT SUBSEAL, DIAMOND BLADE GRINDING, CRACK SEALING, CLEAN AND RESEAL LONGITUDINAL AND TRANSVERSE									
05B014 006997			2	STEVENS PASS VARIABLE SPEED LIMIT SYSTEM												VARIABLE SPEED LIMIT SIGNS, VARIABLE MESSAGE SIGN, CANTILEVER SIGN STRUCTURE, ELECTRICAL AND COMMUNICATION SYSTEMS, PERMANENT SIGNING, GUARDRAIL, TRAFFIC CONTROL, AND OTHER WORK.							6/20/2005		
05Z007 006998			2	SPOKANE RIVER TO EUCLID AVENUE-PAVING												THIS PROJECT CONSISTS OF PLANING, PAVEMENT REPAIR, PAVING WITH HOT MIX ASPHALT, PERMANENT SIGNING, VEHICLE INDUCTION LOOPS, TRAFFIC SIGNAL INTERCONNECT, CEMENT CONCRETE APPROACH, SIDEWALKS RAMPS, SIDEWALK RAMP RETROFITS, RAISED TRAFFIC							7/6/2005		
05Z004 006999			2	HOUSTON AVE. TO CENTER RD. PAVING												THIS PROJECT CONSISTS OF PLANING, PAVING, PAVEMENT REPAIR, SIDEWALK RAMPS, TRAFFIC ISLAND, ELECTRICAL, CONDUIT, TRENCHING, PEMANENT SIGNING, PAVEMENT MARKINGS AND OTHER WORK.							6/21/2005		
05Z008 007000			20	TIGER TO RUBY MOUNTAIN - PAVING												THIS PROJECT COSISTS OF: PLANING ITUMINOUS PAVEMENT, PAVING WITH HMA, GRADING, BITUMINOUS SURFACE TREATMENT, PERMANENT SIGNING, CONCRETE TRAFFIC BARRIER, GUARDRAIL, GUIDEPOSTS, PAVEMENT MARKINGS AND OTHER WORK.							6/29/2005		