

1995 STATE HIGHWAY CONTRACTS 1997

Contract No. & Program No.	Fed. Aid Proj. No.	SR	Section	County No.	Total Length MILES	Width FEET	Depth FEET	Grade & Drain MILES	Gravel & Stone MILES	Treated Base MILES	BST Class A MILES	BST Class B,C,D MILES	Cement Conc. MILES	Asphalt Conc. MILES	Explanatory and/or Miscellaneous	Bridges				Eng.Est./Contr. Price	Contractor	Date of Award	
																No.	Roadway Width FEET	Length Feet	Length Miles				
4626 94W097						THIS CONTRACT NUMBER IS DEFUNCT																	
4627 95E001 2		NHS-0970(004)	970	MP 0.77 to MP 5.85 SR 903 I/S Teanaway River	19	5084	24' max	.25'	5.084					5.084	Clear, drain, rem. ACP, embankment compaction, surfacing W/ACP, installing guardrail, signing and erosion control					\$846,682.80 \$683,427.55	Wilder Construction Company Bellingham, Wa.	3/31/1995	
4628 95B002	M2	STATE	28	EPHRATA SIGNAL INTERCONNECT	13	NO LENGTH									Modify three signal systems at the intersection of SR 28 and 3rd Ave. SW, Division ST., and 1st Ave. NW in Grant Co.					\$31,980.00 \$42,742.00	AZTECH ELECTRIC SPOKANE, WA	3/29/95	
4629		STATE	WSF	Chelan Oil Tanks		No Length	NO OTHER INFORMATION PROVIDED BY THE REGION													\$80,000.00	Todd Pacific Shipyards Seattle, Wa.	3/24/1995	
4630																							
4631		STATE	WSF	Sealth Oil Tanks		No Length	THIS CONTRACT HAS BEEN DELETED																
4632 95E012	H1	BH-090-2(178)	10 Et Al.	Seismic Retrofit	19,39	No Length									Istalling seismic restrsiners on bridges 10/143, 10/146, 82/102n&s, 90/154N&S, 90/155N&S, 906/103 and other work					\$263,900.00 \$229,514.00	Concrete Barrier, Inc. Everett, Wa.	4/14/1995	
4633 95W007	A1	STATE	12	MP 115.25 to MP 118.73 Cispus Road to Surrey Creek Br. Vic.	21	3.45	24'	0.15'	3.45					3.45	Grade, drain, surface, prelevel W/ACP Cl. G & A. erosion control guardrail, pavement marking, signing, illumination and other work.					\$671,931.10 \$744,200.25	Lakeside Industries Centralia, Wa.	4/11/1995	
4634 95E004	A1	STATE	27	MP 0.01b to MP 0.22 SR 195 to Pullman	38	2.415	24' min	.45'	2.415					2.415	grading, surfacing, and drainage; preleveling and paving with asph. conc. Cl. B & E, erosion control, guardrail, permanent signing, traffic control					\$1,039,816.70 \$1,108,713.30	KLB Construction Inc Mulkilteo, Wa.	4/19/1995	
4635 95E010	B1	STATE	90 97	MP 83.50 to MP 103.76 MP 118.97 to MP 133.96 SR 90 Bridge Deck Repair	19	0.309	24' min	1.20'					0.309	0.309	Removing ACP and latex mod. conc. overlay from bridge decks; expansion joint mod., replace cement conc. panals and bridge approach slabs installing beam guardrail					\$1,459,343.50 \$1,289,448.75	Concrete Barrier Inc Everett, Wa	4/14/1995	
4636 95E008	A1	STATE	97	MP 69.07 to MP 63.02 McDonald Road to W. Wapato Road Fencing	39	No Length									Removing Cable guardrail and fence, installing fence, glare screen and other work					\$249,930.00 \$141,707.60	Guyline Construction, Inc. Burlington, Wa.	3/31/1995	
4637 94E089	A1	STPF-0124(013)	124	MP 30.54 to MP 35.49 Pettyjohn Road to Sr 125	36	4.200			4.2					.024	clearing and grubbing, grading, drainage, constructing a reinforced conc. slab bridge, surfacing, constructing bridge approach slabs, erosion control, installing beam guardrail					\$2,056,953.50 \$1,873,494.15	Steelman-Duff Clarkston, Wa	5/12/1995	
4 4638 94x323	A1	STATE	503	MP 32.99 to MP 46.50 Baker Road to Englert Road	8	13.51	28' - 40'				13.51				crack sealing, preleveling with ACP, pavement repair, placing bituminous surface treatment, plastic pavement markings, permanent signing, striping					\$613,768.70 \$595,925.56	Western States Paving Co. Camas, WA	4/11/1995	
4 4639 94x326	M2	STATE	5	Vicinity MP 76.55 13th Street U'xing Bridge No. 5/220 Repair	21	no length									repairing girders 3A, 3B and 3F and other work					\$111,918.25 \$113,972.00	Mowat Construction Kirkland, WA	3/31/1995	
3 4640	C			Grahm Hill Truck Climbing Lane	27										Construct truck climbing lanes in both directions					\$1,342,151.00 \$1,066,180.55	Northwest Cascade. Inc. Puyallup, Wa	5/4/1995	
3 4641	A		12	Solki Road to Alder Grove	14	3.39									Grade , drain, surface, paving and illumination					\$2,823,881.30 \$2,895,864.80	Lakeside Industries Aberdeen, Wa	5/1/1995	
1 4642 95A006	A1	STATE	547	MP 7.25 TO MP 8.08 VICINITY BISHOP ROAD RESURFACING	37	0.83	22'	0.12'						0.83	Resurface two lanes by preleveling and paving with ACP Class B.					\$45,514.50 \$50,759.50	Wilder Construction Company, Inc. Bellingham, WA	4/6/95	
4643 94W101	A1	STATE	536	MP 2.54 to MP 2.76 Jct. Avon-Allen Road	29	0.222	22'	0.12'	0.222		0.222			0.222	Clearing, drainage, grading, surfacing, crack sealing, paving with asphalt treated base and asph. conc. Cl. B, conc. sidewalk, curb, and gutter, perm signing, erosion control					\$369,017.00 \$320,100.21	Associated Sand & Gravel Company, Inc. Everett, Wa.	4/21/1995	
1 4644 95A007	A1	STATE	11	MP 6.89 TO MP 7.60 VICINITY BOW HILL ROAD RESURFACING	29	0.71	30'	0.12'						0.71	Resurface two lanes and shoulders by preleveling and paving with ACP Class B.					\$48,318.50 \$46,261.50	Lakeside Industries Anacortes, WA	4/12/95	
4 4645 94x307	A1	STATE	14	MP 21.68 to MP 25.01 Clark County Line to Cape Horn	6	3.15	22'	0.15'						3.15	paving with asphalt concrete pavement, repairing existing asphalt concrete pavement, upgrading guardrail and signing.					\$596,282.63 \$516,363.45	Western States Paving Co. Camas, WA	4/19/1995	
6 4646 95Z002		STATE	25	Spokane River Bridge 25/6 Painting	22 35		NO OTHER INFORMATION PROVIDED BY THE REGION													\$449,790.00 \$543,310.00	Abhe & Svoboda, Inc Prior Lake, Wa	5/22/1995	
3 4647 95C503		STPF-0007(010)	7	Sr 507 to SR 512 - Stage 1	27		NO OTHER INFORMATION PROVIDED BY THE REGION								Grade, surface prelevel & pave with AC Cl. A, G; erosion cntl. curb beam guardrail& anchors, pvmt marking					\$2,688,319.50 \$2,218,715.20	Woodworth & Co., Inc. Tacoma, Wa	5/2/1995	
4648 954648		STATE	WSF	MV Yakima Propulsion Genarator Repair	17		NO OTHER INFORMATION PROVIDED BY THE REGION								Propusion generator repair					\$172,800.00		?	
1 4649 95A011	M2	STATE	9	MP 66.88 to MP 97.46 Whatcom/Skagit County Line to Sumas GUIDE POST REPLACEMENT	37	No Length									Remove and replace all guide posts on SR 9 within job limits.					\$44,246.00 \$39,501.00	Chandler Construction, Inc. Burlington, WA	4/17/95	
4650		STATE	WSF	Evergreen State Point & Structure	17		NO OTHER INFORMATION PROVIDED BY THE REGION								paint vessel and structural preservation and conversion of sewage system to fresh water flush					\$528,775.00	Todd Pacific Shipyard	4/21/1995	