

1995 STATE HIGHWAY CONTRACTS 1997

Contract No. & PS&E No.	Program No.	Fed. Aid Proj. No.	SR	Section	County No.	Total Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Class A	BST Class B,C,D	Cement Conc.	Asphalt Conc.	Explanatory and/or Miscellaneous	BRIDGES				Eng.Est./ Contr. Price	Contractor	Date of Award
						MILES	FEET	FEET	MILES	MILES	MILES	MILES	MILES	MILES	MILES		No.	Roadway Width	Length	Length			
																		FEET	FEET	MILES			
1 4651 95A008	A1	STATE	9, 20, 203,	Various locations NORTHWEST REGION GUARDRAIL UPGRADE		No Length										Upgrade guardrail end terminals.					\$104,107.00	Peterson Brothers, Inc.	4/17/95
1 4652 94A075	A1	NH-0018(022)	18	MP 4.99 to MP 5.50 SR 164 I/C to Auburn/Black Diamond I/C DRAINAGE IMPROVEMENT	17	No Length										Install inlets and storm sewer pipe to improve drainage in median.					\$79,733.20 \$271,458.00	Sumner, WA Robison Construction, Inc.	4/25/95
4653 95E011	A1 H1	BH-3429(002)	397	MP 5.08 to MP 7.00 Yew Street to Columbia River Bridge and RR Bridge O'xing 397/10	3	1.933	22' min	.30'	1.749					0.467	1.933	clearing and grubbing, grading, replacing bridge deck, and surfacing; constructing br. approach slab, planing bituminous pavement, paving W/ ACP Cl. A, permanent signing					\$2,028,332.05 \$2,002,381.25	Transtate Paving Yakima, Wa	5/8/1995
4654 95W020	H1	BR-0503(011)	503	MP 36.98 to MP 36.53 Rock Creek Bridge 503/109	8	0.455	22' min	.40'	0.455					0.255	0.455	grade, drain, surface and repl. br. no. 503/109; planing bit. pvmt., prelevel & pave W/ ACP; installing permanent signing, and erosion control					\$3,420,378.33 \$3,474,776.60	F.E. Ward, Inc. Vancouver, Wa.	4/21/1995
4655 94W080	B1	IM-005-4(225)	5	MP 198.88 to MP 201.19 Sr 259 to Smokey Point I/C-Stage 1 and 88th St. N.E./Tulalip I/C	31	no length										grade, drain, constr. storm sewers, constr 2 prestressed girder br structural earth walls. rock walls, and surfacing; planing bit. pvmt. pave W/Asph conc, eros cntl, instl. beam guardrail					\$10,035,657.81 \$10,529,293.79	Tri-State Construction, Inc Belvue, Wa.	6/13/1995
4656 95W009	C1	STPF-005-5(201)	542	MP 254.63 to MP 254.83 MP 0.00 Vic Sunset Drive Interchange/SR 542	37	2.316	72' min	0.15'	2.316						2.316	clearing and grubbing, grading, drainage; replacing SR 542 I/C u'xing, surfacing, paving W/ACP and CCP; installing beam guardrail, surveying, and pavement marking					\$4,411,468.74 \$5,062,794.55	MKB Constructors Seattle, Wa.	6/13/1995
4 4657 94X327	A1	STATE	411	MP 5.77 to MP 8.42 Lexington Vic. to Sandy Bend Rd. Vic.	8	2.65	24'	0.15'							2.65	Constructing a retaining wall, repairing areas of distressed pavement, crack sealing, planinf bituminous pavement, paving with asphalt concrete, installing guide posts, installing painted and plastic traffic markings.					\$429,333.50 \$406,564.40	Western States Paving Camas, WA	5/23/1995
3 4658 95C505		STATE	303	Manette Br. 303/4 - Interim Repair	18		NO OTHER INFORMATION PROVIDED BY THE REGION									rehab of br. 303/4 by crack sealing , p;ane ACP, quarry spalls expansion joint repair					\$1,442,813.00 \$1,195,221.00	Caicos Corp. Bainbridge Island, Wa.	5/10/1995
4659 954659		STATE	WSF	MV Hiyu Electrical Alteration	17	No Length	NO OTHER INFORMATION PROVIDED BY THE REGION									electrical alteration					\$1,390,000.00 \$606,484.00	Lake Union Drydock Co. Seattle, Wa.	5/10/1995
4660 95E601	D3	STATE	ARCH	Architecture Wilbur Section Facility	22	no length										Site work includes earthwork, paving, sidewalks, crushed rock surfacing, water, sewer, and storm drainage systems, fencing, utility and work on section facility.					\$897,149.00 \$873,984.00	Eric B. Brown Constr. Inc. Spokane, Wa.	6/6/1995
4661	B1	IM-005-3(835)	5	MP 143.83 to MP 152.48 So. 320th to E-N Ramp Military Rd. Bridge Decks	17	no length										Bridge deck overlay, CCP, ACP, conc. barriers, beam guardrail, channelization					\$786,979.90 \$744,754.35	Concrete Barrier, Inc. Everett, Wa	4/28/1995
4662 95W006	C1	STATE	14	MP 0.29 to MP 2.38 SR 5 to Blandford Drive	6	2.162	72' max	.80'	2.162						2.162	clear,grade,drain.surface. plane bit. pvmt.,prelevel & pave W/Asph conc const. storm sewers.post tens. conc. box girder br; conc curb & gutterbm g-rail precast & cast-in-place conc barr. perm signing,signal sys, & other work	1	83'0"	367'0"	0.07	\$9,841,037.00 \$8,848,574.90	Keiwit Pacific Co. Vancouver, Wa.	5/26/1995
1 4663 95A012	A1	STATE	5	MP 251.55 to MP 252.36 SAMISH WAY REWIRE	37	No Length										Replace aluminum conduit and wire with copper wire and galvanized steel conduit. Relocate two luminaires.					\$29,801.00 \$34,504.00	Sail Electric, Inc. Bellingham, WA	4/25/95
1 4664 95A015	A1	STATE	169	MP 1.83 to MP 2.33 VICINITY S.E. 416TH STREET SHOULDER RESTORATION	17	No Length										Reconstruct existing shoulder with asphalt treated base and asphalt concrete pavement.					\$42,516.00 \$42,678.00	Lakeside Industries Kent, WA	4/26/95
3 4665 93C524		BH-0101(133)	101	Chehalis River Bridge 101/115 Painting	14		NO OTHER INFORMATION PROVIDED BY THE REGION									Cleaning and painting the metal surfaces on the bridge					\$1,121,951.00 \$2,744,264.50	Root Paint & Glass Co., inc Hoquim, Wa.	5/8/1995
3 4666 94C536		BR-IM-005-3(799)	5	Tacoma/Fife Vic. Bridge Deck O'lays & Seismic Retrofit	27 34		NO OTHER INFORMATION PROVIDED BY THE REGION									Seismic retrofitting bridge, mod. conc. O'lay, beam guardrail thrie beam and Guardrail anchors, raised pavement markings pavement marking					\$2,355,400.40	Mowat Construction, Co. Kirkland, Wa.	5/10/1995
4667 954667		STATE	WSF	Anacortes Gas Conversion	17	No Length	NO OTHER INFORMATION PROVIDED BY THE REGION									Replace Existion Electrical Heat in the Terminal with a new gas heat system.					\$22,755.00	Rampart Mechanical Anacortes, Wa	5/5/1995
4668 944668		STATE	WSF	MV Spoakne Dockside Repairs	17	No Length	NO OTHER INFORMATION PROVIDED BY THE REGION									Interior space preservation, fire, sprinkler and sewage piping renewals, structural steel renewals, and generator replacement					\$641,955.00	Marine industries N.W. Tacoma, Wa	4/21/1995
2 4669 95B003	A1	NH-9999(213) STPF-9999(213)	2197 & 97A	VICINITY EUCLID AVE. INTERCHANGE ET. AL. Vicinity MP 48.48 and MP 49.72	4	3.25			1.7						3.25	grading, draining, sufracing, preleveling, planing, retrofitting expansion joints on Br. No. 2/275, paving with asphalt conc. Cl. A, install permanent signing, illumination, guideposts					\$1,652,922.10 \$1,524,866.04	BASIN PAVING CO YAKIMA, WA	5/11/95
4670 94A082	H1	STATE	2	BRIDGES 2/115A AND 2/116 PAINTING	17	No Length										Paint Bridges 2/115A and 2/116. Repair concrete approach rail on 2/115A.					\$235,677.00		
3 4671 94C534		STPR-T142(001)(002)		City of Elma Elma Main Street	14		NO OTHER INFORMATION PROVIDED BY THE REGION									clear, grub, remove ACP, CCP with AC overlay, grade storm sewer, pave with AC, erosion control, permanent signs					\$814,637.10 \$737,347.05	Ceccanti, Inc. Spanaway, Wa	5/30/1995
4672 95W014	A1	STATE	20	MP 84.71 to MP 93.48 Challenger Road to Concrete WCL	29	3.465	12' min	.25'	3.465						3.465	clearing, grading, drainage, reconstructing or resurfacing existing full width roadway with ACP Cl. B, guardrail, erosion control traffic control					\$2,250,236.85 \$2,192,560.80	KLB Construction, Inc. Mukliteo, Wa.	5/12/1995
4673 95E015	A1	STPF-0097(066)	97	MP 74.74 to MP 69.32 West Wapato Road to Lateral Road - SB	39	5.406	24'	.08'	5.406						5.406	removing guardrail, drainage, resurfacing with hot in-place recycling paving W/ ACP Cl D, installing beam guardrail and anchors, thrie beam guardrail on bridges, permanent signing					\$828,043.00 \$671,220.20	Superior Paving Co Yakima, WA	5/2/1995
2 4674 94B010		STATE	97	OKANOGAN CHANNELIZATION AND SITE PREPARATION MP 3.54 to MP 3.79	24	0.34										Channelization and developement of adjacent 17 acre site by clearing and grubbing, grading, drainage, surfacing, paving, erosion control, illumination and fencing					\$542,376.95 \$554,054.85	MORRILL ASPHALT WENATCHEE, WA	5/1/95
4675	A1	NH-0526(005)	526	EVERGREEN WAY I/C	31	No Length										Add right turn lane to westbound offramp. Modify signal at intersection.					\$370,032.00		