

STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL B,C,D	Cement Conc.	Asph. Conc.	Elpanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date
						km/mi .	m/ft .	m/ft .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .		m/ft .						
99A036 5801 Northwest	I3	State & Local Project	18 and SR 169	MP 15.69 Vic. and Maple Valley Interchange	King	NL										widening, constructing bicycle lanes, landscape buffers, and sidewalks along SR 169 constructing sidewalks at ramp terminals, clearing and grubbing, grading, roadway excavation and embankment, jacking steel casing, constructing storm sewers, paving with asphalt concrete, constructing storm sewer presettling and infiltration					\$3,983,743.50 \$3,615,935.30	Mowat Construction Co Woodinville, Wa	3/6/2000
00B001 5802 North Central	P2	NH-0028(024)	20	MP 19.11 to MP 22.03 Vulcan to Grant Co. Line	Douglas	2.92 milea	7.2 meters	.075 meters	2.92 miles						2.92 miles	planing bit. pavement, paving with ACP Cl. A PG58-34, guardrail, paint striping, recessed pavement markers, shoulder finishing, guideposts					\$834,789.33 \$662,238.90	Basin Paving Wenatchee, Wa	2/4/2000
00Z001 5803 Eastern	P1	STPF-0027(008)	27	MP 8.78 to MP 14.54 Fallon to Palouse	Whitman	5.68 miles	6.6 meters	.060 meters	5.68 miles						5.68 miles	BST Modifies Cl. C, prelevel with asphalt conc. Cl. A, pave with ACP Super Pave Cl. 19mm, guide posts, pavement markings					\$781,829.00 \$834,520.10	Poe Asphalt Paving	2/7/2000
99Y007 5804 South Central	P1	State Project	22	ET AL 2000 Region Wide Seal	Benton and Yakima	NL										constructing bituminous surface treatment Class C, removing guardrail, installing guardrail terminals, raising guardrail, installing guideposts, permanent signing, thrie beam retrofit					\$1,284,590.00 \$1,373,321.75	SUPERIOR PAVING CO. YAKIMA, WA	2/4/2000
99A045 5805 Northwest	P1, I2	NH-0525(024) , STPR-0525(024) Local Project	525	MP 17.91 to MP 19.06 Fish Rd Vic to Honeymoon Bay Rd Vic	Island	1.15 miles	7.2 meters	.025 meters	1.15 miles						1.15 miles	grading, upgrading drainage, surfacing, paving with asphalt concrete pavement Class B and Class G, pavement repair, installation of traffic signal and illumination systems, erosion control, wetland mitigation, seeding, fertilizing and mulching, pavement marking, guardrail, permanent signing, fencing and other work.					\$954,083.60 \$955,676.60	KLB Construction Inc. Mulkitleo, Wa	2/22/2000
00S806 5806 WSF		State Project	WSF	MV CHINOOK EMERGENCY DRYDOCKING	King	NL										DRYDOCK VESSEL TO REPLACE MALFUNCTIONING WATER JET. CONTACT WASHINGTON STATE FERRIES FOR FURTHER INFORMATION							
99A049 5807 Northwest	P1	STPF-0524(016)	542	MP 21.41 to MP 30.92 Hatchery Rd Vic to N Fork Nooksack R Br	Whatcom	9.51 miles	Varies	.035 meters							9.51 miles	THIS PROJECT CONSISTS OF REPAIR, PLANING BITUMINOUS PAVEMENT, PRELEVELING WITH ASPHALT CONCRETE PAVEMENT CL. G PG 64-22, PAVING WITH ASPHALT CONCRETE PAVEMENT CL. B PG 64-22, GUARDRAIL, THRIE	542/23,25, 26.5, 28, 30				\$1,680,120.90 \$1,527,409.12	ARC Materials Corp. Everett, Wa	2/25/2000
00W601 5808 Northwest	D3	State	Arch	Architecture NW Region Administration Building Generator Addition	King	NL										Fuel Connection from state supplied generator to existing underground fuel tank. Connect generator to the existing building wiring system, including conduit, boxes conductors panels, switches, circuit breakers and equipment					\$123,015.00 \$104,750.00	North America Power & Control Corp. Buckley, Wa	3/3/2000
00Z002 5809 Eastern	P2	STPF-0021(010), ER-9802(002)	21	MP 159.57 to MP 159.67 and Ferry County Drainage Improvements	Ferry	NL										replacing existing granite creek bridge #21/326.25 and existing lambert creek temporary emergency drainage structures with three sided box culverts, realigning granite creek, guardrail					\$258,271.00 \$308,486.72	N.A. Dergestrom, Inc. Spokane, Wa	4/21/2000
99C512 5810 Olympic	P2	NH-0101(169)	101	MP 83.16 to MP 83.62 Chehalis River Bridge 101/115 Electrical/Mechanical Rehabilitation	Grays Harbor	NL										remove and install new traffic/ped. gates, centerlock supports, maint. platform; repl. centerlock mach.; counterweight link rehab., br. control sys. mod., install new high voltage disconnects, new position indicators, new local motor disconnects, sand blasting, painting, traffic control.					\$1,041,151.00 \$833,268.00	Mowat Construction Woodinville, Wa	4/28/2000
99C516 5811 Olympic	I2	STPF-0510(010)	510	MP 10.12 to MP 10.56 Bingo Hall Vicinity	Thurston	NL										Grading, draining, paving with Asph. Conc. Cl. A, deliniation, permanent signing, illumination, water main installation CONTACT REGION FOR FURTHER INFORMATION					\$449,577.38	LAKESIDE INDUSTRIES LACEY, WA	3/4/2000
00B003 5812 North Central	P1	STPF-0150(002)	150	MP 0.30 to MP 10.16 Manson to Howser Rd.	Chelan	9.03	7.2 meters	.045 meters	9.03 miles						9.03	preparation, grading, drainage, paving with ACP, beam guardrail, durable pavement marking, illumination, traffic control					\$1,290,200.00 \$1,353,152.10	Basin Paving Co. Wenatchee, Wa	3/10/2000
99A054 5813 Northwest	P1	STPF-0900(013)	900	MP 16.03 TO MP 17.05 AND MP 17.60 162ND AVE SE VIC TO SE 78TH ST VIC	King	3.51 miles										PLANING BITUMINOUS CONCRETE, CRACK SEALING, PRELEVELING WITH ASPHALT CONCRETE CLASS G, PAVING WITH ASPHALTIC CONCRETE CLASS B, INDUCTION LOOP REPLACEMENT, GUARDRAIL, PAVEMENT MARKING, PERMANENT SIGNING, TRAFFIC CONTROL AND					\$972,868.80 \$817,360.40	LAKESIDE INDUSTRIES ISSAQUAH,WA	4/27/2000
99A050 5814 Northwest	P1	NH-0167(028)	167	MP 10.66 to MP 13.77 8th St E to 15th St SW	Pierce, King	3.11 miles	14.4 meters	.075 meters	3.11 grading						3.11 miles	planing bituminous pavement, pavement repair, preleveling with asphalt concrete class G, paving with asphalt concrete Class superpave 19 mm, permanent signing, pavement marking, guardrail adjusting guardrail, concrete barrier, erosion control , traffic control and other work					\$1,767,114.00 \$1,851,744.60	Tucci & Sons Tacoma, Wa	5/2/2000
99X324 5815 Southwest	P1	STPF-0122(014)	122	MP 0.00 TO MP 7.88 Hunting Road Vic. to Mossyrock	Lewis	7.88 miles	6.0 meters	.030 meters	7.88 miles			7.88 miles			7.79 miles	grading, drainage, surfacing, BST, crack sealing, prelevel and pave with ACP, traffic control					\$482,495.50 \$482,495.50	Lakeside Industries	4/28/2000
99X325 5816 Southwest	P1	STPF-0500(007)	500	MP 8.48 to MP 20.37 N.E. 162nd Ave. to Jct. SR 14	Clark	11.89 miles	varies	.045 meters	11.7 miles grade						11.87 miles	grading, structure, surfacing, crack sealing, planning bituminous pavement, preleveling with asphalt conc. pavement Cl. A. and Cl. G PG 64-22, signal sys mod, pavement markings, lane markers	500/10	7.925m	36.45m	.0365km	\$1,821,302.28 \$1,592,890.79	Western Pavinf Co Yakima, Wa	4/28/2000
98A012 5817 Northwest	P2	BR-0529(011)	529	MP 6.7 Vic. & MP 7.5 Vic. Bridges 529/20E & W, 529/25 Elec/Mech Rehab, Seismic and Painting	Snohomish	NL										Electrical/mechanical rehab. of bridges 529/20 E&W, and 529/25, cleaning and painting, seismic retrofit of bridges 529/20 E&W, deck rehab of bridge 529/25, traffic control	529/20 e&w 529/25				\$8,095,676.50 \$7,813,619.20	Mowat Construction Co. Woodinville, Wa.	5/2/2000
99Y009 5818 Northwest	P1	NH-0012(113)	12	MP 197.77 to MP 199.21 Mitchel Drive to Cowiche Creek Bridge	Yakima	1.44 miles	14.4 meters	.045 meters							1.44 miles	This project provides for the improvement of SR 12, MP 197.77 to MP 199.21, in Yakima County, Mitchel Drive to Cowiche Creek Bridge, by planning bituminous pavement, paving with asphalt concrete pavement, raising guardrail, installing pavement markings, installing guideposts, updating permanent signing, modifying and	12/328s	9.145m	92.76m	.093km	\$499,841.20 \$378,628.15	Superior Paving Yakima, Wa	4/28/2000
99Y028 5819 South Central	I2	STPF-0240(007)	240	MP 28.15 to MP 28.43 Hagen / Robertson Road	Benton	.028 miles		.045 meters							.028 miles	This project provides for the improvement of 0.28 miles of SR 240, MP 28.15 to MP 28.49, in Benton County, Hagen / Robertson Road, by adding left turn channelization, illumination, grading, surfacing, paving with asphalt concrete Class Superpave, pavement markings, permanent signing and other work					\$220,833.50 \$187,050.60	ACME Materials Spokane, Wa	4/28/2000
00Z007 5820 Eastern	I1	STATE	2	MP 291.04 to MP 291.18 North Spokane/Division Street - Stage 3	Spokane	.14 miles	12 feet	.060 meters			.14 miles			.14 miles	.14 miles	paving with portland cement concrete, asphalt concrete class a and class e, clearing and grubbing, grading, drainage, illumination, construction of curb and sidewalk, and other work,					\$99,237.75 \$102,079.20	Cameron Contracting Spokane, Wa	5/1/2000
00S821 5821 WSF		State Project	WSF	EDMONDS FERRY TERMINAL - DOLPHIN REPAIR	Snohomish	NL										REPLACE 4 RUBBER FENDER ELEMENTS AND 1 STEEL FENDER PANEL, REPOSITION STEEL FENDER PILES, CONTACT WASHINGTON STATE FERRIES FOR FURTHER INFORMATION					\$58,580.00		
99Y011 5822 South Central	P1, P2	IM-9999(322), BH-9999(322), STPF-9999(322)	82 and SR 223	MP 58.29 to MP 58.81 and MP 2.17 to MP 3.81 Exit 58 I/C, Bridge 223/5 and Indian Church Rd. to SR 82	Yakima	2.16 miles	7.2 - 15.24 meters	.045 meters							2.16 miles	Deck preparation, placing modified concrete overlay, modifying bridge expansion joint system, modify bridge drains, planing bituminous pavement, paving with asphalt concrete pavement, installing beam guardrail, guideposts, pavement marking, illumination, permanent signing, traffic control	223/5 223/7	8.534m 11.58m	243.8m 63.86m	244km .064km	\$719,932.80 \$682,120.60	Concrete Barrier , Inc. Everett, Wa	5/2/2000
99Y029 5823 South Central	P1	NH-0012(114)	12	MP 314.29 to MP 216.07 & Nine Mile Canyon to Wallula Road	Walla Walla	9.02 miles	7.2 meters	.075 meters							9.02 miles	planing bituminous pavement, paving with asphalt concrete pavement, minor guardrail improvements, installing guideposts, pavement markings and other work.					\$1,529,770.50 \$1,349,073.39	Acme Materials Constr. Co. Spokane, Wa	5/2/2000
99Y022 5824 South Central	P1	STPF-9999(321), IM-9999(321)	124 and SR 182	MP 0.03 to MP 0.10 and SR 12 to South Lake Road and SR 182 Ramp Paving	Benton and Walla Walla	1.10 miles	varies	.045 meters							1.10 miles	Rem. struct. & Obstr., guardrail; plane. bit. pvmt.; crack seal;pave W/ conc. pvmt.; mod. approach slabs jts. of 6 br.; illum rel., guardrail & anchors; conc. barr. berm type 1, deliniators; perm. impact att.; install guide post, signing, paint stripe, pavement markings, traffic control.	182/10w-w./ 13s-e/14 240/8,11w-				\$1,536,656.85 \$1,296,823.31	Transtate Paving Yakima, Wa	5/2/2000
99A048 5825 Northwest	P2	BH-0169(014)	169	MP 5.20 to MP 5.33 Green River Bridge 169/18 Bridge Deck Rehabilitation & Painting	King	NL										removing asphalt concrete overlay, bridge deck, expansion joint and slope protection rehabilitation, cleaning and painting bridge 169/8, traffic control					\$998,493.60 \$1,007,679.00	Mowat Constr Woodinville, Wa	5/2/2000