

# STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST Cl. B,C,D	Cement Conc.	Asph. Conc.	Elpanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date
						km/mi.	m/ft.	m/ft.	km/mi.	km/mi.	km/mi.	km/mi.	km/mi.	km/mi.	km/mi.								
			WSF	EMERGENCY	King											m/ft. m/ft. km/mi.							
5826				MV Sealth Emergency Repair		NL										CONTACT Washington State Ferries for further information about this contract					\$200,000.00	Tadd Pacific Shipyard Seattle, Wa	2/28/2000
99X327	P1	IM-0051(249)	5	MP 70.67 to MP 85.51	Lewis	14/84 miles	7.2 meters	.045 meters	4.91 miles						14/84 miles	Pavement repair excavation, drainage, bridge 5/221 expansion joints, fog sealing, crack sealing, planing bituminous pavement, preleveling with asphalt concrete pavement, paving with asphalt concrete pavement, installing raised pavement marking, guide post sheeting, paint stripe, permanent signing, traffic detector loops,					\$4,186,093.75	Wildish Standard Paving	5/2/2000
5827				SR 508 to Thurston County Line																	\$3,672,136.50	Eugene, Or	
Southwest																							
00B006	P1	STP-PM00(001)	20	MP 192.46 to MP 194.32	Okanogan	1.86 miles	6.6 meters	.15 meters							1.86 miles	Planing bituminous pavement, paving with asphalt concrete, beam guardrail, durable traffic marking, traffic control,					\$334,845.90	Morrill Asphalt Paving Co.	5/2/2000
5828				Winthrop Vicinity																	\$371,946.73	Wenatchee, Wa	
North Central																							
99X319	P2	BH-0097(085)	97		Klickitat	NL										Replacing a 90 foot section of the Biggs Rapids bridge deck, repairing areas of deteriorated bridge deck, retrofitting the existing bridge rail and placing a modified concrete overlay, traffic control	97/1	26 feet	2562.5 feet	.49 miles	\$2,000,000.00	Concrete Barrier, Inc.	5/2/2000
5829				Biggs Rapids Bridge 97/1 Deck Rehabilitation																	\$1,151,521.60	Everett, Wa	
Southwest																							
98C542	I2	STP-PM00(001)	19	MP 14.05 Vicinitv	Jefferson	NL										Grading, drainage, removing cement concrete, asphalt concrete pavement, erosion control, pavement marking, signing, illumination, traffic signal, traffic control					\$681,714.76	Ace Paving, Inc.	5/2/2000
5830				Jct. SR 20 Intersection																	\$490,443.50	Bremerton, Wa.	
Olympic																							
00B005	P1	NH-0002(227)	2 / 97	MP 117.58 to MP 119.17	Chelan	1.59 miles	14.4 meters max	.1 meter	1.59 miles						1.59 miles	Preparation, grading, drainage, surfacing, paving with asphalt concrete, erosion control and planting, beam guardrail, striping, illumination, traffic control					\$879,222.99	Basin Paving	5/2/2000
5831				Lower Sunnyslope Rd. to Easy St.																	\$808,797.58	Wenatchee, Wa	
North Central																							
			WSF		King	NL										CONTACT Washington State Ferries for further information about this contract					\$57,935.00	Todd Pacific Shipyard	5/11/2000
5832				MV Tacoma Drydock																	\$648,903.00	Seattle, Wa	
97C532	I1	STPF-0509(012)	509	MP1.74 to MP 2.87	Pierce		7.2 meters									Clearing, grubbing, grading, drainage, rem. bit. pvmt., constr. embank, paving with asph conc pvmt, pile driving, constr. prestressed conc. girder br., two reinf. conc, box girder br., conc. ret. walls, perm. geosyn. retaining walls, traffic signals, illum., traffic control					\$20,638,569.25	Balford Beatty	4/28/2000
5833				Port of Tacoma Rd. Grade Separation																	\$19,349,417.00	Renton, Wa	
Olympic																							
99X328	P3	NH-0097(083)	97	MP 28.20 to MP 28.73	Klickitat	NL										Clearing and grubbing, grading, draining, surfacing, planing bituminous pavement, paving with asphalt concrete, construction a soldier pile retaining wall, installing guardrail, permanent signing, erosion control, pavement marking, traffic control					\$2,000,668.50	Scarsella Bros	5/2/2000
5834				Status Pass Settlement Correction																	\$1,892,165.98	Seattle, Wa	
Southwest																							
99Y015	P1	NH-0012(099)	12	MP 335.19 to MP 342.40	Walla Walla	7.21 miles	14.64 meters	.075 meters							7.21 miles	Removal ACP and underlying material, planing bituminous pavement, paving with ACP CL A PG 64-28, removing and resetting beam guardrail, signing and deliniation upgrades, illumination system revision, traffic control					\$2,543,419.00	Transtate Paving,	5/2/2000
5835				SR 125 Spur to BNRRT Bridge																	\$2,776,001.40	Yakima, Wa	
South Central																							
99Y020	P3	IM-0903(057)	90	MP 125.75 Vicinity	Kittitas	NL										Decommission existing installation of new septic tanks in both east and west bound rest areas					\$159,508.00	Pipkin Inc.	5/2/2000
5836				Ryegrass Summit Rest Area																	\$174,748.00	Wenatchee, Wa	
South Central																							
99Y027	P1	NH-0097(082)	97	MP 50.71 TO MP 56.83	YAKIMA COUNTY	6.12										Planing bituminous pavement, paving with asphalt concrete pavement, updating beam guardrail, permanent signing, traffic control					\$1,148,699.10	Superior Paving	5/2/2000
5837				Dry Creek Br. 97/112 to Weigh Station																	\$912,116.54	Yakima, Wa	
South Central																							
99a518	P1	STATE	WSF		Skagit	NL										mod. traffic island near Toll Booth #4, installing an asphalt conc. speed bump, repair existing asph. conc. pvmt. in the ferry traffic exit lanes, upgrading illum. in the ferry traffic holding area, repl. an automatic transfer switch, repl. conduit and wiring to the automatic transfer switch, traffic control					\$127,234.00	Sail Electric, Inc	4/28/2000
5838				Anacortes Ferry Terminal Additional Illumination and Paving																	\$106,375.00	Bellingham, Wa	
WSF																							
00B004	P1, I2, Z2	NH-999(329) and Douglas County	28 and SR 2/97	MP 0.00B to MP 0.44 & Vicinity SR 2/97 to Grant Road	Douglas	2.86 miles	7.2 meters	.045 meters	2.08 miles						2.77 miles	Preparation, grading, drainage, structure, surfacing, asphalt concrete pavement, erosion control and planting, beam guardrail, pavement marking, illumination system, traffic control					\$2,000,000.00	Morrill Asphalt Paving Co., Inc.	5/2/2000
5839																					\$1,858,738.45	Wenatchee, Wa.	
North Central																							
00Z003	P1	STP-PM00(001)	174	MP 23.38 to MP 31.58	Lincoln	NL										embankment in place, guardrail, signing, traffic control and other work.					\$509,782.40	Frank Gurney, Inc.	5/5/2002
5840				SR 174 Safety Restoration																	\$512,297.17	Spokane, Wa	
Eastern																							
00Z005	P1	STP-PM00(001)	27	MP 75.66 to MP 83.10	Spokane	7.44 Miles	6.6m								7.44 Miles	ASPHALT CONCRETE PAVEMENT, GRINDING, GUARDRAIL, MINOR DRAINAGE WORK, PAVEMENT MARKING, AND TRAFFIC CONTROL.					\$1,030,218.95	INLAND ASPHALT COMPANY	5/5/2000
5841				FREEMAN TO VIC. 32ND AVE.																	\$970,011.00	SPOKANE,WA	
Eastern																							
00E603	D3, D4	State Project	ARCH		Spokane	NL										Earthwork, asph. conc. paving, domestic water sys, cem. conc. slabs, oil/water sepa. vault, electric and natural gas utility serv.. Conc footings, found. and slab on grade, bldg drains and sumps, pre-eng. metal bldg, int. & ext. doors with hardware, metal framing, gypsum board, thermal insulation, painting, misc. specialties, heating,					\$569,439.00	Structures West	4/28/2000
5842				Geiger Vehicle Storage Building																	\$352,600.00	Spokane, Wa	
Architecture																							
00Y006	P1	STP-PM00(001)	129	MP 36.22 to MP 41.28	Asotin	4.16 miles	7.2 meters	.045 meters							4.16 miles	planing, paving asphalt concrete pavenet, installing guideposts, replacing permanent signing, pavement markings, guardrail work, retrofitting one bridge with thrie beam guardrail and other work	129/10	7.925m	33.605	.034km	\$815,047.40	Steelman-Duff, Inc.	5/2/2000
5843				2nd Street to Highland Avenue																	\$682,311.94	Clarkston, Wa	
South Central																							
99A068	P2	NH-0520(030)	520	MP 3.02 to MP 3.14	King	NL										replacing horizontal and vertical guide roller assemblies and the ballast system on bridge no. 520/8, traffic control	520/8				\$489,976.00	Advanced American Diving	4/24/2000
5844				Evergreen Pt Bridge 520/8 Guide Roller Installation																	\$288,079.00	Oregon City, Or.	
Northwest																							
99A055	P1	STP-PM00(001)	531	MP 1.44 to MP 4.07	Snohomish	2.63 miles	6.8 meters	.060 meters							2.63 miles	repairing distressed pavement, crack sealing, preleveling with asphalt concrete pavement Class G, paving with asphalt concrete Class B, guardrail, guidepost, pavement markings, permanent signing, traffic control and other work					\$380,197.00	ARC Materials Corp	5/2/2000
5845				Lakewood Rd to 172nd St NW Vic																	\$389,436.00	Everett, Wa	
Northwest																							
99A061	P3, I2	STP-PM00(001), State & Local	516	MP 14.92 to MP 15.25	King	.33 miles	varies	.035 meters	.33 miles						.33 miles	Replacing the existing signal, providing channelization, illumination, embankment widening, guardrail, drainage, ACP overlay, pavement markings and permanent signing and other work.					\$634,991.30	Marshbank Constr.	5/2/2000
5846				Junction Witte Road SE																	\$648,413.20	Snohomish, Wa	
Northwest				Channelization and Signal Rebuild																			
00Y004	P2	BH-9999(330)	124 And SR 125	MP 27.48 to MP 27.51 & Harshaw Road Overcrossing and Spring Valley Creek Bridges	Walla Walla	NL										placing modified concrete overlay, finishing and curing modified concrete overlay, modify bridge drain, plugging existing bridge drain, expansion joint modification, scarifing concrete surface, further deck preparation, beam guardrail, retrofitting bridge deck thrie beam guardrail and other work.	124/14 125/25 125/26	7.925m 7.925m 7.925m	51.86m 29.57m 46.64m	.032km .018km .029km	\$230,258.00	N.A. Degerstorm, Inc.	5/2/2000
5847																					\$240,101.00	Spokane, Wa	
South Central																							
99Y026	P1	NH-0395(059)	395	MP 36.10 to MP 45.36	Franklin	approx.	7.32 meters									planing bituminous pavement, paving with asphalt concrete pavement, installing beam guardrail, pavement marking, permanenet signing, guideposts and other work,					\$1,668,901.00	Transtate Paving	5/5/2000
5848				East Elm Road to SR 17 - SB																	\$1,320,521.71		
South Central																							
00A005	P2	IM-0055(214)	5	MP 226.99 to MP 227.08	Skagit	NL										Drilling and installing micropiles, repair of spalled/cracked concrete, jacking existing prestressed girders, installing new steel reinforced elastomeric bearing pads with steel shim plates, erosion control, traffic control					\$226,912.50	Donald B. Murphy	5/2/2000
5849				Great Northern RR Bridge 5/710 Pin Piles																	\$265,446.00	Federal Way, Wa	
Northwest																							
99Y025	P1	NH-0012(109)	12	MP 357.7 to MP 366.3	Columbia and		7.32									paving with asphalt concrete pavement, guardrail upgrades, signing upgrades and other work					\$1,224,638.60	Transtate Paving	5/19/2000
5850				Touchet River to Dayton	Walla Walla	approx.	meters														\$1,160,974.60		
South Central																							

To obtain further project information regarding a project, please contact the originating Region Plans Office