

STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL B,C,D	Cement Conc.	Asph. Conc.	Elpanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date				
						km/mi .	m/ft .	m/ft .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .							m/ft .	m/ft .	km/mi .		
00A022	P1	STP-PM00(001)	542	MP 0.10 to MP 2.96	Whatcom	2.24 miles		14.4 meters	2.24 miles						2.24 miles	pavement repair, drainage, crack sealing, planing bituminous pavement, preleveling, paving with asphalt concrete Class B, guardrail, pavement marking, signal loop, permanent signing, traffic control					\$680,574.05	Wilder Constr. Co.	6/5/2000				
5876				Lincoln St to Britton Rd Vic																							
Northwest																											
99B017		STP-PM00(001)	20	MP 266.36 to MP 271.67	Okanogan	5.28 miles	24 feet	0.30 feet	5.28 miles						5.25 miles	grading, surfacing, open graded aphalt pavement, asphalt conc. pavement Cl. A, guardrail, pavement markings, wetland mitigation, bridge replacement, traffic control	20/654	33.5 feet	67 feet	.013 miles	\$2,805,422.18	Goodfellow Bros.	6/9/2000				
5877				Bannon Creek to Aeneas Valley Road																							
North Central																											
98X322	I2	NH-0012(107)	12	MP 72.97 TO MP 73.43	Lewis		7.2 meters									clearing and grubbing, grading, drainage, structure, surfacing, planing bituminous pavement, preleveling with asphalt concrete pavement cl. g pg 58-22, paving with asphalt concrete pavement cl. a pg 58-22, erosion control and planting, illumination system,					\$460,055.50	James Dean Construction	6/5/2000				
5878				Tucker Road to Lacamas Creek																							
Southwest																											
00C508	P1	STATE	3	MP 36.61 to MP 44.07	Kitsap		14.4 meters									crack sealing, pavement repair, planing and paving asphalt concrete pavement, adjust guardrail, guardrail, durable lane stripe and paint stripe, continuous rumble strips, and permanent signing.					\$3,289,259.50	Ace Paving, Co.	6/5/2000				
5879				SR 304 to Anderson Hill Road Vic.																							
Olympic																											
00A516	W4	State Project			Kitsap	NL										SOUTHWORTH WINGWALL REPLACEMENT					\$1,296,521.00	General Construction Co	6/30/2000				
5880				Southworth Ferry Terminal																							
WSF				Wingwall Replacement Project																							
00C522	P3	IM-0053(874)	5	MP 116.75 TO MP 116.82	Pierce	NL										emoving asphalt and asphalt treated base, installing cement concrete slab, cement concrete grinding, permanent signing, and traffic control.					\$259,810.95	Gary Merlino Constr.	6/5/2000				
5881				MOUNTS ROAD WEIGH IN MOTION																							
Olympic																											
00Z010		IM-0905(092)	90	MP 220.80 to MP 231.76	Adams	NL	14 meters									278/6 by: constructing barb and groins to redirect stream flow away from bridge structures, bridge 395/512 by: removing existing material and placing light loose riprap material at footings.					\$1,500,000.00	Westway Construction, Inc.	7/17/2000				
5882				Ritzville to Tokio Stone Matrix																							
Eastern																											
00W600	D3, D4	State Project	Architectu re		Lewis	NL										Re-pave site and install pre-engineered sand shed building					\$560,000.00	ANDREW NOEL CONSTR.	**				
5883				White Pass Sand Shed																							
Southwest																											
00A028	P1	STPF-0900(013)	900	MP 16.03 to MP 17.05 and	King	4.06 miles	6.6 meters	.045 meters	3.52 miles						3.52 miles	crack sealing, preleveling, paving with asphalt concrete Class B, guardrail, pavement marking, permanent signing, traffic control and other work					\$972,868.80	Lakeside Industries	4/27/2000				
5884				162nd Ave SE Vic to SE 78th St Vic																							
Northwest																											
00W607	D4	State Project	Architectu re		Lewis	NL										Site Demolition, erosion control, grading and asphaltic concrete paving					\$175,000.00	Dulin Construction	6/23/2000				
5885				White Pass Site Improvements																							
Southwest																											
00W607a	D4	State	Architectu re		Lewis	NL															\$175,000.00	G&J Small Constr	6/23/2000				
5885a				White Pass Site Improvements																							
Southwest																											
5886			WSF	MV Sealth Drydock	King	NL										Preserve structural members by painting vessel topside & replacing steel curbing. CONTACT Washington State Ferries for further information about this contract						Fisherman's Boat Shop	6/23/2000				
																						Everett, Wa					
99A064	P1, P3	STP-PM00(001)	9	MP 44.05 to MP 53.74	Skagit	15.58 km	Varies	.045 m	15.58 km						15.58	grading, drainage, storm sewer, planing bituminous pavement, crack sealing, preleveling with asphalt conc. class g pg 58-22, paving with asphalt concrete class b pg 58-22, erosion control, guardrail, bridge rail retrofit for bridges 9/208 and 9/210,	9/208				\$1,552,165.00	ARC AMterisls Corp.	6/12/2000				
5887				Lake Cavanaugh Rd Vic to Skagit Hwy Vic																							
Northwest																											
98A077	I1	STPE-0520(019)	520	MP 7.55 TO MP 8.85	King											grading, drainage, storm sewer, wall, paving with asphalt concrete cl. a, erosion control, concrete barrier, pavement marking, permanent signing,					\$1,835,593.50						
5888				SR 520 Bike Path - Bellevue To Redmond																							
Northwest																											
00B007	I2	STP-PM00(001)	17	MP 92.57 to MP 97.74	Grant	.17 miles	7.2 meters	.045 meters							.17 miles	grading, sufacing, asphalt concrete pavement cl. b, illumination system, traffic control,					\$168,541.35	Central Washington Asphalt	6/12/2000				
5889				County Road to Sun Lakes State Park																							
North Central																											
00B009	I4	STATE	153	MP 29.25 to MP 29.32	Okanogan	.102 km	7.2 meters	.050 meters							.102 km	removing existing box culvert and replacing with structural plate arch, roadway excavation, embankment compaction, drainage, concrete class 3000, surfacing, asphalt concrete pavement, bst, guardrail, erosion control, pavement marking, permanent signing,					\$596,029.44	Pipkin, Inc.	6/12/2000				
5890				Bever Creek Fish Passage																							
North Central																											
00C511	P1	NH-0016(013)	16	MP 4.55 TO MP 8.41	Pierce	N/L										planing, crack sealing, paving with asphalt concrete pavement, replacing traffic detector loops, permanent signing, pavement markings					\$549,314.13	Tucci & Sons	7/6/2000				
5891				Jackson Ave. I/ C to Tacoma Narrows Bridge West Approach																							
Olympic																											
00A517	W4	State Project	WSF		Snohomish	NL										replacement of existing timber wingwalls					\$1,520,425.00	American Construction Co., Inc	9/1/2000				
5892				Mukilteo Ferry Terminal																							
WSF				Wingwall Replacement Project																							
00A010	P2	BH-0002(226)	2	MP 22.04 & MP 26.55	Snohomish	NL										cleaning and painting of the metal surfaces of Bridges SR 2 Br 2/26 and SR 2 Br 2/30, and other work.					\$555,676.00	Root Paint & Glass Co.	6/12/2000				
5893				Sultan River Br and Wallace River Br Bridge Painting																							
Northwest																											
00C512	D4	NH-0101(171)	101	MP 321 Vic.	Mason	2.26 km	6.6 meters	.050 meters	2.26 km						2.26 km	constructing a soldier pile wall, a soldier pile tie back wall, a welded wire reinforced wall, horizontal drains, revising the profile, grading, drainage, paving with ACP					\$344,006.00	Bruch & Bruch Constr.	6/9/2000				
5894				MP 321 an 322 Vic. Slides																							
Olympic																											
99A043	Q2	State Project	5	MP 172.76 and MP 179.29 Vicinity	King & Snohomish											grading, surfacing, cement concrete pavement, asphalt concrete pavement class b pg 58-22, cement concrete curb, pavement marking, traffic control					\$94,152.00	REJECTED					
5895				220th St Sw & Northgate Way Off Ramp Modifications																							
Northwest																											
00B010	P2	BH-9999(336)	2 ET AL.	NCR Regionwide Scour Repair 2000	King, Chelan, Okanogan	NL										placing special heavy loose riprap and other work					\$143,995.00	Pipkin Inc	6/23/2000				
5896																											
North Central																											
00A002	P1	NH-0167(029)	167	MP 25.00 to MP 27.28	King	2.28 miles		.045							2.28 miles	this project consists of planing bituminous pavement, crack sealing, preleveling, paving with acp cl b, erosion control and planting, curb, median traffic island, pavement marking, permanent signing, utility adjustments, loop replacements, traffic control,					\$920,342.23	Icon Materials, Inc.	6/23/2000				
5897				I-405 Vic to SR 900 Couplet																							
Northwest																											
99B014	I3	IM-0904 (111)	90	MP 175.67 TO MP 176.47	Grant	1.283 km	Varies	.165m	1.283						1.283	removing three bridges, building two bridges, grading, surfacing, cement concrete pavement asphalt concrete pavement, guardrail, pavement marking, traffic control, drainage, city of mores lake utility work,	171/590/223	19.185 10.800 m	67.67 56.5 m	0.67km .056km	\$6,845,402.50	FE Ward, Inc.	6/30/2000				
5898				SR 171 I/C and Br. 90/223 Replacement																							
North Central																											
00A009	P1, I2	STP-PM00(001)	410	MP 23.65 to MP 23.71 & Jot SE 456th Street Signalization & Two Miles East of Scatter Creek	King	.085 km	7.2 meters	.045 meters							.085 km	surfacing, planing bituminous pavement, pavement repair excavation, crack sealing, preleveling, paving with asphalt concrete pavement Class B, erosion control, guardrail, illumination, traffic signal system, pavement marking, permanent signing, traffic control.					\$274,156.00	Totem Electric of Tacoma	6/23/2000				
5899																											
Northwest																											
00A006	P1	STP-PM00(001)	516	MP 7.40 to MP 9.38	King	1.98 miles	13.2 meters	.045 meters							1.98	planing bituminous pavement, crack sealing, releveling, paving with acp cl b, erosion control and planting, curb, median traffic island, pavement marking, permanent signing, utility adjustments, loop replacements, traffic control,					\$579,728.00	Watson Asphalt Paving, Co	6/23/2000				
5900				SE 256th St to 132nd Ave SE																							
Northwest																											