

STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL B,C,D	Cement Conc.	Asph. Conc.	Elanitary and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date			
						km/mi. , m/ft. , m/ft. , km/mi. ,km/mi. ,km/mi. ,km/mi. ,km/mi. ,km/mi. ,																	m/ft. , m/ft. , km/mi. ,			
01A055 6226 Northwest	P2	ER-0101(179)	99	MP 29.58 to MP 32.03 Bridges 099/540NB and 099/540SB Earthquake Repair - Phase 3	King	NL										repairing asphalt pavements, sidewalks, curbing, bollards, reconnecting bridge drains, exposing bridge pier footings at pier 98 and 99, street cleaning, erosion control, traffic control					\$117,000.00 \$152,214.00	Diamaco, Inc Bellevue, Wa	9/17/2001			
01X306 6227 Southwest	P2	ER-0101(183)	12	MP 77.14 to MP 77.23 BNSF RR Bridge 5/221 Earthquake Repair	Lewis	NL										REMOVING EXISTING ROCKER BEARINGS AND REPLACING WITH ELASTOMERTIC BEARINGS, REPAIRING DAMAGED GIRDERS, INSTALLING NEW GROUT PADS, ADDING					\$348,129.00 \$304,204.00	Concrete Barrier, Inc Mukilteo, Wa	9/24/2001			
01C516 6228 Olympic	P2	ACBH-0012(172)	12	MP .08 to MP .55 Wishkah River Bridge Rehabilitation	Grays Harbor	NL										BRIDGE 12/12N, REHABILITATE AND REPLACE GRID DECK, PEDESTRIAN RAIL, COUNTERWEIGHT AND MAINTENANCE ACCESS FACILITIES.	12/12N	28'			\$2,234,447.47 \$1,988,763.00	100065 DIAMACO INC BELLEVUE, WA	10/17/2001			
01W612 6229 Northwest	R3	State Project	Architectu re	Whidbey Island Section Facility REJECTED	Island											BUILDING CONSTRUCTION					\$253,196.00					
01W614 6230 Northwest	W4	State Project	Architectu re	Bainbridge Ferry Terminal Overhead Loading Re-Roof and Misc. Repairs	Kitsap	NL										Re-roof of the overhead loading from the terminal building to Pier 1.					\$176,820.00 \$164,155.00	KENCO CONSTRUCTION, INC. KIRKLAND,WA	10/5/2001			
01A062 6231 Northwest	P2	BH-0053(876), ER-0101(202)	5	MP 163.96 to MP 165.86 Holgate to 8th Ave Vicinity Seismic Retrofit	King	NL										THIS PROJECT CONSISTS OF STRUCTURE EXCAVATION, FABRICATION AND PLACEMENT OF STEEL JACKETS ON BRIDGE COLUMNS, FABRICATION AND PLACEMENT OF STEEL CATCHER BEAMS, BACKFILLING AND SITE RESTROrATION.					\$1,917,005.60 \$2,030,721.50	MOWAT CONSTRUCTION COMPANY WOODINVILL,WA	10/29/2001			
6232WS 6232 Northwest		state	WSF	M.V. Issaquah #1 Main Engin Replacement												NO FURTHER INFO AVAILABLE										
6233WS 6233 Northwest		state	WSF	Seattle Ferry Terminal-Repair Anchor Chain on 2 Floating Surge Blocks												NO FURTHER INFO AVAILABLE										
6234WS 6234 Northwest		state	WSF	Mulkiteo-Slope Protection @ Seawall												NO FURTHER INFO AVAILABLE										
6235WS 6235 Northwest		state	WSF	M.V. Kaleetan Drydocking												NO FURTHER INFO AVAILABLE										
01E610 6236 Eastern	D4	State Project	Architectu re	Spokane Real Property Exchange REJECTED	Spokane											earthwork; asphaltic concrete paving; utilities; concrete footings, foundation and slab-on-grade; concrete tilt-up walls; steel joists; metal decking; building insulation; single-ply membrane roofing; hollow metal doors and steel frames, overhead sectional doors; aluminum windows; door hardware; gypsum board systems; acoustical						REJECTED				
01Z002 6237 Eastern		IMG-0906(198)	90	MP 293.96 Barker Rd. I/C Signal	Spokane	NL										clearing, grubbing, removals, grading, surfacing, planing bit. pvmt, ACP, erosion control, curb, guide post, pvmt marking, permanent signing, traffic display and detection sysytem, traffic control, sidewalk, const. geo textile.					\$328,274.47 \$352,775.55	COLVICO, INC. SPOKANE,WA	10/31/2001			
01B017 6238 North Central	P1, 12	IM-0904(113)	90	MP 181.77 to MP 191.89 RR O'xing to Adams County Line	Grant	10.12 Miles	2@24'	.20'	10.12 Miles						10.12 miles	PAVING WITH ASPHALT CONC. pAVEMENT CL. SUPERPAVE 3/4 IN. PG 64-28, ROADWAY EXCAVATION INCL. HAUL, SHOULDER FINISHING, SLOPE FLATTENING, DITCHING AND SHAPING, DRAINAGE, PLANING BITUMINOUS PAVEMENT, GUARDRAIL, CONTINUOUS SHOULDER RUMBLE					\$2,374,990.94	Central Washington Asphalt Moses Lake, Wa	10/26/2001			
01Z018 6239 Eastern	P1	NH-0002(801)	2	MP 207.78 to MP 220.92 Lincoln Co. Line to SR 21	Lincoln	13.14 miles	24'	0.15'	13.14 miles						13.14 miles	grading, drainagem surfacing, fog seal, crack seal, palm. bit. pvmt., ACP, erosion control, curb, guardrail, pvmt marking, guidepost, pavement marker, permanent signing, illumination, traffic control, plug ex. box culv., adjust inlet, spill prevention, constr. geo.					\$1,310,504.70 \$1,132,441.75	INLAND ASPHALT COMPANY SPOKANE,WA	11/07/02001			
6240WS 6240 Northwest		state	WSF	Drydock Vessel for reg body Inspection												NO FURTHER INFO AVAILABLE										
6241WS 6241 Northwest		state	WSF	MV Skagit / MV Kalama Dockside		NL										NO FURTHER INFO AVAILABLE										
01A058 6242 Northwest	P2	BH-NH-0513(004)	513	MP 0.19 to MP 0.26 Montlake Bridge 513/12 Bridge Painting & Crack Repair	King	NL										3, MP 0.19 to MP 0.26, in King County, Montlake Bridge 513/12 Bridge Painting & Crack Repair, by cleaning and painting steel portions of bridge, epoxy injecting crack in bridge pier buildings, cleaning, repairing, and coating bridge pier buildings, erosion control, traffic control					\$912,000.00 \$788,513.00	D.S. PURCELL PAINTING, INC. TUKWILA, WA	10/29/2001			
01B019 6243 North Central	P2	BH-9999(370)	285 and 97	MP 0.16 to MP 0.39 and Columbia River Bridges Seismic Retrofit	Chelan, Douglas	NL										SEISMIC RETROFITS FOR BRIDGES 285/10 AND 97/420. FOR 285/10, CONFINING TRUSS ANCHOR BOLTS AND COLUMN JACKETS WILL BE INSTALLED ON PIERS 2 AND 3. FOR 97/420, WIND TONGUE STRENGTHENING AT PIERS 1-4 AND CATCHER BLOCKS AT PIERS 2 AND 3 WILL COMPLETE THE					\$208,803.00 \$233,919.00	PCT CONSTRUCTION, INC. SEATTLE,WA	10/29/2001			
01Y013 6244 South Central	I2	NH-0125(005)	125	MP 0.00 to MP 0.12 State Line Intersection	Walla Walla	.02 miles	48'	.20'	.02 miles						.02 miles	grading, surfacing, paving with ashpalt Concrete pavement, installing a signal and illumination system, pavement marking and permanent signing					\$416,000.00 \$485,765.00	TRANSTATE PAVING CO. YAKIMA,WA	10/29/2001			
00A063 6245 Northwest	P2	BH-0053(885)	5 and 518	MP 151.18 to MP 157.77 and Military Rd to SR 900 Seismic Retrofit	King	NL										Seismic retrofitting columns with steeljackets, removing guardrail, removing cement concrete pavement, cement conc. beam guardrail, beam guardrail terminals, beam guardrail anchor, temporary erosion control, pavement markings, traffic control					\$599,000.00 \$641,482.50	GUY F. ATKINSON CONST. RENTON,WA	11/5/2001			
01B022 6246 North Central	P2	BH-0153(002)	153	MP 13.45 to MP 13.53 Methow River Br 153/13 Deck Repair	Okanogan	NL										BRIDGE DECK REPAIR, THRIE BEAM BRIDGE RAILS, ACP OVERLAY ON BRIDGE 153/13 AND OTHER WORK	153/13	29'4"	408'	.08 miles	\$416,060.96 \$428,296.50	ONE WAY CONSTRUCTION, INC. SEDRO WOOL,WA	11/05/2001			
6247WS 6247 Northwest		state	WSF	MV Wenatchee Dockside		NL										NO FURTHER INFO AVAILABLE										
01B024 6248 North Central	P3	State Project	2	MP 97.00 to MP 97.10 and Icicle Spillway Slide Repair	Chelan	NL										WORK INCLUDES REPLACING WIRE MESH SLOPE PROTECTION, ROCK SLOPE SCALING, ROCK DOWELS, SHOTCRETE, DEBRIS REMOVAL INCL. HAUL, ROCK DOWEL TYPE 2 SHEAR KEY AND OTHER WORK.					\$213,825.36 \$156,414.00	GOODFELLOW BROS., INC. WENATCHEE, WA	10/26/2001			
00A034 6249 Northwest	P2	BH-0055(215)	5	MP 253.52 to MP 275.81 Bellingham and Blaine Vic Bridges Seismic Retrofit	Whatcom	NL										single column jacketing work on 6 bridges in the Bellingham vicinity, longitudinal seismic restrainer work on 3 bridges in the Blaine vicinity, erosion control and planting, traffic control	5/810e 5/817P 5/820 e&w	5/822E 5/825nn 5/838	8/840 5/841		\$1,168,989.50 \$764,709.50	Wilder Construction	11/5/2001			
00A036 6250 Northwest	I2, W4	State Project & WA-03-0150-00 (federal)	20 20 Spur	MP 46.23 to MP 54.64 Best Road Signalization And Anacortes Ferry Terminal ITS	Skagit	NL										ignalizing the intersection of SR 20 and Best/Farm to Market Road and upgrading illumination at the intersection, pavement marking, erosion control, permanent signing					\$870,158.40 \$814,140.50	ELCON CORPORATION MUKILTEO,WA	11/13/2001			