

STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL. B,C,D	Cement Conc.	Asph. Conc.	Expanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br Length	Engineers' Est. and Award Amount	Contractor	Award Date										
						km/mi.	m/ft.	m/ft.	km/mi	km/mi	km/mi	km/mi	km/mi	km/mi	km/mi	m/ft. m/ft. km/mi.																	
02A566 6451 Northwest	X5	State Project	WSF	Keystone.Port Townsend Ferry Terminal Off Shore Maintenance	Island, Jefferson	NL										Keystone Ferry Terminal - Lift Towers, wingwalls and dolphins. Port Townsend Ferry Terminal - Sewer Line, Lift Towers transfer span, wingwalls, floating dolphin.					\$290,248.00 \$298,498.00	General Construction Poulsbo, Wa	11/12/2002										
02Y014 6452 South Central				MP 411.26 to MP 416.89 ALPOWA SUMMIT VIC. - PAVING												Planing Bituminous pavement, overlay with ACP, upgrade beam guardrail elements, install guideposts, update permanent signing					\$892,952.70 \$739,567.30	Transtate Paving Yakima, Wa											
02B017 6453 North Central				BRS-E243(004), P-STPR-TA96(081) Oak Street Bridge Replacement												BRIDGE REPLACEMENT, PAVING					oak St. Br.	36'		340'	.064 miles	\$2,304,425.25 \$2,857,405.50	Mowat Construction Co. Woodinville, WA						
6454 6454 WSF	X5	State Project	WSF	M.V. Cathlamet Dockside	King	NL										Propulsion Systems, major mechanical, steel, interior, space preservation, and other work. CONTACT WA. STATE FERRIERS FOR FURTHER INFORMATION					\$4,717,486.00	Everett Shipyard Everett, Wa	1/29/2003										
02A572 6455 Northwest				Mukilteo Ferry Terminal Tower Repair												Improvement of the transfer span timber tower structures					\$103,349.00 \$172,999.00	American Civil Constructors Seattle, Wa											
02A035 6456 Northwest				VIC MP 228.25 SKAGIT RIVER BR 5/712 AND BR 9/215 BRIDGE PAINTING												Cleaning and painting the metal surfaces of bridges, traffic control					\$1,436,327.00 \$1,234,612.00	Americoat Painting Company Campbell, Wa											
02A567 6457 Northwest	W4	State Project	WSF	San Juan Ferry Terminals Maintenance	San Juan	NL										Pavement, Tresle, Wingwall & Tower repairs					\$183,531.00 \$313,463.00	American Construction Co, Inc Everett, Wa	11/25/2002										
02A031 6458 Northwest				MP 35.29 TO MP 38.66 S FK SKYKOMISH RV BR 2/40 TO BNRR BR 2/45												Planing Bituminous pavement, crack sealing, preleveling, paving with ACP Cl. B PG58-34, Modify expansion joints, pavement marking, traffic control, repair and upgrade guardrail, upgrade signing, illumination systems, monument adjustment, catch basin, monitor well cover adjustment, erosion control					2/45	24'		256.8'	.05 miles	\$777,365.50 \$774,760.30	Lakeside Industries Monroe, Wa						
02B012 6459 North Central				P1, m6 STPH-NH-0002(238)												MP 64.63 to MP 78.63 Stevens Pass East - Paving					Chelan	14 miles		48'	.17'	14 miles	\$2,326,449.85 \$2,208,888.66	Inland Asphalt Co. Spokane, Wa					
02Z012 6460 Eastern	P2	STP-PM02(001)	290	MP 0.82 to MP 0.92 Spokane River Bridge 290/5 Repair	Spokane	NL										Bridge RePAIR	290/5				\$216,795.00 \$141,707.00	NORWESCO MARINE INC. Bellingham, Wa	11/26/2002										
02x305 6461 Southwest				MP 19.15 Vicinity Garfield Street / 3rd Avenue Signal												THIS PROJECT CONSISTS OF EROSION CONTROL AND PLANTING, INSTALLING TRAFFIC, INSTALLING SIGNAL SYSTEM, INSTALLING CEMENT CONCRETE SIDEWALK, AND OTHER WORK ON SR 500,					\$170,055.00 \$119,380.50	Mill Plain Electric, Vancouver, Wa											
02B018 6462 North Central				MP 99.04 to MP 100.44 and Leavenworth Vicinity Paving												MILLING AND FILLING OPERATION--GRIND 0.15 FULL LENGTH AND WIDTH AND PAVE BACK WITH 0.15 ACP FULL LENGTH AND WIDTH OF ACP CL. SUPERPAVE 1/2 IN. PG 64-28, CONSTRUCTING A BUS PULLOUT					\$449,653.00 \$407,398.10	Basin Paving Co Yakima, Wa											
02A568 6463 Northwest	W4	State Project	WSF	Seattle Ferry Terminal Timber Pile Repair	King	NL										REPAIR TIMBER TRESTLE PILING AT THE SEATTLE FERRY TERMINAL IN KING COUNTY.					\$245,273.00 \$224,580.00	AMERICAN CIVIL CONSTRUCTORS SEATTLE,WA	12/2/2002										
02B007 6464 Northwest				MP 20.84 TO MP 21.20 & WANAPUM AREA - LEFT TURN LANES												ADDING LEFT TURN LANES AT 2 EXISTING INTERSECTIONS. THIS WORK INCLUDES ROADWAY EXCAVATION INCL. HAUL, COMMON BORROW INCL. HAUL, EMBANKMENT cOMPACTION, PAVING WITH ASPHALT CONCRETE PAVEMENT, DRAINAGE, SURFACING, EROSION CONTROL, GUARDRAIL					\$449,096.00 \$319,701.10	Superior Paving Co. Yakima, Wa											
99C543 6465 Olympic				P2 BH-0101(262)												MP 83.22 to MP 83.70 Chehalis River Bridge - Seismic Retrofit					Grays Harbor	NL											
02C525 6466 Olympic	Z2	BHOs-1130(002)	TIB	Winnifred Street Bridge Rehabilitation	Pierce	NL										THE WORK INCLUDES: BRIDGE RAIL REPLACEMENT, LIGHTING INSTALLATION, AND BRIDGE TRANSITION SLAB CONSTRUCTION ON THE BRIDGE. ABUTMENT AND SLOPE STABILIZATION BELOW THE BRIDGE.					\$877,321.00 \$688,709.09	PCT CONSTRUCTION, INC. SEATTLE,WA	12/23/2002										
6467 6467 WSF				M.V. Sealth Drydocking												Drydock vessel for regulatory inspection, replace auto deck steel CONTACT WA. STATE FERRIES FOR FURTHER INFORMATION						Dakota Creek Industries Anacortes, Wa											
01C536 6468 Olympic				P1 NH-0101(239)												MP 252.20 to MP 254.87 Morse Creek to Watkins Rd.					Clallam	2.58 miles		48'	.15'						2.58 miles	Pavement Repair, preleveling and overlaying with ACP, installing guardrail, guide posts pavement markings and permanent signing	
02A021 6469 Northwest	I6	Sound Transit	5	MP 179.29 to MP 182.16 Lynnwood Park and Ride Direct Access	Snohomish	2.15 miles	Varies	230mm	2.15 miles					.022 miles	2.15 miles	Clearing, grubbing, sawcutting, ACP removal, misc. traffic item removal, grading, drainage, paving with ACP Cl. Superpave and Cl. E, paving with cement conc., constructing earth retaining walls. steel plate girder structure, reinf. conc girder structure, erosion control and planting, beam guardrail, conc. barrier, illumination,	44th ave ox PR Ramp	14' 12.3	82.1 184	.016 .035	\$13,867,842.79 \$13,138,246.85	MOWAT CONSTRUCTION WOODINVILL,WA	2/11/2003										
02B019 6470 North Central				NH-0028(031)												MP 12.65 to MP 13.46 Rock Island Weigh Station	Douglas	NL									Grading, Draining, clearing & grubbingsurfacing, CCP, ACP, erosion control and planting, illumination, traffic control					\$823,404.76 \$698,621.30	North Central Construction
02A043 6471 Northwest				P3 STATE												MP 207.37 SMOKEY POINT REST AREA REPLACING INCOMING WATERLINE	SNOHOMISH	NL										REPLACE EXISTING WATERLINE SERVICE, INSTALL NEW METER, RELOCATE SERVICE CONNECTION TO 188TH STREET INCLUDING REPLACING THE TEE AND VALVE FOR WATER SERVICE TO THE NORTHBOUND AND SOUTHBOUND REST AREAS.					\$42,777.00 \$38,747.00
02B015 6472 North Central	P1	State Project	20 155	MP 278.97 to MP 296.55 NCR Guardrail Update 2003	Okanogan	NL										Drainage, surfacing, beam guardrail, traffic control					\$461,981.88 \$437,727.96	Petersen Brothers, Inc. Sumner, Wa	12/16/2002										
02A028 6473 Northwest				P1, I1, I2, P2 HP-0055(211) 36th St Vic to SR 542 Vic PCCP Rehabilitation and Seismic												CLEARING AND GRUBBING, GRADING,DRAINAGE, SURFACING, PAVING PCCP, PCCP REPAIR INCLUDING DOWEL BAR RETROFIT, GRINDING PCCP, PLANING BITUMINUS PAVEMENT, PAVING ACP CLASS A PG 64-22, GUARDRAIL, CABLE AND CONCRETE BARRIER, BRIDGE REMOVAL, BRIDGE					5/817 5/810w	13.29'		68.89'	.013 miles	\$6,875,066.58 \$6,867,177.37	TRI-STATE CONSTRUCTION, BELLEVUE,WA						
00C535 6474 Olympic				Z2 BRS-Z141(003) City of Ocean Shores Point Brown Bridge Replacement City of Ocean Shores												Construction of a new roadway alignment including a 3-span prestressed concrete slab bridge, modification of the existing timber bridge, grading, surfacing, guardrail, drainage, paving with ACP, traffic control, signing					Pt. Brown	36'11"		177"	.034	\$1,305,246.35 \$1,381,074.00	CASCADE BRIDGE LLC VANCOUVER,WA						
02A577 6475 Northwest	W4	State Project	WSF	Mukilteo Ferry Terminal Tower Repair Phase 2	Snohomish	NL										TOWER STRUCTURES FOR THE VEHICLE TRANSFER SPAN AT THE MUKILTEO FERRY TERMINAL IN SNOHOMISH COUNTY. IPROVEMENTS WILL INCLUDE: FABRICATION, PAINTING AND INSTALLATION OF 8 STEEL PIPE PILES, CONSTRUCTION OF TWO PRECAST CONCRETE PILE CAPS, FABRICATION					\$481,399.00 \$415,919.00	General Construction Co. Seattle, Wa	1/13/2003										