

STATE HIGHWAY CONTRACTS

Contract # & PS&E #	Prog.#	Federal - Aid or State / Local	SR, US or I	Section	County(s)	Length	Width	Depth	Grade & Drain	Gravel & Stone	Treated Base	BST Cl. A	BST CL. B,C,D	Cement Conc.	Asph. Conc.	Expanitory and / or Miscellaneous	Br. No	Br. Width	Br. Length	Br. Length	Engineers' Est. and Award Amount	Contractor	Award Date
						km/mi .	m/ft .	m/ft .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .	km/mi .								
02X313 6526 Southwest	P1	STP-PM03(001)	141	ET AL Klickitat County Pavers	Klickitat	53.03 miles	22' - 26'	.15'	52.16 miles						53.03	GRADING, DRAINAGE SURFACING, BITUMINOUS SURFACE TREATMENT, PLANING BITUMINOUS PAVEMENT, CRACK SEALING, PAVING WITH ASPHALT CONC. PAVEMENT CL. SUPERPAVE, EROSION CONTROL AND PLANTING					\$3,272,467.90 \$3,675,675.10	MID-COLUMBIA PAVING CO. YAKIMA, WA	4/14/2003
6527 6527 WSF		STATE	WSF	M.V. Tillicum Drydocking	King	NL										Drydock vessel for regulatory inspection and other work CONTACT WA. STATE FERRIES FOR FURTHER INFORMATION					\$448,820.00	Dakota Creek Industries Anacortes, Wa	4/18/2003
02A045 6528 Northwest	I2	STP-PM03(001)	515	MP 2.12 to MP 3.12 SE 222nd Place to SE 217th Street	King	NL										Interconnect Signals, Channelization, traffic loops, pavement markings, traffic control					\$600,234.70 \$483,957.12	TRANSTECH ELECTRIC, INC. KENT, WA	3/31/2003
03Z006 6529 Eastern	P1	NH-0195(039)	195	MP 80.27 to 87.80 Cornwall Road to Excelsior Drive	Spokane	7.01 miles	24'	.15'						7.01 miles	7.01 miles	THIS PROJECT PROVIDES FOR IMPROVEMENTS OF 7.01 MILES OF SR 195 MP 80.27 TO MP 87.80 BY: DOWEL BAR RETROFIT, PLANING, ACP OVERLAY, GUARDRAIL, SIGNING, ILLUMINATION, AND OTHER WORK; ALSO FROM MP 87.80 TO MP 95.95 BY INSTALLING PERMANENT SIGNING.					\$2,265,122.70 \$2,069,811.70	ACME CONCRETE PAVING, INC. SPOKANE, WA	4/14/2003
02A002 6530 Northwest	P3	NH-0167(030)	167	MP 23.64 Vic. Springbrook Creek Culvert Replacement	King	NL										removing median barrier, removing asphalt concrete pavement, excavating, removing existing culvert, installing 10'x6' concrete box culvert, backfill, pave with asphalt concrete pavement Class B, reconstruct median barrier, pavement marking, traffic control					\$636,974.00 \$456,000.00	WILDER CONSTRUCTION COMPANY EVERETT, WA	3/31/2003
02Y024 6531 South Central	P2	BH-0821(084)	82	MP 3.18 to MP 3.31 Thrall Road Overcrossing - Br. Deck	Kittitas	NL										THIS PROJECT CONSIST OF STRUCTURE EXCAVATION, DRAINAGE STRUCTURE AND PIPE INSTALLATION, DOWNSPOUT NSTALLATION, TEMPORARY SEDIMENT CONTROL, AND OTHER WORK TO PERFORM THE DRAINAGE SYSTEM RESTORATION FOR BRIDGE					\$289,401.00 \$203,617.50	MOWAT CONSTRUCTION COMPANY WOODINVILL, WA	3/31/2003
02A060 6532 Northwest	P3	IM-0053(900)	5	MP 167.20 TO MP 167.72 LAKEVIEW VIADUCT BRIDGE 5/566	KING	NL										THIS PROJECT CONSIST OF STRUCTURE EXCAVATION, DRAINAGE STRUCTURE AND PIPE INSTALLATION, DOWNSPOUT INSTALLATION, TEMPORARY SEDIMENT CONTROL, AND OTHER WORK TO PERFORM THE DRAINAGE SYSTEM RESTORATION FOR BRIDGE 5/566 ON I 5.					\$701,561.50 \$682,694.00	WILDER CONSTRUCTION COMPANY EVERETT,WA	3/31/2003
03A580 6533 Northwest	W4	State Project	WSF	Kingston Ferry Terminal Fiberglass Shroud Repair	Kitsap	NL										REPAIR THE FIBERGLASS SHROUD ON THE OVERHEAD LOADING CAB COLUMN AT THE KINSTON FERRY TERMINAL IN KITSAP COUNTY.					\$66,199.00 \$79,249.00	DIAMACO INC BELLEVUE, WA	4/7/2003
01X313 6534 Southwest	MP	State Project	5	MP 43.20 PLEASANT HILL UNDERCROSSING BRIDGE 5/129 REPAIR	Cowlitz	NL										THIS PROJECT CONSISTS OF REMOVING A PORTION OF THE EXISTING STRUCTURE, TEMPORARY RELOCATION AND REPLACING WATER MAIN, REPLACE DAMAGED CONCRETE GIRDER, PAVEMENT MARKING, AND TRAFFIC CONTROL.					\$269,111.65 \$251,776.40	TRI-STATE CONSTRUCTION, INC. BELLEVUE,WA	4/7/2003
02C527 6535 Olympic	P2	STP-PM03(001)	165	MP 11.74 to MP 11.80 CARBON RIVER BRIDGE VIC. - CRIB WALL REPAIR	Pierce	NL										THIS PROJECT CONSISTS OF INSTALLATION OF A STRUCTURAL EARTH WALL, PAVING, PAVEMENT MARKINGS, GUARDRAIL, MISCELLANEOUS DRAINAGE, AND TRAFFIC CONTROL.					\$280,277.50 \$190,229.00	HENIFIN CONSTRUCTION L.L.C. BELLINGHAM, WA	4/7/2003
02A023 6536 Northwest	P1	STP-PM03(001)	169	MP 1.61 to MP 5.20 Newaukum Creek Br to 264th Ave SE and 264th Ave SE to Green River Br	King	3.59 miles	22'	.15'						1.26 miles	3.59 miles	ACP OVERLAY WITH PRELEVEL, CONCRETE PANEL REPLACEMENT,GUARDRAIL REPAIR/REPLACEMENT SIGNING AND CHANNELIZATION.					\$1,246,930.72 \$1,149,669.04	WATSON ASPHALT PAVING REDMOND, WA	4/21/2003
03B005 6537 North Central	P3	STP-PM03(001)	97 97A	MP 246.99 to MP 247.01 and Lake Entiat Vic. Unstable Slopes	Chelan, Okanogan	NL										THIS WORK CONSISTS OF DEBRIS REMOVAL, SCALING ROCK SLOPES, INSTALLING ROCK DOWELS, ROCK BOLTS, HORIZONTAL DRAINS, ASPHALT CONCRETE PAVEMENT REPAIR AND OTHER WORK ON US 97A.					\$457,644.00 \$401,974.00	ONE WAY CONSTRUCTION, INC. SEDR0 WOOL, WA	4/7/2003
02X316 6538 Southwest	P1	STP-PM03(001)	504 and 505	MP 0.00 TO MP 21.21 AND CASTLE ROCK/WINLOCK TO TOUTLE RIVER BRIDGE	Cowlitz, Lewis	40.50 miles	varies	Varies	40.50 miles						40.50 miles	THIS PROJECT CONSISTS OF GRADING, DRAINAGE, SURFACING, CRACK SEALING, PLANING BITUMINOUS PAVEMENT, PRELEVELING WITH ASPHALT CONCRETE CLASS 3/8", PAVING WITH ASPHALT CONCRETE CLASS 1/2", EROSION CONTROL AND PLANTING, AND OTHER WORK ON SR	505/104	24'	52'10"	.01 miles	\$5,548,952.00 \$5,122,537.50	LAKESIDE INDUSTRIES LONGVIEW, WA	4/21/2003
02Y020 6539 South Central	P1	NH-0125(006)	125	MP 0.04 TO MP 6.73 MILITARY ROAD TO SR 12 - PAVING	WALLA WALLA	6.68 miles	24'	.20'							6.68 miles	PLANING BITUMINOUS PAVEMENT, PAVING ASPHALT CONCRETE PAVEMENT, PERMANENT SIGNING, PAVEMENT MARKINGS, SIGNAL LOOP REPLACEMENT, RAISING UTILITIES, AND OTHER WORK.					\$1,497,980.04 \$1,777,899.23	TRANSTATE PAVING CO. YAKIMA, WA	4/14/2003
02X311 6540 Southwest	I4	NH-0012(137)	12	MP 81.13 TO MP 81.32 SILVER CREEK FISH PASSAGE BARRIER REMOVAL	Lewis	NL										THE PROJECT CONSISTS OF INSTALLING PRECAST REINF. CONC. THREE SIDED STRUCTURE , SURFACING, ASPHALT CONC. PAVEMENT, GUARDRAIL AND OTHER WORK ON US 12,					\$350,585.00 \$328,795.00	THOMPSON BROS. EXCAVATING, INC. VANCOUVER,WA	4/7/2003
01X309 6541 Southwest	P2	BH-9999(395)	5, 205 and 14	Region Wide Seismic Retrofit	Clark, Cowlitz	NL										THIS PROJECT CONSISTS OF SEISMIC RETROFITTING FIVE BRIDGES.					\$620,203.50 \$658,846.85	PCT CONSTRUCTION, INC. SEATTLE, WA	4/7/2003
02A050 6542 Northwest	P2	BH-0053(898)	5	MP 172.76 TO MP 176.19 NE NORTHGATE WAY TO NE 175TH STREET BRIDGE DECK OVERLAY	KING	NL										THIS PROJECT CONSISTS OF SHOULDER RECONSTRUCTION, BRIDGE DECK REHAB INCLUDING REMOVING ACP OVERLAY & SCARIFYING CONC., POLYESTER CONCRETE OVERLAY, EXPANSION JOINT MODIFICATION, SAW AND SEAL cONTRACTION JOINTS,	5/588W	72'	165'6"	.031 miles	\$924,000.00 \$1,142,075.00	CONCRETE BARRIER, INC. MUKILTEO, WA	4/7/2003
02A061 6543 Northwest	I2	STATE Project	99	MP 50.74 TO MP 51.65 SR 525 Vicinity To Gibson Road	SNOHOMISH	NL										THIS PROJECT WILL COMBINE AND DEFINE DRIVEWAYS BETWEEN MP 50.74 A-50.94 AND RELOCATE AFFECTED LUMINARIES. IN aDITION, THIS PROJECT WILL INSTALL A RESTRICTIVE MEDIAN BETWEEN MP 51.48-51.56 AND INSTALL NEW ILLUMINATION IN THE VICINITY OF THE LEFT					\$222,320.90 \$244,881.80	WILDER CONSTRUCTION COMPANY EVERETT,WA	4/7/2003
01A046 6544 Northwest	I1	State Project	99	MP 33.30 VICINITY AURORA AVE AT GALER ST PEDESTRIAN OVERPASS	KING	NL										ALL BIDS REJECTED CONSTRUCTING A PEDESTRIAN BRIDGE, RETAINING WALLS, STAIRLIFTS, SIDEWALKS, STAIRS, PLANTING, TRAFFIC CONTROL, ILLUMINATION AND OTHER WORK					\$1,150,136.50	ALL BIDS REJECTED	REJECTED
02A036 6545 Northwest	P1, I2	STP-PM03(001)	9	MP 7.11 TO MP 15.54 SR 96 VIC TO SR 204 VIC - PAVING	SNOHOMISH	8.43 miles	24'	.15'	.12 miles						8.43 miles	CRACK SEALING; PAVEMENT REPAIR; ACP PRELEVEL; ACP OVERLAY; BRIDGE RAIL RETROFIT; BEAM GUARDRAIL TERMINAL, TRANSITION, AND STANDARD RUN UPGRADES; SIGNAL INSTALLATION AND MODIFICATION; STORM SEWER INSTALLATION; SIGN REPLACEMENTS;					\$2,860,000.00 \$2,469,162.80	LAKESIDE INDUSTRIES MONROE, WA	5/27/2003
00C517 6546 Olympic	P1	STP-PM03(001)	112	MP 0.00 to MP 11.90 Makah Res. Hoko River Br.	Clallam	11.88 miles	22'	.08'	11.88						11.88	THIS PROJECT CONSISTS OF PAVEMENT REPAIR, CULVERT REPLACEMENTS, ASPHALT PRELEVELING AND CLASS G OVERLAY, INSTALLING GUARDRAIL, BRIDGE RAIL RETROFIT AND CONCRETE BARRIER, FLEXIBLE GUIDE POSTS, PAINTED AND PLASTIC PAVEMENT MARKINGS ON	112/4	36'11"	95'	.018 miles	\$1,471,404.00 \$1,671,141.30	LAKESIDE INDUSTRIES PORT ANGEL,WA	4/17/2003
03X301 6547 Southwest	Q2, Q3, P3	ACCM-9999(371)	5	ET AL. Vancouver ITS Phase 1	Clark	NL										INSTALLING DATA STATIONS, INSTALLING CCTV SYSTEMS, INSTALLING VIDEO/DATA TRANSMISSION SYSTEM					\$488,263.00 \$498,493.00	SIGNAL ELECTRIC INC. KENT,WA	4/28/2003
02A034 6548 Northwest	P2	BH-0099(079)	99	MP 34.17 TO MP 34.73 GEORGE WASHINGTON BRIDGE SEISMIC STAGE 2	KING	NL										BEARING RETROFIT, SHOCK TRANSMISSION UNITS, RESTRAINER RODS, EXPANSION JOINT MODIFICATION AND OTHER WORK TO PERFORM SEISMIC UPGRADE OF BRIDGE 99/560.	99/560	57'	3969	.75 miles	\$5,666,481.00 \$5,645,477.25	MOWAT CONSTRUCTION COMPANY WOODINVILL, WA	4/28/2003
02A012 6549 Northwest	I1, I6	ACIM-STPUL-405 3(843), TIB, Sound Transit	405	MP 13.31 to MP 14.34 Bellevue Direct Access NE 4th St./NE 6th St.	King	1.03 miles										Grading, draining, storm sewer, utility relocation, br. removal & Construction, retaining wall constr., pave with ACP and CCP, erosion control & seeding, sidewalk curb and gutter, guardrail, conc. barrier, pavement marking, permanent signing, illumination, traffic signal, ITS, surveying, traffic control	405/bl/cdl 405/42.5B 405/P/line	30.8' 20.30'	113.06' 23.028'	.021mi .004mi	\$53,655,584.61 \$44,157,049.00	Guy F atkinson Renton, Wa	5/23/2003
02A058 6550 Northwest	P2	BH-0055(221)	5	MP 273.86 TO MP 275.54 DAKOTA CREEK BRIDGES - BRIDGE REPAIR	WHATCOM	NL										Repairs to columns by encasement in steel jackets					\$653,484.00 \$597,641.54	MOWAT CONSTRUCTION COMPANY WOODINVILL, WA	4/14/2003