

I-90/Spokane Port of Entry Weigh Station Scale Pit Repairs

Project Information

PIN: 609030F As of Date: March 2021

Region: Eastern Regional Admin: M. Gribner

State Route: I-90

Current Status: Construction Legislative Districts: 04

Project Description

The Existing scale at the I-90 Spokane Port of Entry weight station is settling due to age and normal wear and tear. This project will re-habilitate or replace the scale and surrounding pavement to preserve the weigh station.

Contractor: 009598 - N.A. Degerstrom, Inc. - \$837,753.00 - 11/03/2020

| Project Milestones | | | | | | | |
|-------------------------------|---------------|--------------|-------------|--|--|--|--|
| Milestone | Original Date | Current Date | Status | | | | |
| Project Definition Complete | Q3 2019 | Q3 2019 | On Schedule | | | | |
| Preliminary Engineering Start | Q4 2019 | Q4 2019 | On Schedule | | | | |
| Environmental Complete | Q3 2020 | Q3 2020 | On Schedule | | | | |
| Right of Way Complete | | | | | | | |
| Contract Advertisement | Q3 2020 | Q3 2020 | On Schedule | | | | |
| Operationally Complete | Q2 2021 | Q2 2021 | On Schedule | | | | |

| Project Cost Summary (\$ in Thousands) | | | | | | |
|--|------------------------|------------------------|--------------------------|--|--|--|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost | | | |
| Preliminary Engineering | \$0 | \$103 | \$101 | | | |
| Right of Way | \$0 | \$0 | \$0 | | | |
| Construction | \$0 | \$752 | \$750 | | | |
| Total | \$0 | \$855 | \$851 | | | |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) | | | | | | | | | |
|---|--------|-----|---------------------------|-----|-------|-------|--|--|--|
| Project Phase | Nickel | TPA | Pre- Existing Funds | CWA | Other | Total | | | |
| Prelim Engineering | \$0 | \$0 | \$101 | \$0 | | \$101 | | | |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 | | | |
| Construction | \$0 | \$0 | \$750 | \$0 | | \$750 | | | |
| Total | \$0 | \$0 | \$851 | \$0 | | \$851 | | | |

Project Web Site: https://www.wsdot.wa.gov/projects/i90/spokane-port-entry/home