



Region		Made By		Date	
Bridge Information					
SR	Bridge Name			Control Section	Project No.
Highway Section		Section, Township & Range		Datum	
Structure width between curbs ?			What are expected foundation conditions?		
Will the structure be widened in a contract subsequent to this contract ? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Which side and amount ?			When can foundation drilling be accomplished?		
Will the roadway under the structure be widened in the future? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Stage construction requirements? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			Is slope protection or riprap required for the bridge end slopes? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A Are sidewalks to be provided? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Should the additional clearance for off-track railroad maintenance equipment be provided?			If Yes, which side and width?		
Can a pier be placed in the median? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			Will sidewalks carry bicycle traffic? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
What are the required falsework or construction opening dimensions ?			Will signs or illumination be attached to the structure? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Are there detour or shoofly bridge requirements? (If Yes, attach drawings) <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			Will utility conduits be incorporated in the bridge? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
Can the R/W be adjusted to accommodate toe of approach fills? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			What do the bridge barriers transition to?		
What is the required vertical clearance?			Furnish type and location of existing features within the limits of this project, such as retaining walls, sign support structures, utilities, buildings, powerlines, etc.		
What is the available depth for superstructure?					
Are overlays planned for a contract subsequent to this contract? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A					
Can profile be revised to provide greater or less clearance? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A					
If Yes, which line and how much?			Any other data relative to selection of type, including your recommendations?		
Will bridge be constructed before, with or after approach fill? <input type="checkbox"/> Before <input type="checkbox"/> With <input type="checkbox"/> After <input type="checkbox"/> N/A					
Attachments					
<input type="checkbox"/> Vicinity Map					
<input type="checkbox"/> Bridge Site Contour Map					
<input type="checkbox"/> Specific Roadway sections at bridge site and approved roadway sections					
<input type="checkbox"/> Vertical Profile Data					
<input type="checkbox"/> Horizontal Curve Data					
<input type="checkbox"/> Superelevation Transition Diagrams					
<input type="checkbox"/> Tabulated field surveyed and measured stations, offsets, and elevations of existing roadways					
<input type="checkbox"/> Photographs and video tape of structure site, adjacent existing structures and surrounding terrain					
<input type="checkbox"/>					
<input type="checkbox"/>					